



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

February 8, 2021

Attorney Melanie Bachman
Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06501

Re: Semi-annual Status of Construction Report: June through December 2020

Dear Attorney Bachman:

Attached is the above-referenced semi-annual status of construction report submitted on behalf of Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory ruling would not have a substantial adverse environmental effect. Projects that are identified as canceled or complete in this report will not appear in the next semi-annual report. In keeping with the Council’s instructions in response to COVID-19, Eversource is submitting this filing electronically and will be providing a hard copy for the Council’s records.

Should you have any questions regarding this report, please do not hesitate to contact me at via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a large loop at the end.

Kathleen M. Shanley

Attachment

Attachment

Docket 461A - Greenwich Substation and Line Project – in Greenwich

All construction was completed on November 16, 2020. Final report pending.

Docket 474 - Greater Hartford Central Connecticut Reliability Project – in Hartford, West Hartford, and Newington

All construction was completed on September 18, 2020. Final report pending.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement

Construction of the amended design is in progress and is now scheduled for completion in the spring of 2021.

Ruling 1286 - West Brookfield Reliability – in Brookfield – Equipment and line modifications

Substation construction was completed on December 16, 2017. Line construction is anticipated to be completed Q1 2021.

Ruling 1287 - 1470 Line Upgrade – in Redding, Weston, and Wilton – Line modifications

Construction is anticipated to be completed in Q1 2021

Ruling 1344 - 1342 Line Upgrade – in Madison, Killingworth, Clinton, Westbrook, Essex, and Old Saybrook – Line modifications

All construction was completed. Engineering reviewed the structure lean and no further work is required.

Ruling 1346 - Manchester Telecommunications – in Manchester – Substation and Telecommunications modifications

Construction began in July 2019 and is scheduled for completion Q2 2022.

Ruling 1351 - Wallingford to Branford Upgrade Project – in Wallingford, North Haven, East Haven, North Branford and Branford – Line Modifications

All construction was completed on January 27, 2020.

Ruling 1371 - 667 Line Rebuild Project

Construction of line rebuild commenced in June 2020 and was completed on 11/13/2020. Restoration is scheduled to be completed by the end of the second quarter of 2021.

Ruling 1376 - Scitico Substation and Nutmeg Solar Interconnection

All construction was completed as of October 18, 2020.

Ruling 1382 - 1355 Line Rebuild Project

All construction was completed on August 20, 2020.

Ruling 1384 - 1505/1607 Structure Replacement Project

Construction has continued and is anticipated to be completed in Q3 2020.

Ruling 1405 - Horton Cove Circuit Separation Project

Construction is planned to commence in January 2021.

Ruling 1414 - Voice Radio - East Windsor

Construction is planned to be completed in February 2021.

Ruling 1428 - Voice Radio - Branford

Construction is planned to be completed in March 2021.

Ruling 1429- 1768 Lattice Structure Replacement Project

Construction is expected to commence in January 2021 and to be completed by June 2021.