


June 26, 2018

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051



RE: Semi-annual Status of Construction Report, June 2018

Dear Chairman Stein:

Attached are an original and fifteen (15) copies of the above – referenced semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as complete in this report will not appear in the next semi-annual report.

Sincerely,

A handwritten signature in black ink, appearing to read "Kathleen M. Shanley".

Kathleen M. Shanley
Manager - Transmission Siting

Attachment

Attachment

Docket 461A - Greenwich Substation and Line Project – in Greenwich

Construction at Cos Cob Substation is in progress. Greenwich Substation and line construction are scheduled to begin in the third quarter of 2018. All construction is scheduled for completion in the fourth quarter of 2019.

Docket 466 - Frost Bridge to Campville – in Watertown, Thomaston, Litchfield and Harwinton

Punch list items and restoration are scheduled for completion in the third quarter of 2018.

Docket 468 - Southwest Connecticut Reliability Project – in Bethel, Danbury, and Brookfield

Line construction is in progress and scheduled for completion in the third quarter of 2018. Construction at Stony Hill Substation is complete.

Docket 474 - Greater Hartford Central Connecticut Reliability Project – in Hartford, West Hartford, and Newington

Construction is scheduled to begin in the third quarter of 2018.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement

Construction is in progress and scheduled for completion in the spring of 2020.

Ruling 1216 - 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and line modifications

Construction is scheduled to begin in the first quarter of 2019.

Ruling 1217 - Bloomfield - Windsor Upgrades – in Bloomfield and Windsor – Equipment and line modifications

Physical construction is complete. Project continues to monitor the stabilization of restoration work.

Ruling 1226 - Towantic Switching Station and Line Modifications – in Waterbury, Middlebury and Oxford – Switching station and line modifications

Construction is in progress and scheduled for completion in July 2018.

Ruling 1230 - Stony Hill Substation – in Brookfield – Equipment modifications and new access road

Construction is in progress and scheduled for completion in the third quarter of 2018.

- Ruling 1283 - Southington Substation - in Southington - Install control house
Construction is in progress and scheduled for completion in December 2018.
- Ruling 1286 - West Brookfield Reliability - in Brookfield - Equipment and line modifications
Substation construction is complete. Line construction is scheduled to begin in September 2018.
- Ruling 1287 - 1470 Line Upgrade - in Redding, Weston, and Wilton - Line modifications
Construction has not begun.
- Ruling 1289 - Green Hill Substation - in Madison - Equipment modifications
Construction is complete.
- Ruling 1291 - Towantic Line Upgrade - in Milford, Stratford, and Trumbull - Line modifications
Construction is in progress and scheduled for completion in September 2018.
- Ruling 1302 - West Side Substation - in Middletown - Equipment modifications
Construction is complete.
- Ruling 1308 - Danielson Telecommunications - in Killingly - Pole replacement
Construction is complete.
- Ruling 1314 - 1555 Line Rebuild - in New Milford - Line modifications
Construction is postponed until a distribution project is completed. Construction is scheduled to begin in the Fall of 2018.
- Ruling 1325 - Danbury Telecommunications - in Danbury - Telecommunication modifications
Construction scheduled to begin in September 2018.
- Ruling 1337 - Stepstone to Green Hill Substation Upgrade - in Guilford and Madison - Line modifications
Construction is in progress and scheduled for completion in the third quarter of 2018.