

March 9, 2020

Via Electronic and U.S. Mail

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: **Docket No. 481 – Application of Cellco Partnership d/b/a Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility Located at 663R Main Street, Cromwell, Connecticut**

First Quarterly Construction Report

Dear Ms. Bachman:

Enclosed please find an original and fifteen (15) copies of a First Quarterly Construction Progress Report for the approved tower site at 663R Main Street in Cromwell, CT.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

KCB/kmd
Enclosures
Copy to:
Bryon Morawski

20468547-v1

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
: :
APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 481
D/B/A VERIZON WIRELESS FOR A :
CERTIFICATE OF ENVIRONMENTAL :
COMPATIBILITY AND PUBLIC NEED FOR :
THE CONSTRUCTION, MAINTENANCE :
AND OPERATION OF A WIRELESS :
TELECOMMUNICATIONS FACILITY AT :
667, 665, 663 AND 663R MAIN STREET IN :
CROMWELL, CONNECTICUT : MARCH 9, 2020

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council's ("Council") July 19, 2018 approval of the Docket No. 481 Certificate of Environmental Compatibility and Public Need ("Certificate") and its November 21, 2019 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless ("Cellco") hereby submits this First Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 667, 665, 663 and 663R Main Street in Cromwell, Connecticut (the "Facility").

SUMMARY OF CONSTRUCTION ACTIVITIES

- Week of November 25, 2019: Notice to Council regarding anticipated start of construction activity. A pre-construction meeting with Bryon Morawski, Construction Project Manager and the site contractor.
- Week of December 30, 2019: Site survey work completed Facility staked.
- Week of January 20, 2020: Silt fence was installed; site clearing and grubbing completed; begin construction of access driveway and utility trench.

- Week of February 3, 2020: Installation of electric meter bank; electrical conduit installed; excavation for the tower foundation.
- Week of February 10, 2020: Tower base excavated; Steel rebar for tower foundation and pier installed and inspected.
- Week of February 17, 2019: Concrete was poured for the tower foundation; grounding steel and grounding ring installed and inspected;
- Week of February 24, 2020: Soil back-filled and compacted around tower base; processed gravel installed with and around the tower foundation.
- Week of March 2, 2020: Concrete equipment pad poured and compound area stone surface installed; tower delivered; antenna platform installed (on ground).