

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
 :
APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 482
D/B/A VERIZON WIRELESS FOR A :
CERTIFICATE OF ENVIRONMENTAL :
COMPATIBILITY AND PUBLIC NEED FOR :
THE CONSTRUCTION, MAINTENANCE :
AND OPERATION OF A WIRELESS :
TELECOMMUNICATIONS FACILITY AT :
917 EXETER ROAD IN LEBANON, :
CONNECTICUT : SEPTEMBER 11, 2020

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) June 21, 2018 approval of the Docket No. 482 Certificate of Environmental Compatibility and Public Need (“Certificate”) and its January 30, 2020 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”) hereby submits this First Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 917 Exeter Road, Lebanon, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- 4/10/2020 - Site surveyed and staked
- 4/15/2020 - Pre – Construction Meeting held on site, water management discussed with Dean Gustfson
- 4/16/2020 - Begin access road construction
- 4/21/2020 - All-points receives Dewatering/ Ground water sampling. No Impacts.
- 4/30/2020 - Culvert and minor road modifications to improve site drainage recommended by contractor. Modifications approved by the Siting Council on 5/1/20.

- 5/5/2020 - Stormwater pumped to temporary containment area; access road work continues
- 5/8/2020 - Compliance Monitoring Reports 1 &2 prepared by APT
- 5/13/2020 - Meeting on site with Bob Cady about municipal emergency services. Town requested to expand its equipment area to 12 x 20
- 5/18/2020 - Construction continuing on access road and facility compound
- 6/16/2020 - Utility excavation continues, begin tower foundation excavation
- 7/8 /2020 - Subgrade inspection
- 7/14/2020 - Reinforcement bars installed for tower foundation
- 7/17/2020 - Concrete pads and foundation pier poured, APT on site to conduct testing
- 7/28/2020 - Foundation Backfilled
- 8/6/2020 - Tower stacked
- 8/24/2020 - Verizon equipment pad, generator pad and propane fuel tank pad completed, and all equipment installed
- 9/8/2020 - All conduit in place, meter bank installed, piers ready for municipal shelter
- 9/16/2020 - Municipal shelter installed