



Melanie Bachman, Esq.  
Executive Director  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051

November 7, 2017

RE: EM-CING-084-150416  
Notice of Completion of Construction & PE Certification for Cingular  
Wireless/AT&T facility at: 234 Melba Street, Milford, CT  
(ATT NO. CT5601)

Dear Ms. Bachman:

The purpose of this letter is to notify you that construction activity associated with the above referenced decision has been completed. Also see the accompanying PE Certification (Post Mod Inspection Report).

If you have any questions or need any additional information regarding this facility please do not hesitate to contact me.

Sincerely,

*Timothy M. Burks*

Tim Burks  
SAI Communications  
Agent for New Cingular Wireless/AT&T Mobility, Inc.  
27 Northwestern Drive  
Salem, New Hampshire 03079

Cc: Chris Fisher, Dan Laub - Cuddy Feder (via email)  
SAI Construction (via email)  
Kellie Dunn (via email)  
CT Siting Council (paper copy)

27 Northwestern Drive  
Salem, NH 03079  
603-421-0470

260 Cedar Hill Street  
Marlborough, MA 01752  
603-421-0470

2400 Ownby Lane  
Richmond, VA 23220  
804-273-9220

March 4, 2015



Jerry Bruno  
Crown Castle  
500 West Cummings Park, STE 3600  
Woburn, MA 01801  
(781) 970-0069  
[Jerry.Bruno.Contractor@crowncastle.com](mailto:Jerry.Bruno.Contractor@crowncastle.com)

Sinnott Gering and Schmitt Towers, INC  
14301 First National Bank Pkwy, STE 100  
Omaha, NE 68154  
(402) 507-5170  
[SGS\\_PMI@sgstowers.com](mailto:SGS_PMI@sgstowers.com)

**Subject:           Modification Inspection Report**

<b>Crown Castle Designation:</b>	<b>Crown Castle BU Number:</b>	825998
	<b>Crown Castle Site Name:</b>	Milford Shore Area
	<b>Crown Castle JDE Job Number:</b>	245639

<b>Engineering Firm Designation:</b>	<b>SGS Project Number:</b>	130549
--------------------------------------	----------------------------	--------

<b>Site Data:</b>	<b>234 Melba Street</b>
	<b>Milford, CT 06460</b>
	<b>N 41° 12' 36.018", W 73° 1' 8.45"</b>
	<b>125 Foot Monopole</b>

Dear Mr. Bruno,

Sinnott Gering and Schmitt Towers, Inc. (SGS) is pleased to submit this "Modification Inspection Report" (MI Report) to Crown Castle for the modification/reinforcement to the subject structure. This Modification Inspection (MI) was performed in accordance with Crown Castle ENG-SOW-10007 Modification Inspection SOW, Contract Documents, and Crown Castle Purchase Order number 590237. The purpose of this MI is to confirm that the modification installation configuration and workmanship are in accordance with the contract document(s) listed in Table 2. The MI is not a review of the adequacy or effectiveness of the modification/reinforcement solution.

Table 1 – General Information

	Company	Contact	Dates on Site
MI Inspector	SGS	Nicholas J. Schmitt, P.E., S.E.	N/A
MI Inspector Field Representative (if applicable)	SGS	Matt Cialdini	January 15, 2015
<input checked="" type="checkbox"/> Independent <input type="checkbox"/> EOR <input type="checkbox"/> Turnkey			
Modification Design EOR	TEP	Andrew Haldane, P.E.	N/A
General Contractor	LCC	Keith Stackhouse	Unknown
Sub to the General Contractor	N/A	N/A	N/A
Field CWI for the General Contractor	Materials Testing	Chris Thomas, C.W.I.	February 3, 2015
Field NDE for the General Contractor		Henry Daricek, C.W.I.	December 22, 2014 to February 3, 2015

Table 2 – Documents

Document(s)	Remarks	Source
Modification Drawings Date: 3/6/2014 EOR: Andrew Haldane, P.E. Job#: 100459 R1	Creator of Drawings: TEP Job #: 100459 R1 Date of Drawings: 3/6/2014	CCI sites Drawing File: N/A

Based on our inspection, SGS determines this project:

**X PASSING MI**

The configuration, materials and/or workmanship of the modifications are installed in accordance with the Contract Documents and no deficiencies were found.

**EXECUTIVE SUMMARY**

MODIFICATION	CONFIGURATION	MATERIALS	WORKMANSHIP
Install Anchor Rods & Anchor Rod Brackets at Tower Base.	Passing	Passing	Passing
<p><b>Note: Existing Base Plate Configuration was Different than Designed.</b>  <b>Note: Anchor Rod Hole Diameter was Larger than Designed.</b>  <b>Note Weld Configuration was Different than Designed.</b>  <b>Note: Anchor Rod Installed was Different than Designed.</b>  <b>Note: Anchor Rod Configuration was Different than Designed.</b>  <b>Note: Anchor Bolt Washers were Notched for Fit Up.</b>  <b>Note: A Notch was Observed in the Base Plate.</b>  <b>Note: Anchor Rod Depth is More Shallow than Designed.</b>  <b>See Section 6.3.2 for EOR Approval E-Mails.</b></p>			
Install Splice Plate Reinforcement. 17' 9" to 22' 3".	Passing	Passing	Passing
<p><b>Note: Splice Plate Configuration was Different than Designed.</b>  <b>See Section 6.3.2 for EOR Approval E-Mail.</b></p>			
<p><b>Note: Additional Splice Plate Reinforcement was Installed.</b>  <b>Note: Capacity of the Tower Increased from 84% to 86% at the Flange Connection.</b>  <b>See Section 6.3.2 for Crown/EOR Approval E-Mail.</b></p>			
Replace Existing Concealment Section. From 85' to 125'.	Passing	Passing	Passing
<p><b>Note: Concealment Section was Different than Designed.</b>  <b>See Section 6.3.2 for EOR Approval E-Mail &amp; Section 6.1.2 EOR Approved Shop Drawings.</b></p>			

All observations were performed after the construction was complete. SGS was not present during the construction phase. The onsite PMI was performed by Matt Cialdini, SGS.

We at SGS appreciate the opportunity of providing our continuing professional services to you and Crown Castle. If you have any questions or need further assistance on this or any other projects please give us a call.

Respectfully submitted,

\_\_\_\_\_

Nick Schmitt, P.E., S.E.



## Table of Contents

<b>PRE-CONSTRUCTION</b> .....	5
6.1.1 MI CHECKLIST DRAWING .....	6
6.1.2 EOR APPROVED SHOP DRAWINGS.....	7
6.1.3 MATERIAL TEST REPORT (MTR) .....	11
6.1.4 NDE REPORT OF MONOPOLE BASE PLATE .....	21
6.1.5 PACKING SLIPS.....	22
<b>CONSTRUCTION</b> .....	29
6.2.1 CONSTRUCTION INSPECTIONS.....	30
6.2.2 FOUNDATION INSPECTIONS.....	31
6.2.3 POST INSTALLED ANCHOR ROD VERIFICATION.....	32
6.2.4 CONTRACTOR’S CERTIFIED WELD INSPECTION.....	38
6.2.5 ON SITE COLD GALVANIZING VERIFICATION.....	71
6.2.6 GC AS-BUILT DOCUMENTS.....	72
<b>POST-CONSTRUCTION</b> .....	78
6.3.1 MI INSPECTOR REDLINE OR RECORD DRAWING(S) .....	79
6.3.2 ENGINEER OF RECORD EMAIL.....	85
6.3.3 PHOTOGRAPHS .....	99
6.3.4 POST INSTALLED ANCHOR ROD PULL-OUT TESTING .....	100

# PRE-CONSTRUCTION

6.1.1 MI CHECKLIST DRAWING

M CHECKLIST	
CONSTRUCTION/INSTALLATION REQUIRED (indicated by (X))	REPORT ITEM
<b>PRE-CONSTRUCTION</b>	
X	IN CONTRACT DRAWINGS
N/A	CON APPROVED SHOP DRAWINGS
N/A	FABRICATION INSPECTION
N/A	FABRICATION CORRECTED FIELD INSPECTION
X	MATERIAL TEST REPORT (MTR)
N/A	FABRICATION WELD INSPECTION
X	WELD REPORT OF WORKABLE BASE PLATE (AS REQUIRED)
X	BASELINE SURF
ADDITIONAL TESTING AND INSPECTIONS:	
X	<b>CONSTRUCTION</b>
X	CONSTRUCTION INSPECTIONS
X	CONCRETE FOUNDATION INSPECTIONS
N/A	CONCRETE CURE STRENGTH AND SLUMP TESTS
X	POST INSTALLED ANCHOR BOLT VERIFICATION
N/A	WIRE MESH VERIFICATION
X	WIRE MESH GREAT DEPTH VERIFICATION
N/A	CONTRACTORS CORRECTED WELD INSPECTION
X	CARTONING: LIFT AND DENSITY
N/A	ON SITE CO2 CALIBRATION VERIFICATION
X	ON SITE TENSION REPORT
X	ON-SITE INSPECTIONS
ADDITIONAL TESTING AND INSPECTIONS:	
<b>POST-CONSTRUCTION</b>	
X	IN ADDITION RECORD (ON RECORD DRAWINGS)
X	POST INSTALLED ANCHOR BOLT PULL-OUT TESTING
X	PHOTOGRAPHS
ADDITIONAL TESTING AND INSPECTIONS:	

NOTE: X DENOTES A REQUIREMENT NOTED FROM THE PLAN REPORT  
N/A INDICATES A REQUIREMENT THAT IS NOT REQUIRED FROM THE PLAN REPORT

---

**MODIFICATION INSPECTION NOTES:**

**GENERAL**

The MI is to confirm that all construction and installation work is in accordance with the contract documents and the applicable codes. The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI. The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI. The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI.

**MI INSPECTOR**

The MI Inspector is required to contact the GC as soon as receiving a PO for the MI. The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI.

**GENERAL CONTRACTOR**

The GC is required to contact the MI Inspector as soon as receiving a PO for the MI. The GC shall be responsible for the MI. The GC shall be responsible for the MI. The GC shall be responsible for the MI.

**RECOMMENDATIONS**

The following recommendations and suggestions are provided to the GC. The GC shall be responsible for the MI. The GC shall be responsible for the MI. The GC shall be responsible for the MI.

**CANCELLATION OR DELAYS IN SCHEDULED MI**

The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI. The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI. The MI is to be conducted by the MI Inspector and the MI Inspector shall be responsible for the MI.

**CORRECTION OF FINDING MIS**

The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI.


**MI VERIFICATION INSPECTIONS**


The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI.

**REQUIRED PHOTOS**

The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI. The MI Inspector shall be responsible for the MI.

# 6.1.2 EOR APPROVED SHOP DRAWINGS

 <p> <input type="checkbox"/> REVIEWED  <input checked="" type="checkbox"/> REVIEWED AS NOTED - RESUBMIT  <input type="checkbox"/> REVISE AND RESUBMIT                  BY: JSC                  DATE: 4/24/14             </p> <p>                 THIS DOCUMENT WAS REVIEWED FOR GENERAL CONFORMANCE TO THE DESIGN REQUIREMENTS IN ACCORDANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION, COORDINATION OF THE WORK WITH OTHER TRADES AND THE SATISFACTORY PERFORMANCE OF HIS WORK.             </p>	 <p> <b>STEALTH</b>                  FIRST IN CONCEALMENT™             </p>	<p>                 SAFETY,                  INTEGRITY,                  TRUST,                  EXPERIENCE.             </p> <p>                 WE ARE STEALTH®.                  THE ® MAKES THE DIFFERENCE.             </p> <p>                 3034-A ASHLEY PHOSPHATE RD,                  NORTH CHARLESTON, SC 29418                  P: (800)-755-0689 / F: (843)-207-6207                  WWW.STEALTHCONCEALMENT.COM             </p>									
<h2>FINAL ENGINEERING</h2>											
<h3>LCC DEPLOYMENT SERVICES</h3> <p>                 SITE: CT11209D; MILFORD SHORE AREA                  234 MELBA STREET                  MILFORD, CT 06460             </p>											
<p> <b>STEALTH JOB #: TM14-00281W-33R0</b>  <b>DRAWING INDEX</b> </p> <table border="0" style="width: 100%;"> <tr> <td>T1</td> <td>TITLE SHEET</td> </tr> <tr> <td>N1-N2</td> <td>NOTES &amp; SPECIFICATIONS</td> </tr> <tr> <td>S1</td> <td>ASSEMBLY - ELEVATIONS</td> </tr> <tr> <td>S2-S4</td> <td>DETAILS</td> </tr> </table>				T1	TITLE SHEET	N1-N2	NOTES & SPECIFICATIONS	S1	ASSEMBLY - ELEVATIONS	S2-S4	DETAILS
T1	TITLE SHEET										
N1-N2	NOTES & SPECIFICATIONS										
S1	ASSEMBLY - ELEVATIONS										
S2-S4	DETAILS										
 <p>                 9108 S. STATE STREET, SUITE 101                  SANDY, UT 84070                  P: (801) 940-1775 / F: (801) 940-1776                  VECTOR PROJECT: 00742-199-140             </p>		 <p>                 STATE OF CONNECTICUT                  PROFESSIONAL ENGINEER                  APR 23, 2014             </p> <p> <b>T1</b> </p> <p>                 4/23/14 2             </p>									


<p><b>DESIGN NOTES</b></p> <p>STRUCTURAL DESIGN IS BASED ON THE INTERNATIONAL BUILDING CODE, 2003 EDITION &amp; THE TOWER CONCRETE STANDARDS</p> <p><b>SEE LOCATION</b> NEW HAVEN COUNTY, CT</p> <p><b>DESIGN LOADS</b></p> <p>WIND                  BASIC WIND SPEED IS 95 MPH (FASTEST MILE) PER TIA646-2004 STANDARD EQUIVALENT METEOROLOGICAL GUST = 130 MPH</p> <p>ICE                  1/2" MAX. ICE THICKNESS @ 82 MPH (FASTEST MILE)</p> <p><b>ESTIMATED WEIGHT (INCLUDING ANTENNA AND COAX)</b>                  411 LB (LIFT DEAD)</p> <p><b>REACTIONS</b></p> <p>SEAS, H = 62.1 (LIFT WIND)                  AXIAL, H = 64.1 (LIFT DEAD + LIFT WIND)                  MOMENT, H = 73.4 (LIFT WIND)</p> <p>THE REACTIONS V &amp; H LISTED ABOVE SHALL BE CONSIDERED TO ACT IN ANY HORIZONTAL DIRECTION, ANALYSIS OF THE MONOPOLE SUPPORT STRUCTURE TO RESIST THE DESIGN REACTIONS LISTED ABOVE IS THE RESPONSIBILITY OF OTHERS.</p> <p><b>MATERIAL NOTES</b></p> <ol style="list-style-type: none"> <li>ALL STEEL PIPES SHALL CONFORM W/ ASTM A500 GR. B (42 KSI MIN. YIELD STRENGTH)</li> <li>ALL OTHER STRUCTURAL STEEL SHAPES &amp; PLATES SHALL CONFORM TO ASTM A36, A572, A588</li> <li>ALL WELDING SHALL BE PERFORMED IN ACCORDANCE WITH THE SPECIFICATIONS AND PROCEDURES OF THE AMERICAN WELDING SOCIETY (AWS) BY CERTIFIED WELDERS PER AND SQA FOR STEEL AND AWP FOR ALUMINUM. ALL WELDING SHALL BE PERFORMED IN A SHOP APPROVED BY THE BUILDING OFFICIAL. STEEL WELDS SHALL BE BY EXTRA LOW HYDROGEN ELECTRODES</li> <li>ALL STEEL SURFACES TO BE THOROUGHLY COATED WITH A MUST INHIBITIVE RED OXIDE PRIMER, 140A.</li> <li>ALL BOLTS CONNECTIONS SHALL BE TIGHTENED USING TURN-OF-THE-MUT METHOD AS DEFINED BY ASSAQR-300 EDITION</li> </ol>	<p><b>GENERAL</b></p> <ol style="list-style-type: none"> <li>THE TYPICAL NOTES SHALL APPLY FOR ALL CASES UNLESS OTHERWISE SPECIFICALLY DETAILED WITHIN THE DRAWINGS. SOME NOTES MAY NOT BE APPLICABLE BY PART OR IN WAGUE FOR EVERY PROJECT.</li> <li>ANY ITEMS REFERENCED AS BEING ON "HOLD" ARE TO BE INCLUDED IN THE WORK AS SHOWN, HOWEVER, CONSTRUCTION OR FABRICATION IS NOT TO BEGIN UNTIL THE "HOLD" REFERENCE IS REMOVED.</li> <li>DIMENSIONS CONTAINED WITHIN MUST BE FIELD VERIFIED AND CUSTOMER APPROVED PRIOR TO FABRICATION OF MATERIALS.</li> <li>THE MODIFICATIONS DEPICTED IN THESE DRAWINGS ARE INTENDED TO PROVIDE STRUCTURAL SUPPORT FOR THE ADDITION OF THE ANTENNA SCREENING SYSTEMS OUTLINED WITHIN. THE EXISTING STRUCTURE OR BUILDING SHALL BE MAINTAINED AND RETROFITTED AS REQUIRED, BY OTHERS, TO WITHSTAND THE LOADS IMPOSED BY THE NEW STEALTH ENCLOSURE SHOWN ON THE DRAWINGS.</li> <li>ANTENNA CONCEALMENT PRODUCTS SHALL BE INSTALLED BY A CONTRACTOR EXPERIENCED IN SIMILAR WORK. CARE SHALL BE TAKEN IN THE INSTALLATION OF ANY AND ALL WIREMESH IN ACCORDANCE WITH RECOGNIZED INDUSTRY STANDARDS AND PROCEDURES. ALL APPLICABLE OSHA SAFETY GUIDELINES ARE TO BE FOLLOWED. STEALTH IS NOT PROVIDING FIELD INSTALLATION SUPERVISION.</li> <li>THESE DRAWINGS INDICATE THE MAJOR OPERATIONS TO BE PERFORMED, BUT DO NOT SHOW EVERY FIELD CONDITION THAT MAY BE ENCOUNTERED. THEREFORE, PRIOR TO BEGINNING OF WORK THE CONTRACTOR SHOULD SURVEY THE JOB SITE THOROUGHLY TO MINIMIZE FIELD PROBLEMS.</li> <li>PROTECTION OF EXISTING STRUCTURES DURING THE COURSE OF THE CONSTRUCTION SHALL BE THE RESPONSIBILITY OF THE GENERAL CONTRACTOR.</li> <li>THE STRUCTURAL INTEGRITY OF THIS STRUCTURE IS DESIGNED TO BE ATTAINED IN ITS COMPLETED STATE. WHILE UNDER CONSTRUCTION ANY TEMPORARY BRACING OR SHORING WHICH MAY BE REQUIRED TO MAINTAIN STABILITY PRIOR TO COMPLETION SHALL BE THE RESPONSIBILITY OF THE GENERAL CONTRACTOR.</li> <li>THE PLANS AND DETAILS WITHIN DO NOT INCLUDE DETAILS OR DESIGN FOR DRAINAGE FROM OR INTERFERENCES OF EXTERIOR OR INTERIOR SURFACES OF THE EXISTING BUILDING OR STRUCTURE. THESE DETAILS MUST BE COMPLETED BY OTHERS.</li> </ol> <p><b>COAX NOTES</b></p> <p>ROUTING THE LARGE QUANTITY OF COAX CABLES THROUGH THE CONCEALMENT BUILDINGS IS POSSIBLE OVER AND OUT OR UNDER, BUT WILL BE VERY DIFFICULT IN REAL WORLD FIELD CONDITIONS. WHILE THE CABLES MAY PHYSICALLY FIT THROUGH THE BASE FLANGE ON TOP OF THE MONOPOLE AND THE SUBSEQUENT STEEL BUILDINGS ABOVE, ROUTING THEM PAST THE ANTENNAS IS IMPOSSIBLE. DEPENDING ON THE ANTENNA MOUNTING HARDWARE EMPLOYED, COAX CONNECTOR TYPES USED, COAX ROUTING, AND RELATIVE ADJUNCT DIRECTIONS OF THE ANTENNAS IN THE POOL, STEALTH IS CAN NOT GUARANTEE THAT ALL OF THE COAX CAN BE ROUTED WITHOUT INTERFERENCE TO SOME OR ALL ANTENNAS. IT IS HIGHLY RECOMMENDED THAT THE INSTALLER MOCK UP THE COAX RUNS WITHIN THE CONCEALMENT AND DEVELOP A COAX ROUTING PLAN PRIOR TO INSTALLATION.</p> <p><b>SPECIAL INSPECTIONS &amp; STRUCTURAL OBSERVATION</b></p> <ol style="list-style-type: none"> <li>STEEL FABRICATION SHALL BE DONE ON THE PREMISES OF A FABRICATION REGISTERED AND APPROVED AS REQUIRED BY THE IBC TO PERFORM SUCH WORK WITHOUT SPECIAL INSPECTION.</li> <li>NO FIELD WELDING SHALL BE PERMITTED.</li> <li>THE FOLLOWING SPECIAL INSPECTIONS (WHERE APPLICABLE) SHALL BE REQUIRED PER CHAPTER 17 OF THE IBC.             <ul style="list-style-type: none"> <li>PERIODIC SPECIAL INSPECTION OF HIGH-STRENGTH BOLTING</li> <li>NO STRUCTURAL OBSERVATION IS REQUIRED.</li> </ul> </li> </ol>	<p><b>STEALTH SHEET PANELS</b></p> <ol style="list-style-type: none"> <li>PASTERNER HOLES IN STEALTH™ FOAM COMPOSITE PANELS ARE NOT FACTORY DRILLED AND MUST BE DRILLED IN THE FIELD.</li> <li>PANEL FASTENERS TO BE SPACED 12" O.C. HORIZ. AND LOCATED 4" MIN. HORIZ. FROM EACH EDGE AT TOP AND BOTTOM OF PANEL. MAXIMUM 1" MIN. EDGE DISTANCE FROM ALL EDGES. 4" WIDE PANELS REQUIRE (4) FASTENERS TOP AND BOTTOM, 5" WIDE PANELS REQUIRE (4) FASTENERS TOP AND BOTTOM, CORNER PANELS REQUIRE (2) FASTENERS TOP AND BOTTOM PER SIDE.</li> <li>WHEN FASTENER HEAD OR NUT BEARS DIRECTLY ON SURFACE OF STEALTH SHEET PANEL, FASTENER PANEL BOLTS ONLY 1/2" TURN PAST SAGS, APPLY THREAD LOCK COMPOUND TO THE THREADS OF METAL BOLTS, USE WASHERS OR FLANGED HEAD BOLTS, OR FASTENER WITH LARGE BEARING SURFACE.</li> <li>PANELS WILL SHRINK AND CONTRACT DUE TO TEMPERATURES. WHEN INSTALLING PANELS IN COLD TEMPERATURES, EVENLY SPACE PANELS ALONG LENGTH OF SCREEN WALL WITH EQUAL GAPS BETWEEN PANELS TO ALLOW FOR EXPANSION DURING WARM TEMPERATURES.</li> <li>ADJACENT FLAT PANELS ARE JOINED BY A VERTICAL JOINT LINE THAT IS INSERTED INTO GROOVES CUT INTO THE SIDE OF EACH PANEL. DO NOT LIFT PANELS BY GROOVES. PANELS MUST BE LIFTED WITH FORCE DIRECTED ONTO PANEL SURFACE.</li> <li>ADJACENT RADIUS PANELS ARE JOINED BY A VERTICAL JOINT LINE. INSERT PANELS INTO EACH SIDE OF JOINT LINE.</li> <li>RADIUS PANELS MUST BE EVENLY SPACED ALONG RADIUS SUPPORT. CONTRACTOR TO DETERMINE LENGTH OF RADIUS SUPPORT AND LOCATE BY THE NUMBER OF RADIUS PANELS TO DETERMINE PROPER SPACING. HOLES, CONNECTORS ARE USED TO COVER THE GAPS BETWEEN PANELS AND TO ALLOW FOR PANEL EXPANSION AND CONTRACTION.</li> <li>SURFACES OF PANELS SHALL BE COATED WITH SUSTAINABLE PAINT FOR UV PROTECTION. TOP EDGE OF PANEL MUST BE COATED TO PREVENT WATER TRAVEL BETWEEN PANELS. USE SHERWIN WILLIAMS "COROTANE II" OR PER APPROVED EQUIVALENT.</li> <li>EXPOSED TOP AND SIDE FOAM EDGES OF PANELS MUST BE COVERED OR COATED FOR UV PROTECTION. STEALTH WILL PROVIDE PANEL EDGE CAPS TO BE FIELD APPLIED FOR THIS PURPOSE FOR MOST APPLICATIONS. PANEL EDGE CAPS TO BE SECURED WITH TEK SCREW INSTALLED @ 36" MAXIMUM SPACING ON THE INSIDE FACE OF THE PANEL.</li> </ol> <p><b>DISCLAIMER</b></p> <ol style="list-style-type: none"> <li>ALL STRUCTURAL COMPONENTS TO BE CONNECTED TOGETHER SHALL BE COMPLETELY FIT UP ON THE GROUND OR OTHERWISE VERIFIED FOR COMPATIBILITY PRIOR TO LIFTING ANY COMPONENT INTO PLACE. REPAIRS REQUIRED DUE TO FIT UP OR CONNECTION COMPATIBILITY PROBLEMS AFTER PARTIAL ERECTION ARE THE FINANCIAL RESPONSIBILITY OF THE CONTRACTOR.</li> <li>ALTHOUGH SOME EXCESSIVE DEFLECTION SEVERE ENOUGH TO CAUSE DAMAGE CAN OCCASIONALLY OCCUR IN SLIM LINE OR MONOPOLE STRUCTURES AT LOW WIND SPEEDS, BECAUSE THE PHENOMENON IS INFLUENCED BY MANY INTERACTING VARIABLES, WIND PATTERN AND OSCILLATIONS ARE GENERALLY UNPREDICTABLE. THE OWNER OWNS AND IS FINANCIALLY RESPONSIBLE FOR THE STRUCTURE FOR EXCESSIVE DEFLECTION AND ANY RESULTING STRUCTURAL DAMAGE OR BOLT LOOSING. IN THE EVENT OF EXCESSIVE DEFLECTION, VECTOR STRUCTURAL ENGINEERS MUST BE NOTIFIED IMMEDIATELY. MODIFICATIONS TO THE STRUCTURE MAY BE REQUIRED AT THE OWNER'S EXPENSE. THE CHANGES MAY ALTER THE AESTHETIC APPEARANCE OF THE STRUCTURE.</li> </ol>	
 <p>                 9108 S. STATE STREET, SUITE 101                  SANDY, UT 84070                  P: (801) 940-1775 / F: (801) 940-1776                  VECTOR PROJECT: 00742-199-140             </p>		 <p>                 STATE OF CONNECTICUT                  PROFESSIONAL ENGINEER                  APR 23, 2014             </p> <p> <b>N1</b> </p> <p>                 4/23/14 2             </p>	



**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609  
 OFFICE: (919) 861-6381  
 www.tegroup.net

REVIEWED AS NOTED  
 REVISIONS AS NOTED - RESUBMIT  
 REVISIONS AS NOTED - RESUBMIT  
 DATE: 4/24/14  
 BY: JSC

THIS DOCUMENT WAS REVIEWED FOR GENERAL CONFORMANCE TO THE DESIGN REQUIREMENTS IN ACCORDANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION, COORDINATION OF THE WORK WITH OTHER TRADES AND THE SATISFACTORY PERFORMANCE OF HIS WORK.



PROFESSIONAL ENGINEERING  
 THE INFORMATION CONTAINED ON THIS DRAWING SET IS PROPRIETARY & CONFIDENTIAL. BY VIEWING AND USE OF THIS DOCUMENT OTHER THAN THAT WHICH RELATES TO STEALTH CONSTRUCTION SOLUTIONS, INC. IS STRICTLY PROHIBITED.



DRAWING SET TO SCALE, UNLESS SPECIFIED OTHERWISE (DIMENSIONS SHOWN ARE IN INCHES)  
 DESIGN: JSC  
 CHECKED: JSC  
 DATE: 4/23/14

**DETAILS**

**LCC DEPLOYMENT SERVICES AREA**  
 SITE: CT11209D; MILFORD SHORE AREA  
 234 MELBA STREET  
 MILFORD, CT 06460

NO. 14: 11/11/2013 (3) 1301  
 DESIGNER: JSC  
 REVISION: JSC  
 DATE: 4/23/14






**S2**

8/23/14

2

We are STEALTH.™ The Difference.

NOT USED



**VECTOR ENGINEERS**



9138 S. STATE STREET, SUITE 101  
 SALEM, VT 05476  
 P: (802) 990-1775 F: (802) 990-1776  
 VECTOR PROJECTS: 603-644-7299

Copyright 2014 STEALTH Construction Solutions, Inc. All Rights Reserved

**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609  
 OFFICE: (919) 861-6381  
 www.tegroup.net

REVIEWED AS NOTED  
 REVISIONS AS NOTED - RESUBMIT  
 REVISIONS AS NOTED - RESUBMIT  
 DATE: 4/24/14  
 BY: JSC

THIS DOCUMENT WAS REVIEWED FOR GENERAL CONFORMANCE TO THE DESIGN REQUIREMENTS IN ACCORDANCE WITH THE INFORMATION GIVEN IN THE CONTRACT DOCUMENTS. THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING ALL QUANTITIES AND DIMENSIONS, FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION, COORDINATION OF THE WORK WITH OTHER TRADES AND THE SATISFACTORY PERFORMANCE OF HIS WORK.



PROFESSIONAL ENGINEERING  
 THE INFORMATION CONTAINED ON THIS DRAWING SET IS PROPRIETARY & CONFIDENTIAL. BY VIEWING AND USE OF THIS DOCUMENT OTHER THAN THAT WHICH RELATES TO STEALTH CONSTRUCTION SOLUTIONS, INC. IS STRICTLY PROHIBITED.



DRAWING SET TO SCALE, UNLESS SPECIFIED OTHERWISE (DIMENSIONS SHOWN ARE IN INCHES)  
 DESIGN: JSC  
 CHECKED: JSC  
 DATE: 4/23/14

**DETAILS**

**LCC DEPLOYMENT SERVICES AREA**  
 SITE: CT11209D; MILFORD SHORE AREA  
 234 MELBA STREET  
 MILFORD, CT 06460



NO. 14: 11/11/2013 (3) 1301  
 DESIGNER: JSC  
 REVISION: JSC  
 DATE: 4/23/14

**S3**

8/23/14

2

We are STEALTH.™ The Difference.



USE STANDARD HOLE SIZES OR ADD WASHERS, TYP.

**VECTOR ENGINEERS**

9138 S. STATE STREET, SUITE 101  
 SALEM, VT 05476  
 P: (802) 990-1775 F: (802) 990-1776  
 VECTOR PROJECTS: 603-644-7299

Copyright 2014 STEALTH Construction Solutions, Inc. All Rights Reserved



6.1.3 MATERIAL TEST REPORT (MTR)

B20 CRS 6.625 X .432 80 A500 BARE



3525 Richard Arrington, Jr., Blvd. N.  
 Birmingham, AL 35234  
 Phone (205) 251-1884  
 Lab Fax (205) 421-4561  
 Lab@SouthlandTube.com

**TEST REPORT**

Customer Name: MARMON/KEYSTONE - CHARLOTTE

Customer PO No: 70-55092 -/

Heat No.:	SC1063	Spec/Grade:	A500-10/B/C
Description:	CARBON STEEL TUBING	Print Date:	5/22/2013
Size/Length:	6" Sch 80 42'	Wall Thickness:	0.4320

Carbon (C):	0.1900	Tin (Sn):	0.0050	Vanadium (V):	0.0020
Manganese (Mn):	0.3900	Nickel (Ni):	0.0400	Columbium (Cb):	0.0000
Phosphorus (P):	0.0060	Chromium (Cr):	0.0300	Titanium (Ti):	0.0000
Sulphur (S):	0.0050	Molybdenum (Mo):	0.0100	Boron (B):	0.0001
Silicon (Si):	0.0090	Aluminum (Al):	0.0270	Calcium (Ca):	0.0016
Copper (Cu):	0.1000	Nitrogen (N):	0.0080	Carbon Equiv. (CE):	0.2727

Sample Number	Sample Date	Tensile (psi)	Yield (psi)	Elongation (%)
SL37579	4/26/2013	68,300	55,800	29.50

We hereby certify that the above figures are correct as contained in the records of this company. Tensile testing (if applicable) is performed according to ASTM A370 and ASTM E8 (Yield Strength determined using 0.2% offset method).

QC'D  
 By: JKV  
 Date: MAY 28 2013

Daniel Lerew

*Daniel Lerew*  
 Director of Quality  
 Southland Tube Incorporated

Melted & Manufactured in the U.S.A.

STI Pickup No: 05TP049

STI Order No: 00304518

STI Item No: 6.625RS8042

# NUCOR

## MILL TEST CERTIFICATE

1700 NORT RD N.E.  
TUSCALOOSA, AL 35404-1000  
800 850-8224

Lot/Number	Roll	Mill Order Number	PO NO / Line NO	Part Number	Certificate Number	Prepared														
C051910	6000000036421	N-127054-001	325-474331 1		1437462-1	01/21/2014 03:15														
Grade	Order Description: A36, 0.2500 IN X 72.000 IN X 240.000 IN		Customer:		Sold To: ELECTRON METALS Alpharetta GA															
	Quality Plan Description: A36/SMS/ASTM A36-08/ASME SA36-03/A109-36-10		Ship To: ELECTRON METALS Alpharetta GA																	
Unsped Item	Base/Slab Number	Certified By	C	Mn	P	S	Si	Co	Ni	Cr	Mo	Cu	V	Al	Ti	Nb	Bi	As	Sb	SeV
3L1456D	A3Y4616-02 ***	A3Y4616	0.19	0.90	0.008	0.003	0.18	0.20	0.06	0.07	0.019	0.000	0.001	0.034	0.001	0.005	0.0001	0.0021	0.006	0.37
3L1457M	A3Y4616-03 ***	A3Y4616	0.19	0.90	0.008	0.003	0.18	0.20	0.06	0.07	0.019	0.000	0.001	0.034	0.001	0.005	0.0001	0.0021	0.006	0.37
3L1457C	A3Y4616-03 ***	A3Y4616	0.19	0.90	0.008	0.003	0.18	0.20	0.06	0.07	0.019	0.000	0.001	0.034	0.001	0.005	0.0001	0.0021	0.006	0.37
3L1457D	A3Y4616-03 ***	A3Y4616	0.19	0.90	0.008	0.003	0.18	0.20	0.06	0.07	0.019	0.000	0.001	0.034	0.001	0.005	0.0001	0.0021	0.006	0.37

Mercury has not come in contact with this product during the manufacturing process nor has any mercury been used by the manufacturing process. Certified in accordance with EN 10204 3.1. No weld repair has been performed on this material. CERTIFIED IN ACCORDANCE WITH EN 10204 3.1. NACE MR0175 Annex 2.1.2 compliant. Manufactured to a fully killed fine grain process. NUTTEMPER TEMPER PASSED plate from coil ISO 9001:2008 Registered, PED Certified

\*\*\*\* indicates Heads melted and Manufactured in the U.S.A.

We hereby certify that the product described above passed all of the tests required by the specifications.

*Walter V. ...*  
Walter V. ...  
Of Ocala, FL - Manufacturer

**NUCOR**  
P.O. Box 279  
Winston, NC 27396  
(252) 355-3700

**Mill Test Report**  
Page 1



Insulating Date : 04/11/2014      BL No. : 34824      Lead No. : 388932      Our Order No. : 12801377      Cust. Order No. : 8777224  
Vehicle No : ELS 8865      Sold To : KLOCKNER METALS CORP      509 COLONIAL CTR PKWY STE 500      Ship To : FERRO UNION SOUTHEAST INC  
Specification : 1.5000" x 98.000" x 480.000"      ASTM A36-12/ASTM A709 Grade 36-12SA/ASHTO M270/Grade 36/ASME      ROSWELL, GA 30076      2005 GRASSLAND PARKWAY  
5A36 2011 Addenda, 2013 ASHTO M270 36      ALPHARETTA, GA 30004

Marking :

Heat No	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Al(%)	V	Nb	Ti	N	Ca	B	Sr	CEQ	PCM
4502802	0.17	0.83	0.014	0.004	0.21	0.30	0.08	0.08	0.02	0.024	0.003	0.001	0.002		0.0015	0.0000	0.011	0.36	0.24
Tensile Test																			
Plate Serial No	Thickness	Tensile Yield	Tensile	Elongation % in 2"	Elongation % in 4"	Charpy Impacts			Temp Avg	Min									
4502802-04	2	19,500	42,400	72,100	18.8	1	2	3											
		T				shear	shear	shear											
			42,600	72,600	20.5														

Manufactured to fully stated true grain practice by Electric Arc Furnace. Welding or weld repair was not performed on this material. Verify serials that the contents of this report are accurate and correct. All test results Memory has not been used in the direct manufacturing of the material. Produced as continuous cast discrete plate as-cast, unless otherwise noted in Specification. Verify serials that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with the applicable specifications, including customer specifications. From - C(0.25)-Mn(0.83)-P(0.014)-S(0.004)-Si(0.21)-Cu(0.30)-Ni(0.08)-Cr(0.08)-Mo(0.02)-Al(0.024)-V(0.003)-Nb(0.001)-Ti(0.002)-N(0.0015)-Ca(0.0000)-B(0.011)-Sr(0.36)-CEQ(0.24)-PCM(0.24) Marked and manufactured in the USA. ISO 9001:2008 certified (8000605) by SMI Quality System Register (8006150). PED 8723/REC 7/2 Annex 1, Para. 4.3 Compliant. DIN 15004 2 N 10204 3.1/2004, DIN EN 10204 3.1/2005 compliant. For ABS grades only. Quality Assurance cert. 14-MWPCA-72 T. A. Dupont, Metallurgist 04/11/2014 10:53:58 AM

# NUCOR

## MILL TEST CERTIFICATE

1700 HOLT RD N.E.  
Tuscaloosa, AL 35404-1000  
800 800-8204  
customerservice@nucor.com

P.4911 of 1

Load Number	0000000553279	Mill Order Number	N-129749-001	Part Number		Certificate Number	L469902-1	Prepared	03/27/2014 19:47												
Grade	A36, 0.5000 IN x 72.000 IN x 480.000 IN			Customer:	KLOEKKER METALS Alpharetta GA																
Quantity	A36/S436/A70956: ASTM A36-08/ASME SA36-03/A709-36-10			Ship TO:	KLOEKKER METALS Alpharetta GA																
Shipped Item	Heat/Slab Number	Certified By	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Co	V	Al	Ti	Nb	B	Cu	Sn	CEV	ACT
4C261ZF	B4P6287-03 ***	B4P6287	0.18	0.86	0.013	0.003	0.05	0.21	0.05	0.06	0.016	0.000	0.001	0.037	0.001	0.006	0.0000	0.0022	0.006	0.15	

Shipped Item	Certified By	Heat Number	Yield ksi	Tensile ksi	ELONGATION %		Bend 180°	Hard HR	Charpy Impact (ft-lbs)			Shear %			Test Temp
					2"	8"			1	2	3	1	2	3	
4C261ZF	B4P6287 ***	B4P6287	47.8	70.2	65.1	37.7									
4C261ZF	S4C2615FTT	B4P6287 ***	49.7	69.6	71.4	40.3									
4C261ZF	S4C2615DHTT	B4P6287 ***	49.3	66.3	74.4	38.8									
4C261ZF	S4C2615SMT	B4P6287 ***	49.1	66.2	74.2	35.7									

Items: 1 PCS: 2 Weight: 9801.2 LBS

Mercury has not come in contact with this product during the manufacturing process nor has any mercury been used by the manufacturing process. Certified in accordance with EN 10204 3.1. No weld repair has been performed on the material. CERTIFIED IN ACCORDANCE WITH EN 10204 3.1.3 NACE MR0175 Annex 2.1.2 compliant. Manufactured to a fully killed fine grain practice. NUTTEMPER TEMPER PASSED plate from coil. ISO 9001:2008 Registered. PED Certified.

We hereby certify that the product described above passed all of the tests required by the specifications.

*Dr. Qulin Yu - Metallurgist*



**NUCOR**  
P.O. Box 279  
Winston, NC 27386  
(252) 355-5700

**Mill Test Report**  
Page 1



**PLATE MILL**  
 Issuing Date : 03/11/2013      BL No. : 351339      Load No. : 352253      Cust. Order No. : 10881718      Cust. Order No. : 6623626  
 Vehicle No. : TRX-56-TRC-175      Specification : 27500" x 96.000" x 480.000"      Sold To : Kloeckner Metals Corporation      Ship To : FERRO UNION SOUTHEAST, INC.  
 ASTM A572 Grade 50-112/ASTM A709 Grade 50-11A/ASTM A720-50      Type 2      598 Colonial Center Parkway      Suite 500      2005 GRASSLAND PARKWAY  
 ROSWELL, GA 30076      ROSWELL, GA 30004

Marking :

Heat No	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Alloy	V	Nb	Ti	N	Ca	B	Sn	CEQ	PCM
3501552	0.20	1.28	0.022	0.002	0.24	0.15	0.08	0.08	0.02	0.034	0.068	0.001	0.002		0.0028	0.0004	0.008	0.46	0.30

Plate Serial No	Tensile Test			Elongation		Charpy Impacts			Temp Ave.
	Pieces	Tensile	Yield	% in 2"	% in 4"	(ft) shear	(ft) shear	(ft) shear	
3501552-05	1	17.98	53.900	85.100	31.5	1	2	3	Min
			52.300	83.100	32.5				

Manufactured to fully killed steel grade practice by Electric Arc Furnace. Welding or cold repair was not performed on this material. Memory has not been used in the direct manufacturing of this material. Produced as continuous cast discrete plate as-shield unless otherwise noted in Specification.

Yield by 0.5%EL method unless otherwise specified. Cq = C+Mn/6+Si+Al+V/10+Ni/15+Cu+Ni/15

Form = C+Si/20+Mn/20+Cu/20+Ni/20+Cr/20+Al/15+V/10+Ni/15

Mined and manufactured in the USA. ISO 9001:2008 certified (90010023) by SHI Quality System Registrar (05998-09). PED 9723/EC 172 Annex 1, Para. 4.3 Compliant. DIN 5049 3.1, EN 10204 3.1/2/3/4, DIN EN 10204 3.1/2/3/4 compliant. For ASB grades only. Quality Assurance certificate 05-M01P04-046

We hereby certify that the contents of this report are accurate and correct. All test results and operations performed by the material manufacturer are in compliance with the applicable specifications, including customer specifications.

T. A. Deppe, Metallurgist      03/11/2013 2:13:24 PM

# NUCOR

## MILL TEST CERTIFICATE

1700 HOLY RD N.E.  
Tuscaloosa, AL 35404-1000  
800 800-8204  
customerservice@nucor.com

Load Number	TATY	MS11 Order Number	PO/NO 1 Line NO	Part Number	Certificate Number	Prepared
C06490	0000000555706	N-129543-001	APP-6774996 1		555570601-1	04/14/2014 11:23
Grade	Order Description: Hot Roll Plate		Customer:		Sold TO:	
	AS72, 1.0000 IN x 96.000 IN x 480.000 IN		KLOECKER METALS AlphaBeta CA		KLOECKER METALS AlphaBeta CA	
	Quantity Plan Description:		Ship TO:			
	AS7250 .750-1.0: ASTM A572-50-07/A709-50/N270-50		KLOECKER METALS AlphaBeta CA			

Shipped Item	Hot/SP/ab Number	Corrected By	E	W	F	S	St	CU	M1	Cr	Mo	CB	V	M1	T1	N2	B	Ca	Sn	CEV	ACI	Test Temp
400533BA	B4Q6496-01 ***	B4Q6496	0.20	1.16	0.009	0.006	0.19	0.15	0.07	0.08	0.025	0.000	0.072	0.028	0.001	0.007	0.0002	0.0044	0.007	0.44		
400533CA	B4Q6496-01 ***	B4Q6496	0.20	1.16	0.009	0.006	0.19	0.15	0.07	0.08	0.025	0.000	0.072	0.028	0.001	0.007	0.0002	0.0044	0.007	0.44		
400533DA	B4Q6496-01 ***	B4Q6496	0.20	1.16	0.009	0.006	0.19	0.15	0.07	0.08	0.025	0.000	0.072	0.028	0.001	0.007	0.0002	0.0044	0.007	0.44		
Shipped Item	Corrected By	Hot/SP/ab Number	Yield KSI	Tensile KSI	V/T %	ELONGATION %	Red Hard HR	Charpy Impact (FT-LBS)	Shear K			Test Temp										
400533BA	S400533PFTT	B4Q6496 ***	63.1	87.8	71.9	23.8			1	2	3	AVG	1	2	3	AVG						
400533CA	S400533PFTT	B4Q6496 ***	63.1	87.8	71.9	23.8																
400533DA	S400533PFTT	B4Q6496 ***	63.1	87.8	71.9	23.8																

Items: 3 PCS: 3 Weights: 39204.9 LBS

Mercury has not come in contact with the product during the manufacturing process nor has any mercury been used by the manufacturing process. Certified in accordance with EN 10204 3.1. No weld repair has been performed on this material. Produced as continuous cast discrete plate, as noted. Manufactured to a fully blind practice. See grain. ISO 9001:2008 Registered, PED Certified

\*\*\* Indicates Tests method and Manufactured in the USA.

We hereby certify that the product described above passed all of the tests required by the specifications.

*[Signature]*  
D. Quinn Yu - Metallurgist



UNITED STATES STEEL

TUBULAR PRODUCTS  
CERTIFIED TEST REPORT  
(IN ACCORDANCE WITH ISO 10674/EN 10248/ASME B31.3)

DATE: 01/11/11  
TIME: 04:05:46  
SERIAL NO: L0034497

MILL ORDERING NO DR00723 01	SHEET NO. T97790	P.O. NUMBER 020601	WORKER ID RTR6381 OH	VENDOR USS TUBULAR PRODUCTS 2199 EAST 28TH ST. LOREAIN, OH 44055
SOLD TO ADDRESS TUBULAR STEEL, INC ATTN ACCTS PAYABLE 1031 EXECUTIVE PARKWAY DR SAINT LOUIS MO 63141-6351		MAIL TO ADDRESS TUBULAR STEEL, INC ATTN ACCTS PAYABLE 1031 EXECUTIVE PARKWAY DR SAINT LOUIS MO 63141-6351		

PIPE CARBON SMLS STD PIPE API 5L-44TH ED DTD OCT 2007 AND ISO 3183:2007 MCD PSL-1 GRADE B AND GRADE X42 R R OR Q ASTM A53-07 ASTM A106-08 GRADE B QUAL SPECIFIC ASME SA53-2010 EDITION ASME SA106-2010 EDITION GRADE B SLK BRG MILL COAT PK BRV 30 DRG MEETING ALL THE APPLICABLE REQUIREMENTS OF SACE STANDARD MR-01-75 +12003/COR.1:2005 AND MR0103-2007

MATERIAL COND.	AS ROLLED	TENSILE TEST TYPE ORIENTATION	TEST COND.	GRADE WTH IN	YIELD PST PST	TENSILE PST PST	YR MAX	ELONG % (IN 2") MIN	HARDNESS SCALE HRB MIN	MIN TORSION PST 2970	IMPULSION	CER. MAX
PA0577	STRIP/L/B	AR	AR	0.750	47800	50	80500	0.59	35.1	83.6	2970	5
HA0601	STRIP/L/B	AR	**	0.750	51500	50	81000	0.63	35.2	82.0	2970	5
** END OF DATA THIS SHEET **												

LEGEND:  
 L- LONGITUDINAL  
 T- TRANSVERSE  
 Q.D. - QUENCH & TEMPERED  
 AR - AS ROLLED  
 W- WELD  
 U- UNSPEC  
 NM- NON-MEASURED  
 SR- STRESS RELIEVED  
 TR- THERMO-MECHANICAL ROLLED  
 B- BODY  
 N- N  
 V- V  
 B- B  
 TI- TI  
 CB- CB  
 CO- CO  
 CER- CER

CE-C+ (MIN/6) + (CR-MO+V) / 5+ (RI+CU) / 15

DECIMAL POSITIONS FOR ELEMENTS ARE INDICATED BY THE LEFT MARGIN, VERTICAL DOTTED LINE OR DECIMAL POINT.

For Milford Shore Area 130739  
 PO# 412-375- Rev 3-13-14

PAGE 1 OF 2

Doc No. 280130 Inspected 12/16/13 by 1426bms

**EVRAZ** CORPORATION  
4001 Philadelphia Pike, Claymont DE 19703

### Material Test Report

B/L: 323409

12/04/2013

EAST COAST STEEL  
ASTM A572/A572M-07  
PLATE NO. 06100000 X 24010000  
PART NO.

Order 246698-02 Cust PO PHL-10530

Specifications:  
ASTM A572/A572M-07 Grade 50(345) Type 2 Fully Killed Fine Grain Practice

Products Shipped for Order 246698-02 (sorted by Serial)

Serial	Heat-Slab Orig	N/R	Plate Size in inches	Plate size in MM	Lbs	Kg
003178-1	90764F-501	1.9	1.2500 x 56.0000 x 240.0000	31.75 H 2438.40 x 6096.00	8,148	3,705
003179-1	90537F-503	1.2	1.2500 x 56.0000 x 240.0000	31.75 H 2438.40 x 6096.00	8,148	3,705
003174-1	90543F-102	1.9	1.2500 x 56.0000 x 240.0000	31.75 H 2438.40 x 6096.00	8,148	3,705
003177-1	90541F-403	1.9	1.2500 x 56.0000 x 240.0000	31.75 H 2438.40 x 6096.00	8,148	3,705
003176-1	90543F-501	1.9	1.2500 x 56.0000 x 240.0000	31.75 H 2438.40 x 6096.00	8,148	3,705

Shipment Summary of Order 246698-02: 5 pieces 40,640 lbs (18,525 kg)

Chemical Analysis for Order 246698-02 (sorted by Heat)

Heat	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Sn
90537F	0.126	1.470	0.013	0.004	0.245	0.013	0.021	0.214	0.005	0.000
AL	V	Nb/Cb	N	Alseel	TI	B				
	0.045	0.086	0.005	0.0120	0.005	0.005	0.0005			

Heat	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Sn
90537F	0.126	1.470	0.013	0.004	0.245	0.013	0.021	0.214	0.005	0.000
AL	V	Nb/Cb	N	Alseel	TI	B				
	0.034	0.078	0.005	0.0096	0.005	0.002	0.0005			

Heat	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Sn
90541F	0.132	1.450	0.011	0.005	0.240	0.014	0.050	0.222	0.005	0.000
AL	V	Nb/Cb	N	Alseel	TI	B				
	0.029	0.075	0.005	0.0110	0.000	0.002	0.0005			

Heat	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Sn
90543F	0.124	1.476	0.010	0.004	0.200	0.017	0.050	0.208	0.005	0.300
AL	V	Nb/Cb	N	Alseel	TI	B				
	0.020	0.075	0.005	0.0120	0.000	0.002	0.0005			

Heat	C	Mn	P	S	SI	Cu	Ni	Cr	Mo	Sn
90764F	0.143	1.600	0.007	0.004	0.210	0.013	0.050	0.195	0.005	0.000
AL	V	Nb/Cb	N	Alseel	TI	B				
	0.041	0.079	0.005	0.0110	0.000	0.002	0.0005			

Tensile Tests for Order 246698-02 (sorted by Heat)

Serial	Heat-Slab	Gauge	Inches	Sec	Tensile		Yield		Elongation		RA	Head	Dir	Norm	S/R	Test ID
					ASTM	MPA	ASTM	MPA	%	In.						
003178-1	90537F-501	1.2500	31.75	84	516	59	410	31	2	50		Trans				350763
003179-1	90537F-502	1.0000	25.40	83	510	50	414	42	2	50		Trans				350701
003174-1	90543F-102	1.2500	31.75	84	521	60	411	30	2	50		Trans				341872
003177-1	90541F-403	1.2500	31.75	82	507	58	404	33	2	50		Trans				341873
003176-1	90543F-501	1.2500	31.75	84	500	57	392	31	2	50		Trans				343419
003178-1	90543F-501	1.2500	31.75	86	592	64	439	37	2	50		Trans				343420
003177-1	90541F-403	1.2500	31.75	86	594	62	428	35	2	50		Trans				333808
003179-1	90537F-502	1.2500	31.75	85	604	67	461	30	2	50		Trans				342241
003176-1	90543F-501	1.2500	31.75	83	643	65	450	27	2	50		Trans				341847

Unless otherwise specified, Manganese, niobium or alpha source materials have not been used.

I certify the above results to be correct as contained in the records of the corporation.

Metallurgist, Ryan Carmichael

Revision:

FORM 10/28/2011

AM

Certificate of Mill Test Results  
S0 PHL-120906-001  
Sheet 4  
Pg. 1/1

CC



Independence Tube

6226 W. 74th St  
Chicago, IL 60638  
708-496-0380  
Fax: 708-563-1950

independencetube.com  
itctube.com  
Certificate Number: MAR 870452

Sold By:  
**INDEPENDENCE TUBE CORPORATION**  
6226 W. 74th St.  
Chicago, IL 60638  
Tel: 708-496-0380  
Fax: 708-563-1950

Purchase Order No: 61-56849-3  
Sales Order No: MAR 205945 - 2  
Bill of Lading No: MAR 122787 - 6  
Invoice No: MAR 561566 - 1

Shipped: 3/29/2012  
Invoiced: 3/29/2012

Sold To:  
**1311 - MARMON KEYSTONE, LLC**  
1000 REMINGTON BLVD  
SUITE 305  
630-633-3400  
BOLINGBROOK, IL 60440

Ship To:  
**1 - MARMON KEYSTONE CORP**  
10700 MARMON DRIVE  
ATTN: PURCHASING DEPT.  
BOLINGBROOK, IL 60440

**CERTIFICATE of ANALYSIS and TESTS**

Certificate No: MAR 870452

Customer Part No:

Test Date: 3/23/2012

**ROUND A500 GRADE B(C)**  
**10.750"OD (10"NPS)X SCH80 X 30'**

Total Pieces    Total Weight  
5                    9,665

**Heat Number: A101808**

Bundle Tag	Yield, Tensile Strength, Elongation, Measurements	Y/T Ratio	Pieces	Weight
340712	YLD=62440/TEN=73130/ELG=36.9	0.8538	2	3,866
340713	YLD=62440/TEN=73130/ELG=36.9	0.8538	2	3,866
340714	YLD=62440/TEN=73130/ELG=36.9	0.8538	1	1,933

Heat Number                    \*\*\* Chemical Analysis \*\*\*  
A101808                        C=0.2080 Mn=0.4520 P=0.0110 S=0.0020 Si=0.0300 Al=0.0230 Cu=0.1000  
Carbon Eq.=0.2833 Carbon Eq. = C + (Mn/6)

MELTED & MANUFACTURED IN THE USA

Certification:

I certify that the above results are a true and correct copy of records prepared and maintained by Independence Tube Corporation. Sworn this day, 3/23/2012

Jose Martinez, QMS Manager

WE PROUDLY MANUFACTURE ALL OF OUR HSS IN THE USA.  
INDEPENDENCE TUBE PRODUCT IS MANUFACTURED, TESTED,  
AND INSPECTED IN ACCORDANCE WITH ASTM STANDARDS.

CURRENT STANDARDS:  
.....A500/A500M-10a  
.....A513-07  
.....A252-98 (2002)

**Q. C. REVIEWED**

Doc No. 282457 Indexed SA0013 by H420000

ARCELORMITTAL PLATE LLC

TEST CERTIFICATE

PAGE NO: 01 OF 02  
FILE NO: 1507-01-07  
MILL ORDER NO: 18505-001  
MELT NO: C7990  
DATE: 08/07/13

SEND TO:

01-0

PLATE DIMENSIONS / DESCRIPTION

TOTAL QTY	GAUGE	WIDTH	LENGTH	DESCRIPTION	PIECE WEIGHT
10	3/4"	96"	240"	RECTANGLE	4901#

CUSTOMER INFORMATION

CUSTOMER PO: PHL-10199  
PART NO. 004

SPECIFICATION(S)

THIS MATERIAL HAS BEEN MANUFACTURED AND TESTED IN ACCORDANCE WITH PURCHASE ORDER REQUIREMENTS AND SPECIFICATION(S).

ASTM A709-GR50 YR 10 TYPE-2  
SPEC MOD FOR PHYSICALS IMPACTS WAIVED ASTM A572 07  
GR50 TYPE 2, CSA G40.21 04 GR50W  
THE MANAGEMENT SYSTEMS FOR MANUFACTURE OF THIS PRODUCT ARE CERTIFIED TO ISO 9001:2008 (CERTIFICATE NO. 30130) AND ISO 14001 (CERTIFICATE NO. 009496).

CHEMICAL COMPOSITION

	C	MN	P	S	CU	SI	NI	CR	MO
MELT:C7990	.12	1.16	.012	.005	.33	.22	.36	.12	.09
	V	AL	CB						
MELT:C7990	.031	.020	.002						

MANUFACTURE

FINE GRAIN PRACTICE

TENSILE PROPERTIES

LOC	DIR	YIELD STRENGTH PSI X 100	TENSILE STRENGTH PSI X 100	ELONGATION GAGE LGTH	%
BOT.	TRANS.	609	809	2.00"	37.0
BOT.	TRANS.	548	770	8.00"	21.0

WE HEREBY CERTIFY THE ABOVE INFORMATION IS CORRECT:

ARCELORMITTAL PLATE LLC  
QUALITY ASSURANCE LABORATORY  
139 MODENA ROAD  
COATESVILLE, PA 19320

*Elinore Zaplitny*  
SUPERVISOR - TEST REPORTING  
ELINORE ZAPLITNY

6.1.4 NDE REPORT OF MONOPOLE BASE PLATE  
See Section 6.2.4 Contractor's Certified Weld Inspection.



**KLOECKNER METALS CORPORATION**

Kloeckner Metals Corp - App  
2005 Grassland Pkwy  
Alpharetta, GA 30004

05/23/14 11:56 AM Page 1 of 2

Load no. 1982905

Sold To: 775  
Atlantic Fabricators Inc.  
7331 Industry Drive  
Charleston, SC 29418  
Phone # (843)552-9572

Ship To: 1  
Atlantic Fabricators Inc.  
7331 Industry Dr  
North Charleston, SC 29418-8493  
Phone # (843)552-9572

Via Common Carrier  
POB Delivered  
Preight Prepaid  
Carrier AVERITT EXPRESS  
Truck #

Control # 73036989  
Bill of Lading 73036989  
Ship Date 05/23/14

Comments JD ACTUAL WEIGHT 600 LBS CLASS 50 1 SKID

CUST PO:14795-1495 Order#:10955983 Entered By:SCJAR

Line	Item Description	PVC	Size	Pcs	Net Weight	Line/Rel
1	Strip Mill Plate 1/4 " Astm A36 PTG		29.125 OD DWG	1	60	
	Heat Num: A3Y4616 ✓ MILL ID: 03 Pieces: 1					Line/Rel
2	Strip Mill Plate 1/4 " Astm A36 PTG		14.5625 X 29.125 NEST/DWG	2	60	
	Heat Num: A3Y4616 ✓ MILL ID: 03 Pieces: 2					Line/Rel
3	Strip Mill Plate 1/4 " Astm A36 PTG		14.5625 X 29.125 NEST/DWG	2	60	
	Heat Num: A3Y4616 ✓ MILL ID: 03 Pieces: 2					Line/Rel
4	Mill Rolled Plate 1-1/2" Astm A36 /Asme-Sa36 PTG		14.75 OD DWG	1	93	
	Heat Num: 4502602 ✓ MILL ID: 04 Pieces: 1					Line/Rel
5	Strip Mill Plate 1/4 " Astm A36 PTG		29.125 OD DWG	1	60	
	Heat Num: A3Y4616 ✓ MILL ID: 03 Pieces: 1					Line/Rel



**KLOECKNER METALS CORPORATION**

Kloeckner Metals Corp - App  
2005 Grassland Pkwy  
Alpharetta, GA 30004

05/23/14 11:56 AM

Page 2 of 2

Sold To: 775  
Atlantic Fabricators Inc.  
7331 Industry Drive  
Charleston, SC 29418  
Phone # (843)552-9572

Ship To: 1  
Atlantic Fabricators Inc.  
7331 Industry Dr  
North Charleston, SC 29418-8493  
Phone # (843)552-9572

Via Common Carrier  
POB Delivered  
Freight Prepaid  
Carrier AVERITT EXPRESS  
Truck #

Control # 73036989  
Bill of Lading 73036989  
Ship Date 05/23/14

Load no. 1982905

Comments JD ACTUAL WEIGHT 600 LBS CLASS 50 1 SKID

Line Item Description	PVC	Size	Pcs	Net Weight	Line/Rel
6 Mill Rolled Plate 3/4" Astm A36 /Asme-Sa36 Heat Num: 4503374 ✓ Mill Id: 09 Pieces: 1 PTG		14.75 OD DWG	1	46	
7 Mill Rolled Plate 1/2" Astm A36 /Asme-Sa36 Heat Num: B4P6287 ✓ Mill Id: 03 Pieces: 6 PTG		3.75 X 6 NEST/DWG	6	19	
8 Mill Rolled Plate 2-3/4" AS72 Gr 50 Heat Num: 350152V ✓ Mill Id: 05 Pieces: 1 PTG		29.125 OD DWG	1	662	
9 Mill Rolled Plate 3/4" Astm A36 /Asme-Sa36 Heat Num: 4503374 ✓ Mill Id: 09 Pieces: 1 PTG		28 OD DWG	1	167	
10 Mill Rolled Plate 1" AS72 Gr 50 Heat Num: B4G6496 Mill Id: 02 Pieces: 6 PTG		6.75 X 6.75 NEST/DWG	6	78	

Carrier Signature Customer Signature Shipper Signature /Date

Total Pieces Gross Wgt 22  
Tare Wgt 0  
Net Wgt



# Purchase Order

PO Number  
412378

LCC Deployment Services, Inc.  
7900 Westpark Drive, Suite A300  
McLean, VA 22102

**Ship To:** LCC Deployment Services, Inc.  
2242 Old Marlton Pike  
Marlton, NJ 08053

**Vendor:** East Coast Steel, Inc.  
317 Salina Road  
Sewell, NJ 08080

**Bill To:** LCC Deployment Services, Inc.  
7900 Westpark Drive, Suite A300  
McLean, VA 22102

<b>PAYMENT TERMS</b> Net 30	<b>FOB</b>	<b>DATE OF ORDER</b> 03/11/2014	<b>FREIGHT TERMS</b> Prepaid
<b>DATE EXPECTED</b> 03/11/2014	<b>SITE</b> 130739 - Milford Shore Area		<b>REFERENCE</b> 130739

ITEM	DESCRIPTION	QUANTITY	U.O.M.	UNIT PRICE	AMOUNT
A-D-Subcontractor-Equipment	PL - 1-1/4" x 1-13/16" x 1'-6" cut to size per provided sketch - A572-50 Ready 5-6 days	4	Each	\$13.00	\$52.00
A-D-Subcontractor-Equipment	PL - 3/4" x 2-3/8"OD x 1-1/4" ID - A572-50	8	Each	\$5.00	\$40.00
A-D-Subcontractor-Equipment	FB - 1-1/4" x 4-1/4" x 4'-6" cut to size and drilled per provided sketch - A572-50	3	Each	\$156.00	\$468.00
<b>Total:</b>					\$ 560.00

### SUPPLIER INSTRUCTIONS

1. Invoice must reference Purchase Order Number listed above or supplier will experience payment delays.
2. Invoice should be emailed to 'AP\_TEAM@lcc.com'
3. Process order with the above shipping method, terms, prices, and specifications.
4. Please notify LCC's contact person immediately if you are unable to ship as specified. Upon acceptance of this purchase order seller agrees to adhere to LCC terms and conditions located at <http://www.lcc.com/index.php/en/purchasing-terms-conditions>, as amended from time to time, which are incorporated herein by this reference, with the same force and effect as if they were given in full text.

### LCC APPROVAL

Procurement Dept.      03/11/2014  
LCC Authorized Agent      Date

DYWIDAG-SYSTEMS INTERNATIONAL



**SHIP-TO ADDRESS:**

LCC Deployment Services, Inc.  
 Customer pick up at DSI plant  
 TOUGHKENAMON, PA 19374  
 Contact: Rob Pennington  
 Phone No.: 703-873-2357

**Dywidag Systems International USA, Inc.**

Dywidag Systems International  
 1263 Newark Rd.  
 Toughkenamon, PA 19374  
 Phone No: 610-268-2221  
 Fax No.: 610-268-3053  
 E-Mail: dsiamerica@dsiamerica.com

Job No.	J089410
Department	PTE70
Shipment Method	Customer Pick Up
Carrier	
Your Reference:	412367
	Revision 1
External Document No.	412367

**Ship Ticket ST365336**

Order No. **CO124111**  
 Customer No. C001893  
 Contact Sandy Crump  
 Document Date March 12, 2014  
 Shipment Date March 12, 2014  
 Page No. 1

Pos.	Quantity	Unit	Description	Item No.	Location	Backorder
12	4	pieces	1"(26MM) THREADBAR® x 25'-9" lg (26MM) GRADE 150 GALVANIZED	B26E GALV	PA	0
15	1	pieces	1"(26MM) THREADBAR® x 4'-0" lg (26MM) GRADE 150 GALVANIZED	B26E GALV	PA	0
30	12	pieces	1" HEXNUT GALVANIZED F/CTD H# 395786(91229)	B26E20758	PA	0
40	8	pieces	#9 GALV FLAT HARDENED WASHER	B09U93180	PA	0
45	1	pieces	1" COUPLER GALVANIZED F/CTD L=7.75" H# 122518(87665)	B26E30858	PA	0

Net Weight: 346.39 lbs  
 Gross Weight: 346.39 lbs

packed by: \_\_\_\_\_

act. delivery date: \_\_\_\_\_

**EAST COAST STEEL INC.**

*Mit Ford Shaws*

317 SALINA ROAD  
 SEWELL, NJ 08080  
 856-582-6776  
 FAX 856-582-0288

**PACKING SLIP**

Date	Invoice #
3/11/2014	152386

<b>Bill To</b>
LCC DEPLOYMENT SERVICES, INC. 7900 WESTPARK DRIVE, SUITE A300 MCLEAN, VA 22102

<b>Ship To</b>
2242 OLD MARLTON PIKE MARLTON, NJ. 08053 856-810-1658 *SEND MTRS WITH ALL ORDERS*

P.O. NUMBER	TERMS	DUE DATE	REP	Ship VIA	FOB
412378	N30	4/10/2014	CD	PICKUP	ECS

Qty	Description
4	1" A572-50 PLATE 2" X 5"
4	1-1/4" A572-50 PLATE 2" X 5"
	DELIVERY CHARGE
	NJ Sales Tax

**TERMS & CONDITIONS:**  
 Random lengths are estimates only, overages to be paid by customer.  
 Shipping weights calculated based on material theoretical weights.  
 ECS must be notified within ten days of any discrepancies.  
 VISIT US AT WWW.EASTCOASTSTEEL.NET

**EAST COAST STEEL INC.**

317 SALINA ROAD  
SEWELL, NJ 08080  
856-582-6776  
FAX 856-582-0288

**PACKING SLIP**

Date	Invoice #
3/11/2014	152366

Bill To
LCC DEPLOYMENT SERVICES, INC. 7900 WESTPARK DRIVE, SUITE A300 MCLEAN, VA 22102

Ship To
2242 OLD MARLTON PIKE MARLTON, NJ. 08053 856-810-1658 *SEND MTRS WITH ALL ORDERS*

P.O. NUMBER	TERMS	DUE DATE	REP	Ship VIA	FOB
412376	N30	4/10/2014	CD	PICKUP	ECS
Qty	Description				
4	1-1/4" A572-50 PLATE 1-13/16" X 18" <i>B/O</i> CUT PER DRAWING				
8	3/4" A572-50 PLATE 2-3/8" OD X 1-1/4" ID <i>B/O</i>				
<u>3</u>	1-1/4" A572-50 PLATE 4-1/4" X 54" W/ (14) 1-3/16" HOLES DRILLED PER DRAWING				
SEND MTR'S WITH SHIPMENT NJ Sales Tax					

TERMS & CONDITIONS:  
 Random lengths are estimates only, overages to be paid by customer.  
 Shipping weights calculated based on material theoretical weights.  
 ECS must be notified within ten days of any discrepancies.  
 VISIT US AT WWW.EASTCOASTSTEEL.NET



**Tubular Steel, Inc.**

Since 1953  
"Performance you can count on"

Tubular Steel Inc  
100 Canal Road  
Fairless Hills, PA 19030  
Telephone : (314) 851-9200  
Fax : (314) 851-9336

Ship to:  
LCC Deployment Services Inc  
2242 Old Marlton Pike  
Marlton, NJ 08053

Bill to:  
LCC Deployment Services Inc  
7900 Westpark Drive  
Suite A300  
Mc Lean, VA 22102

**Pro forma packing slip**

Number .....  
Ship date ..... 3/12/2014  
Page ..... 1 of 1  
Sales order ..... SO-378729  
Customer PO# ..... 412375  
Mode of delivery ..... Small package  
Terms of delivery ..... Prepaid - freight  
Freighted by ..... Carrier

Item size	Ordered	Unit	Delivered	Weight	Cust part # / po #
2.375x0.436 ( 2" sch XXH ) HF Seamless Pipe ASTM A106-B	3' 6"	ft	3' 6"	31.80	Part# 130739
Heat #	Length		Pcs Qty		Packaging
HA0601	3' 6"		1 3' 6"		1 Loose Piece(s)

Rec In from UPS - 3-13-14 9:40 AM  
PO# 412375 for  
MILFORD SHORE AREA - 130739

Receipt: \_\_\_\_\_

# CONSTRUCTION

## 6.2.1 CONSTRUCTION INSPECTIONS



**LCC Deployment Services Inc.**  
**2242 Old Marilton Pike, Marilton, NJ 08053**  
**856-810-1658 (Ph) 856-810-1659 (Fax)**

To: Crown Castle  
Subject: Construction inspection  
Site: **Milford Shore Area - 825998**

August 12, 2014

Please be advised that all work was completed per drawings dated **09/12/2012** by **Tower Engineering Professionals**, in accordance with industry standards and contract documents including modification drawings and specifications, state and local regulations, OSHA, and engineering standards. On-site cold galvanizing was applied in accordance with Crown ENG-BUL-10149.

Please let me know if you have any questions.

Thank you,

A handwritten signature in black ink that reads "Keith A. Stackhouse".

Keith A. Stackhouse  
Structural Construction Manager  
LCC Deployment Services

## 6.2.2 FOUNDATION INSPECTIONS

**From:** Ryan Rimmele <rrimmele@tepgroup.net>  
**Sent:** Friday, January 9, 2015 1:13 PM  
**To:** Keith\_Stackhouse  
**Cc:** Bruno, Jerry (Contractor); SGS PMI; lccmods  
**Subject:** RE: Milford Shore (BU825998), TEP No. 100459 Waiver for foundation inspection

Hi Keith,

We can waive the requirement. We were looking to get the stuff usually associated with the anchor bolt verification, so as long as you have that information we are good.

Thanks,  
Ryan

\_\_\_\_\_  
Ryan Rimmele, P.E., S.E.

**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 Ext. 2402 | Fax: (919) 661-6350

---

**From:** Keith\_Stackhouse [mailto:keith\_stackhouse@lcc.com]  
**Sent:** Friday, January 09, 2015 1:02 PM  
**To:** Ryan Rimmele  
**Cc:** Bruno, Jerry (Contractor); SGS PMI; lccmods  
**Subject:** Milford Shore (BU825998), TEP No. 100459 Waiver for foundation inspection

Hello Ryan,

Could you waive the foundation inspection found in the MI check list on page N-1 of the SSD, there was no foundation work needed on this project.

Thanks,

**Keith A. Stackhouse**  
Structural Construction Manager



LCC Construction Services  
2500 Sylon Blvd.  
Hainesport, NJ 08036

(Cell) 609-367-6107



121214. 4	<b>PT-1</b> (See note 121214.4 above)	
121214. 5	<b>PT-2</b> (See note 121214.4 above)	
121214. 6	<b>PT-3</b> (See note 121214.4 above)	
121214. 7	<b>PT-4</b> (See note 121214.4 above)	
121214. 8	Typical at all anchor locations: Concrete core diameter verified as 2" Ø.	

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 2 OF 4

<p><b>121214. 9</b></p>	<p>Anchor rods confirmed as 1" Ø x 24'-1" DYWIDAG Grade 150. Contractor was notified to provide Centek with copies of anchor rod material certifications prior to closeout of the project.</p>	
<p><b>121214. 10</b></p>	<p>The specified Hilti HIT-RE 500 epoxy adhesive was used to install the anchor rods.</p> <p>Anchor holes were brushed &amp; blown clean prior to filling with adhesive. Once anchors were lowered into place, excess adhesive was cleaned off flush with the baseplate surface.</p> <p>Adehrance to the manufacturer's installation recommendations was confirmed.</p>	
<p><b>121214. 11</b></p>	<p>(See note <b>121214.10</b> above)</p>	

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 3 OF 4

<p><b>121214. 12</b></p>	<p>(See note <b>121214.10</b> above)</p>	
<p><b>121214. 13</b></p>	<p>(See note <b>121214.10</b> above)</p>	
<p><b>121214. 14</b></p>	<p>Installation of all four (4) anchor rods confirmed as complete. The Contractor was advised to contact Centek for scheduling of anchor pull test allowing for a minimum of 72 hours for adhesive cure time.</p>	

---

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 4 OF 4

**From:** Ryan Rimmele  
**Sent:** Thursday, January 15, 2015 5:15 PM  
**To:** Keith\_ Stackhouse  
**Cc:** Bruno, Jerry (Contractor); SGS PMI; lccmods  
**Subject:** RE: Milford Shore Area - 825998 - 130739 - EOR review

**Follow Up Flag:** Follow up  
**Flag Status:** Completed

**Categories:** Milford Shore Area - 825998 - 130739

Keith,

The increased drill hole is acceptable.

If you don't have the information required to satisfy Crown's pull test standard, I'm going to defer that approval to Crown. They will need to approve the deviation from their standards.

Thanks,  
Ryan

\_\_\_\_\_  
Ryan Rimmele, P.E., S.E.

**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tenengroup.net](http://www.tenengroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 Ext. 2402 | Fax: (919) 661-6350

---

**From:** Keith\_ Stackhouse [[mailto:keith\\_stackhouse@lcc.com](mailto:keith_stackhouse@lcc.com)]  
**Sent:** Thursday, January 15, 2015 3:50 PM  
**To:** Ryan Rimmele  
**Cc:** Bruno, Jerry (Contractor); SGS PMI; lccmods  
**Subject:** Milford Shore Area - 825998 - 130739 - EOR review

Hello Ryan,

You had given us permission to drill a 1.75 inch hole, the core driller confirmed they drilled a 1.75" hole. The core driller supplied the attached photos, I believe because of the condition of the concrete and the condition found during the core drilling caused the hole to appear to be 2". Could you approve of the deviation, by the way; the anchor rods passed the proof test.

As per our earlier conversation, the Stealth drawing trump your drawing and we installed the ¾" flange plate instead of the 1-1/2" flange illustrated in the TEP drawings.

In addition, We had to hire a 3<sup>rd</sup> party inspection firm to witness the installation of the anchor rods to meet the towns building permit process.

Could you approve of the anchor rod installation in lieu of not having photos of the drilling, brushing, hosing, vacuuming and rod length?

I have attached the PS for the anchor rods and the reports from Centek engineering for your review.

Thanks,

**Keith A. Stackhouse**  
Structural Construction Manager



LCC Construction Services  
2500 Sylon Blvd.  
Hainesport, NJ 08036

(Cell) 609-367-6107

[keith\\_stackhouse@lcc.com](mailto:keith_stackhouse@lcc.com)

6.2.4 CONTRACTOR'S CERTIFIED WELD INSPECTION



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
 42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
 materialtestinginc.com

**Client:** Centek Engineering  
 63-2 North Branford Road  
 Branford, CT 06405  
 Attn: Dan Reid

**Date:** 02-03-15  
**Report No.:** S-1002R\*

**Project:** Communications Tower CT 11209D  
 234 Melba Street  
 Milford, CT

**Subject:** MAGNETIC PARTICLE EXAMINATION OF WELDS - FIELD

Inspector on site to perform Magnetic Particle Examination of Welds in Accordance with the Guidelines of the American Welding Society D1.1 Structural Welding Code. The results of testing are as follows:

LOCATION OR MEMBER	AREA	INTERPRETATION		REPAIRS		REMARKS
		ACCEPT	REJECT	ACCEPT	REJECT	
New Mast Flange	*1	✓				*1 outside overhead welds

Method of Inspection:

Dry     Wet     Residual     Continuous    Unit Type: Mangaflux Y7  
 AC     DC     Half-Wave     Yoke     Prod

Manufacturer or Contractor LCC

Remarks: \* Reinspection of new 3/4" thick mast flange welded to existing mast top (elevation 85'). Note area visually rejected on 1-15-15 by CWI inspector - has been reworked prior to visit. Welds were painted at time of testing. Each end of rewelded location was retested along with repair area - welds found acceptable - no indications found. See report dated 1-15-15 for additional information. Client's certified welding inspector was present to oversee all testing performed.

Materials Testing, Inc. Technician Henry Daricek Level: II

Technician Certified in Accordance with MTI NDT Procedure WP-001.



*William J. Soucy*  
 William J. Soucy

\* Revised for clarification as requested.

1cc: Client

SW

Test reports may not be reproduced without the express permission of Materials Testing, Inc. Results only relate to items tested.



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialstestinginc.com

**Client:** Centek Engineering  
63-2 North Branford Road  
Branford, CT 06405  
Attn: Dan Reid

**Date:** 02-03-15  
**Report No.:** S-1002

**Project:** Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

**Subject:** MAGNETIC PARTICLE EXAMINATION OF WELDS - FIELD

Inspector on site to perform Magnetic Particle Examination of Welds in Accordance with the Guidelines of the American Welding Society D1.1 Structural Welding Code. The results of testing are as follows:

LOCATION OR MEMBER	AREA	INTERPRETATION		REPAIRS		REMARKS
		ACCEPT	REJECT	ACCEPT	REJECT	
New Mast Flange	*1	✓				*1 outside overhead welds

**Method of Inspection:**

Dry     Wet     Residual     Continuous    Unit Type: Mangaflux Y7  
 AC     DC     Half-Wave     Yoke     Prod

Manufacturer or Contractor LCC

Remarks: \* Reinspection of new 3/4" thick mast flange welded to existing mast top (elevation 85'). Note area visually rejected on 1-15-15 by CWI inspector - has been reworked prior to visit, area was painted which affects detection of discontinuities. Each end of rewelded location was reinspected along with repair area - welds found acceptable - no indications found. See report dated 1-15-15 for additional information.

Materials Testing, Inc. Technician Henry Daricek Level: II

Technician Certified in Accordance with MTI NDT Procedure WP-001.

1cc: Client

SW

Text reports may not be reproduced without the express permission of Materials Testing, Inc. Results only relate to items tested.



*William J. Sboucy*  
William J. Sboucy

## W E L D I N G   I N S P E C T I O N   R E P O R T


<b>DATE:</b> February 3, 2015	<b>TIME:</b> 8:00 am
<b>TO:</b> LLC	<b>PHONE:</b> 609.367.6107
<b>ATTN:</b> Keith Stackhouse	<b>EMAIL:</b> keith_stackhouse@lcc.com
<b>INSPECTED BY:</b> Chris Thomas CWI 13031271	<b>PHONE:</b> 203.488.0580 ext. 119 <b>EMAIL:</b> cthomas@centekeng.com
<b>SUBMITTED BY:</b> Carlo F. Centore, PE	<b>PHONE:</b> 203.488.0580 ext. 122 <b>EMAIL:</b> cfcentore@centekeng.com
<b>CEN TEK NO.:</b> 14137.000	
<b>PROJECT NAME:</b> T-Mobile CT11209D – Milford Shore Area	
<b>CC:</b> Brenden Foster (LCC)	

The following was observed, discussed, reviewed and/or resolved at the site, which requires action by the Contractor unless noted otherwise. Items shall remain on this ongoing report until resolved to the satisfaction of this office.

<b>020315.1</b>	This report is a visual evaluation of the repair welds associated with the Top Flange Plate connection per page S4 of the Stealth Shop Drawings prepared for LCC Deployment Services (P/N: TM14-00281W-33R0 Dated: 04/23/14), and per the requirements of the American Welding Society Structural Welding Code D1.1 (2010 Edition).
<b>020315.2</b>	<div style="display: flex; align-items: flex-start;"> <div style="flex: 1;"> <p>Top Flange Plate installation. Refer to initial Welding Inspection Report prepared by Centek Engineering Inc. (Dated 01.15.15) note 011515.7 for additional information.</p> <p>The additional weld metal suggested at the original site visit is confirmed to be added.</p> </div> <div style="flex: 1; text-align: center;">  </div> </div>

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
PAGE 1 OF 2

020315.3	(See note 020315.2 above)	
020315.4	(See note 020315.2 above)	
020315.5	(See note 020315.2 above)	
020315.6	Typical use of Mangaflex Magnetic Partial Examination. Refer to Inspection Report prepared by Materials Testing Inc. for additional information.	
020315.7	This visual evaluation of the repair welds to the Top Flange Plate found them to be per the contract documents and in accordance with AWS D1.1 Clause 6, Table 6.1.	

02.23.15  
 Christopher Thomas  
 CWI 13031271  
 QC1 EXP. 3/1/2016  



IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 2 OF 2



<p><b>011515.2</b></p>	<p>Typical Stiffener installation. The Stiffeners are called out to be welded to the pole with 5/16" fillets, the infield conditions were observed to be closer to a 7/16" fillets.</p> <p>The Pipe section of the Stiffeners are called out to be welded to the existing base plate and base plate extensions with Complete Joint Penetrations having 30° bevel. A 7/16" (assumed cover) fillet is observed in these locations.</p> <p>The Plate section of the Stiffeners are called out to be welded to the existing base plate with Complete Joint Penetrations having 45° bevel and a 3/16" cover fillet. A 7/16" (assumed cover) fillet is observed in these locations.</p> <p>Base Plate Extensions are called out to be welded to the existing base plate with Complete Joint Penetrations having 30° bevel. This detail is confirmed.</p>	
<p><b>011515.3</b></p>	<p>(See note <b>011515.3</b> above)</p> <p>Typical Stiffener to Base Plate Extension connection.</p>	
<p><b>011515.4</b></p>	<p>(See note <b>011515.3</b> above)</p> <p>Typical Base Plate Extension to Base Plate connection.</p>	

---

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
PAGE 2 OF 5

<p><b>011515. 5</b></p>	<p>(See note <b>011515.3</b> above)                  Typical Stiffener to Pole Connection.</p>	
<p><b>011515. 6</b></p>	<p>(See note <b>011515.3</b> above)                  Stiffener to Pole Connection.</p>	
<p><b>011515. 7</b></p>	<p>Top Flange Plate installation. The Top Flange Plate is called out to be welded to the pole with 5/16" fillets top and bottom and the Top Flange Plate is to be concentric around the newly cut edge of the tower pole with the edge being located halfway through the thickness of the Top Flange Plate.</p> <p>Exact location of pole edge relative to Top Flange Plate is unknown but apparent to be lower than top face of Top Flange Plate. A weld with 7/16" face size is used for the upper connection.</p> <p>The lower connection is welded as an overhead 5/16" fillet.</p> <p><u>Exceptions:</u></p> <p>For the lower connection a length of weld about half the circumference to the south side has a horizontal leg closest to 3/16". It is explained by the weldor that this leg is held back across this location to allow room for bolting. Suggestion to the weldor and contractor is to add additional weld metal to location between the bolt holes. It is unconfirmed if this addition weld metal was added.</p>	 <p><b>SECTION A-A</b></p> <p><i>Detail on sheet S4 of the Stealth Shop Drawings.</i></p>

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 3 OF 5

<b>011515. 8</b>	(See note <b>011515.8</b> above) Upper connection.	
<b>011515. 9</b>	(See note <b>011515.8</b> above) Upper connection.	
<b>011515. 10</b>	(See note <b>011515.8</b> above) Upper connection.	
<b>011515. 11</b>	(See note <b>011515.8</b> above) Lower connection.	

---

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
PAGE 4 OF 5

<p><b>011515.12</b></p>	<p>(See note <b>011515.8</b> above)                  Lower connection.</p>	
<p><b>011515.13</b></p>	<p>(See note <b>011515.8</b> above)                  Lower connection.</p>	
<p><b>011515.14</b></p>	<p>(See note <b>011515.8</b> above)                  Lower connection to south side of pole.</p>	
<p><b>011515.15</b></p>	<p>(See note <b>011515.8</b> above)                  Lower connection to south side of pole showing undersized horizontal leg.</p>	
<p><b>011515.16</b></p>	<p>Aside from the noted exceptions, the visual evaluation of the newly installed Stiffeners and Top Flange Plate found them to be welded to the existing tower per the contract documents.</p> <p>All welds without noted exceptions are in accordance with AWS D1.1 Clause 6, Table 6.1.</p>	


 01/15/15  
 Christopher Thomas  
 CWI 13031273  
 QC1 EXP. 3/1/2016  


IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 5 OF 5



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialtestinginc.com

DATE: 12-22-14

REPORT NO: S-1000

PAGE: 1 of 2

CLIENT: Centek Engineering  
63-2 North Branford Road  
Branford, CT 06405  
Attn: Dan Reid

PROJECT: Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

SUBJECT: ULTRASONIC INSPECTION - FIELD



A site visit was made this date to inspect existing Tower #CT 11209D. A meeting was held with client's CWI Inspector Chris Thomas. No erector/welder was on site during today's inspection. Picture were taken by client.

All welds noted already completed and area has been painted.

- I) Inspections: ultrasonic inspections limited to  $\pm 50\%$  of welds, due to limited access caused by either shape of items or adjustment parts (anchors, nuts, etc.).

No magnetic particle testing was performed due to rain/wet conditions.

- A) Welds:

Existing tower to existing base ultrasonic testing.  
New stiffener with 2" diameter XXS x 9" pipe.

- 1) Base of stiffener 1 13/16" wide, scan limited to 50% center area of 1 13/16" width.
- 2) Complete joint penetration of 2" diameter bottom to both existing base plate and extension new plate not inspected due to curvature.
- 3) Extension new plate to existing base not ultrasonic tested due to access limitations.



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialtestinginc.com

Client: Centek Engineering

Date: 12-22-14  
Report No: S-1000  
Page: 2 of 2

Project: Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

Subject: ULTRASONIC TESTING - FIELD

Inspector on Site to Perform Ultrasonic Inspection of Complete Penetration Welds in Accordance with the Guidelines of the American Welding Society D1.1 Structural Welding Code. The Results of Testing are as Follows:

**Testing Parameters:**

- 1. Connection Type:  Moment  Splice  Other \_\_\_\_\_
- 2. Transducer Angle: 0/70° 3. Unit Type: Sonic 1200S
- 4. From Face: A and B 5. Leg: 1-2 6. Reference Level (b): 40db

LOCATION (TF=TOP FLANGE/BF=BOTTOM FLANGE)	FLOOR LEVEL	DISCONTINUITY					INITIAL	REPAIR	EVALUATION ACCEPT/ REJECT
		a	c	d	LENGTH	DEPTH			
Reference S-3, Revision #1, dated 03-06-14, section view for inspections noted.									
1) Stiffener #1 to base plate.	50%						✓		Accept
2) Stiffener #2 to base plate.	50%						✓		Accept
3) Stiffener #3 to base plate.	50%						✓		Accept
4) Stiffener #4 to base plate.	50%						✓		Accept
Existing tower to base plate.									
5) Tower to existing base.	50%						✓		Accept

Location of Defect, if any, marked directly on member.

Material Parameters: Welding Process: \_\_\_\_\_ \* Thickness: 7/16" to 1 1/4" range  
Weld Joint: \_\_\_\_\_ \* Backing? - No for stiffeners

Remarks: \*Both existing and new work completed and painted prior to visit.  
Inspection limited due to access as reported. No weld indications noted.  
Four new stiffener, locations shifted due to existing structure conditions.

a: Indication Level; c: Attenuation Factor; d: Indication Rating  
Technician certified in accordance with Materials Testing, Inc. NDT Procedure WP-001.

Materials Testing, Inc. Technician Henry Daricek Level: II

William J. Soucy

1cc: Client

lgs

Test reports may not be reproduced without the express permission of Materials Testing, Inc. Results only relate to items tested.





# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialtestinginc.com

DATE: 01-15-15

REPORT NO: S-1001

PAGE: 1 of 3

CLIENT: Centek Engineering  
63-2 North Branford Road  
Branford, CT 06405  
Attn: Dan Reid

PROJECT: Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

SUBJECT: ULTRASONIC TESTING - FIELD

Drawings: Revision #1 (03-06-14) - T-1, N-5, S-2 and S-3.  
Revision #0 (09-12-12) - N-1 thru N-4, S-1 and S-4 thru S-6,

Note: Site Drawing issued by Stealth; Drawing S-3, Rev. #3, dated 03-05-14 (stamped May 2<sup>nd</sup>, 2014) by P.E. Conn #26467, Roger T. Alworth).

- I) Reinspection of tower base 1 1/4" thick stiffeners marked PL-1 at four (4) locations.
  - A) Due to corrective welds made to items marked on report, dated 12-22-14, items were reinspected.
- II) Elevation 85'± Splice Detail B/S-5 for new flange added at top of existing mast where existing flange was removed.

Note: the following changes subject to Design Engineer's review and approval.

- A) Inspector's Drawing S-5 shows new 1 1/2" thick flange with 1" diameter A325 bolts.

Installer's Drawing S-3 shows 3/4" thick flange and 5/8" diameter bolts.

Installation used requirements of S-3 (3/4" plate flange) upper sections not added at time of visit.

Note also 3/4" flange was shipped bolted to base flange of upper new mast as supplied by fabricator.



Client: Centek Engineering  
Project: Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

01-15-15  
S-1001  
Page 2 of 3

Contd.

Attachment #1 shows approximate field welds used in place of implied fully penetration shown on S-5. Resulting field welds on attachment #1 are as follows:

- 1) Mast bevel inward - new flange fits partly down around outside mast face. Bevel was filled with weld for depth of  $\frac{3}{8}$ "±. Exterior overhead fillet weld added between mast exterior face to underside of new flange. Resulting fillet weld is 5/16" leg to mast and ¼" to flange. Flange weld held back (smaller) to avoid bolt holes.

Additional pictures to be part of client's report.



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialstestinginc.com

Client: Centek Engineering

Date: 01-15-15

Report No.: S-1001

Page: 3 of 3

Project: Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

Subject: MAGNETIC PARTICLE EXAMINATION OF WELDS

Inspector on site to perform Magnetic Particle Examination of Welds in Accordance with the Guidelines of the American Welding Society D1.1 Structural Welding Code. The results of testing are as follows:

LOCATION OR MEMBER	INTERPRETATION		REPAIRS		REMARKS
	ACCEPT	REJECT	ACCEPT	REJECT	
A) Detail H/S-3, 1 1/2" new stiffeners	✓				Four (4) new stiffeners
B) See attachment #1 for as-built field welds at 85' elevation splice					
1) Inside weld mast to flange	✓				Partial penetration
2) Outside overhead mast to flange	✓				Fillet weld

Method of Inspection:

- Dry     Wet     Residual     Continuous  
 AC     DC     Half-Wave     Yoke     Prod

Unit Type: Mangalflux Y7 AC/DC

Manufacturer or Contractor LCC

Remarks: \*Noted stiffener field welds reinspected from 12-22-14 report due to additional welds added to correct marked up locations on 12-22-14.

Materials Testing, Inc. Technician Henry Daricek Level: II

Technician Certified in Accordance with MTI NDT Procedure WP-001.

William J. Soucy

1cc: Client  
Attachment (1)

lgs

Test reports may not be reproduced without the express permission of Materials Testing, Inc. Results only relate to items tested.



# MATERIALS TESTING, INC.

25 LAURA STREET • NEW HAVEN, CONNECTICUT 06510 • (203)466-8211  
43 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)433-3972  
materials@mti-inc.com

WFLP 6701304  
Specific Scope Approved


DATE: 1-15-2015

REPORT NO:


PAGE 3 of 4  
Attachment

CLIENT:


T-MOBILE SITE CT11209D MILFORD SHORE AREA  
PROJECT: 234 MELBA STREET MILFORD CT  
SUBJECT: ATTACHMENT #1 AS BUILT WELDS



OR Typ. 1/16"  $\phi$  HOLES FOR 5/16"  $\phi$  BOLTS.



RESULTING WELDS



This report may not be reproduced without the express permission of Materials Testing, Inc. This report should not be used to claim product endorsement by WFLP or any agency of the U.S. Government. Results only refer to parts tested. WFLP accepted for the specific scope of approval in accordance with Code 10.030.

A-A

# American Welding Society



*Certifies that Welding Inspector*

***Christopher Thomas***

*has complied with the requirements of AWS QC1,  
Standard for AWS Certification of Welding Inspectors*

13031271

CERTIFICATE NUMBER

March 1, 2016

EXPIRATION DATE



*Nancy C. Cole*

AWS PRESIDENT

*B. M. Babler*

AWS QUALIFICATION COMMITTEE CHAIR

*For K. Williams*

AWS CERTIFICATION COMMITTEE CHAIR



**American Welding Society®**

*Certifies that Welding Inspector*

***Henry G Daricek***

*has complied with the requirements of AWS QC1,  
Standard for AWS Certification of Welding Inspectors*

90070051

CERTIFICATE NUMBER

July 1 2017

EXPIRATION DATE



*Alan R Wilson*

AWS PRESIDENT

*Bill Barber*

AWS QUALIFICATION COMMITTEE CHAIR

*George Meyler*

AWS CERTIFICATION COMMITTEE CHAIR

# INTERNATIONAL CODE COUNCIL


HENRY DARICEK

*The International Code Council attests that the individual named on this certificate has satisfactorily demonstrated knowledge as required by the International Code Council by successfully completing the prescribed written examination based on codes and standards plans in effect, and is hereby issued this certification, as:*

**Structural Steel and Bolting Special Inspector**

Given this day of February 3, 2010

Certificate No. S300592-S1

  
Ronald L. Lynn  
President, Board of Directors



  
Richard P. Wieland  
Chief Executive Officer

This certificate is the property of ICC and shall be returned to ICC in the event of suspension or revocation of the certificate.

# MATERIALS TESTING, INC.

CERTIFIES THAT

HENRY DARICEK

HAS SUCCESSFULLY COMPLETED  
ALL REQUIRED TRAINING AND EXAMINATIONS  
IN ACCORDANCE WITH MTI NDT PROCEDURE  
WP-001 AND SNT-TC-1A  
AND HAS SHOWN CONTINUED SATISFACTORY PERFORMANCE  
FOR:

METHOD MAGNETIC PARTICLE TESTING LEVEL II

EXAMS ADMINISTERED BY: HELLER ASSOCIATES

CERTIFYING AUTHORITY

William J. Soucy DATE 4/2/16

EXPIRATION DATE: 4/12/16

# MATERIALS TESTING, INC.

CERTIFIES THAT

HENRY DARICEK

HAS SUCCESSFULLY COMPLETED  
ALL REQUIRED TRAINING AND EXAMINATIONS  
IN ACCORDANCE WITH MTI NDT PROCEDURE  
WP-001 AND SNT-TC-1A  
AND HAS SHOWN CONTINUED SATISFACTORY PERFORMANCE  
FOR:

METHOD LIQUID PENETRANT TESTING LEVEL II

EXAMS ADMINISTERED BY: HELLIER ASSOCIATES

CERTIFYING AUTHORITY

WILLIAM J. SOUCY DATE 5-2-83

EXPIRATION DATE: 4/12/16

# MATERIALS TESTING, INC.

CERTIFIES THAT

HENRY DARICEK

HAS SUCCESSFULLY COMPLETED  
ALL REQUIRED TRAINING AND EXAMINATIONS  
IN ACCORDANCE WITH MTI NDT PROCEDURE  
WP-001 AND SNT-TC-1A  
AND HAS SHOWN CONTINUED SATISFACTORY PERFORMANCE  
FOR:

METHOD ULTRASONIC TESTING LEVEL II

EXAMS ADMINISTERED BY: HELLER ASSOCIATES

CERTIFYING AUTHORITY

WILLIAM J. SOUCY DATE 4-2-5

EXPIRATION DATE: 4/12/16



**WELDER QUALIFICATION TEST RECORD**  
**AWS D1.1**

Type of Qualification: Welder:  Welding Operator:  Tack Welder:   
 Name: Robert McKendry ID Number:  
 Welding Procedure Specification No.: LCC-SMAW-D1.1-G Rev.: 0 Date:

<u>Variable</u>	<u>Actual Variable Used in Qualification</u>	<u>Qualification Range</u>
Process / Type:	SMAW / Manual	
Electrode (Single / Multiple):	Single	Single
Current / Polarity:	DC / Positive	
Position:	3G & 4G	All Position Grooves & Fillets
Weld Progression:	Uphill	Uphill
Backing (Yes / No):	Yes	With or Both Sides
Material / Spec.:	ASTM A 36 to ASTM A 36	
Base Metal		
Thickness (Plate)		
Groove:	1"	1/8" (0.125") - Unlimited
Fillet:	n/a	1/8" (0.125") - Unlimited
Thickness (Pipe / Tube)		
Groove:	n/a	1/8" (0.125") - Unlimited
Fillet:	n/a	1/8" (0.125") - Unlimited
Diameter (Pipe)		
Groove:	n/a	24" OD & Over
Fillet:	n/a	All except T-, K-, & Y-connections
Filler Metal Spec. No.:	A5.1	
Class:	E7018	
F-No.:	F4	F1, F2, F3, F4
Gas / Flux Type:	None	
Other:	n/a	n/a

**Visual Inspection**  
Acceptable Yes:  No:

**Radiographic Test Results**  
#1: Radiograph - PASSED  
#2: Radiograph - PASSED

Inspector / Interpreter: Leonard J. Macikonycz CWI / WTTI Lab Number(s): 20141281 : 20141282  
 Organization: Welder Training & Testing Institute Date: 12/5/2014

*We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of section 4 of AWS D1.1 (2010) Structural Welding Code—Steel.*


Contractor: LCC Deployment Services, Inc. Authorized by: \_\_\_\_\_  
 Date: \_\_\_\_\_

**Welding Procedure Specification (WPS)**  
**AWS D1.1**

**Company Name:** LCC Deployment Services, Inc.      **Date:** 12/5/2014      **PQR No. (s):** Pre-Qualified  
**Revision No.:** 0      **Revision Date:**      **By:** \_\_\_\_\_      **Authorized By:** \_\_\_\_\_  
**WPS No. (s):** LCC-SMAW-D1.1-G      **Welding Process(es):** SMAW      **Type:** Manual

**Joint Detail**

**Type of Joint:** Single V Groove Weld  
**Backing:** With  
**Single or Double Welded:** Single Welded  
**Root Opening:** 1/4" - 5/16"  
**Groove Angle:** 45 - 55°  
**Back Gouging:** Grind  
**Root Face Dimension:** None  
**Radius (J-U):** n/a



**Base Metals**

**Material Group(s):** Any Group I, II  
    to: Any Group I, II  
**Type or Grade:** All to: All  
**Thickness - Grooves:** 1/8" - Unlimited  
**Fillet:** n/a      **Diameter (Pipe):** All

**Postweld Heat Treatment**

**Temperature:** None  
**Time:** n/a

**Position**

**Position:** All position grooves.  
**Weld Progression:** Uphill only.

**Filler Metals**

	1	2	3
<b>SFA Spec.:</b>	A 5.1	n/a	n/a
<b>AWS Class:</b>	E7018	n/a	n/a
<b>Flux:</b> n/a <b>Electrode Flux (Class):</b> n/a			

**Other:** No increase in Filler Metal Strength

**Electrical Characteristics**

**Current:** DCEP      **Power Source:** CC  
**Transfer Mode (GMAW):** n/a  
**Tungsten Electrode Size:** n/a      **Type:** n/a

**Technique**

**Stringer or Weave:** Both  
**Single Pass or Multiple Pass (per side):** Multiple pass  
**Number of Electrodes:** Single electrode  
**Electrode Spacing**    **Longitudinal:** n/a  
    **Lateral:** n/a  
    **Angle:** n/a  
**Contact Tube to Work Distance:** n/a  
**Peening:** None  
**Interpass Cleaning:** Mechanical Cleaning

**Shielding**

Gas(es)	Percent of Composition	Flow Rate (CFH)
n/a	n/a	n/a

**Gas Cup Size:** n/a

**Preheat**      *See Table 3.2 for additional requirements*

**Preheat Temp. (Min.):** 50 °F      *(If below 32°F preheat to a min. of 70°F)*  
**Interpass Temp. (Min.):** 50 °F      **(Max.):** 650 °F

Passes	Process	Class	Diameter	Type & Polarity	Amps	Volts	Travel Speed
All	SMAW	E7018	3/32"	DCEP	70 - 110	18 - 24	3 - 4 ipm
All	SMAW	E7018	1/8"	DCEP	90 - 160	20 - 30	4 - 6 ipm
All	SMAW	E7018	5/32"	DCEP	130 - 210	22 - 36	6 - 8 ipm

**Radiographic Inspection Report**

<b>Customer:</b> LCC Deployment Services, Inc.		<b>Date:</b> 12/5/2014	
<b>WTTI Job #:</b> JOB3508			
<b>Welder's Name:</b> Robert McKendry		<b>Procedure No.:</b> RT-1	
<b>Material Type:</b> ASTM A 36		<b>Material Thickness:</b> 1.00" <span style="float: right;"><b>Weld Thickness:</b> 1.00"</span>	
<b>Reinforcement Thickness:</b> 0"		<b>Source to Film Distance:</b> 56"	
<b>X-Ray KV:</b> 200		<b>Exposure Time:</b> 90 Seconds	
<b>Penetrameter:</b> Source Side		<b>Type:</b> Hole IQI	
<b>Shim Material:</b> Steel		<b>Spot Size:</b> Large	
<b>Screens Front:</b> 0.010"		<b>Shim Thickness:</b> .125"	
<b>Geometric Unsharpness (UG) Less Than:</b> .020"		<b>Back:</b> 0.010"	

Weld Identification	Accept	Reject	Porosity	Slag	Crack	Inc. Pen	Concavity	Convexity	Undercut	Surface	Tungsten	Oxidation	Burn Through	Artifact	Other	Remarks
20141281	X		X													3G, SMAW (Porosity acceptable)
20141282	X															4G, SMAW

**Comments:** n/a  
**Acceptance Standard:** AWS D1.1-2010  
**Inspector:** Leonard J. Macikonycz NDT Level II / WTTI

**Authorized By:**  **Date:** 12/5/2014


 The services reported in this document were performed in accordance with Welder Training and Testing Institute's Quality System, governed by Quality Manual, Rev. 16, 11/08/13 and AWS Accredited Test Facility (Cert. #900201). WTTI is accredited by A2LA to ISO 17025 for the test methods listed on Testing Cert. 3430.01 and 3430.02. The Scope of Accreditation is available at www.wtti.com.  
 These recorded results represent only the specimen(s) tested and are in compliance with applicable code(s), standard(s), and or contract requirement(s).  
 At no point during testing or inspection at WTTI's facility has this item come into direct contact with mercury, mercury compounds, or devices containing single boundary containment of such.

**Welding Procedure Specification (WPS)**  
**AWS D1.1**

Company Name: LCC Deployment Services, Inc.      Date: 12/5/2014      PQR No. (s): Pre-Qualified  
 Revision No.: 0      Revision Date:      By: \_\_\_\_\_      Authorized By: \_\_\_\_\_  
 WPS No. (s): LCC-SMAW-D1.1-F      Welding Process(es): SMAW      Type: Manual

**Joint Detail**

Type of Joint: Fillet Welds Only

Backing: n/a

Single or Double Welded: n/a


Root Opening: n/a

Groove Angle: n/a

Back Gouging: n/a

Root Face Dimension: n/a

Radius (J-U): n/a



**Base Metals**

Material Group(s): Any Group I, II  
to: Any Group I, II

Type or Grade: All to: All

Thickness - Grooves: n/a

Fillet: All      Diameter (Pipe): All except T,K,Y

**Postweld Heat Treatment**

Temperature: None

Time: n/a

**Position**

Position: All position fillets

Weld Progression: Uphill Only

**Filler Metals**

	1	2	3
SFA Spec.:	A 5.1	n/a	n/a
AWS Class:	E7018	n/a	n/a
Flux: n/a	Electrode Flux (Class): n/a		

Other: No increase in Filler Metal Strength

**Electrical Characteristics**

Current: DCEP      Power Source: CC

Transfer Mode (GMAW): n/a

Tungsten Electrode Size: n/a      Type: n/a

**Shielding**

Gas(es)	Percent of Composition	Flow Rate (CFH)
n/a	n/a	n/a

Gas Cup Size: n/a

**Technique**

Stringer or Weave: Both

Single Pass or Multiple Pass (per side): Both

Number of Electrodes: Single electrode

Electrode Spacing    Longitudinal: n/a  
   Lateral: n/a  
   Angle: n/a

Contact Tube to Work Distance: n/a

Peening: None

Interpass Cleaning: Mechanical Cleaning

**Preheat**      See Table 3.2 for additional requirements

Preheat Temp. (Min.): 50 °F      (If below 32°F: preheat to a min. of 70°F)

Interpass Temp. (Min.): 50 °F      (Max.): 650 °F

Passes	Process	Class	Diameter	Type & Polarity	Amps	Volts	Travel Speed
All	SMAW	E7018	3/32"	DCEP	70 - 110	18 - 24	3 - 4 ipm
All	SMAW	E7018	1/8"	DCEP	90 - 160	20 - 30	4 - 6 ipm
All	SMAW	E7018	5/32"	DCEP	130 - 210	22 - 36	6 - 8 ipm

Below is a list of Prequalified Basemetals: AWS D1.1

Group #	Steel Specification	
I	ASTM A 36	(≤ ½ in. [20 mm])
	ASTM A 53	Grade B
	ASTM A 106	Grade B
	ASTM A 131	Grades A, B, CS, D, DS, E
	ASTM A 139	Grade B
	ASTM A 381	Grade Y35
	ASTM A 500	Grade A, B, C
	ASTM A 501	
	ASTM A 516	Grade 55, 60
	ASTM A 524	Grade I, II
	ASTM A 573	Grade 65, 58
	ASTM A 709	Grade 36 (≤ ½ in. [20 mm])
	ASTM A 1008 SS	Grade 30, 33 Type I, 40 Type I
	ASTM A 1011 SS	Grade 30, 33, 36 Type I, 40, 45
	API 5L	Grade B, X42
	ABS	Grade A, B, D, CS, DS, E <sup>a</sup>
II	ASTM A 36	(> ½ in. [20 mm])
	ASTM A 131	Grades AH32, DH32, EH32, Grades AH36, DH36, EH36
	ASTM A 441	
	ASTM A 516	Grade 65, 70
	ASTM A 529	Grade 50, 55
	ASTM A 537	Class I
	ASTM A 572	Grade 42, 50, 55
	ASTM A 588 <sup>b</sup>	(4 in. [100 mm] and under)
	ASTM A 595	Grade A, B, C
	ASTM A 606 <sup>b</sup>	
	ASTM A 618	Grades II, III
	ASTM A 633	Grade A, C, D, (2 ½ in. [65 mm] and under)
	ASTM A 709	Grade 36 (> ½ in. [20 mm]), 50, 50 W <sup>b</sup> , 50 S, Grade HPS 50W <sup>b</sup>
	ASTM A 710	Grade A, Class 2 > 2 in. [50 mm]
	ASTM A 808	(2 - ½ in. [65 mm] and under)
	ASTM A 913	Grade 50
	ASTM A 992	
	ASTM A 1008 HSLAS	Grade 45 Class 1, 2, Grade 50 Class 1, 2, Grade 55 Class 1, 2
	ASTM A 1008 HSLAS-F	Grade 50
	ASTM A 1011 HSLAS	Grade 45 Class 1, 2, Grade 50 Class 1, 2, Grade 55 Class 1, 2
	ASTM A 1011 HSLAS-F	Grade 50
	ASTM A 1011 SS	Grade 50, 55
	ASTM A 1018 HSLAS	Grade 45 Class 1, 2, Grade 50 Class 1, 2, Grade 55 Class 1, 2
	ASTM A 1018 HSLAS-F	Grade 50
	ASTM A 1018 SS	Grade 30, 33, 36, 40
	API 2H	Grade 42, 50
	API 2MT1	Grade 50
	API 2W	Grade 42, 50, 50 T
	API 2Y	Grade 42, 50, 50 T
	API 5L	Grade X52
	ABS	Grades AH32, DH32, EH32, Grades AH36, DH36, EH36 <sup>a</sup>
	III	API 2W
API 2Y		Grade 60
ASTM A 572		Grade 60, 65
ASTM A 537		Class 2 <sup>a</sup>
ASTM A 633		Grade E <sup>a</sup>
ASTM A 710		Grade A, Class 2 ≤ 2 in. [50 mm]
ASTM A 710		Grade A, Class 3 ≤ 2 in. [50 mm]
ASTM A 913 <sup>b</sup>		Grade 60, 65
ASTM A 1018 HSLAS		Grade 60 Class 2, Grade 70 Class 2
ASTM A 1018 HSLAS-F		Grade 60 Class 2, Grade 70 Class 2
IV	ASTM A 709	Grade HPS 70W
	ASTM A 852	

<sup>a</sup> Special welding materials and WPS (e.g., E80XX-X low-alloy electrodes) may be required to match the notch toughness of base metal (for applications involving impact loading or low temperature), or for atmospheric corrosion and weathering characteristics (see 3.7.3).

<sup>b</sup> The heat input limitations of 5.7 shall not apply to ASTM A 913 Grade 60 or 65.

## PREQUALIFIED WPS REQUIREMENTS AWS D1.1

Welding Process: SMAW

Variable	Position	Weld Type	
Maximum Electrode Diameter-	Flat	Fillet <sup>a</sup>	5/16"
		Groove <sup>a</sup>	1/4"
	Horizontal	Root Pass	3/16"
		Fillet	1/4"
		Groove	3/16"
Vertical	All	3/16" <sup>b</sup>	
	Overhead	All	3/16" <sup>b</sup>
Maximum Current-	All	Fillet	(Within the range of recommended operation by the filler metal manufacturer)
	All	Groove weld root pass (with opening)	
		Groove weld root pass (without opening)	
		Groove weld fill pass	
		Groove weld cap pass	
Maximum Root Pass Thickness <sup>c</sup> -	Flat	All	3/8"
	Horizontal		5/16"
	Vertical		1/2"
	Overhead		5/16"
Maximum Fill Pass Thickness-	All	All	3/16"
Maximum Single Pass Fillet Weld Size <sup>d</sup> -	Flat	Fillet	3/8"
	Horizontal		5/16"
	Vertical		1/2"
	Overhead		5/16"

<sup>a</sup> Except Root Passes.

<sup>b</sup> 5/32" for EXX14 and low-hydrogen electrodes.

<sup>c</sup> See 3.7.2 for width-to-depth limitations.

<sup>d</sup> See 3.7.3 for requirements for welding unpainted and exposed ASTM A588.

### Radiographic Inspection Report

<b>Customer:</b> LCC Deployment Services, Inc.		<b>Date:</b> 1/2/2015	
<b>WTTI Job #:</b> JOB3659			
<b>Welder's Name:</b> Sergio Huerta		<b>Procedure No.:</b> RT-1	
<b>Material Type:</b> ASTM A 36		<b>Material Thickness:</b> 1.00"	<b>Weld Thickness:</b> 1.00"
<b>Reinforcement Thickness:</b> 0"		<b>Diameter / Length:</b> n/a	<b>Source to Film Distance:</b> 56"
<b>X-Ray KV:</b> 200	<b>MA:</b> 5	<b>Spot Size:</b> Large	<b>Exposure Time:</b> 90 Seconds
<b>Penetrant:</b> Source Side		<b>Size:</b> 20 / 4T	<b>Type:</b> Hole IQI
<b>Shim Material:</b> None used		<b>Shim Thickness:</b> n/a	
<b>Screens Front:</b> 0.010"		<b>Back:</b> 0.010"	
<b>Geometric Unsharpness (UG) Less Than:</b> .020"			

Weld Identification	Accept	Reject	Porosity	Slag	Crack	Inc. Pen	Fusion	Concavity	Convexity	Undercut	Surface	Tungsten	Oxidation	Burn Through	Artifact	Other	Remarks
201412423	X										X						3G, SMAW (Surface acceptable)
201412424	X			X													4G, SMAW (Slag acceptable)

**Comments:** n/a  
**Acceptance Standard:** AWS D1.1-2010  
**Inspector:** Leonard J. Macikonycz NDT Level II / WTTI

**Authorized By:**  **Date:** 1/2/2015



The services reported in this document were performed in accordance with Welder Training and Testing Institute's Quality System, governed by Quality Manual, Rev. 16, 11/08/13 and AWS Accredited Test Facility (Cert. #900201). WTTI is accredited by A2LA to ISO 17025 for the test methods listed on Testing Cert. 3430.01 and 3430.02. The Scope of Accreditation is available at [www.wtti.com](http://www.wtti.com).  
 These recorded results represent only the specimen(s) tested and are in compliance with applicable code(s), standard(s), and or contract requirement(s).  
 At no point during testing or inspection at WTTI's facility has this item come into direct contact with mercury, mercury compounds, or devices containing single boundary containment of such.



**WELDER QUALIFICATION TEST RECORD**  
**AWS D1.1**

Type of Qualification: Welder:  Welding Operator:  Tack Welder:   
 Name: Sergio Huerta ID Number:  
 Welding Procedure Specification No.: LCC-SMAW-D1.1-G Rev.: 0 Date:

<u>Variable</u>	<u>Actual Variable Used in Qualification</u>	<u>Qualification Range</u>
Process / Type:	SMAW / Manual	
Electrode (Single / Multiple):	Single	Single
Current / Polarity:	DC / Positive	
Position:	3G & 4G	All Position Grooves & Fillets
Weld Progression:	Uphill	Uphill
Backing (Yes / No):	Yes	With or Both Sides
Material / Spec.:	ASTM A 36 to ASTM A 36	
Base Metal		
Thickness (Plate)		
Groove:	1"	1/8" (0.125") - Unlimited
Fillet:	n/a	1/8" (0.125") - Unlimited
Thickness (Pipe / Tube)		
Groove:	n/a	1/8" (0.125") - Unlimited
Fillet:	n/a	1/8" (0.125") - Unlimited
Diameter (Pipe)		
Groove:	n/a	24" OD & Over
Fillet:	n/a	All except T-, K-, & Y-connections
Filler Metal Spec. No.:	A5.1	
Class:	E7018	
F-No.:	F4	F1, F2, F3, F4
Gas / Flux Type:	None	
Other:	n/a	n/a

**Visual Inspection**  
 Acceptable Yes:  No:

**Radiographic Test Results**  
 #1: Radiograph - PASSED  
 #2: Radiograph - PASSED

Inspector / Interpreter: Leonard J. Macikonycz CWI / WTTI Lab Number(s): 201412423 : 201412424  
 Organization: Welder Training & Testing Institute Date: 1/2/2015

*We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded and tested in accordance with the requirements of section 4 of AWS D1.1 (2010) Structural Welding Code—Steel.*

Contractor: LCC Deployment Services, Inc. Authorized by: \_\_\_\_\_  
 Date: \_\_\_\_\_

**WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD**

Type of Process SMAW  
 Name Turner, Terry Identification No. 3245  
 Welding Procedure Specification No. 031 Rev Q Date 11/16/2013

	Record Actual Values Used in Qualification	Qualification Range
Variable		
Process/Type	<u>SMAW</u>	
Electrode (single or multiple)	<u>Single</u>	
Current/Polarity	<u>DCEP</u>	
Position	<u>4-G</u>	
Weld Progression	<u>N/A</u>	
Banking (YES or NO)	<u>Yes ASTM A-148-73</u>	
Material/Spec.	<u>ASTM A-148-73 to ASTM A-148-73</u>	
Base Metal		
Thickness: (Plate)		
Groove	<u>1"</u>	<u>1/8" To Unlimited</u>
Fillet		
Thickness: (Pipe/tube)		
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Diameter: (Pipe)		
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Filler Metal		
Spec. No.	<u>ANSI/AWS A5-1</u>	
Class	<u>E11018</u>	
F-No.	<u>F-4</u>	
Gas/Flux Type	<u>N/A</u>	
Other		



*Marvin L. Tyler*

**VISUAL INSPECTION**  
 Acceptable YES or NO YES

Guided Bend Test Results			
Type	Result	Type	Result
<u>Side Bend (2)</u>	<u>Satisfactory</u>		

**FILLET TEST RESULTS**

Appearance N/A Fillet Size N/A  
 Fracture Test Root Penetration N/A Macroetch N/A  
 (Describe the location, nature, and size of any crack or tearing of the specimen)

Inspected by Marvin L. Tyler (AWS-CWI) #94070891 Test Number 019  
 Organization TYLER ASSOCIATES, INC. Date 11/16/2013

**RADIOGRAPHIC TEST RESULTS**

Film Identification Number	Result	Remarks	Film Identification Number	Result	Remarks
<u>RADIOGRAPHIC TEST N/A</u>					

Interpreted by \_\_\_\_\_ Test Number \_\_\_\_\_  
 Organization \_\_\_\_\_ Date \_\_\_\_\_

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4, Part C of ANSI/AWS D1.1 Structural Welding Code-Steel 2010 Ed.

Manufacturer or contractor: Tyler Welding Lab, 110 Fairchild Downs Place, Cary, NC 27518 (919) 367-8872 tyweld@juno.com  
 Authorized by: Marvin Tyler (Welding Engineer & AWS QC-1 CWI) Certified Welding Inspector  
 Date 11/16/2013

**WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD**

Type of Process SMAW  
 Name Turner, Terry Identification No. 3241  
 Welding Procedure Specification No. 031 Rev 0 Date 11/16/2013

Variable	Record Actual Values Used in Qualification	Qualification Range
Process/Type	<u>SMAW</u>	
Electrode (single or multiple)	<u>Single</u>	
Current/Polarity	<u>DCEP</u>	
Position	<u>3-G</u>	
Weld Progression	<u>VerticalUp</u>	
Banking (YES or NO)	<u>Yes ASTM A-148-73</u>	
Material/Spec.	<u>ASTM A-148-73 to ASTM A-148-73</u>	
Base Metal		
Thickness: (Plate)		
Groove	<u>1"</u>	<u>1/8" To Unlimited</u>
Fillet		
Thickness: (Pipe/tube)		
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Diameter: (Pipe)		
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Filler Metal		
Spec. No.	<u>ANSI/AWS A5-1</u>	
Class	<u>E11018</u>	
F-No.	<u>F-4</u>	
Gas/Flux Type	<u>N/A</u>	
Other		



*Marvin L. Tyler*

VISUAL INSPECTION			
Acceptable YES or NO <u>YES</u>			
Guided Bend Test Results			
Type	Result	Type	Result
<u>Side Bend (2)</u>	<u>Satisfactory</u>		
FILLET TEST RESULTS			
Appearance <u>N/A</u>	Fillet Size <u>N/A</u>		
Fracture Test Root Penetration <u>N/A</u>	Macroetch <u>N/A</u>		
(Describe the location, nature, and size of any crack or tearing of the specimen)			

Inspected by Marvin L. Tyler (AWS-CWI) #94070891 Test Number 014  
 Organization TYLER ASSOCIATES, INC. Date 11/16/2013

RADIOGRAPHIC TEST RESULTS					
Film Identification Number	Result	Remarks	Film Identification Number	Result	Remarks
<u>RADIOGRAPHIC TEST N/A</u>					

Interpreted by \_\_\_\_\_ Test Number \_\_\_\_\_  
 Organization \_\_\_\_\_ Date \_\_\_\_\_

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4, Part C of ANSI/AWS D1.1 Structural Welding Code-Steel 2010 Ed.

Manufacturer or contractor: Tyler Welding Lab, 110 Fairchild Downs Place, Cary, NC 27518 (919) 367-8872 tyweld@juno.com  
 Authorized by: Marvin Tyler (Welding Engineer & AWS QC-1 CWI) Certified Welding Inspector  
 Date 11/16/2013


# TJM Inspection Service

P.O. BOX 12105, PLEASANTON, CA 94588

## WELDER QUALIFICATION RECORD

<p>Weld Operator <u>Louis Cornett</u></p> <p>Company Name <u>Advance Welding</u></p> <p>Welding Process(es) <u>SMAW</u></p> <p>Supporting PQR No. (s) <u>Prequalified</u></p> <hr/> <p><b>JOINT DESIGN USED</b></p> <p>Type: <u>AWS D1.1 B-U2a</u></p> <p>Single <input checked="" type="checkbox"/> Double Weld <input type="checkbox"/></p> <p>Backing: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Method _____</p> <p>Backing Material: <u>N/A</u></p> <p>Root Opening: <u>1/4"</u> Root Face Dimension <u>1/4"</u></p> <p>Groove Angle: <u>45°</u> Radius (J-U) _____</p> <p>Back Gouging: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Method _____</p> <hr/> <p><b>BASE METALS</b></p> <p>Material Spec. <u>A 572</u></p> <p>Type or Grade <u>65</u></p> <p>Thickness: Groove <u>1.00 *</u> Fillet _____</p> <p>Diameter (Pipe) _____</p> <hr/> <p><b>FILLER METALS</b></p> <p>AWS Specification <u>A 5.1</u></p> <p>AWS Classification <u>E 8018</u></p> <p>Qualified for: <u>1G, 2G, 3G 4G .125" to Unlimited</u></p> <hr/> <p><b>SHIELDING</b></p> <p>Flux <u>Lo/High</u> Gas _____</p> <p>Composition _____</p> <p>Electrode-Flux (Class) <u>F 4</u> Flow Rate _____</p> <p>Gas Cup Size _____</p> <hr/> <p><b>PREHEAT</b></p> <p>Preheat Temp., Min <u>70° F min</u></p> <p>Interpass Temp., Min <u>70° F</u> Max <u>250° F</u></p>	<p>Identification # <u>9796</u></p> <p>Revision <u>0</u> Date <u>5/16/14</u> By <u>TM</u></p> <p>Authorized By <u>Tim Massey</u> Date <u>5/16/14</u></p> <p>Type- Manual <input checked="" type="checkbox"/> Semi-Automatic <input type="checkbox"/></p> <p>Machine <input type="checkbox"/> Automatic <input type="checkbox"/></p> <hr/> <p><b>POSITION</b></p> <p>Position of Groove: <u>2G,3G,4G</u> Fillet: <u>All</u></p> <p>Vertical Progression: <u>Up</u> <input checked="" type="checkbox"/> Down <input type="checkbox"/></p> <hr/> <p><b>ELECTRICAL CHARACTERISTICS</b></p> <p>Transfer Mode (GMAW) _____ Short-Circuiting <input type="checkbox"/></p> <p>Global <input type="checkbox"/> Spray <input type="checkbox"/></p> <p>Current: AC <input type="checkbox"/> DCEP <input checked="" type="checkbox"/> DCEN <input type="checkbox"/> Pulsed <input type="checkbox"/></p> <p>Other _____</p> <p>Testing <u>All Testing I.A.W. AWS D1.1 (10)</u></p> <p>Nick: <u>N/A</u></p> <p>Bend Side <u>X6</u> Acceptable _____</p> <hr/> <p><b>TECHNIQUE</b></p> <p>Stringer or Weave Bend: <u>Stringer</u></p> <p>Multi-pass or Single Pass (per side) _____ Single _____</p> <p>Number of Electrodes <u>as required</u></p> <p>Electrode Spacing Longitudinal <u>n/a</u></p> <p>Lateral <u>n/a</u></p> <p>Angle <u>As needed</u></p> <p>Contact Tube to Work Distance <u>as needed</u></p> <p>Peening <u>N/A</u></p> <p>Interpass Cleaning: <u>power wire brush / grinder</u></p> <hr/> <p><b>POSTWELD HEAT TREATMENT</b></p> <p>Temp. <u>Not permitted</u></p> <p>Time _____</p>
--	--

### WELDING PROCEDURE

Pass or Weld Layer(s)	Process	Filler Metals		Current		Volts	Travel Speed	Joint Details
		Class	Diam.	Type & Polarity	Amperage or Wire Feed Speed			
1	SMAW	E 8018	1/8"	DCEP	123	4.27	N/A	
2-16	" "	" "	" "	" "	120-125	25.1	" "	

We certify that the data in this record is correct and that the coupons were prepared, welded and tested in accordance with AWS D1.1 10

Approved By: [Signature]  
Tim Massey CWI # 00020431



6.2.5 ON SITE COLD GALVANIZING VERIFICATION



# 6.2.6 GC AS-BUILT DOCUMENTS

## STRUCTURAL MODIFICATION DRAWINGS

SITE NAME:  
**MILFORD SHORE AREA**

T-MOBILE SITE NUMBER:  
**CT11209D**

SITE ADDRESS:  
**234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)**

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

PLANS PREPARED FOR:  
**T-Mobile TOWERS**

12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-5283  
OFFICE: (919) 661-6351  
www.tepro.com

**MODIFICATION PROVISIONS**

THE MODIFICATIONS DEPICTED ON THESE DRAWINGS ARE BASED ON THE RECOMMENDATIONS OUTLINED IN THE STRUCTURAL MODIFICATION ANALYSIS REPORT COMPLETED BY TOWER ENGINEERING PROFESSIONALS (TEP), JOB# 100459 DATED MARCH 6, 2014 (REV 1). THIS REPORT IS BASED ON A SPECIFIC ANTENNA LOADING AND COAX CONFIGURATION. SEE THE REPORT FOR THE ANTENNA AND COAX LOADING INFORMATION. ANY OTHER ANTENNA OR COAX CONFIGURATION REQUIRES REVIEW BY TEP. SATISFACTORY COMPLETION OF THE MODIFICATIONS INDICATED ON THESE DRAWINGS WILL RESULT IN THE STRUCTURE MEETING THE REQUIREMENTS OF THE SPECIFICATIONS UNDER WHICH THE STRUCTURE WAS COMPLETED.

**INDEX OF SHEETS**

NO.	SHEET TITLE	REV
T-1	TITLE SHEET	1
N-1	MI CHECKLIST AND NOTES	1
N-2	PROJECT NOTES I	0
N-3	PROJECT NOTES II	0
N-4	ANCHOR TESTING NOTES	0
N-5	GROUT NOTES	1
S-1	TOWER ELEVATION AND MODIFICATION SCHEDULE	0
S-2	SECTION DETAILS	1
S-3	ANCHOR BOLT REINFORCEMENT DETAILS	1
S-4	SPLICE REINFORCEMENT DETAILS	0
S-5	PROPOSED CONCEALED SECTION DETAILS I	0
S-6	PROPOSED CONCEALED SECTION DETAILS II	0

**PROJECT TEAM**

**PROJECT CONTACT:**  
NAME: T-MOBILE TOWERS  
ADDRESS: 12920 SE 38TH STREET  
CITY, STATE, ZIP: BELLEVUE, WA 98006  
CONTACT: MEGAN LO MACLEOD  
PHONE: (425) 383-5335

**TOWER MANUFACTURER:**  
NAME: PIRRO, INC.  
ADDRESS: 1545 PIRRO DR.  
CITY, STATE, ZIP: PLIMOUTH, NH 06033  
CONTACT: ENGINEERING DEPARTMENT  
PHONE: (219) 336-4221

**STRUCTURAL ENGINEER:**  
NAME: TOWER ENGINEERING PROFESSIONALS, INC.  
ADDRESS: 3703 JUNCTION BOULEVARD  
CITY, STATE, ZIP: RALEIGH, NC 27603  
CONTACT: WILLIAM H. MARTIN, P.E., S.E., C.W.A.  
PHONE: (919) 661-6351

**GEOTECHNICAL ENGINEER:**  
NAME: DR. CLARENCE WELT, P.E., P.C.  
ADDRESS: 227 WILLIAMS STREET  
CITY, STATE, ZIP: CLARINGTON, CT 06033  
CONTACT: DR. CLARENCE WELT, P.E., P.C.  
PHONE: (860) 633-4623

**REVISION NOTES**

REVISED ANCHOR BOLT REINFORCEMENT.

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

**SEAL:**



March 6, 2014

**TITLE SHEET**

SHEET NUMBER: **T-1** REVISION: **1**

TEP # 100459

**MI CHECKLIST**

CONSTRUCTION/INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REPORT ITEM
<input checked="" type="checkbox"/>	MI CHECKLIST DRAWING
<input checked="" type="checkbox"/>	FOR APPROVED SHOP DRAWINGS
<input checked="" type="checkbox"/>	FABRICATION INSPECTION
<input checked="" type="checkbox"/>	FABRICATOR CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	MATERIAL TEST REPORT (MTR)
<input checked="" type="checkbox"/>	FABRICATOR NDE INSPECTION
<input checked="" type="checkbox"/>	NDE REPORT OF MONOPILE BASE PLATE (AS REQUIRED)
<input checked="" type="checkbox"/>	PACKING SLIPS
ADDITIONAL TESTING AND INSPECTIONS:	
<input checked="" type="checkbox"/>	CONSTRUCTION INSPECTIONS
<input checked="" type="checkbox"/>	CONTINUOUS FOUNDATION INSPECTIONS
<input checked="" type="checkbox"/>	CONCRETE COMP. STRENGTH AND SLUMP TESTS
<input checked="" type="checkbox"/>	POST INSTALLED ANCHOR ROD VERIFICATION
<input checked="" type="checkbox"/>	BASE PLATE GROUT VERIFICATION
<input checked="" type="checkbox"/>	CONTRACTOR'S CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	EARTHWORK: LIFT AND DENSITY
<input checked="" type="checkbox"/>	ON SITE COLD GALVANIZING VERIFICATION
<input checked="" type="checkbox"/>	GUY WIRE TENSION REPORT
<input checked="" type="checkbox"/>	GC AS-BUILT DOCUMENTS
ADDITIONAL TESTING AND INSPECTIONS:	
<input checked="" type="checkbox"/>	MI INSPECTOR RESURVEY OR RECORD DRAWINGS
<input checked="" type="checkbox"/>	POST INSTALLED ANCHOR ROD PULL-OUT TESTING
<input checked="" type="checkbox"/>	PHOTOGRAPHS
ADDITIONAL TESTING AND INSPECTIONS:	

**MODIFICATION INSPECTION NOTES:**

**GENERAL**

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO ENSURE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWINGS, AS DESIGNED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN (DESIGN). NOR DOES THE MI INSPECTOR TAKE OVERSIGHT OF THE MODIFICATION DESIGN, OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY RESIDES WITH THE EOR AT ALL TIMES.

ALL MIs SHALL BE CONDUCTED BY AN OWNER APPROVED INSPECTION VENDOR THAT IS APPROVED TO PERFORM ELEVATED WORK FOR THE OWNER.

TO INSURE THAT THE REQUIREMENTS OF THE MI ARE MET, IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BEGIN COMMUNICATIONS AND COORDINATING AS SOON AS A PI IS ISSUED. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT THE PROJECT CONTACT LISTED ON SHEET T-1.

**MI INSPECTOR**

THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A PI FOR THE MI TO AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE MI INSPECTOR IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTOR (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR ADHERENCE TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND SUBMITTING THE MI REPORT TO THE OWNER.

**GENERAL CONTRACTOR**

THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PI FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE MI INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST.

**RECOMMENDATIONS**

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO ENHANCE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A REPORT:

- IT IS SUGGESTED THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE, PREFERABLY 15, TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED.
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE ENTIRE PROJECT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE SIMULTANEOUSLY FOR ANY GUY WIRE TENSIONING OR RE-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTIONS TO COMMENCE WITH ONE VISIT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO HAVE ANY ISSUES IMMEDIATELY CORRECTED. HOWEVER, THEREFORE, THE GC MAY CHOOSE TO COMPLETE ALL CONSTRUCTION ACTIVITIES AT IS ON SITE.

**MI CHECKLIST**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

PLANS PREPARED FOR:  
**T-Mobile TOWERS**

12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-5283  
OFFICE: (919) 661-6351  
www.tepro.com

**SEAL:**



September 28, 2012

**MI CHECKLIST AND NOTES**

SHEET NUMBER: **N-1** REVISION: **0**

TEP # 100459

**GENERAL NOTES:**

1. ALL REFERENCES TO THE OWNER IN THESE DOCUMENTS SHALL BE CONSIDERED T-MOBILE TOWERS OR ITS DESIGNATED REPRESENTATIVE.
2. ALL WORK PRESENTED ON THESE DRAWINGS MUST BE COMPLETED BY THE CONTRACTOR UNLESS NOTED OTHERWISE. THE CONTRACTOR MUST HAVE CONSIDERABLE EXPERIENCE IN PERFORMANCE OF WORK SIMILAR TO THAT DESCRIBED HEREIN. BY ACCEPTANCE OF THIS ASSIGNMENT, THE CONTRACTOR IS ATTESTING THAT HE DOES HAVE SUFFICIENT EXPERIENCE AND SKILLS TO BE INDEPENDENT OF THE WORK TO BE PERFORMED AND THAT HE IS PROPERLY LICENSED AND PROPERLY REGISTERED TO DO THIS WORK IN THE STATE OF CONNECTICUT.
3. WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE 2003 INTERNATIONAL BUILDING CODE WITH THE 2005 CONNECTICUT SUPPLEMENT WITH 2009 AMENDMENTS.
4. UNLESS SHOWN OR NOTED OTHERWISE ON THE CONTRACT DRAWINGS, OR IN THE SPECIFICATIONS, THE FOLLOWING NOTES SHALL APPLY TO THE MATERIALS LISTED HEREIN, AND TO THE PROCEDURES TO BE USED ON THIS PROJECT.
5. ALL HARDWARE ASSEMBLY MANUFACTURER'S INSTRUCTIONS SHALL BE FOLLOWED EXACTLY AND SHALL SUPERSEDE ANY CONFLICTING NOTES ENCLOSED HEREIN.
6. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO DETERMINE ERECTION PROCEDURE AND SEQUENCE TO INSURE THE SAFETY OF THE STRUCTURE AND ITS COMPONENT PARTS DURING ERECTION AND/OR FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF TEMPORARY BRACING, CUTS OR STOWS THAT MAY BE NECESSARY. SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT.
7. ALL DIMENSIONS, ELEVATIONS, AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO BEGINNING ANY MATERIALS ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT. CONTRACTOR SHALL NOT SCALE CONTRACT DRAWINGS IN LIEU OF FIELD VERIFICATIONS. ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNER'S ENGINEER. THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR IS TO PROCEED WITH THE WORK. THE CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OF CONSTRUCTION, THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE PROCEDURES.
8. ALL MATERIALS AND EQUIPMENT FURNISHED SHALL BE NEW AND OF GOOD QUALITY, FREE FROM DEFECTS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF THE MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR INSTATING, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THIS PROJECT AND RELATED WORK CONFORMS WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES AND REGULATIONS GOVERNING THIS WORK.
10. ACCESS TO THE PROPOSED WORK SITE MAY BE RESTRICTED. THE CONTRACTOR SHALL COORDINATE ANY NEEDED CONSTRUCTION ACTIVITY, INCLUDING WORK SCHEDULE AND MATERIALS ACCESS, WITH THE RESIDENT LEASING AGENT FOR APPROVAL.
11. ALL PERMITS THAT MUST BE OBTAINED ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR WILL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS.
12. IF APPLICABLE, ALL CONCRETE WORK SHALL COMPLY TO LOCAL CODES AND THE ACI 318-05, "BUILDING REQUIREMENTS FOR STRUCTURAL CONCRETE".
13. 24 HOURS PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, THE CONTRACTOR MUST NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY OR CITY) ENGINEER.
14. ALL MATERIALS AND WORKMANSHIP SHALL BE WARRANTED FOR ONE YEAR FROM ACCEPTANCE DATE.
15. ALL TOWER DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES ARE DISCOVERED. THE OWNER SHALL HAVE A SET OF THE PLANS AND ALL REVISIONS AVAILABLE AT THE SITE AT ALL TIMES WHILE BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING AGENCY INSPECTORS.

**LCC**  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse

PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
 1290 SE 38TH STREET  
 WELLSVILLE, WA 98058  
 OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27602-6263  
 OFFICE: (919) 664-6551  
 www.tegroup.net

SEAL:  
  
 K.A. Stackhouse  
 LICENSED PROFESSIONAL ENGINEER  
 No. 20053  
 State of Connecticut  
 September 22, 2012

REVISIONS:  
 0  
 SHEET NUMBER: **N-2**  
 REVISION: 0  
 TEP #: 1004488

**STRUCTURAL STEEL NOTES:**

1. THE FABRICATION AND ERECTION OF STRUCTURAL STEEL SHALL CONFORM TO THE AISC SPECIFICATION FOR MANUAL OR STEEL CONNECTIONS.
2. UNLESS OTHERWISE NOTED, ALL STRUCTURAL ELEMENTS SHALL CONFORM TO THE FOLLOWING REQUIREMENTS:  
 STRUCTURAL STEEL:  
 - ANGLE: ASTM A36  
 - PIPE/TUBE: ASTM A500-50  
 - PLATE: ASTM A36 (SELF-SUPPORTING AND GUYED TOWERS)  
 - PLATE: ASTM A572-50 (MONOPOLE)  
 A. ALL BOLTS: ASTM A325 TYPE 1 GALVANIZED HIGH STRENGTH BOLTS.  
 B. ALL U-BOLTS: ASTM A193 GRADE B7.  
 C. ALL NUTS: ASTM A308 CARBON AND ALLOY STEEL NUTS.  
 D. ALL WASHERS: ASTM F436 HARDENED STEEL WASHERS.  
 3. ALL CONNECTIONS NOT FULLY DETAILED ON THESE PLANS SHALL BE DETAILED BY THE STEEL FABRICATOR IN ACCORDANCE WITH AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ALLOWABLE STRESS DESIGN, 9TH EDITION.  
 4. HOLES SHALL NOT BE FLAME CUT THRU STEEL UNLESS APPROVED BY THE ENGINEER.  
 5. HOT-DIP GALVANIZE ALL ITEMS UNLESS OTHERWISE NOTED, AFTER FABRICATION WHERE PRACTICABLE. GALVANIZING: ASTM A123, ASTM A153/A153M OR ASTM A653/A653M, G90, AS APPLICABLE.  
 6. REPAIR DAMAGED SURFACES WITH GALVANIZING REPAIR METHOD AND PAINT CONFORMING TO ASTM A780 OR BY APPLICATION OF STOCK OR STOCK PASTED MATERIAL SPECIFICALLY DESIGNED FOR REPAIR OF GALVANIZING. CLEAN AREAS TO BE REPAIRED AND REMOVE SLAG FROM WELDS. HEAT SURFACES TO WHICH STOCK OR PASTE MATERIAL IS APPLIED, WITH A TORCH TO A TEMPERATURE SUFFICIENT TO MELT THE METALS IN STOCK OR PASTE. SPREAD MOLTEN MATERIAL UNIFORMLY OVER SURFACES TO BE COATED AND WIPE OFF EXCESS MATERIAL.  
 7. A NUT LOCKING DEVICE SHALL BE INSTALLED ON ALL PROPOSED AND/OR REPLACED BOLTS.  
 8. ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH TO EXCEED THE THREADS FROM THE SHEAR PLANE.  
 9. ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH SUCH THAT THE END OF THE BOLT BE AT LEAST FLUSH WITH THE FACE OF THE NUT. IF IT IS NOT PERMITTED FOR THE BOLT END TO BE BELOW THE FACE OF THE NUT AFTER TIGHTENING IS COMPLETED.  
 10. GALVANIZED ASTM A325 BOLTS SHALL NOT BE REUSED.

**BOLT TIGHTENING PROCEDURE:**

1. TIGHTEN CONNECTION BOLTS BY AISC - "TURN OF THE NUT" METHOD, USING THE CHART BELOW.  
**BOLT LENGTHS UP TO AND INCLUDING FOUR DIA.**  

3/4"	BOLTS UP TO AND INCLUDING 2.0 INCH LENGTH	+ 1/2 TURN BEYOND SNUG TIGHT
1"	BOLTS UP TO AND INCLUDING 2.5 INCH LENGTH	+ 3/4 TURN BEYOND SNUG TIGHT
1 1/4"	BOLTS UP TO AND INCLUDING 3.0 INCH LENGTH	+ 1 TURN BEYOND SNUG TIGHT
1 3/4"	BOLTS UP TO AND INCLUDING 3.5 INCH LENGTH	+ 1 1/4 TURN BEYOND SNUG TIGHT
2"	BOLTS UP TO AND INCLUDING 4.0 INCH LENGTH	+ 1 1/2 TURN BEYOND SNUG TIGHT

**BOLT LENGTHS OVER FOUR DIA. BUT NOT EXCEEDING EIGHT DIA.**  

3/4"	BOLTS 2.25 TO 4.0 INCH LENGTH	+ 1/2 TURN BEYOND SNUG TIGHT
1"	BOLTS 2.75 TO 5.0 INCH LENGTH	+ 3/4 TURN BEYOND SNUG TIGHT
1 1/4"	BOLTS 3.25 TO 6.0 INCH LENGTH	+ 1 TURN BEYOND SNUG TIGHT
1 3/4"	BOLTS 3.75 TO 7.0 INCH LENGTH	+ 1 1/4 TURN BEYOND SNUG TIGHT
2"	BOLTS 4.25 TO 8.0 INCH LENGTH	+ 1 1/2 TURN BEYOND SNUG TIGHT

 2. CONNECTION BOLTS SUBJECT TO DIRECT TENSION SHALL BE INSTALLED AND TIGHTENED AS PER SECTION 8.2.1 OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING A325 OR A490 BOLTS, LOCATED IN THE AISC MANUAL OF STEEL CONSTRUCTION. THE INSTALLATION PROCEDURE IS PARAPHRASED AS FOLLOWS:  
 3. FASTENERS SHALL BE INSTALLED IN PROPERLY ALIGNED HOLES AND TIGHTENED BY ONE OF THE METHODS DESCRIBED IN SUBSECTION 8.2.1 THROUGH 8.2.4.  
**8.2.1 TURN-OF-THE-NUT TIGHTENING**  
 BOLTS SHALL BE INSTALLED IN ALL HOLES OF THE CONNECTION AND BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1.1 UNITS. ALL THE BOLTS ARE SMALLER THAN SNUG TIGHT AND THE CONNECTION IS FULLY COMPLETED. FOLLOWING THIS INITIAL OPERATION ALL BOLTS IN THE CONNECTION SHALL BE TIGHTENED FURTHER BY THE APPLICABLE AMOUNT OF ROTATION SPECIFIED ABOVE. DURING THE TIGHTENING OPERATION THERE SHALL BE NO ROTATION OF THE PART NOT TURNED BY THE WRENCH. TIGHTENING SHALL PROGRESS SYSTEMATICALLY FROM THE MOST RIGID PART OF THE JOINT IN A MANNER THAT WILL MINIMIZE RELAXATION OF PREVIOUSLY PRETENSIONED BOLTS.  
 4. ALL OTHER BOLTED CONNECTIONS SHALL BE BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1 OF THE SPECIFICATION.

**NOMINAL HOLE DIMENSIONS**

BOLT DIAMETER	STANDARD HOLE	SHORT SLOT
3/8"	7/16"	7/16" x 7/16"
1/2"	5/8"	5/8" x 5/8"
5/8"	1 1/16"	1 1/16" x 1"
3/4"	7/8"	7/8" x 3/4"
1"	1 1/8"	1 1/8" x 1 1/4"

- DIMENSIONS GIVEN IN INCHES

**BOLT EDGE AND SPACING**

BOLT DIAMETER	MIN. EDGE	SPACING
3/8"	3/8"	1 1/2"
1/2"	1/2"	1 3/4"
5/8"	5/8"	2"
3/4"	3/4"	2 1/4"
1"	1"	3"

MIN. EDGE - DIMENSIONS GIVEN IN INCHES  
 SPACING - DIMENSIONS GIVEN IN INCHES


**WELDING NOTES:**

1. ALL WELDING SHALL BE IN ACCORDANCE WITH THE AWS D1.1/D1.1M: 2008 "STRUCTURAL WELDING CODE-STEEL".
2. ALL WELDING SHALL BE PERFORMED BY AWS CERTIFIED WELDERS.
3. CONTRACTOR SHALL RETAIN AN AWS CERTIFIED WELD INSPECTOR TO PERFORM VISUAL INSPECTIONS ON FIELD WELDS. A LETTER AND REPORT SHALL BE SUBMITTED TO THE CONTRACTOR. CONTRACTOR SHALL SUBMIT LETTER AND REPORT TO TOWER ENGINEERING PROFESSIONALS.
4. GRIND THE SURFACE ADJACENT TO THE WELD FOR A DISTANCE OF 2" MINIMUM ALL AROUND. GRIND THE SURFACE OF THE ROD TO BE INSTALLED FOR A DISTANCE OF 2" MINIMUM ALL AROUND THE AREA TO BE WELDED. ENSURE BOTH AREAS ARE 100% FREE OF ALL GALVANIZING. SURFACES TO BE WELDED SHALL BE FREE FROM SCALE, SLAG, RUST, MOISTURE, GREASE OR ANY OTHER FOREIGN MATERIAL THAT WOULD PREVENT PROPER WELDING.
5. DO NOT WELD IF THE TEMPERATURE OF THE STEEL IN THE VICINITY OF THE WELD AREA IS BELOW 0°F, WHEN THE TEMPERATURE IS BETWEEN 0°F AND 32°F, PREHEAT AND MAINTAIN THE STEEL IN THE VICINITY OF THE WELD AREA AT 200°F DURING THE WELDING PROCESS.
6. DO NOT WELD ON WET OR FROST-COVERED SURFACES & PROVIDE ADEQUATE PROTECTION FROM HIGH WINDS.
7. FOR ALL WELDING, USE E70XX ELECTRODES.
8. AFTER FINAL INSPECTION, THE AREA OF THE WELDS, THE INSTALLATION AND ALL SURFACES DAMAGED BY WELDING OR GRINDING SHALL RECEIVE A COLD-GALVANIZED COATING. THIS COATING SHALL BE APPLIED BY BRUSHING THE GALVANIZING COMPOUND SHALL BE APPLIED TO THE AREA OF 2" FROM THE WELD LINE.

**WORKABLE GAGES**

LEG	4	3 1/2	3	2 1/2	2	1 1/2	1 1/4
G	2 1/2	2	1 1/2	1 1/4	1 1/4	1	1

WORKABLE GAGES GIVEN IN INCHES  
 MATCH EXISTING WHEN APPLICABLE



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
 1290 SE 38TH STREET  
 WELLSVILLE, WA 98058  
 OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27602-6263  
 OFFICE: (919) 664-6551  
 www.tegroup.net

SEAL:  
  
 K.A. Stackhouse  
 LICENSED PROFESSIONAL ENGINEER  
 No. 20053  
 State of Connecticut  
 September 22, 2012

REVISIONS:  
 0  
 SHEET NUMBER: **N-3**  
 REVISION: 0  
 TEP #: 1004488

**LCC**  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse

**GENERAL NOTES:**


- IF EXISTING GROUT IS PRESENT, REFER TO CROWN DOCUMENT ENG-PRC-10012 (BASE PLATE GROUT REPAIR) FOR REPAIR PROCEDURE.
- PROPRIETARY PRE-BLENDED NON-SHRINK GROUT, MEETING ASTM C1107 OR CORPUS OF ENGINEERS SPECIFICATION CRD-C621 SHALL BE USED FOR GROUTING MACHINE BASES AND COLUMN BASEPLATES. GROUT SHALL BE TESTED FOR SPECIFICATION COMPLIANCE PER ASTM C1107 AND ALL APPLICABLE STANDARDS REFERENCED IN ASTM C1107.
- CONSISTENCY TEST, SUCH AS FLOW-CONE TEST (ASTM C939) OR FLOW TABLE TEST (ASTM C230 AND C827) CAN GIVE AN INDICATION OF THE WORKABILITY, PLACEABILITY, AND WORKING LIFE AND CAN BE USED AS A QUALITY CONTROL MEASURE. TOO SHORT A WORKING TIME (RAPID STIFFENING) CAN RESULT IN INEFFECTIVE PLACEMENT AND CONSOLIDATION, VOIDS, LOSS OF CONTACT AREA WITH GROUT ELEMENT, COLD JOINTS, BLOCKAGE, AND OTHER PROBLEMS IF GROUTING IS NOT PERFORMED IN A TIMELY MANNER. EXCESSIVE WORKING TIME CAN ALLOW BLEEDING AND WATER FROCKETS. WORKING TIME SHOULD BE OF A SUFFICIENT PERIOD TO ALLOW FOR TRANSPORT, HANDLING, AND PLACING OF GROUT AT A COMFORTABLE PACE.
- BE-TEMPERING (ADDING WATER AND REMIXING THE GROUT TO REGAIN ORIGINAL CONSISTENCY) IS NOT PERMITTED.

**PREPARATION FOR GROUT:**

- CONCRETE SURFACE TO BE GROUTED MUST BE CLEAN AND FREE OF CURING COMPOUND, OIL, COATING, LAITANCE, AND DIRT. THE SURFACE SHOULD BE ROUGHENED TO  $\frac{1}{8}$  IN. BY SANDBLASTING, WATER BLASTING, LIGHTWIGHT CHIPPING, OR OTHER METHODS TO PROVIDE A BETTER MECHANICAL BOND (SEE ASTM D4258 AND D4259).
- CONCRETE SURFACE SHOULD BE MOISTENED FOR ABOUT 24 HOURS BEFORE GROUTING TO PREVENT MOISTURE LOSS FROM GROUT TO THE CONCRETE; HOWEVER, NO FREE-STANDING WATER SHOULD BE PRESENT WHILE GROUTING.
- A FORM MAY BE BUILT AROUND THE BASEPLATE, OR SAND DIKES MAY BE USED TO CONFINE THE GROUT; THE TOP OF THE FORM SHOULD EXTEND ABOVE THE BOTTOM OF THE BASEPLATE.

**MIXING AND PLACING GROUT:**

- AFTER MIXING, GROUT MUST BE PLACED WITHIN WORKING TIME. GROUT MUST BE PLACED IN A CONTINUOUS MONOLITHIC MANNER TO AVOID COLD JOINTS AND TO COMPLETELY FILL THE GROUT SPACE AND PRODUCE INTIMATE CONTACT WITH THE GROUTED ITEM. THE GROUT SHOULD BE PLACED IN ONE DIRECTION FROM ONE SIDE TO THE OTHER TO MONITOR GROUT MOVEMENT PROPERLY AND AVOID AIR ENTRAPMENT.
- STIFF-PLASTIC, PLASTIC, AND FLOWABLE GROUT MAY BE VIBRATED INTO PLACE. VIBRATION OF FLUID MIXES SHOULD BE AVOIDED AS VIBRATION MAY CAUSE BLEEDING AND AIR ENTRAPMENT.
- AFTER PLACEMENT BUT BEFORE FINAL SET, THE FORM CAN BE REMOVED, THE GROUT CUT BACK AT A 45 DEGREE ANGLE DOWN FROM THE BASEPLATE TO THE CONCRETE BASE, FINISHED WITH A WOOD FLOAT OR BRUSH, AND CURED AT 40 TO 90 DEGREE FAHRENHEIT WITH WET BURLAP OR OTHER METHOD OF WET CURING OR AS SPECIFIED BY THE MANUFACTURER, BUT NOT LESS THAN 7 DAYS OF WET CURING, TO AVOID EDGE CRACKING AND SPALLING. A 45 DEGREE GROUT FACE IS RECOMMENDED. INADEQUATE CURING, OR EXCESSIVE FINISHING CAN CAUSE HAIRLINE CRACKS.
- ONCE COMPLETED, GROUT SHALL BE INSPECTED AND CLASSIFIED PER CROWN DOCUMENT ENG-BUL-10122 (TOWER BASE PLATE GROUT INSPECTION AND CLASSIFICATION).



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
1290 SE 36TH STREET  
MILFORD, WA 98036  
OFFICE: (425) 883-5325

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
SITE #: CT11209D  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27602-0263  
OFFICE: (919) 883-5351  
www.tegroup.net


SEAL:  
**Michael J. Tarkenton**  
STATE OF CONNECTICUT  
REGISTERED PROFESSIONAL ENGINEER  
No. 20663  
September 22, 2012

03-04-14	REVISED MOD. DRAWINGS
09-12-12	MODIFICATION DRAWINGS
REV. DATE	ISSUED FOR:
DRAWN BY: JST	CHECKED BY: JST

SHEET TITLE:  
**GROUT NOTES**

SHEET NUMBER: **N-5** REVISION: **1**  
TEP # 100448

**LCC**  
AS-BUILT  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse



**MODIFICATION SCHEDULE**

NO.	MODIFICATION DESCRIPTION	ELEVATION (FT.)
1	INSTALL PROPOSED ANCHOR BOLTS AND STIFFENERS. SEE SHEETS S-2 AND S-3 FOR DETAILS.	0
2	INSTALL PROPOSED SPLICE REINFORCEMENT. SEE SHEET S-4 FOR DETAILS.	17.8 - 22.3
3	REMOVE AND REPLACE THE EXISTING CONCERNAL SECTION. SEE SHEETS S-5 AND S-6 FOR DETAILS.	85 - 125
4	MODIFICATION INSPECTION BY TEP. CONTACT TEP FOR FEE: PM@TEPGROUP.NET	-

**NOTES:**

- IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO PROVIDE THE MODIFICATION INSPECTOR/ENGINEER OF RECORD WITH A SEALED CERTIFIED WELD INSPECTION REPORT. THIS REPORT SHALL DOCUMENT THE ENTIRE WELDING PROCESS (PRE/DURING/POST) WITH PROPER PHOTOS. WELDING SHALL CONFORM TO AWS D1.1/1.1M: 2008 "STRUCTURAL WELDING CODE-STEEL". FOR ADDITIONAL NOTES, SEE WELDING NOTES.
- NDE OF THE CIRCUMFERENTIAL WELD OF THE BASE PLATE TO SHAFT CONNECTION IS REQUIRED. PLEASE SEE ENG-SOM-1033 (TOWER BASE PLATE NDE AND ENG-BUL-10051) NDE REQUIREMENTS FOR MONOPOLE BASEPLATE TO PREVENT CONNECTION FAILURE. NOTIFY THE EOR AND T-MOBILE TOWERS ENGINEERING IMMEDIATELY IF ANY CRACKS ARE SUSPECTED OR HAVE BEEN IDENTIFIED. THE NDE SHALL INCLUDE ALL EXISTING MODIFICATIONS THAT HAVE BEEN WELDED TO THE BASE PLATE. FULL PENETRATION WELDING TO THE BASEPLATE REQUIRED AS PART OF THIS ACTIVE REINFORCEMENT DESIGN SHALL BE INCLUDED IN THE NDE SCOPE OF WORK.

**ATTENTION**

EXISTING ANTENNAS, COAX, ANTENNA MOUNTS, AND OTHER APPURTENANCES WILL NEED TO BE REMOVED IN ORDER TO INSTALL THE PROPOSED TOWER MODIFICATIONS. IT IS THE SOLE RESPONSIBILITY OF THE CONTRACTOR TO COORDINATE WITH THE EXISTING CARRIERS ON THE TOWER FOR REMOVAL OF THE EXISTING EQUIPMENT AND REINSTALLATION OF THE REMOVED EQUIPMENT ONCE CONSTRUCTION IS COMPLETE. IT SHOULD BE NOTED THAT THE TYPE OF MODIFICATIONS BEING PERFORMED MAY REQUIRE ALTERNATE ANTENNA MOUNTS BE INSTALLED DUE TO CLEARANCE ISSUES THAT MAY ARISE FROM THE INSTALLATION OF THE MODIFICATIONS. IF THIS IS THE CASE THE CONTRACTOR SHALL CONTACT THE ENGINEER OF RECORD (TEP) AND OBTAIN WRITTEN AUTHORIZATION OF THE PROPOSED REPLACEMENT ANTENNA MOUNTS PRIOR TO INSTALLATION.

**LCC**  
AS-BUILT  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
1290 SE 36TH STREET  
MILFORD, WA 98036  
OFFICE: (425) 883-5325

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
SITE #: CT11209D  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)


PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27602-0263  
OFFICE: (919) 883-5351  
www.tegroup.net

SEAL:  
**Michael J. Tarkenton**  
STATE OF CONNECTICUT  
REGISTERED PROFESSIONAL ENGINEER  
No. 20663  
September 22, 2012

09-12-12	MODIFICATION DRAWINGS
REV. DATE	ISSUED FOR:
DRAWN BY: JST	CHECKED BY: JST

SHEET TITLE:  
**TOWER ELEVATION AND MODIFICATION SCHEDULE**

SHEET NUMBER: **S-1** REVISION: **0**  
TEP # 100448



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
12920 SE 36TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA  
SITE #: CT11209D**  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)



PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27602-6283  
OFFICE: (919) 684-6331  
www.teppro.com

SEAL:  
**William H. Harts**  
STATE OF CONNECTICUT  
LICENSED PROFESSIONAL ENGINEER  
002848  
March 6, 2014

1	03-01-14	REVISED (MD: DRAWINGS)
0	09-12-12	MODIFICATION (DRAWINGS)
REV	DATE	ISSUED FOR:
DRAWN BY:	TEP	CHECKED BY:

SHEET TITLE:  
**SECTION DETAILS**

SHEET NUMBER:	REVISION:
<b>S-2</b>	<b>1</b>
TEP #:	100448



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
12920 SE 36TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA  
SITE #: CT11209D**  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)



PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27602-6283  
OFFICE: (919) 684-6331  
www.teppro.com


SEAL:  
**William H. Harts**  
STATE OF CONNECTICUT  
LICENSED PROFESSIONAL ENGINEER  
002848  
March 6, 2014

1	03-01-14	REVISED (MD: DRAWINGS)
0	09-12-12	MODIFICATION (DRAWINGS)
REV	DATE	ISSUED FOR:
DRAWN BY:	TEP	CHECKED BY:


SHEET TITLE:  
**ANCHOR BOLT REINFORCEMENT DETAILS**

SHEET NUMBER:	REVISION:
<b>S-3</b>	<b>1</b>
TEP #:	100448






**RADOME SUPPORT PLATE - 95'**  
SCALE: 1" = 1'-0"




**RADOME SUPPORT PLATE - 115'**  
SCALE: 1" = 1'-0"

**LCC**  
**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse



**BOLTED SPOKE FLANGE DETAIL - 105'**  
SCALE: 1" = 1'-0"



**BOLTED SPOKE FLANGE DETAIL - 125'**  
SCALE: 1" = 1'-0"

PLANS PREPARED FOR:  
**T-Mobile**  
**TOWERS**  
12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
3785 JUNCTION BOULEVARD  
RALEIGH, NC 27603-0023  
OFFICE: (919) 684-6331  
www.tepro.com

SCALE:  
  
September 22, 2012

0	DR - 1.2 - 1.2	MODIFICATION DRAWINGS
REV	DATE	ISSUED FOR:
DRAWN BY:	EST	CHECKED BY:
SHEET TITLE: <b>PROPOSED CONCEALED SECTION DETAILS II</b>		
SHEET NUMBER: <b>S-6</b>	REVISION: <b>0</b>	TEP # 102449

# POST-CONSTRUCTION

# 6.3.1 MI INSPECTOR REDLINE OR RECORD DRAWING(S)

## STRUCTURAL MODIFICATION DRAWINGS

SITE NAME:  
**MILFORD SHORE AREA**

T-MOBILE SITE NUMBER:  
**CT11209D**

SITE ADDRESS:  
**234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)**

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse



**SGS**  
**REDLINES**  
Discrepancies Noted  
See Section 6.3.2

PLANS PREPARED FOR:



12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 661-6351  
www.tepro.com

**MODIFICATION PROVISIONS**

THE MODIFICATIONS DEPICTED ON THESE DRAWINGS ARE BASED ON THE RECOMMENDATIONS OUTLINED IN THE STRUCTURAL MODIFICATION ANALYSIS REPORT COMPLETED BY TOWER ENGINEERING PROFESSIONALS (TEP), JOB# 100459 DATED MARCH 6, 2014 (REV 1). THIS REPORT IS BASED ON A SPECIFIC ANTENNA LEADING AND COAX CONFIGURATION. SEE THE REPORT FOR THE ANTENNA AND COAX LEADING INFORMATION. ANY OTHER ANTENNA OR COAX CONFIGURATION REQUIRES REVIEW BY TEP. SATISFACTORY COMPLETION OF THE MODIFICATIONS INDICATED ON THESE DRAWINGS WILL RESULT IN THE STRUCTURE MEETING THE REQUIREMENTS OF THE SPECIFICATIONS UNDER WHICH THE STRUCTURE WAS COMPLETED.

**INDEX OF SHEETS**

NO.	SHEET TITLE	REV
T-1	TITLE SHEET	1
N-1	MI CHECKLIST AND NOTES	1
N-2	PROJECT NOTES I	0
N-3	PROJECT NOTES II	0
N-4	ANCHOR TESTING NOTES	0
N-5	GROUT NOTES	1
S-1	TOWER ELEVATION AND MODIFICATION SCHEDULE	0
S-2	SECTION DETAILS	1
S-3	ANCHOR BOLT REINFORCEMENT DETAILS	1
S-4	SPLICE REINFORCEMENT DETAILS	0
S-5	PROPOSED CONCEALED SECTION DETAILS I	0
S-6	PROPOSED CONCEALED SECTION DETAILS II	0

**PROJECT TEAM**

**PROJECT CONTACT:**  
NAME: T-MOBILE TOWERS  
ADDRESS: 12920 SE 38TH STREET  
CITY, STATE, ZIP: BELLEVUE, WA 98006  
CONTACT: MEGAN LO MACLEOD  
PHONE: (425) 383-5335

**TOWER MANUFACTURER:**  
NAME: PIRRO, INC.  
ADDRESS: 1545 PIRRO DR  
CITY, STATE, ZIP: PLUMSTON, NJ 08563  
CONTACT: ENGINEERING DEPARTMENT  
PHONE: (219) 336-4221

**STRUCTURAL ENGINEER:**  
NAME: TOWER ENGINEERING PROFESSIONALS, INC.  
ADDRESS: 3703 JUNCTION BOULEVARD  
CITY, STATE, ZIP: RALEIGH, NC 27603  
CONTACT: WILLIAM H. MARTIN, P.E., S.E., C.W.A.  
PHONE: (919) 661-6351

**GEOTECHNICAL ENGINEER:**  
NAME: DR. CLARENCE WELT, P.E., P.C.  
ADDRESS: 227 WILLIAMS STREET  
CITY, STATE, ZIP: CLARENCE WELT, P.E., P.C.  
CONTACT: DR. CLARENCE WELT, P.E., P.C.  
PHONE: (860) 633-4623

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

**REVISION NOTES**

1	REVISED ANCHOR BOLT REINFORCEMENT.
---	------------------------------------

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

**MI CHECKLIST**


CONSTRUCTION/INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REPORT ITEM
<input checked="" type="checkbox"/>	MI CHECKLIST DRAWING
<input checked="" type="checkbox"/>	FOR APPROVED SHOP DRAWINGS
<input checked="" type="checkbox"/>	FABRICATION INSPECTION
<input checked="" type="checkbox"/>	FABRICATOR CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	MATERIAL TEST REPORT (MTR)
<input checked="" type="checkbox"/>	FABRICATOR NDE INSPECTION
<input checked="" type="checkbox"/>	NDE REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)
<input checked="" type="checkbox"/>	PACKING SLIPS
ADDITIONAL TESTING AND INSPECTIONS:	
<input checked="" type="checkbox"/>	CONSTRUCTION INSPECTIONS
<input checked="" type="checkbox"/>	CONTINUOUS FOUNDATION INSPECTIONS
<input checked="" type="checkbox"/>	CONCRETE COMP. STRENGTH AND SLUMP TESTS
<input checked="" type="checkbox"/>	POST INSTALLED ANCHOR ROD VERIFICATION
<input checked="" type="checkbox"/>	BASE PLATE GROUT VERIFICATION
<input checked="" type="checkbox"/>	CONTRACTOR'S CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	EARTHWORK: LIFT AND DENSITY
<input checked="" type="checkbox"/>	ON SITE COLD GALVANIZING VERIFICATION
<input checked="" type="checkbox"/>	GUY WIRE TENSION REPORT
<input checked="" type="checkbox"/>	GC AS-BUILT DOCUMENTS
ADDITIONAL TESTING AND INSPECTIONS:	
<input checked="" type="checkbox"/>	MI INSPECTOR REDLINE OR RECORD DRAWING(S)
<input checked="" type="checkbox"/>	POST INSTALLED ANCHOR ROD PULL-OUT TESTING
<input checked="" type="checkbox"/>	PHOTOGRAPHS
ADDITIONAL TESTING AND INSPECTIONS:	

PLANS PREPARED FOR:



12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 661-6351  
www.tepro.com

**GENERAL CONTRACTOR**

THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST.

**MI CHECKLIST**

CONSTRUCTION/INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)

**PRE-CONSTRUCTION**

MI CHECKLIST DRAWING

FOR APPROVED SHOP DRAWINGS

FABRICATION INSPECTION

FABRICATOR CERTIFIED WELD INSPECTION

MATERIAL TEST REPORT (MTR)

FABRICATOR NDE INSPECTION

NDE REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)

PACKING SLIPS

ADDITIONAL TESTING AND INSPECTIONS:

CONSTRUCTION INSPECTIONS

CONTINUOUS FOUNDATION INSPECTIONS

CONCRETE COMP. STRENGTH AND SLUMP TESTS

POST INSTALLED ANCHOR ROD VERIFICATION

BASE PLATE GROUT VERIFICATION

CONTRACTOR'S CERTIFIED WELD INSPECTION

EARTHWORK: LIFT AND DENSITY

ON SITE COLD GALVANIZING VERIFICATION

GUY WIRE TENSION REPORT

GC AS-BUILT DOCUMENTS

ADDITIONAL TESTING AND INSPECTIONS:

MI INSPECTOR REDLINE OR RECORD DRAWING(S)

POST INSTALLED ANCHOR ROD PULL-OUT TESTING

PHOTOGRAPHS

ADDITIONAL TESTING AND INSPECTIONS:

**RECOMMENDATIONS**

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO ENHANCE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A REPORT:

- IT IS SUGGESTED THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE, PREPARED BY THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED.
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE ENTIRE PROJECT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE SIMULTANEOUSLY FOR ANY GUY WIRE TENSIONING OR RC-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTIONS TO COMMENCE WITH ONE SITE VISIT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO HAVE ANY DISCREPANCIES CORRECTED IMMEDIATELY. THEREFORE, THE GC MAY CHOOSE TO ALL CONSTRUCTION FACILITIES AT IS ON SITE.

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

**MI CHECKLIST AND NOTES**


NOTE: X DENOTES A DOCUMENT NEEDED FOR THE PMI REPORT  
NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE PMI REPORT

PLANS PREPARED FOR:



12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 661-6351  
www.tepro.com

**LCC**

**AS-BUILT**  
Changed as noted  
Date 1/5/15  
Signed K.A. Stackhouse

**MI CHECKLIST AND NOTES**


NOTE: X DENOTES A DOCUMENT NEEDED FOR THE PMI REPORT  
NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE PMI REPORT

PLANS PREPARED FOR:



12920 SE 38TH STREET  
BELLEVUE, WA 98006  
OFFICE: (425) 383-5335

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 661-6351  
www.tepro.com

**GENERAL NOTES:**

- ALL REFERENCES TO THE OWNER IN THESE DOCUMENTS SHALL BE CONSIDERED T-MOBILE TOWERS OR ITS DESIGNATED REPRESENTATIVE.
- ALL WORK PRESENTED ON THESE DRAWINGS MUST BE COMPLETED BY THE CONTRACTOR UNLESS NOTED OTHERWISE. THE CONTRACTOR MUST HAVE CONSIDERABLE EXPERIENCE IN PERFORMANCE OF WORK SIMILAR TO THAT DESCRIBED HEREIN. BY ACCEPTANCE OF THIS ASSIGNMENT, THE CONTRACTOR IS ATTESTING THAT HE DOES HAVE SUFFICIENT EXPERIENCE AND SKILLS TO BE RESPONSIBLE FOR THE WORK TO BE PERFORMED AND THAT HE IS PROPERLY LICENSED AND PROPERLY REGISTERED TO DO THIS WORK IN THE STATE OF CONNECTICUT.
- WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE 2003 INTERNATIONAL BUILDING CODE WITH THE 2005 CONNECTICUT SUPPLEMENT WITH 2009 AMENDMENTS.
- UNLESS SHOWN OR NOTED OTHERWISE ON THE CONTRACT DRAWINGS, OR IN THE SPECIFICATIONS, THE FOLLOWING NOTES SHALL APPLY TO THE MATERIALS LISTED HEREIN, AND TO THE PROCEDURES TO BE USED ON THIS PROJECT.
- ALL HARDWARE ASSEMBLY MANUFACTURER'S INSTRUCTIONS SHALL BE FOLLOWED EXACTLY AND SHALL SUPERSEDE ANY CONFLICTING NOTES ENCLOSED HEREIN.
- IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO DETERMINE ERECTION PROCEDURE AND SEQUENCE TO INSURE THE SAFETY OF THE STRUCTURE AND ITS COMPONENT PARTS DURING ERECTION AND/OR FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF TEMPORARY BRACING, CUTS OR STOWS THAT MAY BE NECESSARY. SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT.
- ALL DIMENSIONS, ELEVATIONS, AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO BEGINNING ANY MATERIALS ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT. CONTRACTOR SHALL NOT SCALE CONTRACT DRAWINGS IN LIEU OF FIELD VERIFICATIONS. ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNER'S ENGINEER. THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR IS TO PROCEED WITH THE WORK. THE CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OF CONSTRUCTION, THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE PROCEDURES.
- ALL MATERIALS AND EQUIPMENT FURNISHED SHALL BE NEW AND OF GOOD QUALITY, FREE FROM DEFECTS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF THE MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR INSTANT, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THIS PROJECT AND RELATED WORK CONFORMS WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES AND REGULATIONS GOVERNING THIS WORK.
- ACCESS TO THE PROPOSED WORK SITE MAY BE RESTRICTED. THE CONTRACTOR SHALL COORDINATE ANY NEEDED CONSTRUCTION ACTIVITY, INCLUDING WORK SCHEDULE AND MATERIALS ACCESS, WITH THE RESIDENT LEASING AGENT FOR APPROVAL.
- ALL PERMITS THAT MUST BE OBTAINED ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR WILL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS.
- IF APPLICABLE, ALL CONCRETE WORK SHALL COMPLY TO LOCAL CODES AND THE ACI 318-05, "BUILDING REQUIREMENTS FOR STRUCTURAL CONCRETE".
- 24 HOURS PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, THE CONTRACTOR MUST NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY OR CITY) ENGINEER.
- ALL MATERIALS AND WORKMANSHIP SHALL BE WARRANTED FOR ONE YEAR FROM ACCEPTANCE DATE.
- ALL TOWER DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES ARE DISCOVERED. THE OWNER SHALL HAVE A SET OF THE PLANS AND SPECIFICATIONS AVAILABLE AT THE SITE AT ALL TIMES WHILE BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING AGENCY INSPECTORS.

**LCC**  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
 12920 SE 36TH STREET  
 BELLEVUE, WA 98006  
 OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609-0263  
 OFFICE: (919) 664-6551  
 www.tegroup.net



September 22, 2012

REV	DATE	ISSUED FOR:
0	09-12-12	MODIFICATION DRAWINGS
1		ISSUED FOR:
2		ISSUED FOR:

DRAWN BY: *TEP* CHECKED BY: *TEP*

SHEET TITLE:  
**PROJECT NOTES I**

SHEET NUMBER: **N-2** REVISION: **0**  
 TEP #: 102448

**STRUCTURAL STEEL NOTES:**

- THE FABRICATION AND ERECTION OF STRUCTURAL STEEL SHALL CONFORM TO THE AISC SPECIFICATION FOR MANUAL OR STEEL CONNECTIONS.
- UNLESS OTHERWISE NOTED, ALL STRUCTURAL ELEMENTS SHALL CONFORM TO THE FOLLOWING REQUIREMENTS:  
**STRUCTURAL STEEL**  
 - ANGLE: ASTM A36  
 - PIPE/TUBE: ASTM A500-50  
 - PLATE: ASTM A572-50 (SELF-SUPPORTING AND GUYED TOWERS)  
 - PLATE: ASTM A572-50 (MONOPOLE)  
**A. ALL BOLTS: ASTM A325 TYPE 1 GALVANIZED HIGH STRENGTH BOLTS.**  
**B. ALL U-BOLTS: ASTM A193 GRADE B7.**  
**C. ALL NUTS: ASTM A305 CARBON AND ALLOY STEEL NUTS.**  
**D. ALL WASHERS: ASTM F436 HARDENED STEEL WASHERS.**
- ALL CONNECTIONS NOT FULLY DETAILED ON THESE PLANS SHALL BE DETAILED BY THE STEEL FABRICATOR IN ACCORDANCE WITH AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ALLOWABLE STRESS DESIGN, 9TH EDITION.
- HOLES SHALL NOT BE FLAME CUT THRU STEEL UNLESS APPROVED BY THE ENGINEER.
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH TO EXCEED THE THREADS FROM THE SHEAR PLANE.
- REPAIR DAMAGED SURFACES WITH GALVANIZING REPAIR METHOD AND PAINT CONFORMING TO ASTM A780 OR BY APPLICATION OF STICK OR THICK PASTE MATERIAL SPECIFICALLY DESIGNED FOR REPAIR OF GALVANIZING. CLEAN AREAS TO BE REPAIRED AND REMOVE SLAG FROM WELDS. HEAT SURFACES TO WHICH STICK OR PASTE MATERIAL IS APPLIED, WITH A TORCH TO A TEMPERATURE SUFFICIENT TO MELT THE METALS IN STICK OR PASTE. SPREAD MOLTEN MATERIAL UNIFORMLY OVER SURFACES TO BE COATED AND Wipe OFF EXCESS MATERIAL.
- A NUT LOCKING DEVICE SHALL BE INSTALLED ON ALL PROPOSED AND/OR REPLACED BOLTS.
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH SUCH THAT THE END OF THE BOLT BE AT LEAST FLUSH WITH THE FACE OF THE NUT, IF IT IS NOT PERMITTED FOR THE BOLT END TO BE BELOW THE FACE OF THE NUT AFTER TIGHTENING IS COMPLETED.
- GALVANIZED ASTM A325 BOLTS SHALL NOT BE REUSED.

**BOLT TIGHTENING PROCEDURE:**

- TIGHTEN CONNECTION BOLTS BY AISC - "TURN OF THE NUT" METHOD, USING THE FOLLOWING PROCEDURES:  
**BOLT LENGTHS UP TO AND INCLUDING FOUR DIA.**  
 3/4" BOLTS UP TO AND INCLUDING 2.0 INCH LENGTH +3/4 TURN BE  
 1/2" BOLTS UP TO AND INCLUDING 2.5 INCH LENGTH +3/4 TURN BE  
 3/8" BOLTS UP TO AND INCLUDING 3.0 INCH LENGTH +3/4 TURN BE  
 1/4" BOLTS UP TO AND INCLUDING 3.5 INCH LENGTH +3/4 TURN BE  
**1" BOLTS UP TO AND INCLUDING 4.0 INCH LENGTH +3/4 TURN BE**  
**BOLT LENGTHS OVER FOUR DIA. BUT NOT EXCEEDING EIGHT DIA.**  
 3/4" BOLTS 2.25 TO 4.0 INCH LENGTH +5/8 TURN BE  
 1/2" BOLTS 2.75 TO 5.0 INCH LENGTH +5/8 TURN BE  
 3/8" BOLTS 3.25 TO 6.0 INCH LENGTH +5/8 TURN BE  
 1/4" BOLTS 3.75 TO 7.0 INCH LENGTH +5/8 TURN BE  
 1" BOLTS 4.25 TO 8.0 INCH LENGTH +5/8 TURN BE
- CONNECTION BOLTS SUBJECT TO DIRECT TENSION SHALL BE INSTALLED AND TIGHTENED AS PER SECTION 8.2.1 OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING A325 OR A490 BOLTS, LOCATED IN THE AISC MANUAL OF STEEL CONSTRUCTION. THE INSTALLATION PROCEDURE IS PARAPHRASED AS FOLLOWS:  
 2. FASTENERS SHALL BE INSTALLED IN PROPERLY ALIGNED HOLES AND TIGHTENED BY ONE OF THE METHODS DESCRIBED IN SUBSECTION 8.2.1 THROUGH 8.2.4.  
**8.2.1 TURN-OF-THE-NUT TIGHTENING**  
 BOLTS SHALL BE INSTALLED IN ALL HOLES OF THE CONNECTION AND BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1.1 UNITS. ALL THE BOLTS ARE SMALLER THAN THE HOLES AND THE CONNECTION IS FULLY COMPACTED. FOLLOWING THIS INITIAL OPERATION ALL BOLTS IN THE CONNECTION SHALL BE TIGHTENED FURTHER BY THE APPLICABLE AMOUNT OF ROTATION SPECIFIED ABOVE. DURING THE TIGHTENING OPERATION THERE SHALL BE NO ROTATION OF THE PART NOT TURNED BY THE WRENCH. TIGHTENING SHALL PROGRESS SYSTEMATICALLY FROM THE MOST RIGID PART OF THE JOINT IN A MANNER THAT WILL MINIMIZE RELAXATION OF PREVIOUSLY PRETENSIONED BOLTS.
- ALL OTHER BOLTED CONNECTIONS SHALL BE BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1 OF THE SPECIFICATION.



PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
 12920 SE 36TH STREET  
 BELLEVUE, WA 98006  
 OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609-0263  
 OFFICE: (919) 664-6551  
 www.tegroup.net



September 22, 2012

REV	DATE	ISSUED FOR:
0	09-12-12	MODIFICATION DRAWINGS
1		ISSUED FOR:
2		ISSUED FOR:

DRAWN BY: *TEP* CHECKED BY: *TEP*

SHEET TITLE:  
**PROJECT NOTES II**

SHEET NUMBER: **N-3** REVISION: **0**  
 TEP #: 102448

**WELDING NOTES:**

- ALL WELDING SHALL BE IN ACCORDANCE WITH THE AWS D1.1/D1.1M: 2008 "STRUCTURAL WELDING CODE-STEEL".
- ALL WELDING SHALL BE PERFORMED BY AWS CERTIFIED WELDERS.
- CONTRACTOR SHALL RETAIN AN AWS CERTIFIED WELD INSPECTOR TO PERFORM VISUAL INSPECTIONS ON FIELD WELDS. A LETTER AND REPORT SHALL BE SUBMITTED TO THE CONTRACTOR. CONTRACTOR SHALL SUBMIT LETTER AND REPORT TO TOWER ENGINEERING PROFESSIONALS.
- GRIND THE SURFACE ADJACENT TO THE WELD FOR A DISTANCE OF 2" MINIMUM ALL AROUND. GRIND THE SURFACE OF THE ROD TO BE INSTALLED FOR A DISTANCE OF 2" MINIMUM ALL AROUND THE AREA TO BE WELDED. ENSURE BOTH AREAS ARE 100% FREE OF ALL GALVANIZING. SURFACES TO BE WELDED SHALL BE FREE FROM SCALE, SLAG, RUST, MOISTURE, GREASE OR ANY OTHER FOREIGN MATERIAL THAT WOULD PREVENT PROPER WELDING.
- DO NOT WELD IF THE TEMPERATURE OF THE STEEL IN THE VICINITY OF THE WELD AREA IS BELOW 0°F, WHEN THE TEMPERATURE IS BETWEEN 0°F AND 32°F, PREHEAT AND MAINTAIN THE STEEL IN THE VICINITY OF THE WELD AREA AT 20°F DURING THE WELDING PROCESS.
- DO NOT WELD ON WET OR FROST-COVERED SURFACES & PROVIDE ADEQUATE PROTECTION FROM HIGH WINDS.
- FOR ALL WELDING, USE E70XX ELECTRODES.
- AFTER FINAL INSPECTION, THE AREA OF THE WELDS, THE INSTALLATION AND ALL SURFACES DAMAGED BY WELDING OR GRINDING SHALL RECEIVE A COOL-GALVANIZING COATING. THIS COATING SHALL BE APPLIED BY BRUSH. THE GALVANIZING COATING SHALL HAVE A MINIMUM THICKNESS OF 0.005 INCH.

**NOMINAL HOLE DIMENSIONS**

BOLT DIAMETER	STANDARD HOLE	SHORT SLOT
3/8"	7/16"	7/16" x 7/16"
1/2"	5/8"	5/8" x 5/8"
5/8"	1 1/16"	1 1/16" x 1"
3/4"	7/8"	7/8" x 3/4"
1"	1 1/8"	1 1/8" x 1 1/8"

- DIMENSIONS GIVEN IN INCHES

**BOLT EDGE AND SPACING**


BOLT DIAMETER	MIN. EDGE	SPACING
3/8"	3/8"	1 1/2"
1/2"	1/2"	1 3/4"
5/8"	5/8"	2 1/4"
3/4"	3/4"	2 3/4"
1"	1 1/4"	3"

- DIMENSIONS GIVEN IN INCHES

**WORKABLE GAGES**

LEG	4	3 1/2	3	2 1/2	2	1 1/2	1 1/4
G	2 1/2	2	1 1/2	1 1/4	1 1/4	1	1

- WORKABLE GAGES GIVEN IN INCHES  
 - MATCH EXISTING WHEN APPLICABLE



**LCC**  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse

**ANCHOR TESTING PROCEDURE:**

**REQUIREMENTS:**

1. THE ANCHORS SHALL BE INSTALLED PER THE ENGINEER OF RECORD'S DRAWINGS AND SPECIFICATIONS.
2. CEMENTITIOUS GROUT SHALL BE ALLOWED TO CURE FOR 28 DAYS PRIOR TO TESTING. EPOXY AGENTS SHALL BE ALLOWED TO CURE ACCORDING TO THE MANUFACTURER'S RECOMMENDATION TO ACHIEVE ITS FULL EFFECTIVE LOAD CAPACITY.
3. STATIC LOAD TESTS SHALL BE PERFORMED PER ASTM E488-96 (REAPPROVED 2003).
4. FORCE MEASUREMENT SYSTEMS SHALL BE CALIBRATED IN ACCORDANCE WITH ASTM E407, STANDARD PRACTICES FOR FORCE VERIFICATION OF TESTING METHODS.

**TEST PARAMETERS:**

1. SIZE OF THE POST-INSTALLED ANCHOR RODS OR A TOTAL OF 4, WHICHEVER IS GREATER, SHALL BE TESTED. IF ANY ONE OF THE ANCHOR RODS FAIL THE TEST, CONTACT THE ENGINEER OF RECORD TO DETERMINE IF 100% OF THE REMAINING POST-INSTALLED ANCHORS SHALL BE TESTED.
2. SUITABLE EQUIPMENT SHALL BE USED TO PERFORM TESTS REQUIRED TO VERIFY CORRECT INSTALLATION AND PROVIDE PROOF LOADS AND DISPLACEMENT TESTS ON POST-INSTALLED ANCHOR RODS. THE EQUIPMENT SHALL BE CAPABLE OF MEASURING THE FORCES TO WITHIN 2% OF THE APPLIED LOAD.
3. THE TEST SYSTEM SUPPORT SHALL BE OF SUFFICIENT SIZE AND DESIGN TO PREVENT DAMAGE TO THE SURROUNDING STRUCTURE ELEMENTS, EQUIPMENT AND FOUNDATION.
4. TEST SYSTEM USED SHALL HAVE TWO (2) PRESSURE GAUGES IN SERIES TO ENSURE PROPER GAUGE FUNCTION.
5. FORCES SHALL BE APPLIED THROUGH THE CENTER OF AND IN ALIGNMENT WITH THE ANCHOR ROD.
6. INCREASE APPLIED LOADS TO THE MAXIMUM SPECIFIED TARGET TENSION WITHOUT DISPLACEMENT FAILURE. DISPLACEMENT FAILURE IS PROVED BY CONTINUOUS DISPLACEMENT ASSOCIATED WITH A CONSTANT OR DECREASING APPLIED LOAD.
7. APPLY AN INITIAL LOAD OF 5% OF THE TARGET TENSION TO BRING ALL OF THE TEST SYSTEM COMPONENTS INTO FULL BEARING PRIOR TO BEGINNING THE TEST.
8. ADDITIONAL LOADS SHALL BE APPLIED IN INCREMENTS NOT TO EXCEED 15% OF TARGET TENSION AND EACH INCREMENT SHALL BE MAINTAINED FOR A 2-MINUTE PERIOD.
9. MAINTAIN COMPLETE LOAD-DISPLACEMENT RECORDS THROUGHOUT THE TEST. THE DATA RECORDS SHALL INCLUDE A TIME RECORD OF THE BEGINNING AND END OF EACH INCREMENT OF CONSTANT LOAD.

**REMEDIATION ACTION FOR ANCHOR ROD FAILURE:**

1. WITH THE APPROVAL OF THE ENGINEER OF RECORD, RE-DRILL THE HOLE AND INSTALL EITHER NEW ANCHOR ROD OR RECONSTRUCT EXISTING ANCHOR ROD USING THE INSTALLATION MATERIALS SPECIFIED. IF THE EXISTING ROD IS REINSTALLED THE THREADS SHALL BE CLEANED TO THEIR ORIGINAL CONDITION. THIS INCLUDES RE-GRINDING, IF APPLICABLE.

**REPORT OF RESULTS:**

1. THE RESULTS OF THE TEST SHALL BE DOCUMENTED AND INCORPORATED INTO A POST MODIFICATION INSPECTION REPORT. THE FOLLOWING DATA SHALL BE INCLUDED:
  - A. DATE OF TEST
  - B. TEST COMPANY AND CONTACT NAME
  - C. TEST EQUIPMENT USED INCLUDING 6 MONTH CALIBRATION CERTIFICATION
  - D. LOCATION OF ALL POST-INSTALLED ANCHORS TESTED
  - E. SIZE AND GRADE OF ANCHOR BOLTS TESTED
  - F. EPOXY AGENT OR CEMENTITIOUS GROUT USED
  - G. DRAWINGS, SKETCHES AND PHOTOGRAPHS
  - H. WEATHER CONDITIONS AND TEMPERATURE
  - I. SUMMARY OF THE TEST FINDING INCLUDING LOAD-DISPLACEMENT DATA TABLE
  - J. ADDITIONAL OBSERVATIONS AND COMMENTS

  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse

  
 Discrepancies Noted  
 See Section 6.3.2  
*Consistent*

PLANS PREPARED FOR:  
  
 1290 SE 36TH STREET  
 BELLEVUE, WA 98008  
 OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609-0263  
 OFFICE: (919) 681-6351  
 www.tegroup.net

SEAL:  
  
 October 22, 2012

0	09-12-12	MODIFICATION DRAWINGS	
REV	DATE	ISSUED FOR:	
DRAWN BY: <u>TEP</u>		CHECKED BY: <u>TEP</u>	
SHEET TITLE: <b>ANCHOR TESTING NOTES</b>			
SHEET NUMBER: <b>N-4</b>	REVISION: <b>0</b>	TEP # 1024482	

**GENERAL NOTES:**

1. IF EXISTING GROUT IS PRESENT, REFER TO CROWN DOCUMENT ENG-PRC-10012 (BASE PLATE GROUT REPAIR) FOR REPAIR PROCEDURE.
2. PROPRIETARY PRE-BLENDED NON-SHRINK GROUT, MEETING ASTM C1107 OR CORPS OF ENGINEERS SPECIFICATION CRG-022, SHALL BE USED FOR GROUTING MACHINE BASES AND COLUMN BASEPLATES.
3. GROUT SHALL BE TESTED FOR SPECIFICATION COMPLIANCE PER ASTM C1107 AND ALL APPLICABLE STANDARDS REFERENCED IN ASTM C1107.
4. CONSISTENCY TEST, SUCH AS FLOW-CONE TEST (ASTM C939) OR FLOW TABLE TEST (ASTM C230 AND C827) CAN GIVE AN INDICATION OF THE WORKABILITY, PLACABILITY, AND WORKING LIFE AND CAN BE USED AS A QUALITY CONTROL MEASURE. TOO SHORT A WORKING TIME (RAPID STIFFENING) CAN RESULT IN INEFFECTIVE PLACEMENT AND CONSOLIDATION. LOSS OF CONTACT AREA WITH GROUT ELEMENT, COLD JOINTS, BLOCKAGE, AND OTHER PROBLEMS IF GROUTING IS NOT PERFORMED IN A TIMELY MANNER. EXCESSIVE WORKING TIME CAN ALLOW BLEEDING AND WATER Pockets. WORKING TIME SHOULD BE OF A SUFFICIENT PERIOD TO ALLOW FOR TRANSPORT, HANDLING, AND PLACING OF GROUT AT A COMFORTABLE PACE.
5. RE-TEMPERING (ADDING WATER AND REMIXING THE GROUT TO REGAIN ORIGINAL CONSISTENCY) IS NOT PERMITTED.

**PREPARATION FOR GROUT:**

1. CONCRETE SURFACE TO BE GROUTED MUST BE CLEAN AND FREE OF CURING COMPOUND, OIL, COATING, LANTANCE, AND DIRT. THE SURFACE SHOULD BE ROUGHENED TO DEPTH OF 1/8 IN. BY SANDBLASTING, WATER BLASTING, LIGHT MIGHT CHIPPING, OR OTHER METHODS TO PROVIDE A BETTER MECHANICAL BOND (SEE ASTM D4258 AND D4299).
2. CONCRETE SURFACE SHOULD BE MOISTENED FOR ABOUT 24 HOURS BEFORE GROUTING TO PREVENT MOISTURE LOSS FROM GROUT TO THE CONCRETE; HOWEVER, NO FREE-STANDING WATER SHOULD BE PRESENT WHILE GROUTING.
3. A FORM MAY BE BUILT AROUND THE BASEPLATE, OR SAND DIKES MAY BE USED TO CONFINE THE GROUT. THE TOP OF THE FORM SHOULD EXTEND ABOVE THE BOTTOM OF THE BASEPLATE.


**MIXING AND PLACING GROUT:**

1. AFTER MIXING, GROUT MUST BE PLACED WITHIN WORKING TIME. GROUT MUST BE PLACED IN A CONTINUOUS MONOLITHIC MANNER TO AVOID COLD JOINTS AND TO COMPLETELY FILL THE GROUT SPACE AND PRODUCE INTIMATE CONTACT WITH THE GROUTED ITEM. THE GROUT SHOULD BE PLACED IN ONE DIRECTION FROM ONE SIDE TO THE OTHER TO MONITOR GROUT MOVEMENT PROPERLY AND AVOID AIR ENTRAPMENT.
2. STIFF-PLASTIC, PLASTIC, AND FLOWABLE GROUT MAY BE VIBRATED INTO PLACE. VIBRATION OF FLUID MIXES SHOULD BE AVOIDED AS VIBRATION MAY CAUSE BLEEDING AND AIR ENTRAPMENT.
3. AFTER PLACEMENT BUT BEFORE FINAL SET, THE FORM CAN BE REMOVED, THE GROUT CUT BACK AT A 45 DEGREE ANGLE DOWN FROM THE BASEPLATE TO THE CONCRETE BASE, FINISHED WITH A WOOD FLOAT OR BRUSH, AND CURED AT 40 TO 90 DEGREE FAHRENHEIT WITH WET BURLAP OR OTHER METHOD OF WET CURING OR AS SPECIFIED BY THE MANUFACTURER BUT NOT LESS THAN 7 DAYS OF WET CURING. TO AVOID EDGE CRACKING AND SPALLING, A 45 DEGREE GROUT FACE IS RECOMMENDED. INADEQUATE CURING OR EXCESSIVE FINISHING CAN CAUSE HARBOR CRACKS.
4. ONCE COMPLETED, GROUT SHALL BE INSPECTED AND CLASSIFIED PER CROWN DOCUMENT ENG-BUL-10222 (TOWER BASE PLATE GROUT INSPECTION AND CLASSIFICATION).

  
**AS-BUILT**  
 Changed as noted  
 Date 1/5/15  
 Signed K.A. Stackhouse


**NOTE:**

1. THE DETAILS SHOWN ARE USED FOR REFERENCE ONLY.



**PLAN VIEW AT BASE**

SCALE: N.T.S.




**SECTION A-A**

SCALE: N.T.S.

  
 Discrepancies Noted  
 See Section 6.3.2  
*Consistent*



PLANS PREPARED FOR:  
  
 1290 SE 36TH STREET  
 BELLEVUE, WA 98008  
 OFFICE: (425) 383-5335


PROJECT INFORMATION:  
**MILFORD SHORE AREA**  
**SITE #: CT11209D**  
 234 MELBA STREET  
 MILFORD, CT 06460  
 (NEW HAVEN COUNTY)

PLANS PREPARED BY:  
  
**TOWER ENGINEERING PROFESSIONALS**  
 3703 JUNCTION BOULEVARD  
 RALEIGH, NC 27609-0263  
 OFFICE: (919) 681-6351  
 www.tegroup.net

SEAL:  
  
 March 6, 2014

0	03-06-14	REVISED (NO. 03)	
1	09-12-12	MODIFICATION DRAWINGS	
REV	DATE	ISSUED FOR:	
DRAWN BY: <u>TEP</u>		CHECKED BY: <u>TEP</u>	
SHEET TITLE: <b>GROUT NOTES</b>			
SHEET NUMBER: <b>N-5</b>	REVISION: <b>1</b>	TEP # 1024482	





PLANS PREPARED FOR:

**T-Mobile TOWERS**

12020 SE 36TH STREET  
BELLEVUE, WA 98008  
OFFICE: (425) 383-5335

---

PROJECT INFORMATION:

**MILFORD SHORE AREA  
SITE #: CT11209D**

234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

---

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27609-0283  
OFFICE: (919) 684-6351  
www.tegroup.net

---

SEAL:



March 8, 2012

---

1	03-02-14	REVISED	MOD. DRAWINGS
2	09-12-12	MODIFICATION	DRAWINGS
REV	DATE	ISSUED FOR:	


DRAWN BY: TEP CHECKED BY: TEP

SHEET TITLE:

**ANCHOR BOLT REINFORCEMENT DETAILS**

---

SHEET NUMBER:	REVISION:
<b>S-3</b>	<b>1</b>
TEP # 102448	



PLANS PREPARED FOR:

**T-Mobile TOWERS**

12020 SE 36TH STREET  
BELLEVUE, WA 98008  
OFFICE: (425) 383-5335

---

PROJECT INFORMATION:

**MILFORD SHORE AREA  
SITE #: CT11209D**

234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

---

PLANS PREPARED BY:



**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27609-0283  
OFFICE: (919) 684-6351  
www.tegroup.net

---

SEAL:



September 12, 2012

---

1	09-12-12	MODIFICATION	DRAWINGS
REV	DATE	ISSUED FOR:	


DRAWN BY: TEP CHECKED BY: TEP

SHEET TITLE:

**SPLICE REINFORCEMENT DETAILS**

---

SHEET NUMBER:	REVISION:
<b>S-4</b>	<b>0</b>
TEP # 102448	



**SGS REDLINES**  
Discrepancies Noted  
See Section 6.3.2  
*Carroll*


PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
12920 SE 38TH STREET  
MILFORD, WA 98038  
OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA  
SITE #: CT11209D**  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 684-6331  
www.tegroup.net

SEAL:  
**STATE OF NORTH CAROLINA**  
REGISTERED PROFESSIONAL ENGINEER  
No. 20563  
K.A. Stackhouse  
September 22, 2012

0	09-12-12	MODIFICATION DRAWINGS	ISSUED FOR:
REV	DATE	ISSUED FOR:	
DRAWN BY: <u>STP</u> CHECKED BY: <u>STP</u>			
SHEET TITLE: <b>PROPOSED CONCEALED SECTION DETAILS I</b>			
SHEET NUMBER: <b>S-5</b>	REVISION: <b>0</b>	TEP #: 102448	



**SGS REDLINES**  
Discrepancies Noted  
See Section 6.3.2  
*Carroll*

PLANS PREPARED FOR:  
**T-Mobile TOWERS**  
12920 SE 38TH STREET  
MILFORD, WA 98038  
OFFICE: (425) 383-5335

PROJECT INFORMATION:  
**MILFORD SHORE AREA  
SITE #: CT11209D**  
234 MELBA STREET  
MILFORD, CT 06460  
(NEW HAVEN COUNTY)

PLANS PREPARED BY:  
**TOWER ENGINEERING PROFESSIONALS**  
3703 JUNCTION BOULEVARD  
RALEIGH, NC 27603-6283  
OFFICE: (919) 684-6331  
www.tegroup.net

SEAL:  
**STATE OF NORTH CAROLINA**  
REGISTERED PROFESSIONAL ENGINEER  
No. 20563  
K.A. Stackhouse  
September 22, 2012

0	09-12-12	MODIFICATION DRAWINGS	ISSUED FOR:
REV	DATE	ISSUED FOR:	
DRAWN BY: <u>STP</u> CHECKED BY: <u>STP</u>			
SHEET TITLE: <b>PROPOSED CONCEALED SECTION DETAILS II</b>			
SHEET NUMBER: <b>S-6</b>	REVISION: <b>0</b>	TEP #: 102448	

## 6.3.2 ENGINEER OF RECORD EMAIL

**From:** Ryan Rimmele [<mailto:rrimmele@tepgroup.net>]  
**Sent:** Tuesday, November 04, 2014 10:35 AM  
**To:** Tuttle, Steve; Keith\_ Stackhouse; Bruno, Jerry (Contractor); Donahue, James (Vendor)  
**Cc:** Jorge Forsythe; D'Amico, Jason (Vendor); Rich Taschek; RJR  
**Subject:** RE: Milford Shore Area - 825998 - Core drilling

Steve,

Yes that is correct. Only difference is that the anchor rods only need to go to 18'-6" (~6" short of the bottom of caisson).

The existing foundation will work with the new equipment installed, but the foundation mod is also acting as anchor bolts, so the mods will need to be installed prior to installing the equipment. If you want we can look into issuing a temporary loading letter, so that they can install earlier.

Thanks,  
Ryan

— — — — —  
Ryan Rimmele, P.E., S.E.


**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 | Fax: (919) 661-6350

**From:** Ryan Rimmele  
**Sent:** Thursday, December 04, 2014 3:53 PM  
**To:** Keith\_Stackhouse  
**Cc:** CMRP; lccmods; SGS PMI; Bruno, Jerry (Contractor); Donahue, James (Vendor); Jason D'Amico  
**Subject:** RE: 825998 - Milford Shore Area - LCC Tower Mod Upgrade Forecast Request 11-05-14  
**Categories:** Milford Shore Area - 825998 - 130739

Keith,

Adding a 4<sup>th</sup> 1"x6" plate works. The % capacity of the flange connection increases from 84% (3 symmetric plates) to 86%.

Install the (3) 1.25x4.25 and (1) 1x6 plates as close to the port holes as you can. Based on the dimensions you gave (16" c-c), that comes out to 76/104/76/104 degree spacing. Let me know if you have any questions.



Thanks,  
Ryan

-----  
Ryan Rimmele, P.E., S.E.

Project Engineer | Tower Engineering Professionals, Inc. ([www.tepgroup.net](http://www.tepgroup.net))

326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 | Fax: (919) 661-6350

---

**From:** Keith\_Stackhouse [mailto:keith\_stackhouse@lcc.com]

**Sent:** Thursday, December 04, 2014 2:58 PM

1

**From:** Tuttle, Steve [mailto:Steve.Tuttle@crowncastle.com]  
**Sent:** Friday, February 20, 2015 10:21 AM  
**To:** Bruno, Jerry (Contractor); McGee, John; Cameron McElreath  
**Cc:** SGS\_PMI; Donahue, James (Vendor); D'Amico, Jason (Vendor); Ryan Rimmele  
**Subject:** RE: Milford SHore Area 825998 130549 Crown Approval

As long as under 100% (this is CT.) We are fine.

Thank you,  
Steve T.

---

**STEPHEN TUTTLE**  
Tower Structural Analyst  
T: (585) 899-3445

**CROWN CASTLE**  
8 Parkmeadow Drive, Pittsford NY 14534  
[CrownCastle.com](http://CrownCastle.com)

---

**From:** Bruno, Jerry (Contractor)  
**Sent:** Friday, February 20, 2015 8:50 AM  
**To:** McGee, John; Cameron McElreath  
**Cc:** SGS\_PMI; Donahue, James (Vendor); D'Amico, Jason (Vendor); Tuttle, Steve; Ryan Rimmele  
**Subject:** RE: Milford SHore Area 825998 130549 Crown Approval

Cameron,

I am fine with this 2% reduction in capacity at the flange connection.

JB

**Jerry Bruno**  
Project Manager Site Modifications – New England  
T: (781) 970-0069 | M: (508) 902-7349

**CROWN CASTLE**  
500 West Cummings Park, Suite 3600, Woburn, MA 01801  
[CrownCastle.com](http://CrownCastle.com)


**From:** Ryan Rimmele  
**Sent:** Saturday, December 06, 2014 10:19 AM  
**To:** Keith\_ Stackhouse  
**Cc:** CMRP; lccmods; SGS PMI; Bruno, Jerry (Contractor); Donahue, James (Vendor); Jason D'Amico; Dan Reid  
**Subject:** RE: 825998 - Milford Shore Area - LCC Tower Mod Upgrade Forecast Request 11-05-14

**Follow Up Flag:** Follow up  
**Flag Status:** Completed

**Categories:** Milford Shore Area - 825998 - 130739

Hi Keith,

Please use the following detail for the pipe weld. It's a PJP with a fillet cover.



Thanks,  
Ryan


\_\_\_\_\_  
Ryan Rimmele, P.E., S.E.  
Project Engineer | Tower Engineering Professionals, Inc. ([www.tepgroup.net](http://www.tepgroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 | Fax: (919) 661-6350

---

**From:** Keith\_ Stackhouse [mailto:keith\_stackhouse@lcc.com]  
**Sent:** Friday, December 05, 2014 11:13 PM  
**To:** Ryan Rimmele  
**Cc:** CMRP; lccmods; SGS PMI; Bruno, Jerry (Contractor); Donahue, James (Vendor); Jason D'Amico; Dan Reid  
**Subject:** RE: 825998 - Milford Shore Area - LCC Tower Mod Upgrade Forecast Request 11-05-14

Hello Ryan,

I could I get a little clarity for the weld symbols on page S-3 of the CD's, the symbol(CJP) I am referencing is addressing the 2"xx pipe to base plate connection; that particular type weld would be un-achievable. (see snippet)



Keith A. Stackhouse  
Structural Construction Manager



LCC Construction Services  
2500 Sylon Blvd.  
Hainesport, NJ 08036

(Cell) 609-367-6107  
[keith\\_stackhouse@lcc.com](mailto:keith_stackhouse@lcc.com)

**From:** Adam Amortnont  
**Sent:** Monday, March 10, 2014 4:33 PM  
**To:** Klaus Horsch; Morales, Eva; Richard Moore; Stephen Teti  
**Cc:** SM; Rich Taschek  
**Subject:** RE: Milford Shore Area, T-Mobile site number CT11209D, TEP No. 100459

Klaus,

Since there are two plates we are requiring that separate extension plates be welded to the corresponding base plates. Based on the dimension you provided the upper plate will need to be 1" and the lower plate will need to be 1.25". These will need to be flush with the upper and lower surfaces of the existing plates to allow for proper fit-up of the washers and nuts.

As for the pipe, A106 Grade C is acceptable.

Thanks,  
Adam

-----  
Adam M. Amortnont, P.E.

**Division Manager | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))

3703 Junction Boulevard | Raleigh, NC 27603-5263 | Office: (919) 661-6351 | Fax: (919) 661-6350

---

**From:** Klaus Horsch [mailto:klaus\_horsch@LCC.com]  
**Sent:** Friday, March 07, 2014 3:25 PM  
**To:** Adam Amortnont; Morales, Eva; Richard Moore; Stephen Teti  
**Cc:** SM; Rich Taschek  
**Subject:** RE: Milford Shore Area, T-Mobile site number CT11209D, TEP No. 100459

Adam,

It looks as though there are (2) base flanges. We had a guy out at the tower today to measure the thicknesses and he reported back that the bottom flange was 1" while the second was 1-1/4" for an overall of 2-1/4". Are we matching the thickness of just the bottom flange?

Is it acceptable to use A106 B/C pipe which has a min yield of 42 ksi as a substitute for the A500 B?

Thanks,

Klaus Horsch, E.I.T.  
856-810-1658 ext. 239

**From:** Adam Amortnont [mailto:[aamortnont@tepgroup.net](mailto:aamortnont@tepgroup.net)]  
**Sent:** Thursday, January 30, 2014 5:01 PM  
**To:** Klaus Horsch; 'Morales, Eva'; 'Stephen Teti'  
**Cc:** SM; 'Richard Tascheck'  
**Subject:** RE: Milford Shore Area, T-Mobile site number CT11209D, TEP No. 100459

Klaus,

As long as we have the space, this will likely work. Can you send us the specs for the Dywidag bar and accessories (nut) that you are proposing to use.

Thanks,  
Adam

— — — — —  
Adam M. Amortnont, P.E.  
**Division Manager | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))  
3703 Junction Boulevard | Raleigh, NC 27603-5263 | Office: (919) 661-6351 | Fax: (919) 661-6350

---

**From:** Klaus Horsch [mailto:[khorsch@telecomcontracting.com](mailto:khorsch@telecomcontracting.com)]  
**Sent:** Thursday, January 30, 2014 12:55 PM  
**To:** 'Morales, Eva'; 'Stephen Teti'; Adam Amortnont  
**Cc:** SM; 'Richard Tascheck'  
**Subject:** RE: Milford Shore Area, T-Mobile site number CT11209D, TEP No. 100459

Adam,

Dywidag bars are readily available from stock . Because of time constraints, we will use them.

The Dywidag nut is 3-3/8" in length. The nut will be fitted beneath the base plate.

Will this work in your redesign?

Thanks,

Klaus Horsch, E.I.T.  
856-810-1658 ext. 239

Hi Keith,

Since it is thicker than required that change is acceptable. Make sure it is recorded in the as-builts so it can get captured on future analyses.

Thanks,  
Ryan

\_\_\_\_\_  
Ryan Rimmele, P.E., S.E.

**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))

326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 Ext. 2402 | Fax: (919) 661-6350

---

**From:** Keith\_ Stackhouse [[mailto:keith\\_stackhouse@lcc.com](mailto:keith_stackhouse@lcc.com)]

**Sent:** Friday, January 16, 2015 4:34 PM

**To:** Ryan Rimmele

**Cc:** Bruno, Jerry (Contractor); SGS PMI; lccmods

**Subject:** RE: Milford Shore Area - 825998 - 130739 - EOR review

Hello Ryan,

One other came up, it appears that Stealth increase the thickness of one of the plates from 2-1/2" to 2-3/4". See page S4 of the Stealth drawing plate A. I have attached the MTR for your review. (see snippets) Is this deviation acceptable?

Thanks,

<image002.png> <image003.png>

<image004.png>

**Keith A. Stackhouse**  
Structural Construction Manager  
<image005.gif>  
LCC Construction Services  
2500 Sylon Blvd.  
Hainesport, NJ 08036

(Cell) 609-367-6107  
[keith\\_stackhouse@lcc.com](mailto:keith_stackhouse@lcc.com)

**From:** Ryan Rimmele [mailto:rrimmele@tepgroup.net]  
**Sent:** Thursday, January 22, 2015 1:18 PM  
**To:** Keith\_ Stackhouse  
**Cc:** Bruno, Jerry (Contractor); lccmods; SGS\_PMI@sgstowers.com; RJR  
**Subject:** RE: Milford Shore Area - 825998 - Request for EOR review of punch list

Items:

1. Approved
2. Cold-galv per crown standards
3. I cannot tell from the photos, does the extent of the trimming go beyond the extent of the nut? The nut needs to be in full contact with the washer below. This is acceptable if you can confirm that is the case.
4. Approved
5. Approved
6. Install a jam nut below the existing nut
7. The revision 1 drawings are the latest (the ones with the Dywidag anchor rods). The ¾" is correct and approved.
8. Approved

Please make sure deviations from the SDD are accounted for in the redlines/as built.

Thanks,  
Ryan

— — — — —  
Ryan Rimmele, P.E., S.E.

**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 Ext. 2402 | Fax: (919) 661-6350

**Subject:** FW: Milford Shore Area - 825998 - Request for EOR review of punch list

**From:** Ryan Rimmele [mailto:rrimmele@tepgroup.net]  
**Sent:** Friday, January 23, 2015 10:58 AM  
**To:** Keith\_ Stackhouse; SGS MI  
**Cc:** Bruno, Jerry (Contractor); lccmods; RJR; Devin\_ Diehl  
**Subject:** RE: Milford Shore Area - 825998 - Request for EOR review of punch list

I ran the calcs conservatively estimating the loss of bearing area due to the cut washers. Even with the loss of area there is still a sufficient amount of bearing area to full develop the anchor bolt. The as-is condition is approved.

Thanks,  
Ryan

— — — — —  
Ryan Rimmele, P.E., S.E.

**Project Engineer | Tower Engineering Professionals, Inc.** ([www.tepgroup.net](http://www.tepgroup.net))  
326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 Ext. 2402 | Fax: (919) 661-6350

**PUNCH ITEM 1**

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	-See Below	NA	-NA	S-2


**DISCREPANCY:**

Drawing call for spacing of anchor rods to be equal, spacing is as follows:  
 North East anchor rod to North West anchor rod = 1'-0" or 54.7°  
 North West anchor rod to South West anchor rod = 2'-0" or 109.4°  
 South West anchor rod to South East anchor rod = 1'-4" or 72.9°  
 South East anchor rod to North East anchor rod = 2'-3" or 123.0°

**ACTIONS NEEDED BY GC:**

Obtain EOR approval or install per modification drawings.

**PHOTOGRAPHS**



[SGS\\_PMI@Sgstowers.com](mailto:SGS_PMI@Sgstowers.com)

**PUNCH ITEM 3**

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	-NA	-NA	-NA	-NA
<b>DISCREPANCY:</b>				
Existing anchor bolt washer, located on sides of newly installed stiffeners, were cut to facilitate the newly installed ARB.				
<b>ACTIONS NEEDED BY GC:</b>				
Obtain EOR approval for existing condition.				
<b>PHOTOGRAPHS</b>				
				

[SGS\\_PMI@Sgstowers.com](mailto:SGS_PMI@Sgstowers.com)

**PUNCH ITEM 4**

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	-NA	NA-	-NA	-NA


**DISCREPANCY:**

A 2" x 1 1/2" notch has been cut in the base plate. The notch located 2 1/2" to left of the North East anchor rod.

**ACTIONS NEEDED BY GC:**

Obtain EOR approval existing condition.

**PHOTOGRAPHS**



[SGS PMI@Sgstowers.com](mailto:SGS_PMI@Sgstowers.com)

### PUNCH ITEM 7

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	-NA	-NA	NA-	S-3



**DISCREPANCY:**

We have conflicting information regarding the washer thickness to be used, please see drawing snippets below. The washer plate measured 3/4" thick.


**ACTIONS NEEDED BY GC:**

Obtain EOR approval for existing condition or install per modification drawings.

**PHOTOGRAPHS**

 <p>PROPOSED 3/4" TH. STIFFENER (PIECEMARK # PL-1) SEE THIS SHEET FOR DETAILS.</p> <p>PROPOSED 1" (NOMINAL) x 22"-1" LONG (A887-105) ALL THREAD BAR.</p> <p>PROPOSED HEAVY HEX NUT. (TYP.)</p> <p><b>PROPOSED 3/4" TH. PLATE WASHER (2" O.D., 1.125" I.D.) (A572-50) T &amp; B.</b></p> <p>PROPOSED 1 1/2" X 1/2" (1.9" O.D. X 0.4) X 3" LONG PPE A500-OR-C (42 K55)</p> <p>PROPOSED BASE PLATE EXTENSION (A572-50) MATCH PROPOSED BASE PLATE THICKNESS WITH EXISTING</p>	
 <p>150 (ASTM 722)</p> <p>PROPOSED HEAVY NUT. (TYP.)</p> <p><b>PROPOSED 3/8" TH. O.D., 1.25" I.D.) (A572-50) T &amp; B.</b></p> <p>PROPOSED 2" X 1/2" X 9" LONG A500-OR-C (42 K55)</p>	

### PUNCH ITEM 8

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #																				
	See Below	1		S-4																				
<b>DISCREPANCY:</b>																								
<p>The EOR approved the below separations for the newly installed splice plate. The plate separations observed are listed below</p> <ul style="list-style-type: none"> <li>- North plate – North East plate = 1'-1"</li> <li>- North East plate – South East plate = 1'-3"</li> <li>- South East plate – South West plate = 1'-2"</li> <li>- South West plate – North plate = 1'-4"</li> </ul>																								
<b>ACTIONS NEEDED BY GC:</b>																								
Obtain EOR approval for existing condition or install per modification drawings.																								
<b>PHOTOGRAPHS</b>																								
																								
<p><b>Flat Plate Spacing</b></p> <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th></th> <th style="width: 12.5%;">A-B</th> <th style="width: 12.5%;">B-C</th> <th style="width: 12.5%;">C-D</th> <th style="width: 12.5%;">D-A</th> </tr> </thead> <tbody> <tr> <td style="text-align: left;">Plate width</td> <td>4.25</td> <td>6</td> <td>4.25</td> <td>4.25</td> </tr> <tr> <td style="text-align: left;">Gap (edge-edge)</td> <td>13</td> <td>15</td> <td>14</td> <td>16</td> </tr> <tr> <td style="text-align: left;">Degree of Sep</td> <td>80.9°</td> <td>98.5°</td> <td>85.6°</td> <td>95.0°</td> </tr> </tbody> </table>			A-B	B-C	C-D	D-A	Plate width	4.25	6	4.25	4.25	Gap (edge-edge)	13	15	14	16	Degree of Sep	80.9°	98.5°	85.6°	95.0°			
	A-B	B-C	C-D	D-A																				
Plate width	4.25	6	4.25	4.25																				
Gap (edge-edge)	13	15	14	16																				
Degree of Sep	80.9°	98.5°	85.6°	95.0°																				

6.3.3 PHOTOGRAPHS



## 6.3.4 POST INSTALLED ANCHOR ROD PULL-OUT TESTING



63-2 North Branford Road  
 Branford, Connecticut 06405  
 (203) 488-0580  
 Fax (203) 488-8367  
 www.CentekEng.com

### FIELD VISIT REPORT

**DATE:** December 15, 2014      **TIME:** 12:45 PM


**TO:** LLC      **PHONE:** 609.367.6107  
**ATTN:** Keith Stackhouse      **EMAIL:** keith\_stackhouse@lcc.com

**PREPARED BY:** Chris Thomas      **PHONE:** 203.488.0580 ext. 119  
**EMAIL:** cthomas@centekeng.com

**SUBMITTED BY:** Carlo F. Centore, PE      **PHONE:** 203.488.0580 ext. 122  
**EMAIL:** cfcentore@centekeng.com

**CEN TEK NO.:** 14137.000  
**PROJECT NAME:** T-Mobile CT11209D – Milford Shore Area  
**CC:** Brenden Foster (LCC)

The following was observed, discussed, reviewed and/or resolved at the site, which requires action by the Contractor unless noted otherwise. Items shall remain on this ongoing report until resolved to the satisfaction of this office.

<b>121514. 1</b>	Purpose of field visit was to conduct & document anchor pull tests per Tower Engineering Professionals (Job #100459) Tower Modification Drawings dated 03/06/2014 for installation of four (4) post-installed anchor rods.
<b>121514. 2</b>	Weather conditions were Sunny with an afternoon temperature of 40°F.
<b>121514. 3</b>	Refer to the attached "Anchor Rod Pull Test Field Report" prepared by Centek Engineering for full test results.
<b>121514. 4</b>	<p>Pull Tests (PT's) were conducted on four (4) of the four (4) installed anchors.</p> <p>Each anchor was pulled with a Dudgeon 60 Ton hydraulic cylinder to the specified 60 kip proof load and released with subsequent cycle testing in 15% increments back to full proof load.</p> 

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 1 OF 4

<b>121514.5</b>	Typical test set up showing dial indicator mounted to tripod, and hydraulic jack set to pull anchor rod.	
<b>121514.6</b>	(See note 121514.5 above)	
<b>121514.7</b>	Typical pressure gauge of 5,264 psi at 100% loading of Test Cycle.	

---

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
PAGE 2 OF 4

<p><b>121514. 8</b></p>	<p>Typical Dial Indicator reading at 100% loading of Test Cycle with associated Pressure Gauge reading.</p>	
<p><b>121514. 9</b></p>	<p>(See note <b>121514.8</b> above)</p>	
<p><b>121514. 10</b></p>	<p>Typical Dial Indicator reading 0% loading of Test Cycle with associated Pressure Gauge reading.</p>	
<p><b>121514. 11</b></p>	<p>(See note <b>121514.10</b> above)</p>	

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
 PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
 PAGE 3 OF 4

<b>121514. 12</b>	Documentation of scheduled values of loads & gage pressure readings for the DUDGEON 60 TON hydraulic cylinder are attached to this report.
<b>121514. 13</b>	<b>PT-1 thru PT-4</b> meet all test requirements. Reference attached Centek Anchor Rod Field Test Reports dated 12.15.14.

---

IF YOU DO NOT RECEIVE ALL PAGES AS NOTED ABOVE,  
PLEASE CONTACT OUR OFFICE IMMEDIATELY.  
PAGE 4 OF 4

# CEN TEK engineering

Centered on Solutions™ [www.centekeg.com](http://www.centekeg.com)  
 63-2 North Branford Road P: (203) 488-0580  
 Branford, CT 06405 F: (203) 488-8587

## Anchor Rod Pull Test Field Report

Site Address: Milford Shore Area - CT11209D - 14137.000  
 Date: 12.15.14  
 Time Arrived: 12:45 pm  
 Weather Conditions: Sunny  
 Temperature: 40F

Pull Test Number: 1 OF 4

Size & Grade of Anchor Rod: 1" DIWIDAG GRADE 150

Bonding Agent: HBI HIT-RE 300 Epoxy

Comments:


Testing Equipment: SUDDOON 60 Ton 6"

Test Target Load (KPS): 60

Jack-Gauge Calibration	Jack (KPS)	Gauge (PSI)
0.01140	7.5	700
	30	2600
	60	5025

Target Tension (PERCENT)	Target Jack Load (KPS)	Target Gauge Pressure (PSI)	Pre Test	Test Cycle 1		Test Cycle 2		Test Cycle 3	
			Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)
0%	0.0	0	0.140	0.180					
15%	9.0	790		0.188	0.188				
30%	18.0	1579		0.222	0.222				
45%	27.0	2369		0.244	0.244				
60%	36.0	3159		0.271	0.271				
75%	45.0	3948		0.293	0.293				
90%	54.0	4738		0.315	0.315				
100%	60.0	5294	0.323	0.330	0.330				
0%	0.0	0	0.180	0.189					
Deflect 0% End minus Deflect 0% Start:									

Check Sustained Deflection:	PASS	(passes if within 0.001")
Check Incremental Residual Deflection, Test Cycle 1:	0.009 PASS	(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 2:		(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 3:		(passes if within 0.010")
Check Total Residual Deflection:	0.009 PASS	(passes if within 0.010")
Check All:	PASS	



Prepared By: Chris Thomas

**Anchor Rod Pull Test Field Report**

Site Address: Milford Shore Area - CT11209D - 14137.000  
 Date: 12.15.14  
 Time Arrived: 1:35 pm  
 Weather Conditions: Sunny  
 Temperature: 40F

Pull Test Number: 2 OF 4

Size & Grade of Anchor Rod: 1" DIWIDAG GRADE 150

Bonding Agent: HBI HT-RE 500 Epoxy

Comments:


Testing Equipment: SUDDON 60 Ton 6"

Test Target Load (KPS): 60

Jack-Gauge Calibration	Jack (KPS)	Gauge (PSI)
0.01140	7.5	700
	30	2600
	60	5025

Target Tension (PERCENT)	Target Jack Load (KPS)	Target Gauge Pressure (PSI)	Pre Test	Test Cycle 1		Test Cycle 2		Test Cycle 3	
			Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)
0%	0.0	0	0.587	0.606					
15%	9.0	790		0.622	0.622				
30%	18.0	1579		0.641	0.641				
45%	27.0	2369		0.660	0.660				
60%	36.0	3159		0.678	0.678				
75%	45.0	3948		0.696	0.696				
90%	54.0	4738		0.715	0.715				
100%	60.0	5264		0.715	0.730				
0%	0.0	0	0.606	0.615					
Deflect 0% End minus Deflect 0% Start:									

Check Sustained Deflection:	PASS	(passes if within 0.001")
Check Incremental Residual Deflection, Test Cycle 1:	0.009 PASS	(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 2:		(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 3:		(passes if within 0.010")
Check Total Residual Deflection:	0.009 PASS	(passes if within 0.010")
Check All:	PASS	



Prepared By: Chris Thomas

**Anchor Rod Pull Test Field Report**

Site Address: Milford Shore Area - CT11209D - 14137.000  
 Date: 12.15.14  
 Time Arrived: 2:25 pm  
 Weather Conditions: Sunny  
 Temperature: 39F

Pull Test Number: 3 OF 4

Size & Grade of Anchor Rod: 1" DIWIDAG GRADE 150

Bonding Agent: HBI HT-RE 500 Epoxy

Comments:


Testing Equipment: SUDEON 60 Ton 6"

Test Target Load (KPS): 60

Jack-Gauge Calibration	Jack (KPS)	Gauge (PSI)
0.01140	7.5	700
	30	2600
	60	5025

Target Tension (PERCENT)	Target Jack Load (KPS)	Target Gauge Pressure (PSI)	Pre Test	Test Cycle 1		Test Cycle 2		Test Cycle 3	
			Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)
0%	0.0	0	0.132	0.170					
15%	9.0	790		0.184	0.184				
30%	18.0	1579		0.201	0.201				
45%	27.0	2369		0.214	0.214				
60%	36.0	3159		0.231	0.231				
75%	45.0	3948		0.247	0.247				
90%	54.0	4738		0.261	0.261				
100%	60.0	5264	0.276	0.270	0.270				
0%	0.0	0	0.170	0.172					
Deflect 0% End minus Deflect 0% Start:									

Check Sustained Deflection:	PASS	(passes if within 0.001")
Check Incremental Residual Deflection, Test Cycle 1:	0.002 PASS	(passes if within 0.050")
Check Incremental Residual Deflection, Test Cycle 2:		(passes if within 0.050")
Check Incremental Residual Deflection, Test Cycle 3:		(passes if within 0.050")
Check Total Residual Deflection:	0.002 PASS	(passes if within 0.050")
Check All:	PASS	



Prepared By: Chris Thomas

**Anchor Rod Pull Test Field Report**

Site Address: Milford Shore Area - CT11209D - 14137.000  
 Date: 12.15.14  
 Time Arrived: 3:15 pm  
 Weather Conditions: Sunny  
 Temperature: 38F

Pull Test Number: 4 OF 4

Size & Grade of Anchor Rod: 1" DIWIDAG GRADE 150

Bonding Agent: HBI HT-RE 500 Epoxy

Comments:


Testing Equipment: SUDDOON 60 Ton 6"

Test Target Load (KPS): 60

Jack-Gauge Calibration	Jack (KPS)	Gauge (PSI)
0.01140	7.5	700
	30	2600
	60	5025

Target Tension (PERCENT)	Target Jack Load (KPS)	Target Gauge Pressure (PSI)	Pre Test	Test Cycle 1		Test Cycle 2		Test Cycle 3	
			Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)	Initial Deflection (in)	Sustained Deflection (in)
0%	0.0	0	0.909	0.909					
15%	9.0	790		0.916	0.916				
30%	18.0	1579		0.945	0.945				
45%	27.0	2369		0.957	0.957				
60%	36.0	3159		0.979	0.979				
75%	45.0	3948		0.997	0.997				
90%	54.0	4738		1.014	1.014				
100%	60.0	5264	1.022	1.025	1.025				
0%	0.0	0	0.909	0.912					
Deflect 0% End minus Deflect 0% Start:									

Check Sustained Deflection:	PASS	(passes if within 0.001")
Check Incremental Residual Deflection, Test Cycle 1:	0.003 PASS	(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 2:		(passes if within 0.010")
Check Incremental Residual Deflection, Test Cycle 3:		(passes if within 0.010")
Check Total Residual Deflection:	0.003 PASS	(passes if within 0.010")
Check All:	PASS	



Prepared By: Chris Thomas

**Richard Dudgeon, Inc.**  
**100 Hicks Street, Bridgeport, CT 06605**  
**Tel: (203) 336-4459 Fax: (203) 333-8417**  
**Toll Free: 888-383-4366**

**JACK CALIBRATION REPORT**

Cylinder Capacity (Tons) 60, Stroke 6", Serial No. RT4443  
 (A)Gauge Rating (PSIG) 10,000, Dial Dia. 6", Serial No. 11050CAL6 (A)  
 (B)Gauge Rating (PSIG) 10,000, Dial Dia. 6", Serial No. 1109KRAK (B)

**Notice:** Calibration reports prepared by Richard Dudgeon, Inc. are submitted on a confidential basis and the data contained therein is our customer's proprietary information. Others may not use such reports without the express written consent of Richard Dudgeon, Inc. and it's customers.

Dudgeon Order No. L17954 Order Date 12/17/14 Test Date 12/17/14  
 Customer CEN TEK ENGINEERING Purchase Order No. DAN REID  
 Test Performed By W. Nold In 50 Ton Tinius Olsen Test Machine Co., Universal Test  
 Machine Serial Number 19249.

**Test Method:** Cylinder pressure increased in even increments at slow rate by hydraulic pump. Output force of cylinder measured by Test Machine calibrated (within a tolerance of one percent) between 1/2 and 50 tons traceable to the National Institute of Standards and Technology (formerly the National Bureau of Standards).

LOAD ON CYLINDER KIPS/ <del>TONS</del>	GAUGE READING IN PSI AT RAM EXTENSIONS OF						AVERAGE PRESSURE PSI	
	1 INCHES		3 INCHES		5 INCHES		A	B
	A	B	A	B	A	B		
<u>7 1/2</u>	<u>700</u>	<u>700</u>	<u>700</u>	<u>700</u>	<u>700</u>	<u>700</u>	<u>700</u>	<u>700</u>
<u>15</u>	<u>1325</u>	<u>1350</u>	<u>1325</u>	<u>1350</u>	<u>1325</u>	<u>1350</u>	<u>1325</u>	<u>1350</u>
<u>22 1/2</u>	<u>2000</u>	<u>1975</u>	<u>2000</u>	<u>1975</u>	<u>2000</u>	<u>1975</u>	<u>2000</u>	<u>1975</u>
<u>30</u>	<u>2600</u>	<u>2575</u>	<u>2600</u>	<u>2575</u>	<u>2600</u>	<u>2575</u>	<u>2600</u>	<u>2575</u>
<u>37 1/2</u>	<u>3200</u>	<u>3125</u>	<u>3200</u>	<u>3175</u>	<u>3200</u>	<u>3175</u>	<u>3200</u>	<u>3175</u>
<u>45</u>	<u>3800</u>	<u>3725</u>	<u>3800</u>	<u>3725</u>	<u>3800</u>	<u>3725</u>	<u>3800</u>	<u>3725</u>
<u>52 1/2</u>	<u>4450</u>	<u>4400</u>	<u>4450</u>	<u>4400</u>	<u>4450</u>	<u>4400</u>	<u>4450</u>	<u>4400</u>
<u>60</u>	<u>5025</u>	<u>5000</u>	<u>5025</u>	<u>5000</u>	<u>5025</u>	<u>5000</u>	<u>5025</u>	<u>5000</u>

File: JKCAL2G3COLTO.DOC 8/28/03

Temperature at time of test 70 Deg. F

RICHARD DUDGEON, INC.

100 HICKS STREET BRIDGEPORT, CT 06608 TEL:203-336-4459 FAX:203-333-8417

WWW.DUDGEONJACKS.COM

email:APPLICATIONS@DUDGEONJACKS.COM

PRESSURE GAUGE CERTIFICATION

CUSTOMER: CENTEK ENGINEERING INC.

CUSTOMER'S ORDER NO. DUDGEON ORDER NO. ORDER DATE

Dan Reid

L17954

12/12/14

GAUGE SERIAL NO.

CAPACITY

1102KRAK

10,000 PSI  $1\frac{1}{2}$ "  $\phi$

WE HEREBY CERTIFY THE ABOVE HYDRAULIC GAUGE HAS BEEN TESTED AGAINST OUR HEISE DIGITAL PRESSURE INDICATOR, SERIAL NO. S7-9400 AND FOUND TO BE WITHIN A STANDARD ACCURACY (PLUS OR MINUS 1/2%) OF FULL SCALE. OUR TEST EQUIPMENT IS TRACEABLE TO THE NATIONAL BUREAU OF STANDARDS.

REFERENCE PRESSURE (PSI)	GAUGE READING (PSI)
0	50
1000	1050
2000	2025
3000	3025
4000	4025
5000	5050
6000	6050
7000	7050
8000	8050
9000	9050
10000	X

RICHARD DUDGEON, INC.

*W. Reid*

DATE:

12/12/14

RICHARD DUDGEON, INC.

100 HICKS STREET BRIDGEPORT, CT 06608 TEL:203-336-4459 FAX:203-333-8417

WWW.DUDGEONJACKS.COM

email:APPLICATIONS@DUDGEONJACKS.COM

PRESSURE GAUGE CERTIFICATION

CUSTOMER: CENTEK ENGINEERING INC.

CUSTOMER'S ORDER NO. DUDGEON ORDER NO. ORDER DATE  
Dan Reid L17954 12/12/14

GAUGE SERIAL NO. CAPACITY  
11050CAL6 10,000 PSI @ 1/2" φ

WE HEREBY CERTIFY THE ABOVE HYDRAULIC GAUGE HAS BEEN TESTED AGAINST OUR HEISE DIGITAL PRESSURE INDICATOR, SERIAL NO. S7-9400 AND FOUND TO BE WITHIN A STANDARD ACCURACY (PLUS OR MINUS 1/2%) OF FULL SCALE. OUR TEST EQUIPMENT IS TRACEABLE TO THE NATIONAL BUREAU OF STANDARDS.

REFERENCE PRESSURE (PSI)	GAUGE READING (PSI)
0	50
1000	1050
2000	2050
3000	3050
4000	4050
5000	5050
6000	6050
7000	7050
8000	8050
9000	9050
10000	X

RICHARD DUDGEON, INC.

W. Reid

DATE:

12/12/14



# MATERIALS TESTING, INC.

55 LAURA STREET • NEW HAVEN, CONNECTICUT 06512 • (203)468-5216  
42 BOSTON POST ROAD • WILLIMANTIC, CONNECTICUT 06226 • (860)423-1972  
materialstestinginc.com

**Client:** Centek Engineering  
63-2 North Branford Road  
Branford, CT 06405  
Attn: Dan Reid

**Date:** 03-16-15  
**Report No.:** S-1003

**Project:** Communications Tower CT 11209D  
234 Melba Street  
Milford, CT

**Subject:** MAGNETIC PARTICLE EXAMINATION OF WELDS - FIELD

As requested a return visit was made to reinspect new flange plate welded to existing mast top. The welds were power brushed to remove paint on weld and adjacent area. Reinspection of welds were found acceptable by magnetic particle examination.

Weld area was repainted to match existing finish. Client's camera was used for various pictures taken.

LOCATION OR MEMBER	AREA	INTERPRETATION		REPAIRS		REMARKS
		ACCEPT	REJECT	ACCEPT	REJECT	
New flange plate to existing pole		✓				

Method of Inspection:

- Dry     Wet     Residual     Continuous  
 AC     DC     Half-Wave     Yoke     Prod

Unit Type: Mangaflex Y7

Manufacturer or Contractor NA

Remarks: Reinspection of report dated 1-15-2015 - paint was removed on weld and adjacent area and area was inspected and found acceptable.

Materials Testing, Inc. Technician Henry Daricek Level: II

Technician Certified in Accordance with MTI NDT Procedure WP-001.



*William J. Soucy*  
William J. Soucy

1cc: Client

SW