

KENNETH C. BALDWIN

280 Trumbull Street
Hartford, CT 06103-3597
Main (860) 275-8200
Fax (860) 275-8299
kbaldwin@rc.com
Direct (860) 275-8345

Also admitted in Massachusetts
and New York

May 1, 2023

Via Electronic and U.S. Mail

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: **Docket No. 489 – Application of The First Taxing District Water Department of Norwalk (“Applicant”) for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility at 173 ½ West Rocks Road, Norwalk, Connecticut**

Construction Progress Report

Dear Attorney Bachman:

Enclosed please find an original and fifteen (15) copies of a Third Construction Progress Report for the approved tower site at 173 ½ West Rocks Road in Norwalk, Connecticut. For your information, since the end of September of 2022 further construction of the Docket No. 489 facility was delayed and did not commence again until January of 2023, this Construction Report is for the period of January 8, 2023 through April 18, 2023. The Applicant expects construction to be completed shortly. A Final Report will be prepared and filed with the Siting Council at that time.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

Enclosures

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE:	:	
	:	
APPLICATION OF THE FIRST TAXING	:	DOCKET NO. 489
DISTRICT WATER DEPARTMENT OF	:	
NORWALK , 173 ½ WEST ROCKS ROAD,	:	
NORWALK, CONNECTICUT	:	
	:	
	:	
	:	
	:	
	:	May 1, 2023

THIRD CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) November 23, 2021 approval of the Docket No. 489 Certificate of Environmental Compatibility and Public Need (“Certificate”) and its November 18, 2021 Development and Management Plan approval, The First District Water Department of Norwalk, hereby submits this Third Construction Progress Report regarding its wireless telecommunications facility located at 173 ½ West Rocks Road in Norwalk, Connecticut (the “Facility”). For your information, since the end of September of 2022 further construction of the Docket No. 489 facility was delayed and did not commence again until January of 2023, this Construction Report is for the period of January 8, 2023 through April 18, 2023. The Applicant expects construction to be completed shortly. A Final Report will be prepared and filed with the Siting Council at that time.

SUMMARY OF CONSTRUCTION ACTIVITIES

- 1/8/23, Eversource provided power to the new cellular compound.

- The week of 1/23/23, AT&T contractor installed equipment cabinet and miscellaneous equipment.
- The week of 2/6/2023 AT&T contractor worked on installing the wiring and antennas on the new monopole.
- The week of 2/6/23, T-Mobile contractor installed the cabinet and required miscellaneous equipment.
- The week of 2/13/23, T-Mobile contractor installed antenna and cables on the new monopole.
- 3/20/23 – 3/24/23, T-Mobile contractor finished installing cables and miscellaneous items.
- 4/4/23 – 4/7/23, T-Mobile contractor removed Sprint antennas for old water storage tank.
- 4/11/23, Verizon contractor installed generator and propane tank.
- 4/12/23 – 4/14/23, Verizon contractor installed wiring from generator to meter.
- 4/12/23 – 4/20/23, AT&T contractor finished wiring in cell cabinet.
- 4/18/23, T-Mobile contractor removed existing Sprint cellular shelter and cabinet.