

KENNETH C. BALDWIN

280 Trumbull Street
Hartford, CT 06103-3597
Main (860) 275-8200
Fax (860) 275-8299
kbaldwin@rc.com
Direct (860) 275-8345

Also admitted in Massachusetts
and New York

August 2, 2022

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: **Docket No. 491 – Application of Cellco Partnership d/b/a Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility at 110 Yantic Lane, Norwich, Connecticut**

First Quarterly Construction Progress Report

Dear Ms. Bachman:

Enclosed please find an original and fifteen (15) copies of a First Quarterly Construction Progress Report for the approved tower site at 110 Yantic Lane in Norwich, Connecticut.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

KCB/kmd
Enclosures

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
: :
APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 491
D/B/A VERIZON WIRELESS FOR A :
CERTIFICATE OF ENVIRONMENTAL :
COMPATIBILITY AND PUBLIC NEED FOR :
THE CONSTRUCTION, MAINTENANCE AND :
OPERATION OF A WIRELESS :
TELECOMMUNICATIONS FACILITY AT 110 :
YANTIC LANE, NORWICH, CONNECTICUT : AUGUST 2, 2022

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) February 25, 2021 approval of the Docket No. 491 Certificate of Environmental Compatibility and Public Need (“Certificate”) and its September 8, 2021 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”) hereby submits this First Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 110 Yantic Lane in Norwich, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- Week of April 22, 2022: Installation of silt fence and related soil erosion, soil sedimentation control measures.
- Week of May 16, 2022: Pre-Construction meeting and Environmental Compliance Monitoring Report #1 documenting the Wetland Protection Plan contractor training and initial E&S control installation. Begin site clearing and grubbing completed at tower location.
- Week of May 23, 2022: Install steel rebar for tower foundation; pour tower foundation.

- Week of June 6, 2022: Soil back-filled and compacted around tower base; processed gravel installed with and around the tower foundation.
- Week of June 13, 2022: Poured concrete pads and equipment. Meter center installed. Trenching for power and telco to begin at the tower location and work back towards Philanne Dr.
- Week of June 20, 2022: Environmental Monitoring Report #2 completed. Trenching for power and telco continue.
- Week of July 11, 2022: Trenching work completed; civil work complete
- Week of July 18, 2022: Tower delivered; begin installation of antenna platform (on ground). Environmental Monitoring Report #3 completed.
- Week of August 1, 2022: Equipment cabinets delivered to site and began installation.

Cellco expects to stack the tower the week of August 8, 2022 and be “substantially complete” with construction activity at the site by early September 2022. Cellco will file a Notice of Completion with the Council at the appropriate time.