

September 9, 2024

Via Electronic and U.S. Mail

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: **Docket No. 495A – Application of Cellco Partnership D/B/A Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility at 1515 Park Avenue, Fairfield, Connecticut**

Fourth Quarterly Construction Progress Report

Dear Attorney Bachman:

Enclosed please find an original and fifteen (15) copies of a Fourth Quarterly Construction Progress Report for the approved tower site at 1515 Park Avenue in Fairfield, Connecticut.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

Enclosures

30344851-v1

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: :
 :
 APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 495A
 D/B/A VERIZON WIRELESS FOR A :
 CERTIFICATE OF ENVIRONMENTAL :
 COMPATIBILITY AND PUBLIC NEED FOR :
 THE CONSTRUCTION, MAINTENANCE :
 AND OPERATION OF A WIRELESS :
 TELECOMMUNICATIONS FACILITY AT :
 1515 PARK AVENUE IN FAIRFIELD, :
 CONNECTICUT : SEPTEMBER 9, 2024

FOURTH QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) June 10, 2022 approval of the Docket No. 495A Certificate of Environmental Compatibility and Public Need (“Certificate”) and its December 22, 2022 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”), hereby submits this Fourth Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 1515 Park Avenue in Fairfield, Connecticut (the “Facility”).¹

SUMMARY OF CONSTRUCTION ACTIVITIES

- Week of 1/2/2024 - Work started on exterior brick facade of the building.
- Week of 1/22/2024 – Work completed on exterior brick façade of the building.
- Week of 1/29/2024 -Work began on exterior roofing/trim of the building.
- Week of 2/5/2024 – Work completed on exterior roofing/trim of the building.

¹ On May 23, 2023, Cellco notified the Council that construction for the proposed facility would commence on or about June 6, 2023. However, construction did not actually start until July 3, 2023. Construction activity associated with the Facility has taken longer due to the need for Cellco to avoid disruption of ongoing activity on the Sacred Heart University main campus. Cellco anticipates construction to be completed this summer when SHU is out of session.

- Week of 2/12/2024 – Work began on interior insulation and trim.
- Week of 2/19/2024 – Work began on installing the generator for shared use.
- Week of 2/26/2024 -Work began on interior sheet rock/taping.
- Week of 3/18/2024 -Work began on installing Storm Tech.
- Week of 3/25/2024 -Work began on installing Meter Center and feeders to transformer.
- Week of 4/1/2024 -Work began on installing telephone conduits.
- Week of 4/8/2024 -Work completed on installing telephone conduits.
- Week of 4/15/2024 -Work began on installing garage doors on building.
- Week of 5/6/2024 – Work continued on shelter interior sheetrock and tape;
- Week of 5/13/2024 – Continue telephone conduit installation; install exterior doors and VCT flooring in cell rooms.
- Week of 5/27/2024 - Finish telephone conduit installation and interior shelter painting; energize electric service to building, Verizon electrical panel and interior fixtures.
- Week of 6/10/2024 - Install interior equipment room fencing
- Week of 6/17/2024 - Install rear over door canopy; receive tower and begin tower assembly.
- Week of 6/24/2024 – Tower Assembly continues.
- Week of 7/15/2024 – Work begins on the installation of VZW equipment.
- Week of 8/5/2024 – Work continued on the installation for VZW equipment.
- Week of 8/12/2024 – Installed pavers and walkway around building. Tower assembly complete.

- Week of 8/26/2024 – VZW installation work completed. Generator start up preformed.
- Week of 9/2/2024 – Complete exterior vinyl fence installation.