

KENNETH C. BALDWIN

280 Trumbull Street  
Hartford, CT 06103-3597  
Main (860) 275-8200  
Fax (860) 275-8299  
kbaldwin@rc.com  
Direct (860) 275-8345

Also admitted in Massachusetts  
and New York

April 22, 2024

*Via Electronic and U.S. Mail*

Melanie A. Bachman, Esq.  
Executive Director/Staff Attorney  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051

Re: **Docket No. 495A – Application of Cellco Partnership D/B/A Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility at 1515 Park Avenue, Fairfield, Connecticut**


**Third Quarterly Construction Progress Report**

Dear Attorney Bachman:

Enclosed please find an original and fifteen (15) copies of a Third Quarterly Construction Progress Report for the approved tower site at 1515 Park Avenue in Fairfield, Connecticut.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,



Kenneth C. Baldwin

Enclosures

29417565-v1

STATE OF CONNECTICUT  
CONNECTICUT SITING COUNCIL

IN RE: :  
 :  
 APPLICATION OF CELLCO PARTNERSHIP : DOCKET NO. 495A  
 D/B/A VERIZON WIRELESS FOR A :  
 CERTIFICATE OF ENVIRONMENTAL :  
 COMPATIBILITY AND PUBLIC NEED FOR :  
 THE CONSTRUCTION, MAINTENANCE :  
 AND OPERATION OF A WIRELESS :  
 TELECOMMUNICATIONS FACILITY AT :  
 1515 PARK AVENUE IN FAIRFIELD, :  
 CONNECTICUT : APRIL 22, 2024

**THIRD QUARTERLY CONSTRUCTION PROGRESS REPORT**

In accordance with the Connecticut Siting Council’s (“Council”) June 10, 2022 approval of the Docket No. 495A Certificate of Environmental Compatibility and Public Need (“Certificate”) and its December 22, 2022 Development and Management Plan approval, Cellco Partnership d/b/a Verizon Wireless (“Cellco”), hereby submits this Third Quarterly Construction Progress Report regarding its wireless telecommunications facility located at 1515 Park Avenue in Fairfield, Connecticut (the “Facility”).<sup>1</sup>

**SUMMARY OF CONSTRUCTION ACTIVITIES**

- Week of 1/2/2024 - Work started on exterior brick facade of the building.
- Week of 1/22/2024 – Work completed on exterior brick façade of the building.
- Week of 1/29/2024 -Work began on exterior roofing/trim of the building.
- Week of 2/5/2024 – Work completed on exterior roofing/trim of the building.

---

<sup>1</sup> On May 23, 2023, Cellco notified the Council that construction for the proposed facility would commence on or about June 6, 2023. However, construction did not actually start until July 3, 2023. Construction activity associated with the Facility has taken longer due to the need for Cellco to avoid disruption of ongoing activity on the Sacred Heart University main campus. Cellco anticipates construction to be completed this summer when SHU is out of session.

- Week of 2/12/2024 – Work began on interior insulation and trim.
- Week of 2/19/2024 – Work began on installing the generator for shared use.
- Week of 2/26/2024 -Work began on interior sheet rock/taping.
- Week of 3/18/2024 -Work began on installing Storm Tech.
- Week of 3/25/2024 -Work began on installing Meter Center and feeders to transformer.
- Week of 4/1/2024 -Work began on installing telephone conduits.
- Week of 4/8/2024 -Work completed on installing telephone conduits.
- Week of 4/15/2024 -Work began on installing garage doors on building.