

CPV Towantic, LLC
c/o Competitive Power Ventures, Inc.
50 Braintree Hill Office Park, Suite 300
Braintree, MA 20184

January 3, 2017

Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

Attention: Melanie Bachman, Esq., Acting Executive Director

RE: Docket 192B: CPV Towantic, LLC, Quarterly Progress Report, Q4-2016

Ladies and Gentlemen:

Pursuant to Condition No. 5.a of the Connecticut Siting Council's Decision and Order, dated May 14, 2015, CPV Towantic, LLC ("the Project") hereby submits its Quarterly Progress Report for the 4th Quarter of 2016.

Permits:

- Connecticut DEEP approved the cutting of trees in a small area (~ 1/4th acre) between the gas pipeline interconnect and the site on 11/17/16.
- The Connecticut DOT approved the New Haven heavy haul routes.

Appeal:

- The Connecticut Supreme Court has scheduled oral argument in *Middlebury v. Connecticut Siting Council* for Tuesday, January 17, 2016.

Construction:

- The EPC contractor has most of the foundations completed as well as the underground work for piping and electrical. The erection of the boiler for unit one has commenced with the placement of structural steel. Deliveries of boiler, ACC and electrical components are continuing. Eversource has placed their control room on its foundation and continues to drill, form and pour structural foundations in the switchyard.

Please contact Colin Kelly at (617) 480-8304 or Franca DeRosa at Brown Rudnick LLP at (860) 509-6500 with questions regarding the Project or this report.

Sincerely,

CPV Towantic, LLC

By:



Name: Colin Kelly

Title: Authorized Signatory