



**Connecticut
Light & Power**

A Northeast Utilities Company

56 Prospect Street, Hartford, CT 06013

Northeast Utilities Service Company
P.O. Box 270
Hartford, CT 06141-0270
(860) 728-4532

December 5, 2014

Melanie Bachman, Acting Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

Re: Docket No. 435: Stamford Reliability Cable Project
Monthly Construction Progress Report
Notice of Completion of Construction and Site Restoration

Dear Ms. Bachman:

Pursuant to Section 7.1 of the Development and Management Plan ("D&M Plan") for the 115-kV underground transmission line and the South End Substation and Glenbrook Substation upgrades for the Stamford Reliability Cable Project, The Connecticut Light and Power Company ("CL&P") hereby provides a copy of the Monthly Construction Progress Report for November 2014. This is the last Monthly Construction Progress Report for this project.

In addition, pursuant to Section 7.1 of the D&M Plan, CL&P hereby provides its notice of completion of construction and site restoration.

Enclosed are this original and two (2) copies of this report.

Please contact me at 860-728-4532 with any questions that you or the Council members may have on this report.

Sincerely,

John Morissette
Project Manager - Transmission Siting

Enclosure

**Docket 435
Stamford Reliability Cable Project
CSC Monthly Construction Progress Report
November 2014**

On November 21, 2014, the Stamford Reliability Cable Project was successfully energized and placed in-service.

UNDERGROUND TRANSMISSION LINE

In November 2014, construction crews completed the following activities:

- Cable splicing in Vault 6501 on Culloden Road,
- Installation and termination of fiber optic and temperature monitoring cables,
- Energization of new 115-kV underground transmission line,
- All pavement restoration along the entire project route, and
- Final restoration at 80 Lincoln Avenue (private property).

SUBSTATIONS

Glenbrook Substation: Cable terminations, site restoration and clean-up completed.

South End Substation: Site restoration and clean-up completed.

MINOR DEVELOPMENT AND MANAGEMENT PLAN CHANGES

No minor D&M changes.

ENVIRONMENTAL INSPECTIONS

CL&P's environmental contractor AECOM Technology Corporation conducted environmental inspections at Glenbrook Substation, South End Substation and the staging area. AECOM observed that all erosion and sediment controls have been removed and the sites have been restored to pre-construction conditions or better.

PROJECT COMPLETION

Construction, remediation and site restoration is completed as described in the D&M Plan: Volume I and II.

Attachment 1:



11/30/14

| From | To | Total Distance (Feet) | Excavation | | Duct Bank Installation | |
|---------------------------------|-------------------------------------|-----------------------|------------|------------|------------------------|------------|
| | | | (Feet) | % Complete | (Feet) | % Complete |
| CL&P South End Substation Riser | Pacific Street | 300 | 300 | 100% | 300 | 100% |
| Pacific Street | Canal Street | 500 | 500 | 100% | 500 | 100% |
| Canal Street | South State Street | 360 | 360 | 100% | 360 | 100% |
| South State Street | East Main Street | 3620 | 3620 | 100% | 3620 | 100% |
| East Main Street | Crystal Street | 200 | 200 | 100% | 200 | 100% |
| Crystal Street | Culloden Road | 240 | 240 | 100% | 240 | 100% |
| Culloden Road | Scott Place | 980 | 980 | 100% | 980 | 100% |
| Scott Place | Receiving Pit | 140 | 140 | 100% | 140 | 100% |
| Receiving Pit | Jacking Pit | 200 | 200 | 100% | 200 | 100% |
| Jacking Pit | Lincoln Avenue | 100 | 100 | 100% | 100 | 100% |
| Lincoln Avenue | CL&P Glenbrook Substation | 460 | 460 | 100% | 460 | 100% |
| CL&P Glenbrook Substation | CL&P Glenbrook Substation Structure | 499 | 499 | 100% | 499 | 100% |
| TOTAL LENGTH | | 7599 | 7599 | 100% | 7599 | 100% |

