

56 Prospect Street P.O. Box 270 Hartford, CT 06141-0270

Kathleen M. Shanley Manager – Transmission Siting Tel: 860-728-4527

August 3, 2018

Mr. Robert Stein, Chairman Connecticut Siting Council Ten Franklin Square New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project

Monthly Construction Progress Report -July 2018

#### Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Project Construction Progress Report for the month of June 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at <a href="mailto:kathleen.shanley@eversource.com">kathleen.shanley@eversource.com</a> or telephone at (860) 728-4527.

Sincerely,

Kathleen M. Shanley

Enclosure

# DOCKET NO. 461A GREENWICH SUBSTATION AND LINE PROJECT MONTHLY CONSTRUCTION PROGRESS REPORT JULY 2018

### 1. COS COB SUBSTATION

The contractor mobilized to the site. Soil erosion and sedimentation controls were installed and maintained as appropriate. The site was cleared of cleared of vegetation and grubbed. The western and southern portions of the expansion area were excavated and excess material was removed to an approved facility.

Table 1 (in Attachment 1) illustrates the status of the substation work as of July 31, 2018

### **ATTACHMENT 1**

## Table 1 Substation Construction Progress (July 31, 2018)

Substation Location	Project Activity (% Complete)			
	Substation Work			
	Construction Start Date	Site Preparation	Equipment Installation	Testing
Cos Cob	5/12/2018	8%	3%	3%