



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

September 12, 2018

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project
Monthly Construction Progress Report –August 2018

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of August 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a large loop at the end.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A
GREENWICH SUBSTATION AND LINE PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
AUGUST 2018**

1. COS COB SUBSTATION

Ten (10) structure & equipment foundations in the western expansion area were installed, monopole foundation drilling commenced and below grade trench and conduit installation began. Excess excavation material was removed to an approved facility and all erosion and sedimentation controls were maintained, as appropriate.

Table 1 (in Attachment 1) illustrates the status of the substation work as of August 31, 2018

ATTACHMENT 1

**Table 1
Substation Construction Progress
(August 31, 2018)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	13%	35%	3%	3%	3%