



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06141-0270

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: 860-728-4527

November 6, 2018

Mr. Robert Stein, Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project  
Monthly Construction Progress Report–October 2018

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 and Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3 of the *Greenwich Substation and Line Project (Project Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of October 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at [kathleen.shanley@eversource.com](mailto:kathleen.shanley@eversource.com) or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a large loop at the end.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A  
GREENWICH SUBSTATION AND LINE PROJECT  
MONTHLY CONSTRUCTION PROGRESS REPORT  
OCTOBER 2018**

**1. COS COB SUBSTATION**

During the month of October, the following work was completed:

- Maintenance of erosion and sedimentation controls, as appropriate.
- The transfer of the existing 1750 115-kV line over to its new position was completed in addition to the demolition of an existing lattice tower.
- Foundations and Equipment in addition to protection and control wiring required for the Columbus Day Weekend outage sequence was installed and erected.
- One of three retaining walls was installed, while excavation began for the remaining retaining walls.
- The continued excavation of site to finished grade in addition to the removal of excess material to an approved facility.

Table 1 (in Attachment 1) illustrates the status of the substation work as of October 2018

**2. PET PANTRY DEMOLITION**

During the month of October, the contractor:

- Completed hazardous abatement of the existing Pet Pantry building as appropriate
- Completed the termination of gas and telecommunication utilities.

Table 1 (in Attachment 2) illustrates the status of the demolition work as of October 2018.

**ATTACHMENT 1**

**Table 1  
Substation Construction Progress  
(October 31, 2018)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	43%	64%	57%	38%	43%

**ATTACHMENT 2**

**Table 1  
Demolition Construction Progress  
(October 31, 2018)**

Site Location	Project Activity (% Complete)			
	Pet Pantry Demolition			
	Construction Start Date	Site Preparation/Development	Hazardous Material Abatement	Structural Demolition
290 RR Ave	9/11/2018	49%	26%	1%