



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06141-0270

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: 860-728-4527

December 12, 2018

Mr. Robert Stein, Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project  
Monthly Construction Progress Report –November 2018

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3 and Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of November 2018.

This Construction Progress Report pertains to work at the Cos Cob Substation and the progress of the 290 Railroad Avenue warehouse building demolition.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at [kathleen.shanley@eversource.com](mailto:kathleen.shanley@eversource.com) or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a long horizontal stroke at the end.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A  
GREENWICH SUBSTATION AND LINE PROJECT  
MONTHLY CONSTRUCTION PROGRESS REPORT  
NOVEMBER 2018**

**1. COS COB SUBSTATION**

The following work was completed:

- Maintenance of erosion and sedimentation controls, as appropriate.
- Installation of foundations
- Installation of southern rip-rap area
- Completed retaining wall installation.
- The continued excavation of site to finished grade in addition to the removal of excess material to an approved facility.

Table 1 (in Attachment 1) illustrates the status of the substation work as of November 2018.

**2. 290 RAILROAD WAREHOUSE DEMOLITION**

The following work was completed:

- Video-taped the existing sewer main which is proposed to be reused to connect to the new control enclosure and submitted footage to Town of Greenwich. Video-taping of the sewer is a requirement to allow for re-connection of a sewer main utility to new facilities.

Table 1 (in Attachment 2) illustrates the status of the demolition work as of November 2018.

**ATTACHMENT 1**

**Table 1  
Substation Construction Progress  
(November 30, 2018)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	60%	75%	57%	38%	43%

**ATTACHMENT 2**

**Table 1  
Demolition Construction Progress  
(November 30, 2018)**

Site Location	Project Activity (% Complete)			
	290 Railroad Warehouse Demolition			
	Construction Start Date	Site Preparation/Development	Hazardous Material Abatement	Structural Demolition
290 RR Ave	9/11/2018	50%	26%	1%