



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

April 8, 2019

Ms. Melanie Bachman, Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 461A: Greenwich Substation and Line Project
Monthly Construction Progress Report –March 2019

Dear Ms. Bachman:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 1 – Part 1 (Cos Cob Substation Modifications) Section F.3, Volume 1 – Part 2A (Demolition of Warehouse Building and Pre-Construction Site Preparation) Section F.3, and Volume 2 - Part 1 (115-kV Double Circuit Underground Transmission Lines) Section F.3 of the *Greenwich Substation and Line Project (Project) Development and Management (D&M) Plan*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council (“Council”) this Project Construction Progress Report for the month of March 2019.

This Construction Progress Report pertains to work at the Cos Cob Substation, 290 Railroad Avenue warehouse building demolition, and the 115-kV double circuit underground transmission line.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is stylized and fluid.

Kathleen M. Shanley

Enclosure

**DOCKET NO. 461A
GREENWICH SUBSTATION AND LINE PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
MARCH 2019**

1. COS COB SUBSTATION

The following work occurred:

- Maintenance of erosion and sedimentation controls, as appropriate.
- Installation of ground grid.
- Testing of electrical equipment as appropriate.
- Installation of control cabling.
- Installation of substation fencing.

Table 1 (in Attachment 1) illustrates the status of the substation work as of March 2019.

2. 290 RAILROAD AVENUE WAREHOUSE DEMOLITION

- No work was performed.

Table 1 (in Attachment 2) illustrates the status of the demolition work as of March 2019.

3. 115-KV DOUBLE CIRCUIT UNDERGROUND TRANSMISSION LINES

The contractor:

- Mobilized construction trailers and equipment and materials to 281 Railroad Avenue laydown yard
- Performed pre-construction inspection of Town storm and sanitary sewers.
- Performed rock probing activities along Wood Road and Bruce Park Drive

Table 1 (in Attachment 3) illustrates the status of the underground line work as of March 2019.

ATTACHMENT 1

**Table 1
Substation Construction Progress
(March 31, 2019)**

Substation Location	Project Activity (% Complete)					
	Cos Cob Substation Work					
	Construction Start Date	Site Preparation/Development	Foundation Installation	Steel Erection	Electrical Equipment Installation	Testing/Energization
Cos Cob	5/12/2018	98%	98%	95%	95%	65%

ATTACHMENT 2

**Table 1
Demolition Construction Progress
(March 31, 2019)**

Site Location	Project Activity (% Complete)			
	290 Railroad Avenue Demolition			
	Construction Start Date	Site Preparation/Development	Hazardous Material Abatement	Structural Demolition
290 RR Ave	9/11/2018	52%	26%	1%

ATTACHMENT 3

**Table 1
Underground Line Construction Progress
(March 31, 2019)**

Location	Project Activity (% Complete)					
	Underground Transmission Line Work					
	Construction Start Date	Site Survey/Preliminary Construction Activities	Duct Bank Installation	Roadway/Off-Roadway Restoration	Cable Installation	Testing/Energization
2.3 miles between 290 Railroad Avenue and Cos Cob Substation	2/4/2019	15%	0%	0%	0%	0%