

December 1, 2017

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Docket No. 468: Southwest Connecticut Reliability Project
Monthly Construction Progress Report –November 2017

Dear Chairman Stein:

Pursuant to RCSA Section 16-50j-62(b)(3) and as described in Volume 3, Section A.3.3, of the Southwest Connecticut Reliability Project (Project) *Development and Management (D&M) Plan for the Modifications to the Plumtree and Stony Hill Substations*, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of November 2017.

This Construction Progress Report pertains only to work at Stony Hill Substation and the associated 115-kilovolt (kV) line reconfigurations at that substation. The initiation of work on the Project's new 115-kV transmission line is scheduled to commence the week of December 4. Project construction activities at Plumtree Substation will not commence until 2018.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,



Kathleen M. Shanley

Enclosure

**DOCKET NO. 468
SOUTHWEST CONNECTICUT RELIABILITY PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
NOVEMBER 2017**

1. NEW 115-kV TRANSMISSION LINE

Construction activities on the new 115-kilovolt (kV) transmission line are scheduled to commence the week of December 4.

2. MODIFICATIONS TO STONY HILL SUBSTATION

The Project construction modifications to Stony Hill Substation and the associated reconfiguration of the 115-kV 1770 and 1887 line connections to the substation commenced on September 18, 2017. During November, the trench for the 115-kV duct bank was excavated, except for the portion of the trench nearest the energized capacitor bank.

The table, below, summarizes the status of this work as of November 30, 2017.

**Substation Construction Progress
(November 30, 2017)**

Location (Substation) Substation	Project Activity (% Complete)						
	Substation Work				Line Reconfiguration Work		
	Construction Start Date	Site Preparation	Equipment Installation	Testing	Construction Start Date	Structure Installation	Wire Stringing
Plumtree					n/a	n/a	n/a
Stony Hill	9/18/2017	80%	20%	0%	9/18/2017	33%	0%

3. MINOR DEVELOPMENT & MANAGEMENT (D&M) PLAN CHANGES

No minor D&M Plan changes were identified in the past month.