

June 25, 2024

Ms. Melanie Bachman, Executive Director Connecticut Siting Council Ten Franklin Square New Britain, CT 06051

RE: Petition No. 483: Pequonnock Substation Rebuild Project Monthly Construction Status Report – May 2024

Dear Ms. Bachman,

Pursuant to the Regulations of Connecticut State Agencies section 16-50j-62(b)(3) and as described in the Pequonnock Substation Rebuild Project D&M Plan approval, dated August 28, 2020, The United Illuminating Company hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of May 2024.

Should you or the Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at <u>jvan@uinet.com</u> or telephone (860) 634-4934.

Sincerely,

asun Van Horn

Jasun Van Horn

Enclosure





## Month: May 2024

Report #32

## **PROJECT SUMMARY**

#### **Substation**

GIS/Control Building relay testing efforts continue along with overhead transmission line cutover outages. Additionally testing completed on lines actively being cutover from the Old station to New. Distribution feeder cut-overs from old Pequonnock to new Pequonnock are in progress.

### **Underground Transmission**

Contractor will remobilize in Q2 of 2024 to complete Phase II - installation of HPGF cable piping.

Outside XLPE steel installation is approximately 50% complete.

### **Overhead Transmission**

Work continued with the completion of a third transmission line cutover and a fourth partially built. Metro North Track 115kv crossing complete.

## D & M Deviations

No deviations to the D&M Plan during this time.

## Month: May 2024

Report #32



# Month: May 2024

Report #32



## Month: May 2024

Report #32

