



August 28, 2024

Ms. Melanie Bachman, Executive Director  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Petition No. 483: Pequonnock Substation Rebuild Project  
Monthly Construction Status Report – July 2024

Dear Ms. Bachman,

Pursuant to the Regulations of Connecticut State Agencies section 16-50j-62(b)(3) and as described in the Pequonnock Substation Rebuild Project D&M Plan approval, dated August 28, 2020, The United Illuminating Company hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of July 2024.

Should you or the Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at [jvan@uinet.com](mailto:jvan@uinet.com) or telephone (860) 634-4934.

Sincerely,

Jasun Van Horn

Enclosure

**CSC DOCKET # 483  
PEQUONNOCK SUBSTATION REBUILD PROJECT  
MONTHLY CONSTRUCTION STATUS REPORT**

Month: July 2024

Report #34

**PROJECT SUMMARY**

**Substation**

GIS/Control Building and PDC Building relay and equipment testing and commissioning efforts continue. Distribution feeder cut-overs from old Pequonnock to new Pequonnock are in progress.

**Underground Transmission**

HPGF Contractor remobilized to begin Phase II - installation of HPGF cable piping. Construction restarting beginning of Q3.

Outside XLPE steel installation is approximately 50% complete.

**Overhead Transmission**

Work complete in this phase of construction.

**D & M Deviations**

No deviations to the D&M Plan during this time.

**CSC DOCKET # 483  
PEQUONNOCK SUBSTATION REBUILD PROJECT  
MONTHLY CONSTRUCTION STATUS REPORT**

**Month: July 2024**

**Report #34**

