



January 3, 2025

Ms. Melanie Bachman, Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Petition No. 483: Pequonnock Substation Rebuild Project
Monthly Construction Status Report – November 2024

Dear Ms. Bachman,

Pursuant to the Regulations of Connecticut State Agencies section 16-50j-62(b)(3) and as described in the Pequonnock Substation Rebuild Project D&M Plan approval, dated August 28, 2020, The United Illuminating Company hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of November 2024.

Should you or the Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at jvan@uinet.com or telephone (860) 634-4934.

Sincerely,

Jasun Van Horn
Jasun Van Horn

Enclosure

**CSC DOCKET # 483
PEQUONNOCK SUBSTATION REBUILD PROJECT
MONTHLY CONSTRUCTION STATUS REPORT**

Month: November 2024

Report #38

PROJECT SUMMARY

Substation

GIS/Control Building and PDC Building relay and equipment testing and commissioning efforts continue. Distribution feeder cut-overs from old Pequonnock to new Pequonnock are complete with the exception of the back-up service to Bridgeport Energy, scheduled to be complete Q1 2025.

Underground Transmission

HPGF cables have been cut over to new Pequonnock and are in service.

XLPE cutover is scheduled to begin in April 2025 and completed in June of 2025.

Overhead Transmission

Work complete in this phase of construction with the exception of some bonnet removals on metro north catenaries.

D & M Deviations

No deviations to the D&M Plan during this time.

**CSC DOCKET # 483
PEQUONNOCK SUBSTATION REBUILD PROJECT
MONTHLY CONSTRUCTION STATUS REPORT**

Month: November 2024

Report #38

