



April 4, 2022

Ms. Melanie Bachman, Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Petition No. 483: Pequonnock Substation Rebuild Project
Monthly Construction Status Report – March 2022

Dear Ms. Bachman,

Pursuant to the Regulations of Connecticut State Agencies section 16-50j-62(b)(3) and as described in the Pequonnock Substation Rebuild Project D&M Plan approval, dated August 28, 2020, The United Illuminating Company hereby provides to the Connecticut Siting Council (“Council”) this Construction Progress Report for the month of March 2022.

Should you or the Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at jvan@uinet.com or telephone (860) 634-4934.

Sincerely,

Jasun Van Horn
Jasun Van Horn

Enclosure

**CSC DOCKET # 483
PEQUONNOCK SUBSTATION REBUILD PROJECT
MONTHLY CONSTRUCTION STATUS REPORT**

Month: March 2022

Report #6

PROJECT SUMMARY

Substation

Below grade construction continued with the installation of the GIS enclosure foundation, MV GIS/PDC and support steel foundations, excavated security foundations, site grading and below grade conduit installation along with distribution splice chambers and duct banks. Prepare for receiving PDC building.

Underground Transmission

No planned construction activities.

Overhead Transmission

Foreign utility locating, and soft digging of transmission line foundation locations continued. Installation of the drilled piers for the transmission line monopoles along Ferry Access Road has commenced

D & M Deviations

No deviations to the D&M Plan during this time.

**CSC DOCKET # 483
PEQUONNOCK SUBSTATION REBUILD PROJECT
MONTHLY CONSTRUCTION STATUS REPORT**

Month: March 2022

Report #6



Photo 1: Broadview of project site with TXF and GIS foundation walls installed.