



December 12, 2022

Ms. Melanie Bachman, Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Petition No. 483: Pequonnock Substation Rebuild Project
Monthly Construction Status Report – November 2022

Dear Ms. Bachman,

Pursuant to the Regulations of Connecticut State Agencies section 16-50j-62(b)(3) and as described in the Pequonnock Substation Rebuild Project D&M Plan approval, dated August 28, 2020, The United Illuminating Company hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of November 2022.

Should you or the Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at jvan@uinet.com or telephone (860) 634-4934.

Sincerely,

Jasun Van Horn

Enclosure

**CSC DOCKET # 483
PEQUONNOCK SUBSTATION REBUILD PROJECT
MONTHLY CONSTRUCTION STATUS REPORT**

Month: November 2022

Report #14

PROJECT SUMMARY

Substation

GIS/Control Building construction continues with the installation of the interior services and equipment. Yard steel installation including stairs, egress platforms, switch stands, and GIB structures. Installation of PDC building services including lighting circuits, control cable trays and MV distribution cable racking.

Underground Transmission

No planned construction activities.

Overhead Transmission

Overhead Transmission poles were delivered.

D & M Deviations

No deviations to the D&M Plan during this time.



Photo 1: Broadview of project site with GIS/Control and PDC building exteriors completed.