



May 6, 2022

**VIA ELECTRONIC MAIL**

Melanie A. Bachman, Executive Director

Connecticut Siting Council

10 Franklin Square

New Britain, CT 06051

**RE: CSC Approval EM-CING-008-210304 CTL02162 BETHANY**

Generator Installation 719 Amity Road Route 63, Bethany, CT 06524

Dear Ms. Bachman,

The purpose of this letter is to notify the Siting Council that construction activity associated with the above-referenced decisions has been completed.

If you have any questions or need any additional information regarding this facility, please do not hesitate to contact me.

Sincerely,

Steven J. Volkert

Site Acquisition Specialist

General Dynamics Wireless Services

2586 Industry Lane, Ste. 100

Norristown, Pa 19403

(318) 642-6190 phone

[steven.volkert@gdit.com](mailto:steven.volkert@gdit.com)

**GENERAL DYNAMICS**  
Information Technology

## Generator Contractor Notice of Completion

I, Tom Swartley, confirm that the awarded scope of work at site Bethany 10035070 is complete, and all work meets industry standards and jurisdictional code requirements. All required inspections were completed, and all permits are closed. Please find the required notice of completion form with photos, etc. attached for your review and acceptance.

GC Signature Tom Swartley

Site Xitor ID 10012102127

Project Xitor ID 10018241950

Workflow ID

## Generator Contractor Notice of Completion

General Site Information	
FA Number	10035070
Address Line 1	719 Amity Road
Address Line 2	
City, State, Zip	Bethany, CT 06524

Contractor Information	
Contractor Name	Swartley Brothers Engineers
PM or POC	Tom Swartley
Phone Number	267-640-2592
Email Address	tswartley@swartley.com

Final Accounting	
Base PO Amount	11,500.00
Approved Work Authorizations	2500
Total Due at Final Acceptance	13999.68
Release of Liens	

Documentation	
Daily CHA Forms (zipped)	
Permits Closed Out	
Fuel Receipt (if applicable)	
Redline CDs	
Pre-Start Checklist	

## Notice of Completion - Photos

General Site Information		
Item #	Description	Photo
<b>C1-GD</b>	ATS installed and Grounded as per CD's	
<b>C2-GD</b>	All foundations are oriented as per CD's	
<b>C3-GD</b>	All foundations set, Square, Level & Correct Size as per CD's	
<b>C4-GD</b>	All Conduits installed as per CD's	
<b>C5-GD</b>	Automatic Transfer Switch (ATS) Installed (if applicable) / Cam-Lock	
<b>C6-GD</b>	All wiring from the generator to the ATS correct gauge	
<b>C7-GD</b>	Generator Control & Alarm Wires Installed and Labeled w/66 block	
<b>C8-GD</b>	Generator frame attached to ground system with 2 hole lug	
<b>C9-GD</b>	Housekeeping: All trash removed	
<b>C10-GD</b>	Remove construction materials and clean site	
<b>C11-GD</b>	Generator undamaged & clean	
<b>C12-GD</b>	Fuel Tank Installed level and as per CD's	

Item #	Description	Photo
<b>C13-GD</b>	Initial Fueling Complete, filled to 80%	
<b>C14-GD</b>	Individual alarms labeled and run to the 66 alarm block in shelter	
<b>C15-AT&amp;T</b>	All documentation left on site including manual and keys	
<b>C17-AT&amp;T</b>	Install information added to log book in site	
<b>C18-AT&amp;T</b>	Generator Commissioning Complete	
<b>C22-AT&amp;T</b>	Signage installed on generator	
<b>C23-AT&amp;T</b>	Padlocks installed on ATS and fuel door	
<b>A1</b>	Pre-Construction Photos-General site area	
<b>A2</b>	Foundation rebar photos, measure rebar size and spacing	
<b>A3</b>	Generator Anchor Bolts to Slab, 2 each side	
<b>A4</b>	Trench depth photos	
<b>A5</b>	Conduit installation depth	
<b>A6</b>	CAD Weld from generator ground to existing ground ring	

Item #	Description	Photo
<b>A7</b>	Post Construction Photos	
<b>B5</b>	ATS Serial #	
<b>B6</b>	Engine serial #	
<b>B7</b>	Labeling of circuit breakers and panel schedule	
<b>B8</b>	Site signage for compliance	
<b>B9</b>	Daily Logs-Site Log Book Photo Required	