




Crown Castle
3530 Toringdon Way Suite 300
Charlotte NC 28277

Jerry Feathers
Tel (704) 405-6549
Fax (724) 416-6484
Email: Jerry.feathers.contractor@crowncastle.com

September 22, 2015

Melanie A. Bachman
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

ORIGINAL



RE: **T-Mobile-Exempt Modification- EM-T-MOBILE-083-141027** ✓
T-Mobile Site ID: CT11057C; Crown Site BU: 825983
Located at: 90 Industrial Park Rd., Middletown, CT 06457

Dear Ms. Bachman:

This letter is to confirm that all construction activity has been completed. Pursuant to the Connecticut Siting Council approval of **EM-T-MOBILE-083-141027**, this letter is to satisfy item number two of the approval letter that the CSC will be notified in writing within 45 days after completion of construction and that the was completed per the recommendation of the Structural Analysis. I have also enclosed a PMI document certified by a professional engineer stating the structural modifications were completed in accordance with the CD's and structural analysis. Page 3 of the PMI report shows the engineer's stamp.

Please contact me if you have any questions.

Sincerely,

Jerry Feathers


Property Specialist
704-405-6549

December 30, 2014



Jerry Bruno
Crown Castle
500 West Cummings Park, STE 3600
Woburn, MA 01801
(781) 970-0069
Jerry.Bruno.Contractor@crowncastle.com

Sinnott Gering and Schmitt Towers, INC
14301 First National Bank Pkwy, STE 100
Omaha, NE 68154
(402) 507-5170
SGS_PMI@sgstowers.com



Subject: *Modification Inspection Report*

Crown Castle Designation:	Crown Castle BU Number:	825983
	Crown Castle Site Name:	MIDDLETOWN_1
	Crown Castle JDE Job Number:	236900
Engineering Firm Designation:	SGS Project Number:	146075
Site Data:	90 Industrial Park Road Middletown, CT 06457 N 41° 35' 8.3", W 72° 42' 50.49" 185 Foot Monopole	

Dear Mr. Bruno,

Sinnott Gering and Schmitt Towers, Inc. (SGS) is pleased to submit this "Modification Inspection Report" (MI Report) to Crown Castle for the modification/reinforcement to the subject structure. This Modification Inspection (MI) was performed in accordance with Crown Castle ENG-SOW-10007 Modification Inspection SOW, Contract Documents, and Crown Castle Purchase Order number 733664. The purpose of this MI is to confirm that the modification installation configuration and workmanship are in accordance with the contract document(s) listed in Table 2. The MI is not a review of the adequacy or effectiveness of the modification/reinforcement solution.

Table 1 – General Information

	Company	Contact	Dates on Site
MI Inspector	SGS	Nicholas J. Schmitt, P.E., S.E.	N/A
MI Inspector Field Representative (if applicable)	SGS	Caleb Christner	November 26, 2014
<input checked="" type="checkbox"/> Independent <input type="checkbox"/> EOR <input type="checkbox"/> Turnkey			
Modification Design EOR	Paul J. Ford	Joseph Jacobs, P.E.	N/A
General Contractor	LCC	Keith Stackhouse	Unknown
Sub to the General Contractor	N/A	N/A	N/A
Field CWI for the General Contractor	N/A	N/A	N/A
Field NDE for the General Contractor	N/A	N/A	N/A

Table 2 – Documents

Document(s)	Remarks	Source
Modification Drawings Date: 8/14/2013 EOR: Joseph Jacobs, P.E. Job#: 37513-1570	Creator of Drawings: Paul J. Ford Job #: 37513-1570 Date of Drawings: 8/14/2013	CCI sites Drawing File: 3954032

Based on our inspection, SGS determines this project:

X PASSING MI

The configuration, materials and/or workmanship of the modifications are installed in accordance with the Contract Documents and no deficiencies were found.

EXECUTIVE SUMMARY

MODIFICATION	CONFIGURATION	MATERIALS	WORKMANSHIP
Install Micropiles and Micropile Brackets. Flats 1/2, 3/4, 5/6, 8, 9/10 & 12 at Tower Base.	Passing	Passing	Passing
Note: Brackets Had Different Configurations and Dimensions than Designed. See Section 6.3.2 for EOR Approval E-Mail.			
Install Plate Shaft Reinforcement. Flats 1, 5 & 9 from 38' 6" to 53' 6".	Passing	Passing	Passing
Install Plate Shaft Reinforcement. Flats 1, 5 & 9 from 88' 6" to 123' 6".	Passing	Passing	Passing
Install Plate Shaft Reinforcement. Flats 2, 6 & 10 from 119' to 154'.	Passing	Passing	Passing
Note: All Plates were Installed Higher than Designed. See Section 6.3.2 for EOR Approval & Additional Welding Detail.			

All observations were performed after the construction was complete. SGS was not present during the construction phase. The onsite PMI was performed by Caleb Christner SGS.

We at SGS appreciate the opportunity of providing our continuing professional services to you and Crown Castle. If you have any questions or need further assistance on this or any other projects please give us a call.

Respectfully submitted,



Nick Schmitt, P.E., S.E.


Table of Contents

PRE-CONSTRUCTION	5
6.1.1 MI CHECKLIST DRAWING	6
6.1.2 EOR APPROVED SHOP DRAWINGS.....	7
6.1.3 FABRICATION INSPECTION	9
6.1.4 FABRICATOR CERTIFIED WELD INSPECTION	10
6.1.5 MATERIAL TEST REPORT (MTR)	22
6.1.6 FABRICATOR NDE INSPECTION	26
6.1.7 NDE REPORT OF MONOPOLE BASE PLATE	27
6.1.8 PACKING SLIPS.....	28
CONSTRUCTION	32
6.2.1 CONSTRUCTION INSPECTIONS	33
6.2.2 POST INSTALLED MICROPILE VERIFICATION	34
6.2.3 BASE PLATE GROUT VERIFICATION	35
6.2.4 CONTRACTOR'S CERTIFIED WELD INSPECTION.....	36
6.2.5 ON SITE COLD GALVANIZING VERIFICATION	91
6.2.6 GC AS-BUILT DOCUMENTS	92
POST-CONSTRUCTION	101
6.3.1 MI INSPECTOR REDLINE OR RECORD DRAWING(S)	102
6.3.2 ENGINEER OF RECORD EMAIL.....	111
6.3.3 PHOTOGRAPHS	125
6.3.4 POST INSTALLED ANCHOR ROD PULL-OUT TESTING	126

PRE-CONSTRUCTION

6.1.1 MI CHECKLIST DRAWING

1510 FORM 10-13		MI CHECKLIST																																																							
<p>MODIFICATION INSPECTION NOTES:</p> <p>GENERAL: THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO DURING THE INSTALLATION AND CONSTRUCTION IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWINGS, AS DESCRIBED BY THE ENGINEER OF RECORD (EOR).</p> <p>THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN. IT IS NOT THE MI INSPECTOR'S TASK TO VERIFY THE MODIFICATION DESIGN. OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY REMAINS WITH THE EOR AT ALL TIMES.</p> <p>ALL MIs SHALL BE CONDUCTED BY A QUALIFIED ENGINEER (Q.E.) OR TRAINED SERVICE VENDOR (TSV) THAT IS APPROVED TO PERFORM EVALUATED WORK FOR CROWN. SEE ENCLAVE LIST OF APPROVED VENDORS.</p> <p>TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET, IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BEGIN COMMUNICATING AND GOODWILLING AS SOON AS POSSIBLE. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT YOUR COMPONENT OF CONTACT (POC).</p> <p>REFER TO LONG-TERM 1510-13-1: MODIFICATION INSPECTION FOR FURTHER DETAILS AND REQUIREMENTS.</p> <p>MI INSPECTION: THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A PO FOR THE MI, AT A MINIMUM:</p> <ul style="list-style-type: none"> REVIEW THE REQUIREMENTS OF THE MI CHECKLIST WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS <p>THE MI INSPECTOR IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTOR (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR AGREEMENT TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND SUBMITTING THE MI REPORT TO CROWN.</p> <p>GENERAL CONTRACTOR: THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A MINIMUM:</p> <ul style="list-style-type: none"> REVIEW THE REQUIREMENTS OF THE MI CHECKLIST WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS NOTIFY UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS <p>THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST AND LONG-TERM 1510-13-1.</p> <p>RECOMMENDATIONS: THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO IMPROVE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:</p> <ul style="list-style-type: none"> THE GC SHOULD SUBMIT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOT INCLUDING TRAVEL TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED. THE GC AND MI INSPECTOR COOPERATE CLOSELY THROUGHOUT THE ENTIRE PROJECT. IF POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR CONDUCT A JOINT MEETING ON ANY DAY WHERE TOWERING OR REINFORCEMENT OPERATIONS. THAT IF IT IS NECESSARY TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTIONS TO COMMENCE WITH ONE SITE VISIT. IF POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR VISIT DURING THE MI TO MAKE ANY ADJUSTMENTS CORRECTED DURING THE INITIAL MI. THEREFORE, THE GC MAY CHOOSE TO CONDUCT THE MI CAREFULLY TO ENSURE ALL CONSTRUCTION FACILITIES ARE AT THEIR DISPOSAL, AT THE MI INSPECTION ON-SITE. <p>CANCELLATION OR DELAYS IN SCHEDULE: IF THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF PROFITS OR OTHER PENALTIES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (S) OF TRAVEL AND LOSING COSTS OF KEEPING EQUIPMENT ON-SITE, ETC.). IF CROWN CANCELS DIRECTLY FOR A THIRD PARTY, EXEMPTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMIT THE SAFETY OF THE PROJECTS INVOLVED.</p> <p>COOPERATION OF TALLS: IF THE MODIFICATION INSTALLATION WOULD TAKE THE MI TALLS, THE GC SHALL WORK WITH CROWN TO COORDINATE A REMEDIATION PLAN IN ONE OF TWO WAYS:</p> <ul style="list-style-type: none"> CORRECT TALLS ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI. OR, WITH CROWN APPROVAL, THE GC MAY WORK WITH THE EOR TO RETAIN THE MODIFICATION REINFORCEMENT USING THE AS-BUILT CONDITION. <p>MI VERIFICATION INSPECTION: CROWN RESERVES THE RIGHT TO CONDUCT A VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTIONS ON TOWER MODIFICATION PROJECTS.</p> <p>ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS AND IN ACCORDANCE WITH LONG-TERM 1510-13-1.</p> <p>VERIFICATION INSPECTION MAY BE CONDUCTED BY AN INDEPENDENT ADVISORY FIRM AFTER A MODIFICATION PROJECT IS COMPLETED AS REQUESTED BY THE GC OR AN ACCEPTED "STANDARD" OR "PRACTICE" METHOD "KEY" FOR THE ORIGINAL PROJECT.</p> <p>PHOTOGRAPHS: TO TAKE THE GC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS AT A MINIMUM ARE TO BE TAKEN AND INCLUDED IN THE MI REPORT:</p> <ul style="list-style-type: none"> PRE-CONSTRUCTION GENERAL SITE CONDITION PHOTOGRAPHS DURING THE REINFORCEMENT MODIFICATION CONSTRUCTION INSPECTION AND INSPECTION RAW MATERIALS PHOTOS OF ALL CRITICAL DETAILS FOUNDATION MODIFICATIONS UNDERPINNING SOIL INSTALLATION AND TOWER FINAL INSTALLED CONDITION SURFACE COATING REPAIR POST CONSTRUCTION PHOTOGRAPHS FINAL INSTALLED CONDITION <p>PHOTOS OF ELEVATED MODIFICATIONS AND HOW THE GROUND SHALL BE CONSIDERED INADEQUATE.</p> <p>THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS. PLEASE REFER TO LONG-TERM 1510-13-1.</p>		<p>PRE-CONSTRUCTION</p> <table border="1"> <tr> <td>CONSTRUCTION INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)</td> <td>REPORT ITEM</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>MI CHECKLIST DRAWINGS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>EOR APPROVED SHOP DRAWINGS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>FABRICATION INSPECTION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>FABRICATION CERTIFIED WELD INSPECTION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>MATERIAL TEST REPORT (MTR)</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>FABRICATION MTR INSPECTION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>NDC REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>PACKING SLIPS</td> </tr> </table> <p>ADDITIONAL TESTING AND INSPECTIONS:</p> <table border="1"> <tr> <td><input checked="" type="checkbox"/></td> <td>CONSTRUCTION INSPECTIONS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>FOUNDATION INSPECTIONS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>CONCRETE COMP. STRENGTH AND SLUMP TESTS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>POST-INSTALLED MICROPILES AT RELOCATION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>BASE PLATE CRACK INVESTIGATION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>CONTRACTORS CERTIFIED WELD INSPECTION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>PAINTWORK LIFT AND DENSITY</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>ON-SITE CO-2 GALVANIZING VERIFICATION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>GUY WIRE TENSION REPORT</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>GC AS-BUILT DOCUMENTS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>THIRD PARTY CRACK INSPECTION OF SOIL PRETENSIONING FACILITY</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>REQUIREMENTS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>INSPECTION OF AS-BUILT AND SITE PER REQUIREMENTS ON SHEET 103</td> </tr> </table> <p>ADDITIONAL TESTING AND INSPECTIONS:</p> <table border="1"> <tr> <td><input checked="" type="checkbox"/></td> <td>POST-CONSTRUCTION</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>MI INSPECTOR RECORD OF RECORD DRAWINGS</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>THIRD PARTY CRACK INSPECTION REPORT</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>POST-INSTALLED MICROPILES PULL-OUT TESTING</td> </tr> <tr> <td><input checked="" type="checkbox"/></td> <td>PHOTOGRAPHS</td> </tr> </table> <p>ADDITIONAL TESTING AND INSPECTIONS:</p> <p>NOTE: X DENOTES A DOCUMENT NEEDED FOR THE MI REPORT. NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE MI REPORT.</p>		CONSTRUCTION INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REPORT ITEM	<input checked="" type="checkbox"/>	MI CHECKLIST DRAWINGS	<input checked="" type="checkbox"/>	EOR APPROVED SHOP DRAWINGS	<input checked="" type="checkbox"/>	FABRICATION INSPECTION	<input checked="" type="checkbox"/>	FABRICATION CERTIFIED WELD INSPECTION	<input checked="" type="checkbox"/>	MATERIAL TEST REPORT (MTR)	<input checked="" type="checkbox"/>	FABRICATION MTR INSPECTION	<input checked="" type="checkbox"/>	NDC REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)	<input checked="" type="checkbox"/>	PACKING SLIPS	<input checked="" type="checkbox"/>	CONSTRUCTION INSPECTIONS	<input checked="" type="checkbox"/>	FOUNDATION INSPECTIONS	<input checked="" type="checkbox"/>	CONCRETE COMP. STRENGTH AND SLUMP TESTS	<input checked="" type="checkbox"/>	POST-INSTALLED MICROPILES AT RELOCATION	<input checked="" type="checkbox"/>	BASE PLATE CRACK INVESTIGATION	<input checked="" type="checkbox"/>	CONTRACTORS CERTIFIED WELD INSPECTION	<input checked="" type="checkbox"/>	PAINTWORK LIFT AND DENSITY	<input checked="" type="checkbox"/>	ON-SITE CO-2 GALVANIZING VERIFICATION	<input checked="" type="checkbox"/>	GUY WIRE TENSION REPORT	<input checked="" type="checkbox"/>	GC AS-BUILT DOCUMENTS	<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION OF SOIL PRETENSIONING FACILITY	<input checked="" type="checkbox"/>	REQUIREMENTS	<input checked="" type="checkbox"/>	INSPECTION OF AS-BUILT AND SITE PER REQUIREMENTS ON SHEET 103	<input checked="" type="checkbox"/>	POST-CONSTRUCTION	<input checked="" type="checkbox"/>	MI INSPECTOR RECORD OF RECORD DRAWINGS	<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION REPORT	<input checked="" type="checkbox"/>	POST-INSTALLED MICROPILES PULL-OUT TESTING	<input checked="" type="checkbox"/>	PHOTOGRAPHS
CONSTRUCTION INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REPORT ITEM																																																								
<input checked="" type="checkbox"/>	MI CHECKLIST DRAWINGS																																																								
<input checked="" type="checkbox"/>	EOR APPROVED SHOP DRAWINGS																																																								
<input checked="" type="checkbox"/>	FABRICATION INSPECTION																																																								
<input checked="" type="checkbox"/>	FABRICATION CERTIFIED WELD INSPECTION																																																								
<input checked="" type="checkbox"/>	MATERIAL TEST REPORT (MTR)																																																								
<input checked="" type="checkbox"/>	FABRICATION MTR INSPECTION																																																								
<input checked="" type="checkbox"/>	NDC REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)																																																								
<input checked="" type="checkbox"/>	PACKING SLIPS																																																								
<input checked="" type="checkbox"/>	CONSTRUCTION INSPECTIONS																																																								
<input checked="" type="checkbox"/>	FOUNDATION INSPECTIONS																																																								
<input checked="" type="checkbox"/>	CONCRETE COMP. STRENGTH AND SLUMP TESTS																																																								
<input checked="" type="checkbox"/>	POST-INSTALLED MICROPILES AT RELOCATION																																																								
<input checked="" type="checkbox"/>	BASE PLATE CRACK INVESTIGATION																																																								
<input checked="" type="checkbox"/>	CONTRACTORS CERTIFIED WELD INSPECTION																																																								
<input checked="" type="checkbox"/>	PAINTWORK LIFT AND DENSITY																																																								
<input checked="" type="checkbox"/>	ON-SITE CO-2 GALVANIZING VERIFICATION																																																								
<input checked="" type="checkbox"/>	GUY WIRE TENSION REPORT																																																								
<input checked="" type="checkbox"/>	GC AS-BUILT DOCUMENTS																																																								
<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION OF SOIL PRETENSIONING FACILITY																																																								
<input checked="" type="checkbox"/>	REQUIREMENTS																																																								
<input checked="" type="checkbox"/>	INSPECTION OF AS-BUILT AND SITE PER REQUIREMENTS ON SHEET 103																																																								
<input checked="" type="checkbox"/>	POST-CONSTRUCTION																																																								
<input checked="" type="checkbox"/>	MI INSPECTOR RECORD OF RECORD DRAWINGS																																																								
<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION REPORT																																																								
<input checked="" type="checkbox"/>	POST-INSTALLED MICROPILES PULL-OUT TESTING																																																								
<input checked="" type="checkbox"/>	PHOTOGRAPHS																																																								



AUG 14 2013

<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 200 Park Road, Suite 200, Middletown, CT 06457 (860) 341-0075</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT NO. 37513-1570 DRAWING BY B.M.S. CHECKED BY B.M.S. APPROVED BY B.M.S. DATE: 8-14-2013</p>
<p>CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 PH: (516) 550-3440 FAX: (516) 550-3440</p>		<p>S-8</p>

Page 7 of 130

15'-0" FLAT BAR - MK-1
(3 REQUIRED) (Fy = 63 KSI)

21' SPACING @ 16" - 26" - 1' - 0"

35'-0" FLAT BAR - MK-2
(3 REQUIRED) (Fy = 63 KSI)


1' - 0" HOLE (Fy = 63 KSI)

1' - 0" HOLE (Fy = 63 KSI)

BAR #	TYPE	SIZE	LENGTH	WEIGHT	LOCATION
1	15'-0"	1/2" x 4"	15'-0"	13.5 LBS	15'-0" x 4"
2	35'-0"	1/2" x 4"	35'-0"	13.5 LBS	15'-0" x 4"
3	15'-0"	1/2" x 4"	15'-0"	13.5 LBS	15'-0" x 4"
4	35'-0"	1/2" x 4"	35'-0"	13.5 LBS	15'-0" x 4"

RECOMMENDED FIELD SPACING TO MAINTAIN LOCATION OF MEMBERSHIP WITH EXISTING FOUNDATION. PRIOR TO FABRICATION OF BRACKETS AND END RETAINING NEAR

MODIFY 15'-0"



6.1.3 FABRICATION INSPECTION



Lockport Steel Fabricators, LLC
3051 S State Street
Lockport IL 60441
815.726.6281

To: LCC Deployment Service

Subject: Middletown

Date: 5/21/14

Please accept this letter as certification that our work on LSF SO#-15639 - LCC Site ID- Middleton CT-was performed in accordance with industry standards and the contractor documents.

Please contact me if you have any questions.

Thank you,

A handwritten signature in black ink, appearing to read 'Mat Yingling'.

Mat Yingling
QA Manager
Lockport Steel Fabricators, LLC

A handwritten signature in black ink, appearing to read 'James G. Whittaker'.

James G. Whittaker
CWI
Lockport Steel Fabricators, LLC



James G Whittaker
CWI 06040341
QC1 EXP. 4/1/2015

Lockport Steel Fabricators, LLC • Binzel Industries, LLC • Bending Specialists, LLC • The Wil-Lan Company

6.1.4 FABRICATOR CERTIFIED WELD INSPECTION



Lockport Steel Fabricators, LLC
3051 S State Street
Lockport IL 60441
815.726.6281

To: LCC Deployment Service

Subject: Middletown

Date: 5/21/14

Please accept this letter as certification that our work on LSF SO#-15639 - LCC Site ID- Middletown CT- was performed in accordance with industry standards and the contractor documents.

Please contact me if you have any questions.

Thank you.

A handwritten signature in black ink, appearing to read 'Mat Yingling'.

Mat Yingling
QA Manager
Lockport Steel Fabricators, LLC

A handwritten signature in black ink, appearing to read 'James G. Whittaker'.

James G. Whittaker
CWI
Lockport Steel Fabricators, LLC




James G Whittaker
CWI 06040341
QC1 EXP. 4/1/2015

Lockport Steel Fabricators, LLC • Binzel Industries, LLC • Bending Specialists, LLC • The Wil-Lan Company



Form 8.07

INSPECTION REPORT			
Project No.: 15639	Client: TCCI	Report No.: 15639	
Prepared By: MY	P.O. No.	Date: 21-May-14	
Location: Middletown, CT			
Description: Reinforcement bars, Anchor bracket Ass'y, Anchor bracket plates, Bearing plates, washer plates			
Visual <input checked="" type="checkbox"/>	NDE <input checked="" type="checkbox"/>	PT <input type="checkbox"/>	In Progress <input checked="" type="checkbox"/>
Dimensional <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>	MT <input checked="" type="checkbox"/>	Final <input checked="" type="checkbox"/>
Reference Drawing/Standard	AWS D1.1	ASME Section IX	
Findings: No relevant indications were noted at time of inspection			
NOTE:			
1	QC OK		
2	QC OK		
3	QC OK		
4	QC OK		
5	QC OK		
1-1	QC OK		
2-1	QC OK		
3-1	QC OK		
AB1	QC OK	Mag particle testing performed MT OK	
P7	QC OK		
P1	QC OK		
P2	QC OK		
WP1	QC OK		
Sketch			
 Signature		<u>5/21/14</u> Date	



Lockport Steel Fabricators, LLC
3051 S State Street
Lockport IL 60441
815.726.6281

Customer: LCC

Project: Middletown

Location: Middletown, CT

LSF SO#: 15639

Date: 5/21/14

To whom it may concern;

We have performed visual observation and monitoring during all phases of the fabrication of the referenced welded components. This includes; pre, post and in process review consisting of a visual examination by an AWS Certified Welding Inspector of all welded components to evaluate their conformance with the applicable welding code requirements. We have reviewed the scope of work to ensure that it meets or exceeds the customer contractual requirements.

During the examination of all welded components it was found that all parts were in compliance with the specified requirements of AWS D1.1 and conformed to the customer project specifications. Please refer to the attached signed inspection sheet for individual piece marks and any relevant notes.

Respectfully submitted,

Lockport Steel Fabricators, LLC.

3051 South State St.

Lockport, Illinois 60441

See Attached: Weld Inspection form and Photos

Lockport Steel Fabricators, LLC • Binzel Industries, LLC • Bending Specialists, LLC • The Wil-Lan Company



ALL WELDS INSPECTED TO AWS D1.1 / ASME SECTION IX

Project		LSF SOW		Date:	
Middletown/ 131647		15639		5/21/2014	
Dwg #	Piece Mark	Qty.	Code or Specification	Type of Material	
15639-1	AB1		AWS D1.1	A500 GR b/c	
Weld Procedure			Base Metal	Filler Metal	
			A500 GR b/c	115k	
Location			Foreman Signature		
High bay			Welder Signatures		
Additional Welders Sign Back					

PICTURES MUST BE TAKEN AT EACH HOLD POINT WITH SO# AND PC-MARK VISIBLE IN PHOTO

INSPECTION STEPS	INSPECTOR INITIALS	REMARKS
INSPECT ALL MATERIAL FOR PROPERLY GROUND WELD BEVELS	MY	QC OK
HOLD POINT UNTIL INSPECTION IS COMPLETE	MY	QC OK
REPAIR IF NEEDED		
INSPECT REPAIRS		
INSPECT FIT UP PER DWG AND PROPER TACK WELD OF JOINTS	MY	QC OK
HOLD POINT UNTIL INSPECTION IS COMPLETE	MY	QC OK
REPAIR IF NEEDED		
INSPECT REPAIRS		
VISUAL INSPECTION OF ROOT WELDING AND BACK GOUGING BEFORE WELDING BACK SIDE	GW	CWI OK <i>Mark D. High</i> CAWI 14090664
HOLD POINT UNTIL INSPECTION IS COMPLETE	JW/MY	QC OK
REPAIR IF NEEDED		
INSPECT REPAIRS		
VISUAL INSPECTION OF FINAL WELDS	JW/MY	QC OK
HOLD POINT UNTIL INSPECTION IS COMPLETE	JW/MY	QC OK
REPAIR IF NEEDED		
INSPECT REPAIRS		
WELD INSPECTION FORM MUST BE SIGNED BY WELDER, FOREMAN, QA AND CWI		

ADDITIONAL NOTES:

QA SIGNATURE *Mark D. High*

5/21/14
DATE

CWI SIGNATURE *Mark D. High*
LEVEL ☒ CAWI
☐ CWI
☐ SCWI
5/21/14
DATE



WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WS-9
 Name David Stone Rev. 0 Date February 18, 2013
 Welding Procedure Specification No. WJ-105

Variables	Record Actual Values Used In Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, item (1)]	FCAW	FCAW
Electrode (single or multiple) [Table 4.12, item (7)]	Single	Single
Current/Polarity	DCSP	
Position [Table 4.12, item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, item (6)]	YES	With Backing
Material/Spec. Base Metal	A-36 to A-58	
Thickness (Plate)	3/8" Plate	1/8" thru 5/32"
Groove Fillet	N/A	1/8" thru Unlimited
Thickness (Pipe/tube)	N/A	1/8" thru 5/32"
Groove Fillet	N/A	1/8" thru Unlimited
Diameter (Pipe)	N/A	24" OD and Over
Groove Fillet	N/A	24" OD and Over
Fillet Metal [Table 4.12]	AS.20	AS.20 and AS.29
Spec. No. Class	E71T-1	
F-No. [Table 4.12, item (2)]	None Assigned	
Gas/Flux Type [Table 4.12]	ArCO ₂ 75/25	Fillet Dihedral 30° thru Unlimited
Other	...	

VISUAL INSPECTION (4.2.1)			
Acceptable YES or NO YES			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
...
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	...	Fillet Size	...
Fracture Test Root Penetration	...	Macroetch	...
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	...	Test Number	...
Organization	...	Date	...

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-9 - 39	Acceptable		
Interpreted by	Don Dewich	Level II	Test Number	CTS Job No. 23184	
Organization	Callumet Testing Services		Date	May 2, 2014	

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M: 2010, Structural Welding Code - Steel.

Manufacturer or Contractor Lockport Steel Fabricators Authorized By David Stone Date May 2, 2014

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WS-N
 Name Garret Magana
 Welding Procedure Specification No. PC-105 Rev 0 Date February 18, 2014

Variables	Record Actual Values Used In Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCW	FCW
Electrode (single or multiple) [Table 4.12, Item (7)]	Single	Single
Current/Polarity	DCSP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Up/In	Up/In
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-36 to A-56	
Base Metal		
Thickness (Plate)	3/8" Plate	1/8" thru 0.750"
Groove	N/A	1/8" thru Unlimited
Fillet		
Thickness (Pipe/Tube)	N/A	1/8" thru 0.750"
Groove	N/A	1/8" thru Unlimited
Fillet		
Diameter (Pipe)	N/A	24" OD and Over
Groove	N/A	24" OD and Over
Fillet		
Fillet Metal [Table 4.12]	A5.20	A5.20 and A5.29
Spec. No.	EN 7-1	
Class	None Assigned	
F-No. [Table 4.12, Item (2)]	None Assigned	
Gas/Flex Type [Table 4.12]	Argon, 75/25	Fillet Diameter: 30" and
Other	---	Unlimited

VISUAL INSPECTION (4.9.1)			
Acceptable YES or NO YES			
Guided Bend Test Results (4.31.6)			
Type	Result	Type	Result
---	---	---	---
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Fillet Size	---
Fracture Test Root Penetration	---	Macroetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-N - 30	Acceptable	Film marked as "WS-4"	---	---	---
Interpreted by	Don Devich	Level II	Test Number	CTS Job No. 23184	
Organization	Caumet Testing Services		Date	May 2, 2014	

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M: 2010, Structural Welding Code - Steel.

Manufacturer or Contractor Lockport Steel Fabricators Authorized By William J. R. [Signature]
 Date May 2, 2014

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WS-T
 Name Jose Cruz
 Welding Procedure Specification No. FC-105 Rev 0 Date February 18, 2013

Variables	Record Actual Values Used in Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCAW	FCAW
Electrode (single or multiple) [Table 4.12, Item(7)]	Single	Single
Current/Polarity	DCEP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-36 to A-36	
Base Metal		
Thickness: (Plate)		
Groove	3/8" Plate	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Thickness: (Pipe/tube)		
Groove	N/A	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Diameter: (Pipe)		
Groove	N/A	24" OD and Over
Fillet	N/A	24" OD and Over
Fillet Metal [Table 4.12]	A5.20	A5.20 and A5.29
Spec. No.	E71T-1	
Class	None Assigned	
F.No. [Table 4.12, Item (2)]	Ar/CO ₂ 75/25	Fillet Dihedrals 30° thru
Gas/Flux Type (Table 4.12)	---	Unlimited
Other		

VISUAL INSPECTION (4.9.1)			
Acceptable YES or NO YES			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
---	---	---	---
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Fillet Size	---
Fracture Test Root Penetration	---	Macroetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-T - 3G	Acceptable		---	---	
---	---		---	---	

Interpreted by Don Devich Level II Test Number CTS Job No. 21099
 Organization Calumet Testing Services Date April 2, 2013

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M, (2010) Structural Welding Code - Steel.



James G. Whittaker
 CWI 08040341
 QC1 EXP. 4/1/2015

Manufacturer or Contractor Lockport Steel Fabricators

Authorized By _____
 Date April 2, 2013

Form N-4

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WS-0
 Name Michael Collins Date February 18, 2013
 Welding Procedure Specification No. FC-100 Rev 0

Variables	Record Actual Values Used In Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCAW	FCAW
Electrode [single or multiple] (Table 4.12, Item (7))	Single	Single
Current/Polarity	DCEP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-50 to A-508	
Base Metal		
Thickness: (Plate)		
Groove	3/8" Plate	1/8" thru 0.750"
Filet	N/A	1/8" thru Unlimited
Thickness: (Pipe/tube)		
Groove	N/A	1/8" thru 0.750"
Filet	N/A	1/8" thru Unlimited
Diameter: (Pipe)		
Groove	N/A	24" OD and Over
Filet	N/A	24" OD and Over
Filler Metal [Table 4.12]		
Spec. No.	A5.20	A5.20 and A5.22
Class	E71T-1	
F-No. [Table 4.12, Item (2)]	None Assigned	
Gas/Flux Type [Table 4.12]	Ar/CO ₂ 75/25	Filler Diameter 30" thru Unlimited
Other	---	

VISUAL INSPECTION (4.0.1)			
Acceptable YES or NO <u>YES</u>			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
---	---	---	---
Pillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Filet Size	---
Fracture Test Root Penetration	---	Microetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.3)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-0 - 3G	Acceptable		---	---	
Interpreted by	Don Davich	Level II	Test Number	CTS Job No. 23184	
Organization	Calumet Testing Services		Date	May 2, 2014	

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M: 2010, Structural Welding Code - Steel.

Manufacturer or Contractor Lockport Steel Fabricators Authorized By [Signature] Date May 2, 2014

Form N-4

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WS-JM
 Name Jose Mosqueda Rev 0 Date February 18, 2013
 Welding Procedure Specification No. FC-105

Variables	Record Actual Values Used In Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCAW	FCAW
Electrode (single or multiple) [Table 4.12, Item (7)]	Single	Single
Current/Polarity	DCEP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-36 to A-36	
Base Metal		
Thickness: (Plate)		
Groove	3/8" Plate	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Thickness: (Pipe/tube)		
Groove	N/A	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Diameter (Pipe)		
Groove	N/A	24" OD and Over
Fillet	N/A	24" OD and Over
Filler Metal [Table 4.12]		
Spec. No.	A5.20	A5.20 and A5.29
Class	E71T-1	
F-No [Table 4.12, Item (2)]	None Assigned	
Gas/Flux Type [Table 4.12]	Ar/CO ₂ 75/25	Fillet Dihedrals 30° thru Unlimited
Other	---	

VISUAL INSPECTION (4.9.1)			
Acceptable YES or NO YES			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
---	---	---	---
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Fillet Size	---
Fracture Test Root Penetration	---	Macroetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-JM - 3G	Acceptable		---	---	
			---	---	
Interpreted by	Don Devich	Level II	Test Number	CTS Job No. 21099	
Organization	Calumet Testing Services		Date	April 2, 2013	

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M, (2010) Structural Welding Code - Steel.

Manufacturer or Contractor Lockport Steel Fabricators

Authorized By James G. Whitaker
 Date April 2, 2013



James G. Whitaker
 CWI 06040341
 QC1 EXP. 4/1/2015

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Welder Constant Voltage Identification No. WYS-E
 Name Lupe Martinez Rev 0 Date February 18, 2013
 Welding Procedure Specification No. FC-105

Variables	Record Actual Values Used in Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCAW	FCAW
Electrode (single or multiple) [Table 4.12, Item (7)]	Single	Single
Current/Polarity	DCEP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-36 to A-36	
Base Metal		
Thickness: (Plate)		
Groove	3/8" Plate	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Thickness: (Pipe/tube)		
Groove	N/A	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Diameter (Pipe)		
Groove	N/A	24" OD and Over
Fillet	N/A	24" OD and Over
Filler Metal [Table 4.12]		
Spec. No	A5.20	A5.20 and A5.29
Class	E71T-1	
F.No [Table 4.12, Item (2)]	None Assigned	
Gas/Flux Type [Table 4.12]	Ar/CO ₂ 75/25	Fillet Dihedrals 30° thru
Other	...	Unlimited

VISUAL INSPECTION (4.9.1)			
Acceptable YES or NO <u>YES</u>			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
---	---	---	---
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Fillet Size	---
Fracture Test Root Penetration	---	Macroetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WYS-E - 3G	Acceptable		---	---	
Interpreted by <u>Don Devich</u> Level II		Test Number <u>CTS Job No. 21099</u>			
Organization <u>Calumet Testing Services</u>		Date <u>April 2, 2013</u>			

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M, (2010) *Structural Welding Code - Steel*.

Manufacturer or Contractor Lockport Steel Fabricators

Authorized By James G. Whitaker
 Date April 2, 2013



WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD


Type of Welder Constant Voltage Identification No. WS-Q
 Name Martin Juarez Rev 0 Date February 18, 2013
 Welding Procedure Specification No. FC-105

Variables	Record Actual Values Used In Qualifications	QUALIFICATION RANGE
Process/Type [Table 4.12, Item (1)]	FCAW	FCAW
Electrode (single or multiple) [Table 4.12, Item (7)]	Single	Single
Current/Polarity	DCEP	
Position [Table 4.12, Item (4)]	3G	1G, 2G, 3G, 1F, 2F and 3F
Weld Progression [Table 4.12, Item (5)]	Uphill	Uphill
Backing (YES or NO) [Table 4.12, Item (6)]	YES	With Backing
Material/Spec.	A-36 to A-36	
Base Metal		
Thickness: (Plate)		
Groove	3/8" Plate	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Thickness: (Pipe/tube)		
Groove	N/A	1/8" thru 0.750"
Fillet	N/A	1/8" thru Unlimited
Diameter (Pipe)		
Groove	N/A	24" OD and Over
Fillet	N/A	24" OD and Over
Filler Metal [Table 4.12]		
Spec. No.	A5.20	A5.20 and A5.29
Class	E71T-1	
F-No. [Table 4.12, Item (2)]	None Assigned	
Gas/Flux Type [Table 4.12]	Ar/CO ₂ 75/25	Fillet Dinedrals 30" thru
Other	---	Unlimited

VISUAL INSPECTION (4.9.1)			
Acceptable YES or NO YES			
Guided Bend Test Results (4.31.5)			
Type	Result	Type	Result
---	---	---	---
Fillet Test Results (4.31.2.3 and 4.31.4.1)			
Appearance	---	Fillet Size	---
Fracture Test Root Penetration	---	Macroetch	---
(Describe the location, nature, and size of any crack or tearing of the specimen.)			
Inspected by	---	Test Number	---
Organization	---	Date	---

RADIOGRAPHIC TEST RESULTS (4.31.3.2)					
Film Identification Number	Results	Remarks	Film Identification Number	Results	Remarks
WS-Q - 3G	Acceptable		---	---	
			---	---	
Interpreted by	Don Devich	Level II	Test Number	CTS Job No. 21099	
Organization	Calumet Testing Services		Date	April 2, 2013	



We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in conformance with the requirements of Clause 4 of AWS D1.1/D1.1M, (2010) Structural Welding Code - Steel


James G. Whitaker
 CWI 08040341
 QC1 EXP. 4/1/2015

Manufacturer or Contractor Lockport Steel Fabricators

Authorized By _____
 Date April 2, 2013

Form N-4



6.1.5 MATERIAL TEST REPORT (MTR)

- 824-101 - Rev C

Remarks:

Made and Milled in the U.S.A.
This report is for the owner's use only and is not to be used for any other purpose without the written consent of the manufacturer.
Processes: No Weld Repair

Maruchil Leavitt Pipe & Tube, LLC

We hereby certify that the material described herein conforms fully to the specification.

ITEM	DESCRIPTION	QUANTITY	TEST RESULTS	REMARKS
1	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
2	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
3	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
4	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
5	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
6	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
7	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
8	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
9	ASTM A500 GR. B 10" O.D. 10' L	10	100%	
10	ASTM A500 GR. B 10" O.D. 10' L	10	100%	

SR. No. SHR0002011
Destination LEBOWICH BROS. ROCKFORD
Supplier



MATERIAL TEST REPORT
ORIGINAL

WCC No. MTR0002011
Date 12/28/2011

MARUCHIL LEAVITT PIPE & TUBE, LLC
1111 W. 115th St
Chicago, IL 60643

TEL: (773) 236-7100 FAX: (773) 236-7101

SSAB

Test Certificate

770 817 5223 Redwood, Muskegon, IA 5786-3912

1-800-621-8888

Customer:
LEONOVIC BROTHERS
2116 PARKWAY STREET
ROCKFORD
IL 61102

Contract P.O. No. 130750 - 4
Product Description: ASMA A572-2012A501 27AT09 50MMX5113
SHE Order No.: 410611101
Ship Date: 20 Dec 12
Cert Date: 30 Dec 12
1 Page 1 of 1

Size: 2.000 X 96.00 X 240.0 (IN)

Hardness		Tensile		Charpy Impact Tests	
Item	Place	Tested	YS	UTS	EA Energy
Id	Id	Thickness	1/2 IN	1/2 IN	5/16 IN
A572-16	COB	100 (0.0000)	59	81	11
A572-16	COB	100 (0.0000)	59	81	11
B572-16	A12	100 (0.0000)	59	81	11
B572-16	A13	100 (0.0000)	59	81	11

Heat		Chemical Analysis		Tensile	
Id	Id	C	Mn	P	S
A572-16	COB	0.16	0.24	0.013	0.01
B572-16	A12	0.16	0.24	0.013	0.01
B572-16	A13	0.16	0.24	0.013	0.01

REMARKS: IS NOT A METALLURGICAL CERTIFICATE OF THE STEEL AND NO VARIATION AND INFORMATION ABOUT
CERTAIN THE MANUFACTURE OF THIS PRODUCT
BUT TO ASSURE THE INSPECTION INFORMATION
AND TESTING AND INFORMATION TO THE USER
PROTECTED BY PATENT

Copy Part 1
WE HEREBY CERTIFY THAT THE MATERIAL WAS
FURNISHED TO THE APPLICANT IN ACCORDANCE
WITH THE REQUIREMENTS OF THE APPLICANT'S SPECIFICATION
3 H. WONG

FLUOR
"Nature" no. 93

SHIP TO: RANGER STEEL (RSL)
SAND SPRINGS RAIL RD
1650 S 81ST ST
SAND SPRINGS, OK 74063

Alloy No.	C	Mn	P	S	Si	Cu	Ni	Cr	Mo	Alloy	V	Nb	Ti	N	Ca	B	Sr	CeO	PbM
4500388-01	0.18	1.38	0.025	0.004	0.03	0.14	0.05	0.08	0.01	0.037	0.067	0.045	0.002	0.0177	0.0017	0.0030	0.008	0.43	0.25
4500388-02	0.18	1.44	0.029	0.005	0.03	0.16	0.05	0.10	0.01	0.035	0.074	0.046	0.002	0.0145	0.0024	0.0030	0.006	0.44	0.25

Tensile Test										Charpy Impacts						
Alloy No.	Plates	Trans.	Dir.	Yield	Elongation	% in g	Dir.	1 sheet	2 sheets	3 sheets	1 sheet	2 sheets	3 sheets	Size	Temp	Atm.
4500388-02	5	39.20	T	68,600	85,300	27.1	H-L	134.5	71.3	134.6	113.5	10mm	-20	15		
450388-03	6	39.20	T	68,600	85,300	27.1	H-L	71.8	85.3	124.9	94.0	10mm	-20	15		
4500388-02	1	6.53	T	67,200	85,100	43.6	H-L	134.9	132.7	147.4	138.3	10mm	-20	15		

2000

[illegible]

T. A. Campbell, Metallurgical

6259/NC144361 P16

6.1.6 FABRICATOR NDE INSPECTION

From: John Woolley <jwoolley@pjfweb.com>
Sent: Friday, December 19, 2014 2:52 PM
To: Keith_Stackhouse
Cc: James (Vendor) Donahue; Jason (Vendor) D'Amico; Jerry (Contractor) Bruno; SGS MI; lccmods; pjfmod pjfmod
Subject: Re: Middletown 1 - 825983 - project #37513-1570 fab CWI

Keith,

As long as the parts are built as specified and the CWI passed, I have no issue with this.

Thanks,

John J. Woolley, E.I.
Structural Designer
Main: 614.221.6679 ext. 2164
Direct: 614.448.4164
E-mail: jwoolley@pjfweb.com



>>> Keith_Stackhouse <keith_stackhouse@lcc.com> 12/19/2014 2:41 PM >>>

Hello John,

As per our conversation,

The fabricator did not collect any photos of the fabrication process nor perform NDE of the shop weld. Our CWI performed NDE(MT) of the fabricated anchor brackets while performing his CWI inspection.


Could review the CWI/NDE report and approve of the fabricated parts in lieu of not having photo documentation of the fabrication process?

Thanks,

Keith A. Stackhouse
Structural Construction Manager

6.1.7 NDE REPORT OF MONOPOLE BASE PLATE

See Section 6.2.4 Contractor's Certified Weld Inspection.



6.1.8 PACKING SLIPS



Purchase Order

PO Number
412547

LCC Deployment Services, Inc.
7900 Westpark Drive, Suite A300
McLean, VA 22102

Ship To: 90 Industrial Park Rd
Middletown, CT 06457

Vendor: Lockport Steel Fabricators, LLC
3051 S. State Street
P.O. Box 248
Lockport, IL 60441

Bill To: LCC Deployment Services, Inc.
7900 Westpark Drive, Suite A300
McLean, VA 22102

PAYMENT TERMS Net 30		FOB	DATE OF ORDER 04/04/2014		FREIGHT TERMS Prepaid	
DATE EXPECTED 04/04/2014			REFERENCE 131647			
ITEM	DESCRIPTION	QUANTITY	U.O.M.	UNIT PRICE	AMOUNT	
A-D-Subcontractor-Eq upment	FB - 1-1/4" x 8-1/2" x 35'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65 Ready 3-4 weeks	4	Each			
A-D-Subcontractor-Eq upment	FB - 1" x 6-1/2" x 35'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 1" x 6-1/2" x 40'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 3/4" x 4" x 20'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 3/4" x 4" x 5'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 1" x 4-1/2" x 15'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 1" x 6" x 35'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	FB - 1" x 4-1/2" x 35'-0" cut to size, drilled, fabbed, and HDG per provided sketches A572-65	3	Each			
A-D-Subcontractor-Eq upment	HSS - 6 x 6 x 1/2" x 4'-2" cut to size, fabbed, and HDG per provided sketches A500-42 - AB/HSS1	6	Each			
A-D-Subcontractor-Eq upment	PL - 1-1/4" x 43-3/4" x 8'-0" cut to size fabbed, and HDG per provided sketches A572-65 - AB1	6	Each			
A-D-Subcontractor-Eq upment	PL - 1-1/4" x 8" x 4'-2" cut to size, fabbed, and HDG per provided sketches A572-65 - AB1-Vent	6	Each			
A-D-Subcontractor-Eq upment	PL - 1-1/4" x 8" x 6'-3" cut to size, fabbed, and HDG per provided sketches A572-65 - AB1-Cap	6	Each			



Purchase Order

PO Number
412547

LCC Deployment Services, Inc.
7900 Westpark Drive, Suite A300
McLean, VA 22102

Ship To: 90 Industrial Park Rd
Middletown, CT 06457

Vendor: Lockport Steel Fabricators, LLC
3051 S. State Street
P.O. Box 248
Lockport, IL 60441

Bill To: LCC Deployment Services, Inc.
7900 Westpark Drive, Suite A300
McLean, VA 22102

A-D-Subcontractor-Equipment	PL - 1-1/4" x 8" x 4'-9" cut to size, fabbed, and HDG per provided sketches A572-65 - P1	6	Each
A-D-Subcontractor-Equipment	PL - 1-1/4" x 9" x 1'-9" cut to size, fabbed, and HDG per provided sketches A572-65	6	Each
A-D-Subcontractor-Equipment	PL - 1-1/4" x 8" x 1'-9" cut to size, fabbed, and HDG per provided sketches A572-65 - P2	6	Each
A-D-Subcontractor-Equipment	PL - 2" x 8" x 8" cut to size, fabbed, and HDG per provided sketches A572-50 - WP1	12	Each

SUPPLIER INSTRUCTIONS

1. Invoice must reference Purchase Order Number listed above or supplier will experience payment delays.
2. Invoice should be emailed to: AP_TEAM@lcc.com
3. Process order with the above shipping method, terms, prices, and specifications.
4. Please notify LCC's contact person immediately if you are unable to ship on specified dates. Upon acceptance of this purchase order, seller agrees to adhere to LCC terms and conditions located at <http://www.lcc.com/index.php/en/purchase-agreement-conditions>, as amended from time to time, which are incorporated herein by this reference, with the same force and effect as if they were given in full text.

LCC APPROVAL

Procurement Dept.
LCC Authorized Agent

04/04/2014
Date

EAST COAST STEEL INC.

317 SALINA ROAD
SEWELL, NJ 08080
856-582-6776
FAX 856-582-0288

*MIDDLETOWN
131647*

PACKING SLIP

Date	Invoice #
4/7/2014	153247

Bill To

LCC DEPLOYMENT SERVICES, INC.
7900 WESTPARK DRIVE, SUITE A300
MCLEAN, VA 22102

Ship To

2242 OLD MARLTON PIKE
MARLTON, NJ. 08053
856-810-1658
SEND MTRS WITH ALL ORDERS

P.O. NUMBER	TERMS	DUE DATE	REP	Ship VIA	FOB
412550	N30	5/7/2014	CD	PICKUP	ECS

Qty	Description
6 ✓	1-1/2" HR PLATE 14-1/4" OD X 12-3/4" ID NJ Sales Tax <i>P/U on 4-9-10 By Tom M PO # 412550 for site MIDDLETOWN-131647 6 PCW</i>

TERMS & CONDITIONS:

Random lengths are estimates only, averages to be paid by customer.
Shipping weights calculated based on material theoretical weights.
ECS must be notified within ten days of any discrepancies.
VISIT US AT WWW.EASTCOASTSTEEL.NET

Re-Steel Supply Co., Inc. 2000 Eddystone Industrial Park Eddystone, PA 19022 Phone: (610)876-9215 FAX: (610)876-9279				JOB NUMBER S4549	RELEASE NUMBER 1	MFG DELIVERY DATE 8/14/2014	PAGE 1 of 1											
MATERIAL TYPE Rebar, Grade 60, Black				DRAWING ID EDDY		DESCRIPTION PO# 413317 MIDDLETOWN-1												
MARK EDDY				CUSTOMER LCC DEPLOYMENT SERVICES		BY MDO												
Item	Qty	Size	Length	Mark	Shape	Lbs	A	B	C	D	E	F/R	G	H	J	K	O	BC

CPU
 CONTACT RICH TASCHEK 609-685-1655
 \$575.00
 RM

CPU

1	30	9	4-06			459												0
	30					459												
2	48	0	11-00	500	F1	551	0-08	2-08	2-08	2-06	2-06		0-06					L06
	48					551												

Total Weight: 1,010 Lbs

Longest Length: 11-00

WEIGHT SUMMARY

TOTAL				STRAIGHT			LIGHT BENDING			HEAVY BENDING		
SIZE	ITEMS	PIECES	LBS	ITEMS	PIECES	LBS	ITEMS	PIECES	LBS	ITEMS	PIECES	LBS
Rebar, Grade 60, Black												
5	1	48	551	0	0	0	1	48	551	0	0	0
9	1	30	459	1	30	459	0	0	0	0	0	0
	2	78	1010	1	30	459	1	48	551	0	0	0

Total Weight: 1,010 Lbs

Longest Length: 11-00

**PO# 413317 FOR
 MIDDLETOWN-1 131647
 P/U 8-14-14**

020366

CONSTRUCTION

6.2.1 CONSTRUCTION INSPECTIONS



LCC Deployment Services Inc.
2242 Old Marlon Pike, Marlon, NJ 08053
856-810-1658 (Ph) 856-810-1659 (Fax)

To: Crown Castle
Subject: Construction inspection
Site: **Middletown 1 - 825983**

December 10, 2014

Please be advised that all work was completed per drawings dated **09/17/2013 & 08/14/2013** by **Paul J. Ford and Company**, in accordance with industry standards and contract documents including modification drawings and specifications, state and local regulations, OSHA, and engineering standards. On-site cold galvanizing was applied in accordance with Crown ENG-BUL-10149.






Please let me know if you have any questions.

Thank you,

A handwritten signature in black ink that reads "Keith A. Stackhouse".

Keith A. Stackhouse
Structural Construction Manager
LCC Deployment Services

6.2.2 POST INSTALLED MICROPILE VERIFICATION



6.2.3 BASE PLATE GROUT VERIFICATION



6.2.4 CONTRACTOR'S CERTIFIED WELD INSPECTION



Applied Testing Group, LLC

Quality Nondestructive Testing Solutions

11017 Mt. Channon Rd., NW
Huntsville, AL 35810

Phone: (256) 425-8975
daniel.iron11@att.net

December 09, 2014

Mr. Keith Stackhouse
LCC Deployment Services, Inc.
2500 Sylon Boulevard
Hainesport, New Jersey 08036

Subject: ATG Project No. 074-14, Final Examination Report, Monopole Reinforcement and Retrofit Project, Middletown_1, BU# 825983, 90 Industrial Park Road, Middletown, Connecticut 06457

Dear Mr. Stackhouse:

We are pleased to submit two copies of our Final Examination Report for the above referenced project. These services were provided in accordance with our Master Subcontract Agreement dated June 20, 2014. We proceeded with our services based on both your purchase order and email authorization.

SCOPE OF SERVICES

We have reviewed or observed the pre, during, and post welding operations, and accomplished a 100% ultrasonic (UT), 100% magnetic particle, (MT), and 100% visual (VT) examination of the base plate-to-pole shaft circumferential weld, a 100% VT and 50% MT examination of the six new anchor bracket assembly welds, a 100% VT and 50% MT of the six anchor bracket base plate welds, a 100% VT and 50% MT of six fabricated anchor bracket tube-to-plate welds, and a 100% VT and 100% MT of the anchor bracket-to-tower shaft welded connections, to evaluate their conformance with the applicable code requirements, project plans, and specifications.

The following services have not been provided by our firm: surveying for line and grade, cost estimates, review of design and contract documents, tests of material other than structural steel, and professional services not discussed herein.

WELDING, VISUAL MAGNETIC PARTICLE, AND ULTRASONIC OBSERVATIONS

AWS/Certified Welding Inspector and NDE II/III Technician personnel from our office reviewed or observed the pre, during, and post welding operations. We also accomplished a 100% ultrasonic (UT), 100% magnetic particle, (MT), and 100% visual (VT) examination of the base plate-to-pole shaft circumferential weld, a 100% VT and 50% MT examination of the six new anchor bracket assembly welds, a 100% VT and 50% MT of the six anchor bracket base plate welds, a 100% VT and 50% MT of six fabricated anchor bracket tube-to-plate welds, and a 100% VT and 100% MT of the anchor bracket-to-tower shaft welded connections, at the site between September 28, 2014 and December 06, 2014. The plans used were those prepared by Paul J. Ford, Inc., dated August 14, 2013.

"Exceeding Client Quality Expectations Every Day"

Nondestructive Testing • Physical Testing • Construction Monitoring • QA/QC Consulting • Project Management

WELDING, VISUAL, MAGNETIC PARTICLE, AND ULTRASONIC OBSERVATION RESULTS

The pre, during, and post welding operations, the UT, MT, and VT examinations of the base plate-to-pole shaft circumferential weld, the VT and MT examination of the six new anchor bracket assembly welds, the VT and MT of the six new anchor bracket base plate welds, the VT and MT of six fabricated anchor bracket tube-to-plate welds, and the VT and MT of the anchor bracket-to-tower shaft welded connections, were in conformance with the applicable requirements delineated in ANSI/AWS D 1.1:2010-*Structural Steel Code*, and the project plans and specifications, as we understand them. Refer to the appended Visual Observation Report, Welder Certifications, Ultrasonic Calibration Report, Ultrasonic Testing of Welds Report, Magnetic Particle Observation Report, Welding Procedure Specifications, CWI/NDE Certifications, and supporting photographs for particulars.

Discrepancies noted between the plans and specifications or code requirements, and the as-built construction observed in the conduct of the welding and structural steel observations were brought to the attention of the contractor. According to our records, all of the noted discrepancies have been corrected in the field in accordance with the project plans and specifications.

We have endeavored to complete the services identified herein in a manner consistent with that level of care and skill ordinarily exercised by members of the profession currently practicing in the same locality and under similar conditions as this project. No other representation, express or implied, is included or intended, and no warranty or guarantee is included or intended in this agreement, or any report, opinion, document, or other instrument of service.

We are pleased to be of service to you on this project. If you have any questions concerning this report, do not hesitate to contact either of the undersigned.

Very truly yours,

APPLIED TESTING GROUP, LLC.

L. John Harper, CWI/NDE Level II
Senior Staff Technologist

Daniel Irons
Daniel Irons, NDE Level III
Principal



Appended: Visual Observation Reports (1)
Magnetic Particle Observation Report (1)
Ultrasonic Calibration Reports (1)
Ultrasonic Testing of Welds Reports (1)
Welding Procedures (2)
Welder Certification (1)
CWI/NDE Certifications (2)
Photographs (42)

"Exceeding Client Quality Expectations Every Day"

Nondestructive Testing • Physical Testing • Construction Monitoring • OAS/C Consulting • Project Management



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

MAGNETIC-PARTICLE EXAMINATION REPORT

Client: LCC Deployment Services, Inc. **Project:** Middletown 1 **ATG No:** 074-14
Location: 90 Industrial Park Road, Middletown, CT **Area:** Various Welds (see below) **BU/Site#:** 825983

WELD LOCATION AND IDENTIFICATION SKETCH

Component/Weld Identification	Area Examined		Interpretation		Repairs		Remarks
	Entire	Specific	Accept	Reject	Accept	Reject	
Six new anchor bracket assembly welds - 50%		X	X		N/A	N/A	ACCEPTABLE
One base plate circumferential weld - 100% (all available)	X		X		N/A	N/A	ACCEPTABLE
Six new bearing plate welds - 50%		X	X		N/A	N/A	ACCEPTABLE
Six fabricated anchor bracket tube-to-plate welds - 100%	X		X		N/A	N/A	ACCEPTABLE
Six new anchor bracket-to-tower welds - 100%	X		X		N/A	N/A	ACCEPTABLE

PRE-EXAMINATION:

Surface Preparation: Wire Brush

EQUIPMENT:

Instrument Maker: Parker Research Corp. Model: QA-400 Serial No: 13018
Powder Manufacturer: Parker Research Corp. Description: RP6 Red Powder Batch No: 13209

METHOD OF INSPECTION:

☒ Dry ☐ Wet ☒ Visible ☐ Fluorescent

How Media Applied: Manual Dusting, Magnetic Powder Blower

☐ Residual ☒ Continuous ☐ True-Continuous
☐ AC ☒ DC ☐ Half-Wave
☐ Prods ☒ Yoke ☐ Cable Wrap ☐ Other: _____

Direction for Field: ☒ Longitudinal ☐ Circular ☐ Other: _____

Strength of Field: Verified with pie gauge, varying intensity

POST EXAMINATION:

Demagnetizing Technique (if required): N/A

Cleaning (if required): Wipe Coating Method: Manual, CRC Zinc

We, the undersigned, certify that the statements in this record are correct, and that the test welds were prepared and tested in accordance with the requirements of ANSI/AWS D1.1 2010.

Inspector / Level: L. John Harper, CWENDE Level II Date: 11/13/2014

Reviewed by: Daniel Irons, NDE Level III Date: 11/13/2014

NOTICE: THIS EXAMINATION REPORT REFLECTS THE ACTUAL NDE PROCEDURE THAT WAS CONDUCTED BY APPLIED TESTING GROUP, LLC PERSONNEL. SUBMISSION OF THIS REPORT IS FOR INFORMATIONAL PURPOSES AND DOES NOT REFLECT ANY GUARANTEE OF THE PART, INSPECTION PROCEDURE, OR STANDARDS AND IS SUBJECT TO THE LIMITATIONS OF EACH TEST METHOD.



ULTRASONIC CALIBRATION REPORT

Client: LCC Deployment Services, Inc.				Project: Middletown_I		BU#: 825983	
Location/Area: 90 Industrial Park Road, Middletown, CT				Component(s): Tower-to-Base Plate Weld			
Time In: 11:45 a.m.		Time Out: 3:45 p.m.		Job No.: ATG-074-14		PJF Reference #: 37513-1570	
ITEM:	<input checked="" type="checkbox"/> Weld(s)	<input type="checkbox"/> Structural	<input type="checkbox"/> Casting(s)	<input type="checkbox"/> Pipe(s)	<input checked="" type="checkbox"/> Plate(s)		
	<input type="checkbox"/> Machinery	<input type="checkbox"/> Machined Part	<input checked="" type="checkbox"/> Other: Tower-to-Base Plate Weld				
Material:	Size	No. of Pieces	Base Metal	Process/Filler Metal	Weld Condition:		
Carbon Steel	0.438"	(1)	A572 Gr. 65	E 8018	<input checked="" type="checkbox"/> As Welded <input type="checkbox"/> Ground		
Acceptance Standard: ANSIAWS D1.1, 2010 Edition				Procedure: AWS-UT-1, Rev. 1			
Type of Inspection Method	<input checked="" type="checkbox"/> Soundness	<input type="checkbox"/> Thickness	UT Equipment Name/Model/Serial No.: KrautKramer Branson / USK-7 / SER# 27276-3260				
	<input checked="" type="checkbox"/> Angle Beam	<input type="checkbox"/> Bond	Straight Beam: Transducer: GE Gamma RPH Size: .500" Diameter Frequency: 2.25 MHz Serial No. 02213D		Angle Beam: Transducer: GE Gamma Size: .375" Diameter Frequency: 2.25 MHz Serial No. 00P1CV		
	<input type="checkbox"/> Other:		Transducer Type: <input checked="" type="checkbox"/> Single <input type="checkbox"/> Dual <input type="checkbox"/> Delay		Wedge Angle(s): <input checked="" type="checkbox"/> 60 Degree S/N W-300 <input checked="" type="checkbox"/> 70 Degree S/N W-223		
Reference Block: <input checked="" type="checkbox"/> DSC <input type="checkbox"/> IIW <input type="checkbox"/> Other:	Reference Block No.: 97-8116	Material: Carbon Steel	Calibration Block Type: DSC Diameter: N/A	Calibration Block No.: 97-8116	Material: C/S - 1.0"		
Screen Size: <input type="checkbox"/> 2.5" <input checked="" type="checkbox"/> 5" <input type="checkbox"/> 10" <input type="checkbox"/> Other:	Reference Gain: 42.0 dB - 60 Degree 46.0 dB - 70 Degree	Scanning Gain: <input type="checkbox"/> +6dB <input checked="" type="checkbox"/> Other: 14dB	Initial Calibration Time: 11:45 a.m.	Calibration Recchecks: 1) 3:45 pm 2) 3) 4)	Couplant: Ultragel II, Batch # 25-004/10125E		
EXAMINATION SUMMARY: Acceptable. See "notes" on UTR-001 for details.							
Examined By: Daniel Irons, Level III <i>D. Irons</i>			Date: November 01, 2014				
Reviewed By: L.J. Harper, CWI/Level II <i>LJH</i>			Date: November 01, 2014				

Cal. Sheet No. : UTC - 001
Indication Report No(s). : UTR - 001



REPORT OF ULTRASONIC TESTING OF WELDS

Client: LCC Deployment Services, Inc.	Project: Middletown_1	Job No.: ATG-075-14	BU#: 825983
Location: 90 Industrial Park Road, Middletown, CT	Area: Tower-to-Base Plate Weld	Report No: UTR-001	

WELD IDENTIFICATION:
MATERIAL THICKNESS:
WELD JOINT AWS:
WELDING PROCESS:
QUALITY REQUIREMENTS
REMARKS:
NOTES:

Full Penetration Tower-to-Base Plate Circumferential Weld
0.478"
T/C
SMAW
ANSI/AWS D1.1: 2010
All dimensions are expressed in inches.
100% of available surface areas examined

FLAT NO./ LOCATION	INDICATION NUMBER	TRANSDUCER ANGLE	FROM FACE / SURFACE	LEG*	DECIBELS				DISCONTINUITY				ACCEPTABLE	REJECTABLE	REMARKS	
					INDICATION LEVEL	REFERENCE LEVEL	ATTENUATION FACTOR	INDICATION RATING	LENGTH	ANGULAR DISTANCE (SOUND PATH)	DEPTH FROM SURFACE "A"	DISTANCE				
												FROM X				FROM Y
100% of available surface area scanned	-	60/ 70	A	-	-	42 46	-	-	-	-	-	-	X	ACCEPTABLE		

NOTE:

An ultrasonic examination of 100% of the available existing full penetration tower-to-base plate circumferential welded connection was conducted. The subject weld proved to be acceptable in accordance with the applicable acceptance criteria as set forth in ANSI/AWS D1.1: 2010- *Structural Welding Code - Steel*, and the project plans and specifications, as we understand them.

Examined By: Daniel Irons, Level III <i>D. Irons</i>	Date: November 01, 2014
Reviewed By: L.J. Harper, CWI/Level II <i>LJH</i>	Date: November 01, 2014

NOTE: We, the above signed, have evaluated the above referenced welded connections, and to the best of our knowledge, state that the information in this report is accurate. This examination report reflects the actual NDE procedure that was conducted by Applied Testing Group, LLC. Submission of this report is for informational purposes only and does not reflect any guarantee of the part, inspection procedures, or standards, and is subject to the limitations of each test method.

**VISUAL OBSERVATION REPORT**

Client: LCC Deployment Services, Inc.		Project: Middletown_1	Site#: 825983
Project Location: 90 Industrial Park Road, Middletown, CT		ATG Technician: L. Harper	Date: 12-03-14
Time In: 11:30 a.m.	Time Out: 5:30 p.m.	Job No: ATG-074-14	PJF Ref. #: 37513-1570

FIELD OBSERVATIONS

<input checked="" type="checkbox"/>	New Anchor Bracket Connections:	Location	Acceptable
	Installation of six new anchor bracket assembly-to-pole shaft and base plate welded connections at the base elevation.	Plate Size	Acceptable
		Welds Correct Size	Acceptable
		Welds Correct Length	Acceptable
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input checked="" type="checkbox"/> See note: 1		
<input checked="" type="checkbox"/>	Fabricated Anchor Bracket Connections:	Location	Acceptable
	Installation of six anchor tube-to-steel plate welds at the base elevation.	Plate Size	Acceptable
		Welds Correct Size	Acceptable
		Welds Correct Length	Acceptable
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input checked="" type="checkbox"/> See note: 2		
<input checked="" type="checkbox"/>	Base Plate-to-Pole Shaft Circumferential Welded Connection:	Beams Correct Size	Acceptable
	Installation of existing base plate-to-pole shaft circumferential weld at the base elevation.	Locations / Orientation	Acceptable
		Welds Correct Size	Acceptable
		Welds Correct Length	Acceptable
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input checked="" type="checkbox"/> See note: 3		
<input type="checkbox"/>	Bridge Stiffener Welded Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input checked="" type="checkbox"/>	Steel Plate-to-Pole Shaft Welded Connections:	Location	Acceptable
	Installation of six new anchor bracket-to-pole shaft top welded connections at the base elevation (changed from original design).	Plate Size	Acceptable
		Welds Correct Size	Acceptable
		Welds Correct Length	Acceptable
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input checked="" type="checkbox"/> See note: 4		
<input type="checkbox"/>	New Reinforcing Plate-to-Pole Shaft Welded Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input checked="" type="checkbox"/>	Other:		
	The pre, during, and post welding operations were observed to be acceptable in accordance with the applicable requirements delineated in ANSI/AWS D1.1:2010.		
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable		



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

Project: Middletown_1	Site #: 825983	Job No: ATG-074-14	Date: 12-03-14
REMARKS AND/OR DISCREPANCIES:			

Notes:

On December 03, 2013, Applied Testing Group LLC, performed a visual examination of the installation of six new anchor bracket assembly-to-pole shaft, six anchor tube-to-steel plate, one existing pole shaft-to-base plate circumferential, and six new bearing plate-to-pole shaft welded connections, located at 90 Industrial Park Road, Middletown, CT. The pre, during, and post welding operations were noted to be acceptable in accordance with the applicable requirements delineated in ANSI/AWS D1.1:2010.

The following were examined:

- 1) Installation of six new anchor bracket assembly-to-pole shaft welded connections at the base elevation.
- 2) Installation of six anchor tube-to-steel plate welds at the base elevation.
- 3) Installation of one existing base plate-to-pole shaft circumferential weld at the base elevation.
- 4) Installation of six new bearing plate-to-pole shaft welded connections at the base elevation.

The welds were acceptable in accordance with ANSI/AWS D1.1:2010 and the project plans/specifications. Cold galvanizing paint has been acceptably applied to all exterior locations.

PLANS USED:			
Title(s): Paul J. Ford		Date: 08-14-13	As-Built Date: N/A
Drawing Note(s): T1, S1 to S8			
Visit Requested by: Keith Stackhouse		Title: Project Coordinator LCC Deployment Services, Inc.	
Examined By: L. John Harper, AWS/CWI-NDE Level II <i>LJH</i>		Date: December 03, 2014	
Reviewed By: Daniel Irons, NDE Level III <i>D. Irons</i>		Date: December 03, 2014	

NOTE: We, the above signed, have evaluated the above referenced welded connections, and to the best of our knowledge, state that the information in this report is accurate. This examination report reflects the actual NDE procedure that was conducted by Applied Testing Group, LLC. Submission of this report is for informational purposes and does not reflect any guarantee of the part, inspection procedures, or materials, and is subject to the limitations of each test method.



Applied Testing Group, LLC

Quality Nondestructive Testing Solutions

11017 Mt. Channon Rd., NW
Huntsville, AL 35810

Phone: (256) 425-8975
daniel.iron11@att.net

December 22, 2014

Mr. Keith Stackhouse
ICC Deployment Services, Inc.
2500 Sylon Boulevard
Hainesport, New Jersey 08036

Subject: ATG Project No. 074-14, Final Examination Report, Monopole Reinforcement and Retrofit
Project, Middletown_1, BU# 825983, 90 Industrial Park Road, Middletown, Connecticut
06457

Dear Mr. Stackhouse:

We are pleased to submit two copies of our Final Examination Report for the above referenced project. These services were provided in accordance with our Master Subcontract Agreement dated June 20, 2014. We proceeded with our services based on both your purchase order and email authorization.

SCOPE OF SERVICES

We have reviewed or observed the pre, during, and post welding operations and accomplished a 100% magnetic particle, (MT) and 100% visual (VT) examination of the six new flat bar welded connections at approximately the 38' and 88' elevations, to evaluate their conformance with the applicable code requirements, project plans, and specifications.

The following services have not been provided by our firm: surveying for line and grade, cost estimates, review of design and contract documents, tests of material other than structural steel, and professional services not discussed herein.

WELDING, VISUAL, AND MAGNETIC PARTICLE OBSERVATIONS

AWS/Certified Welding Inspector and NDE II/III Technician personnel from our office reviewed or observed the pre, during, and post welding operations. We also accomplished a 100% magnetic particle, (MT), and 100% visual (VT) examination of the six new flat bar welded connections at approximately the 38' and 83' elevations, at the site between December 15, 2014 and December 22, 2014. The plans used were those prepared by Paul J. Ford, Inc., dated August 14, 2013.

"Exceeding Client Quality Expectations Every Day"

Nondestructive Testing * Physical Testing * Construction Monitoring * Q&A Consulting * Project Management

Middletown_1 Tower Site

December 22, 2014

Page 2

WELDING, VISUAL, AND MAGNETIC PARTICLE OBSERVATION RESULTS

The pre, during, and post welding operations, and the MT and VT examination of the six new flat bar welded connections, were in conformance with the applicable requirements delineated in ANSI/AWS D 1.1:2010-*Structural Steel Code*, and the project plans and specifications, as we understand them. Refer to the appended Visual Observation Report, Welder Certifications, Magnetic Particle Observation Report, Welding Procedure Specifications, CWI/NDE Certifications, and supporting photographs for particulars.


Discrepancies noted between the plans and specifications or code requirements, and the as-built construction observed in the conduct of the welding and structural steel observations were brought to the attention of the contractor. According to our records, all of the noted discrepancies have been corrected in the field in accordance with the project plans and specifications.

We have endeavored to complete the services identified herein in a manner consistent with that level of care and skill ordinarily exercised by members of the profession currently practicing in the same locality and under similar conditions as this project. No other representation, express or implied, is included or intended, and no warranty or guarantee is included or intended in this agreement, or any report, opinion, document, or other instrument of service.

We are pleased to be of service to you on this project. If you have any questions concerning this report, do not hesitate to contact either of the undersigned.

Very truly yours,

APPLIED TESTING GROUP, I.L.C.


L. John Harper, CWI/NDE Level II
Senior Staff Technologist


Daniel Irons, NDE Level III
Principal



Appended: Visual Observation Report (1)
Magnetic Particle Observation Report (1)
Welding Procedures (2)
Welder Certification (1)
CWI/NDE Certifications (2)
Photographs (13)

"Exceeding Client Quality Expectations Every Day"

Geotechnical Systems • Physical Systems • Construction Monitoring • EIR/ER • Consulting • Project Management



Applied Testing Group, LLC

A Nondestructive Testing & Inspection Company

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

MAGNETIC-PARTICLE EXAMINATION REPORT

Client: LCC Deployment Services, Inc. Project: Middletown_1 ATG No: 074-14
Location: 90 Industrial Park Road, Middletown, CT Area: Various Welds (see below) BU/Site#: 825983

WELD LOCATION AND IDENTIFICATION SKETCH

Component/Weld Identification	Area Examined		Interpretation		Repairs		Remarks
	Entire	Specific	Accept	Reject	Accept	Reject	
Six new flat plate reinforcing welds at approximately the 38' and 88' elevations.		X	X		N/A	N/A	ACCEPTABLE

PRE-EXAMINATION:

Surface Preparation: Wire Brush

EQUIPMENT:

Instrument Make: Parker Research Corp. Model: DA-400 Serial No: 13018
Powder Manufacturer: Parker Research Corp. Description: RP6 Red Powder Batch No: 17209

METHOD OF INSPECTION:

☒ Dry ☐ Wet ☒ Visible ☐ Fluorescent

How Media Applied: Manual Dusting, Magnetic Powder Blower

☐ Residual ☒ Continuous ☐ True-Continuous
☐ AC ☒ DC ☐ Half-Wave
☐ Prods ☒ Yoke ☐ Cable Wrap ☐ Other: _____

Direction for Field: ☒ Longitudinal ☐ Circular ☐ Other: _____

Strength of Field: Verified with pie gauge, varying intensity

POST EXAMINATION:

Demagnetizing Technique (if required): N/A

Cleaning (if required): Wipe Coating Method: Manual, CRC Zinc

We, the undersigned, certify that the statements in this record are correct, and that the test welds were prepared and tested in accordance with the requirements of ANSI/AWS D1.1 2010.

Inspector / Level: L. John Harper, CW/NDE Level II Date: 12/22/2014

Reviewed by: Daniel Irons, NDE Level III Date: 12/22/2014

NOTICE: THIS EXAMINATION REPORT REFLECTS THE ACTUAL NDE PROCEDURE THAT WAS CONDUCTED BY APPLIED TESTING GROUP, LLC PERSONNEL. SUBMISSION OF THIS REPORT IS FOR INFORMATIONAL PURPOSES AND DOES NOT REFLECT ANY GUARANTEE OF THE PART INSPECTION PROCEDURES, OR STANDARDS AND IS SUBJECT TO THE LIMITATIONS OF EACH TEST METHOD.



**VISUAL OBSERVATION REPORT**

Client: LCC Deployment Services, Inc.		Project: Middletown_1	Site#: 825983
Project Location: 90 Industrial Park Road, Middletown, CT		ATG Technician: L. Harper	Date: 12-22-14
Time In: 9:30 a.m.	Time Out: 1:30 p.m.	Job No: ATG-074-14	PJF Ref. #: 37513-1570

FIELD OBSERVATIONS

<input type="checkbox"/>	New Anchor Bracket Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input type="checkbox"/>	Fabricated Anchor Bracket Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input type="checkbox"/>	Base Plate-to-Pole Shaft Circumferential Welded Connection:	Beams Correct Size	
		Locations / Orientation	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input type="checkbox"/>	Bridge Stiffener Welded Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input checked="" type="checkbox"/>	New Reinforcing Plate-to-Pole Shaft Welded Connections:	Location	Acceptable
	Installation of six new reinforcing plate-to-pole shaft welded connections at approximately the 38° and 88° elevations.	Plate Size	Acceptable
		Welds Correct Size	Acceptable
		Welds Correct Length	Acceptable
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input checked="" type="checkbox"/> See note: 1		
<input type="checkbox"/>	Steel Plate-to-Pole Shaft Welded Connections:	Location	
		Plate Size	
		Welds Correct Size	
		Welds Correct Length	
	<input type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable <input type="checkbox"/> See note:		
<input checked="" type="checkbox"/>	Other:		
	The pre, during, and post welding operations were observed to be acceptable in accordance with the applicable requirements delineated in ANSI/AWS D1.1:2010.		
	<input checked="" type="checkbox"/> Acceptable <input type="checkbox"/> Unacceptable		



Project: Middletown_1	Site #: 825983	Job No: ATG-074-14	Date: 12-22-14
REMARKS AND/OR DISCREPANCIES:			

Notes:

On December 22, 2013, Applied Testing Group LLC, performed a visual examination of six new reinforcing plate-to-pole shaft welded connections, located at 90 Industrial Park Road, Middletown, CT. The pre, during, and post welding operations were noted to be acceptable in accordance with the applicable requirements delineated in ANSI/AWS D1.1:2010.

The following were examined:

- 1) Installation of six new six new reinforcing plate-to-pole shaft welded connections at approximately the 38' and 88' elevations.

The welds were acceptable in accordance with ANSI/AWS D1.1:2010 and the project plans/specifications. Cold galvanizing paint has been acceptably applied to all exterior locations.

PLANS USED:

Title(s): Paul J. Ford	Date: 08-14-13	As-Built Date:	N/A
Drawing No(s): T1, S1 to S8			
Visit Requested by: Keith Stackhouse	Title: Project Coordinator - : LCC Deployment Services, Inc.		

Examined By: L. John Harper, AWS/CWI-NDE Level II <i>LJH</i>	Date: December 22, 2014
Reviewed By: Daniel Irons, NDE Level III <i>D. Irons</i>	Date: December 22, 2014



NOTE: We, the above signed, have examined the above referenced welded connections, and to the best of our knowledge, state that the information on this record is accurate. This examination report reflects the actual NDE procedure that was conducted by Applied Testing Group, LLC. Submission of this report is for informational purposes and does not reflect any guarantee of the part, inspection procedures, or standards, and is subject to the limitations of each test method.

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Process SMAW
 Name Turner, Tarry Identification No. 3241
 Welding Procedure Specification No. 031 Rev 0 Date 11/16/2013

	Record Actual Values Used in Qualification	Qualification Range
Variable		
Process/Type	<u>SMAW</u>	
Electrode (single or multiple)	<u>Single</u>	
Current/Polarity	<u>DC/EP</u>	
Position	<u>3-G</u>	
Weld Progression	<u>Vertical-Up</u>	
Backing (YES or NO)	<u>Yes ASTM A-148-73</u>	
Material/Spec	<u>ASTM A 148-73 to ASTM A 148-73</u>	
Base Metal		
Thickness (Plate)	<u>1"</u>	<u>1/8" To Unlimited</u>
Groove		
Fillet		
Thickness (Plate/Tube)	<u>N/A</u>	
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Diameter (Pipe)	<u>N/A</u>	
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Filler Metal		
Spec. No.	<u>ANSI/AWS A5-1</u>	
Class	<u>E11018</u>	
F-No.	<u>F-4</u>	
Gas/Flux Type	<u>N/A</u>	
Other		



Marvin L. Tyler

VISUAL INSPECTION
 Acceptable YES or NO YES

Guided Bend Test Results			
Type	Result	Type	Result
<u>Side Bend (2)</u>	<u>Satisfactory</u>		

FILLET TEST RESULTS

Appearance N/A Fillet Size N/A
 Fracture Test Root Penetration N/A Macroetch N/A
 (Describe the location, nature, and size of any crack or tearing of the specimen)

Inspected by Marvin L. Tyler (AWS-CWI) #94070891 Test Number 014
 Organization TYLER ASSOCIATES, INC. Date 11/16/2013

RADIOGRAPHIC TEST RESULTS					
Film Identification Number	Result	Remarks	Film Identification Number	Result	Remarks
RADIOGRAPHIC TEST N/A					

Interpreted by _____ Test Number _____
 Organization _____ Date _____

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4, Part C of ANSI/AWS D1.1 Structural Welding Code-Steel 2010 Ed.

Manufacturer or contractor: Tyler Welding Lab, 110 Fairchild Downs Place, Cary, NC 27518 (919) 367-8872 tyweld@juno.com
 Authorized by: Marvin Tyler (Welding Engineer & AWS QC-1 CWI) Certified Welding Inspector
 Date 11/15/2013

WELDER, WELDING OPERATOR OR TACK WELDER QUALIFICATION TEST RECORD

Type of Process SMAW Identification No. 3245
 Name Turner, Larry Rev 0 Date 11/16/2013
 Welding Procedure Specification No. 031

Variable	Record Actual Values Used in Qualification	Qualification Range
Process/Type	<u>SMAW</u>	
Electrode (single or multiple)	<u>Single</u>	
Current/Polarity	<u>CCCP</u>	
Position	<u>4G</u>	
Weld Progression	<u>N/A</u>	
Baking (YES or NO)	<u>Yes ASTM A-148-73</u>	
Material/Spec	<u>ASTM A-148-73 to ASTM A-148-73</u>	
Base Metal		
Thickness (Plate)	<u>1"</u>	<u>1/8" To Unlimited</u>
Groove		
Fillet		
Thickness (Pipetube)	<u>N/A</u>	
Groove	<u>N/A</u>	
Fillet	<u>N/A</u>	
Diameter (Pipe)	<u>N/A</u>	
Groove	<u>N/A</u>	
Fillet		
Filler Metal	<u>ANS/AWS A5-1</u>	
Spec. No.	<u>E11018</u>	
Class	<u>F-4</u>	
F.No.	<u>N/A</u>	
Gas/Flux Type		
Other		



Marvin L Tyler

VISUAL INSPECTION
 Acceptable YES or NO YES

Guided Bend Test Results			
Type	Result	Type	Result
<u>Side Bend (2)</u>	<u>Satisfactory</u>		

FILLET TEST RESULTS

Appearance <u>N/A</u>	Fillet Size <u>N/A</u>
Fracture Test Root Penetration <u>N/A</u>	Macroetch <u>N/A</u>

(Describe the location, nature, and size of any crack or tearing of the specimen)

Inspected by Marvin L Tyler (AWS-CWI) #94070891 Test Number 019
 Organization TYLER ASSOCIATES, INC. Date 11/16/2013

RADIOGRAPHIC TEST RESULTS

Film Identification Number	Result	Remarks	Film Identification Number	Result	Remarks
<u>RADIOGRAPHIC TEST N/A</u>					

Interpreted by _____ Test Number _____
 Organization _____ Date _____

We, the undersigned, certify that the statements in this record are correct and that the test welds were prepared, welded, and tested in accordance with the requirements of section 4, Part C of ANSI/AWS D1.1 Structural Welding Code-Steel 2010 Ed.

Manufacturer or contractor: Tyler Welding Lab, 110 Fairchild Downs Place, Cary, NC 27518 (919) 367-8872 tyweld@tllw.com
 Authorized by: Marvin Tyler (Welding Engineer & AWS QC-1 CWI) Certified Welding Inspector
 Date: 11/16/2013

AWS
Welder and Welding Operator Qualification Test Record

Welder or operator's name Ervin Moore Identification no. 231-72-5884
Welding process SMAW Manual ☒ Semiautomatic ☐ Machine ☐
Position F4 Overhead
(flat, horizontal, overhead or vertical--if vertical, state whether upward or downward)
In accordance with procedure specification AWS D1.1 Pre qualified Telecom-SM1
Material specification ASTM A36
Diameter and wall thickness (if pipe) - otherwise, joint thickness 1/2" in. Plate
Thickness range this qualifies 1/8- Unlimited
FILLER METAL.
Specification no. AWS E1 Classification E7018 F no. F4
Describe filler metal (if not covered by AWS specification) _____

Is backing strip used? N/A
Filler metal diameter and trade name 1/8" Lincoln Flux for submerged arc or gas for gas metal arc or flux
cored arc welding N/A
VISUAL INSPECTION (9.25.1)
Appearance Good Undercut None Piping porosity None
Guided Bent Test Results

Type	Result	Type	Result

Test conducted by _____ laboratory test no. _____
per _____ Test date _____

Fillet Test Results
Appearance Acceptable Fillet size 5/16" inch
Fracture test root penetration Acceptable Marcoeth Acceptable
(describe the location, nature, and size of any crack or tearing of the specimen.)
Test conducted by D. Preston CWI Laboratory test no. 5884 - oh
per AWS D1.1 2000 4.25 Test date 5/9/07

RADIOGRAPHIC TEST RESULTS

Film identi- fication	Results	Remarks	Film identi- fication	Results	Remarks

Test witnessed by _____ Test no. _____
per _____

We, the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 5C or D of AWS D1.1 (2000) Structural Welding Code,
year

Dale Preston
Dale Preston AWS  CWI
65041051
CWI

Manufacturer or Contractor Telecommunications Contracting Co.
Authorized by T. Roberts
Date 5/9/07

AWS
Welder and Welding Operator Qualification Test Record

Welder or operator's name Ervin Moore Identification no. 231-72-5884
 Welding process SMAW Manual ☒ Semiautomatic ☐ Machine ☐
 Position F3 Vertical Up
 (flat, horizontal, overhead or vertical—if vertical, state whether upward or downward)
 In accordance with procedure specification AWS D1.1 Pre qualified Telcom-SM1
 Material specification ASTM A36
 Diameter and wall thickness (if pipe) - otherwise, joint thickness 1/2" in. Plate
 Thickness range this qualifies 1/8- Unlimited.
 FILLER METAL
 Specification no. AWS 5.1 Classification E7018 F no. F4
 Describe filler metal (if not covered by AWS specification)

Is backing strip used? N/A
 Filler metal diameter and trade name 1/8" Lincoln Flux for submerged arc or gas for gas metal arc or flux
 cored arc welding N/A

VISUAL INSPECTION (9.25.1)
 Appearance Good Undercut None Piping porosity None
 Guided Bent Test Results

Type	Result	Type	Result

Test conducted by laboratory test no.
 per Test date

Fillet Test Results
 Appearance Acceptable Fillet size 5/16" inch
 Fracture test root penetration Acceptable Marcoeth Acceptable
 (describe the location, nature, and size of any crack or tearing of the specimen.)
 Test conducted by D. Preston CWI Laboratory test no. 5884
 per AWS D1.1 2000 4.25 Test date 5/9/07

RADIOGRAPHIC TEST RESULTS

Film identification	Results	Remarks	Film identification	Results	Remarks

Test witnessed by Test no.
 per

We, the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 5C or D of AWS D1.1 (2000) Structural Welding Code.
 year

Dale Preston
 Dale Preston AWS CWI

AWS
 QC 1
 DALE W. PRESTON
 85041051
 CWI

Manufacturer or Contractor Telecommunications Contracting Co.
 Authorized by T. Roberts.
 Date 5/9/07

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 3
CINCAMINSON, NJ 08077-2546
PHONE: (656) 786-8880 FAX: (656) 786-3144

LABORATORY REPORT

Submitted to:
Telecommunications Contracting
2242 Old Marlton Pike
Marlton NJ 08053
ATTN: Tom Roberts

1/7/2013

P.O. Number: Verbal T. Roberts
Lab Number: 333149
Page 1 of 1

Item: 1" Thick Weld Test Plate
Material: A514 to A572 Gr.65
Heat Number: 88778 to 88776
Welder: Erv Moore
Filler Metal: E8018
Weld Process: SMAW
Weld Position: 4G
PQR: 25.PQR.TccI.D.1-A5.5

VISUAL INSPECTION

Test Specification: AWS D1.1

Disposition: Acceptable

RADIOGRAPHIC INSPECTION

Acceptance Specification: AWS D1.1

QUANTITY TESTED	QUANTITY ACCEPTED	QUANTITY REJECTED
1	1	0

Tested By: Donahue, B. Level II


Joel Muzik
Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 49. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and/or inspections were performed in accordance with Ramball Testlab Quality Manual Rev. 12. We are a NADCAP Accredited Laboratory. In accordance with AS9114 for nondestructive testing to include magnetic particle inspection and liquid penetrant inspection. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 3
CINNAMINSON, NJ 08077-2546
PHONE: (856) 786-9880 FAX: (856) 786-3144

LABORATORY REPORT

Submitted to:
Telecommunications Contracting
2242 Old Marlton Pike
Marlton NJ 08053
ATTN: Tom Roberts

1/7/2013

P.O. Number: Verbal T. Roberts
Lab Number: 333151
Page 1 of 1

Item: 1" Thick Weld Test Plate
Material: A514 to A572 Gr.65
Heat Number: 88778 to 88776
Welder: Erv Moore
Filler Metal: E8018
Weld Process: SMAW
Weld Position: 3G
PQR: 25.PQR.TccI.D.1-A5.5

VISUAL INSPECTION

Test Specification: AWS D1.1

Disposition: Acceptable

RADIOGRAPHIC INSPECTION

Acceptance Specification: AWS D1.1

QUANTITY TESTED	QUANTITY ACCEPTED	QUANTITY REJECTED
1	1	0

Tested By: Donahue, B. Level II


Joel Muzik
Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 47. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and or inspections were performed in accordance with Ramball Testlab Quality Manual Rev. 12. We are a NADCAP Accredited Laboratory, in accordance with AS7114 for nondestructive testing to include magnetic particle inspection and liquid penetrant inspection. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 3
CINNAMINSON, NJ 08077-2546
PHONE: (856) 786-8800 FAX: (856) 786-3144

LABORATORY REPORT

Submitted to:
Telecommunications Contracting
2242 Old Marlton Pike
Marlton NJ 08053
ATTN:

11/2/2012

P.O. Number: Verbal Tom Roberts
Lab Number: 332318
Page 1 of 1

Item: 1" Thick Weld Test Plate
Material: Grade B
Material Specification: ASTM A514
Filler Material: E11018-M, AWS A5.5
Position: 3G Vertical
Process: SMAW
Welder: Erv Moore
PQR Number: 25.PQR.TccI.D.1-A5.5
Note: Visual Inspection Required. State Visual acceptance
per AWS D1.1

VISUAL INSPECTION

Test Specification: AWS D1.1
Disposition: Acceptable


RADIOGRAPHIC INSPECTION

Test Specification: AWS D1.1

QUANTITY TESTED	QUANTITY ACCEPTED	QUANTITY REJECTED
1	1	0

Disposition: Acceptable

Tested By: Donahue, B. Level II


Joel Muzik
Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 47. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and/or inspections were performed in accordance with Ramball Testlab Quality Manual Rev. 12. We are a NADCAP Accredited Laboratory, in accordance with AS9114 for nondestructive testing to include magnetic particle inspection and liquid penetrant inspection. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 3
CINNAMINSON, NJ 08077-2546
PHONE: (856) 786-8880 FAX: (856) 786-3144

LABORATORY REPORT

Submitted to:
Telecommunications Contracting
2242 Old Marlton Pike
Marlton NJ 08053
ATTN:

11/2/2012

P.O. Number: Verbal Tom
Lab Number: 332319
Page 1 of 1

Item: 1" Thick Weld Test Plate
Material: Grade B
Material Specification: ASTM A514
Filler Material: E11018-M, AWS A5.5
Position: 3G Vertical
Process: SMAW
Welder: Erv Moore
PQR Number: 25.PQR.TccI.D.1-A5.5

WELDING PROCEDURE QUALIFICATION TEST**IAW AWS D1.1****TRANSVERSE TENSILE TEST**

Required Stress, ksi: 110-130 minimum/maximum

	<u>SPECIMEN #1</u>	<u>SPECIMEN #2</u>
WIDTH (inches):	0.754	0.755
THICKNESS (inches):	0.930	0.975
AREA (sq. inches):	0.701	0.736
ULTIMATE LOAD (lbs):	79,816	82,757
ULTIMATE STRESS (ksi):	114	112
LOCATION OF FRACTURE:	Weld	Weld
CHARACTER OF FAILURE:	Ductile	Ductile
DISPOSITION:	Acceptable	Acceptable

GUIDED BEND TEST

Bend Diameter: 2-1/2"

Bend Angle: 180 Degrees

	<u>SPECIMEN #1</u>	<u>SPECIMEN #2</u>	<u>SPECIMEN #3</u>	<u>SPECIMEN #4</u>
TYPE:	Side	Side	Side	Side
DEFECTS:	Absent	Absent	Absent	Absent
DISPOSITION:	Acceptable	Acceptable	Acceptable	Acceptable

Joel Muzik
Joel Muzik
Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 47. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and/or inspections were performed in accordance with Ramball Testlab Quality Manual Rev. 12. A2LA Certificate Number: 142.01. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

AWS
Welder and Welding Operator Qualification Test Record

Welder or operator's name Ervin Moore Identification no. 231-72-5884
Welding process SMAW Manual ☒ Semiautomatic ☐ Machine ☐
Position F4 Overhead
(flat, horizontal, overhead or vertical--if vertical, state whether upward or downward)
In accordance with procedure specification AWS D1.1 Pre qualified Telecom-SM1
Material specification ASTM A36
Diameter and wall thickness (if pipe) - otherwise, joint thickness 1/2" in. Plate
Thickness range this qualifies 1/8- Unlimited
FILLER METAL
Specification no. AWS 5.1 Classification E7018 F no. F4
Describe filler metal (if not covered by AWS specification)

Is backing strip used? N/A
Filler metal diameter and trade name 1/8" Lincoln Flux for submerged arc or gas for gas metal arc or flux
cored arc welding N/A
VISUAL INSPECTION (9.25.1)
Appearance Good Undercut None Piping porosity None
Guided Bent Test Results

Type	Result	Type	Result

Test conducted by laboratory test no.
per Test date
Fillet Test Results
Appearance Acceptable Fillet size 5/16" inch
Fracture test root penetration Acceptable Marcoeth Acceptable
(describe the location, nature, and size of any crack or tearing of the specimen.)
Test conducted by D. Preston CWI Laboratory test no. 5884 - oh
per AWS D1.1 2000 4.25 Test date 5/9/07

RADIOGRAPHIC TEST RESULTS

Film identi- fication	Results	Remarks	Film identi- fication	Results	Remarks

Test witnessed by Test no.
per

We, the undersigned, certify that the statements in this record are correct and that the welds were prepared and tested in accordance with the requirements of 5C or D of AWS D1.1 (2000) Structural Welding Code,
year

Dale Preston
Dale Preston AWS CWI
DALE W. PRESTON
85041051
CWI

Manufacturer or Contractor Telecommunications Contracting Co.
Authorized by T. Roberts
Date 5/9/07

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 1
CHIRAMINGDON, NJ 08077-2546
PHONE: (856) 786-8880 FAX: (856) 786-3244

LABORATORY REPORT

Submitted to:
Telecommunications Contracting
2242 Old Marlton Pike
Marlton NJ 08053
ATTN:

11/2/2012

P.O. Number: Verbal Tom Roberts
Lab Number: 332320
Page 1 of 1

Item: 1" Thick Weld Test Plate
Material: Grade B
Material Specification: ASTM A514
Filler Material: E11018-M, AWS A5.5
Position: 4G
Process: SMAW
Welder: Erv Moore
PQR Number: 25.PQR.TccI.D.1-A5.5
Note: Visual Inspection Required. State Visual acceptance
per AWS D1.1

VISUAL INSPECTION

Test Specification: AWS D1.1
Disposition: Acceptable


RADIOGRAPHIC INSPECTION

Test Specification: AWS D1.1

QUANTITY TESTED	QUANTITY ACCEPTED	QUANTITY REJECTED
1	1	0

Disposition: Acceptable

Tested By: Donahue, B Level II


Joel Muzik
Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 47. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and/or inspections were performed in accordance with Ramball Testlab Quality Manual Rev. 12. We are a NADCAP Accredited Laboratory, in accordance with AS7114 for nondestructive testing to include magnetic particle inspection and liquid penetrant inspection. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

RAMBALL TESTLAB, INC.

1703 INDUSTRIAL HIGHWAY - UNIT 3
 CINCINNATI, NJ 08077-2546
 PHONE: (856) 786-8880 FAX: (856) 786-3144

LABORATORY REPORT

Submitted to:
 Telecommunications Contracting
 2242 Old Marlton Pike
 Marlton NJ 08053
 ATTN:

11/2/2012

P.O. Number: Verbal Tom
 Lab Number: 332321
 Page 1 of 1

Item: 1/2" Thick Weld Test Plate
 Material: Grade B
 Material Specification: ASTM A514
 Filler Material: E11018-M, AWS A5.5
 Position: 4G Overhead
 Process: SMAW
 Welder: Erv Moore
 PQR Number: 25.PQR.TccI.D.1-A5.5

WELD PROCEDURE QUALIFICATION TEST**IAW AWS D1.1****TRANSVERSE TENSILE TEST**

Required Stress, ksi: 110-130 minimum/maximum

	SPECIMEN #1	SPECIMEN #2
WIDTH (inches):	0.752	0.749
THICKNESS (inches):	0.920	0.850
AREA (sq. inches):	0.692	0.637
ULTIMATE LOAD (lbs):	77,723	70,678
ULTIMATE STRESS (ksi):	112	111
LOCATION OF FRACTURE:	Weld	Weld
CHARACTER OF FAILURE:	Ductile	Ductile
DISPOSITION:	Acceptable	Acceptable

GUIDED BEND TEST

Bend Diameter: 2-1/2" Bend Angle: 180 Degrees


	SPECIMEN #1	SPECIMEN #2	SPECIMEN #3	SPECIMEN #4
TYPE:	Side	Side	Side	Side
DEFECTS:	Absent	Absent	Absent	Absent
DISPOSITION:	Acceptable	Acceptable	Acceptable	Acceptable

Joel Muzik
 Joel Muzik
 Quality Manager

We certify that the above results are correct as contained in the records of this company. This report shall not be reproduced, except in full, without the permission of Ramball Testlab, Inc. Testing is performed in accordance with the appropriate method identified in the above listed product or material specification. The method of testing is performed in accordance with the current revision at the time of test, unless otherwise specified. The recording of false, fictitious or fraudulent statements or entries on this document may be punishable under federal statutes including Federal Law, Title 18, Chapter 47. We are an ISO 17025 Accredited Laboratory, by multiple agencies. Testing and/or inspections were performed in accordance with Ramball Testlab Quality Manual Rev 12. A2LA Certificate Number: 142.01. During test and inspections this product did not come in direct contact with mercury or any of its compounds, nor with any mercury-containing device employing a single boundary of containment.

Telecommunications Contracting Co., Inc.
Prequalified Welding Procedure Specification

Page 2 of 2



MEMO

1. Paint will be abated by others prior to welding.
2. All welds will be welded vertically.
3. Welds to be cleaned free of slag.
4. All welds after cleaning will be brushed with (2) coats of ZRC Galviline primer.
5. Finish coat to match existing.

Page 1 of 2

“


Telecommunications Contracting Co., Inc.
Welding Procedure Specification

Page 1 of 2

WPS No. <u>010 TCCI - D1.1 - BU4a</u> Revision <u>0</u> Date <u>11/12/09</u> By <u>Michael whelan</u>																												
Authorized By <u>Tom Roberts</u> Date <u>11/13/09</u> Prequalified <input checked="" type="checkbox"/>																												
Welding Process(es) <u>SMAW</u> Type: Manual <input checked="" type="checkbox"/> Machine <input type="checkbox"/> Semi-Auto <input type="checkbox"/> Auto <input type="checkbox"/>																												
Supporting PQR(s) <u>N/A</u> PreQualified																												
JOINT Type <u>B-U4a Single Bevel Groove</u> Backing Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Single Weld <input checked="" type="checkbox"/> Double Weld <input type="checkbox"/> Backing Material <u>A572</u> Root Opening <u>1/4"</u> Root Face Dimension <u>0</u> Groove Angle <u>45</u> Radius (J-U) <u>N/A</u> Back Gouge Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Method	Prequalified Joint Parameters: See Page 2																											
BASE METALS Material Spec. <u>A572</u> to <u>A572</u> Type or Grade <u>50</u> to <u>50</u> Thickness: Groove (in) <u>1"</u> - Fillet (in) - Diameter (Pipe, in) <u>N/A</u> -	POSITION Position of Groove <u>Horizontal</u> <u>Fillet</u> <u>Horizontal</u> Vertical Progression: <input checked="" type="checkbox"/> Up <input type="checkbox"/> Down ELECTRICAL CHARACTERISTICS Transfer Mode (GMAW): Short-Circuiting <input type="checkbox"/> Globular <input type="checkbox"/> Spray <input type="checkbox"/> Current: AC <input type="checkbox"/> DCEP <input checked="" type="checkbox"/> DCEN <input type="checkbox"/> Pulsed <input type="checkbox"/> Other Tungsten Electrode (GTAW): Size <u>N/A</u> Type <u>N/A</u>																											
FILLER METALS AWS Specification <u>AWS A5.5</u> AWS Classification <u>E8018-C3</u>	TECHNIQUE Stringer or Weave Bead <u>Stringer</u> Multi-pass or Single Pass (per side) <u>Multi-pass</u> Number of Electrodes <u>1</u> Electrode Spacing: Longitudinal <u>N/A</u> Lateral <u>N/A</u> Angle <u>N/A</u> Contact Tube to Work Distance <u>N/A</u> Peening <u>None</u> Interpass Cleaning <u>Wire Brush, Chip, or Grind</u>																											
SHIELDING Flux <u>N/A</u> Gas <u>-</u> Composition <u>-</u> Electrode-Flux (Class) <u>N/A</u> Flow Rate <u>-</u> Gas Cup Size <u>-</u>	POSTWELD HEAT TREATMENT PWHT Required <input type="checkbox"/> Temp. <u>N/A</u> Time <u>N/A</u>																											
PREHEAT																												
Preheat Temp., Min. <u>150 F Per AWS Table 3.2 Category C</u> Thickness Up to 3/4" Temperature <u>150 F</u> Over 3/4" to 1-1/2" <u>150 F</u> Over 1-1/2" to 2-1/2" <u>150 F</u> Over 2-1/2" <u>150 F</u> Interpass Temp., Min. <u>150 F</u> Max. <u>300 F</u>																												
WELDING PROCEDURE																												
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Layer/Pass</th> <th>Process</th> <th>Filler Metal Class</th> <th>Diameter</th> <th>Cur. Type</th> <th>Amps or WFS</th> <th>Volts</th> <th>Travel Speed</th> <th>Other Notes</th> </tr> </thead> <tbody> <tr> <td>1 - 2</td> <td>SMAW</td> <td>E8018</td> <td>1/8"</td> <td>DCEP</td> <td>110 - 140</td> <td></td> <td>6 -10 ipm</td> <td></td> </tr> <tr> <td>3 - n</td> <td>SMAW</td> <td>E8018</td> <td>5/32"</td> <td>DCEP</td> <td>150 - 187</td> <td></td> <td>8 -11 ipm</td> <td></td> </tr> </tbody> </table>		Layer/Pass	Process	Filler Metal Class	Diameter	Cur. Type	Amps or WFS	Volts	Travel Speed	Other Notes	1 - 2	SMAW	E8018	1/8"	DCEP	110 - 140		6 -10 ipm		3 - n	SMAW	E8018	5/32"	DCEP	150 - 187		8 -11 ipm	
Layer/Pass	Process	Filler Metal Class	Diameter	Cur. Type	Amps or WFS	Volts	Travel Speed	Other Notes																				
1 - 2	SMAW	E8018	1/8"	DCEP	110 - 140		6 -10 ipm																					
3 - n	SMAW	E8018	5/32"	DCEP	150 - 187		8 -11 ipm																					

Telecommunications Contracting Co., Inc.
Prequalified Welding Procedure Specification

Page 2 of 2

Single-bevel-groove weld (4) Butt joint (8)				Tolerances <table border="1"> <tr> <th>As Detailed (see 3.13.1)</th> <th>As Fit-Up (see 3.13.1)</th> </tr> <tr> <td>$R = +1/16, -0$</td> <td>$+1/4, -1/16$</td> </tr> <tr> <td>$\alpha = +10^\circ, -0^\circ$</td> <td>$+10^\circ, -5^\circ$</td> </tr> </table>		As Detailed (see 3.13.1)	As Fit-Up (see 3.13.1)	$R = +1/16, -0$	$+1/4, -1/16$	$\alpha = +10^\circ, -0^\circ$	$+10^\circ, -5^\circ$
As Detailed (see 3.13.1)	As Fit-Up (see 3.13.1)										
$R = +1/16, -0$	$+1/4, -1/16$										
$\alpha = +10^\circ, -0^\circ$	$+10^\circ, -5^\circ$										
Welding Process	Joint Designation	Base Metal Thickness (U = unlimited)		Groove Preparation		Permitted Welding Positions	Gas Shielding for FCAW				
		T ₁	T ₂	Root Opening	Groove Angle						
SMAW	B-U4a	U	—	R = 1/4	$\alpha = 45^\circ$	All	—				
				R = 3/8	$\alpha = 30^\circ$	All	—				

MEMO

1. Paint will be abated by others prior to welding.
2. All welds will be welded vertically.
3. Welds to be cleaned free of slag.
4. All welds after cleaning will be brushed with (2) coats of ZRC Galvite primer.
5. Finish coat to match existing.

American Welding Society

Certifies that Welding Inspector
Lloyd J Harper
*has complied with the requirements of Section 6.1
of the AWS Standard for Qualification and
Certification of Welding Inspectors QC1-96*

04030761

CERTIFICATE NUMBER

February 2004

VALID DATE

EMPLOYER MUST FURNISH CARD FOR
VALIDITY AND EXPIRATION DATE



[Signature]
PRESIDENT AWS

[Signature]
GOVERNMENT QUALIFICATION COMMITTEE

[Signature]
CHAIRMAN CERTIFICATION COMMITTEE

© 2004 AMERICAN WELDING SOCIETY

Certification QuikCheck



AWS's Free Online Certification Verification Service

Please enter a Certification number below, along with the last name of the inspector. This number can be found on a wallet card or wall certificate produced by the inspector. The search will return the certification number, a name, and an expiration date for that individual.



Certification was found

Cert. No.	Name	Expiration	Cert. Description
04030761	Lloyd J Harper	March 1, 2016	Certified Welding Inspector

Certification number 04030761

Last name harper

Go

Alternatively, you may search using the individual's information to view all certifications (*all fields are required*):

Last Name

First Name or First Initial

Birth Month / Day

-select birth month-

-select birth day-

Search

AWS strongly suggests that the certification identity be verified with a government issued photo identification card, such as a driver's license.

How to interpret the Certification number to determine the level of certification:

Key

- 1 = CWI
- 2 = CAWI eligible for upgrade*
- 3 = cwi by upgrade*
- 4 = CAWI
- 5 = CWI through CWSIP
- 7 = CWI through Reciprocity
- 8 = SCWI
- E = CWE
- G = CWENG



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

VISUAL ACUITY RECORD

NAME : Lloyd J. Harper

Social Security Number: 9716

NEAR VISION : Required ☒

Not Required: ☐

	LEFT		RIGHT	
	Jaeger #	Distance	Jaeger #	Distance
UNCORRECTED				
CORRECTED	J-2	12"	J-2	12"

FAR VISION: Required: ☐

Not Required: ☒

	LEFT	RIGHT
UNCORRECTED		
CORRECTED	20/20	20/20

COLOR CONTRAST DIFFERENTIATION: REQUIRED ☒ NOT REQUIRED ☐

PSEUDO ISOCHROMATIC PLATES: PASS ☒ FAIL ☐

BRIGHTNESS DISCRIMINATION: PASS ☒ FAIL ☐

Restrictions: None

Corrective Lenses Required: Yes ☒ No: ☐

Examiner:

Thomas J. Munson

Date: November 4, 2013

Expiration date of visual acuity examination:

Date: NOVEMBER 4, 2014



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Lloyd J. Harper

Social Security Number: 9716

fully meets the requirements of NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: Magnetic Particle

Certification Level : II

Date of Certification: 06/28/14

Certification Expiration Date: 06/28/2017

Test Scores:

Test	Grade	Administered By	Remarks
General:	85.0	T. Munson	
Specific:	95.0	T. Munson	
Practical	95.0	T. Munson	
Composite:	91.6		

Limitations: None

Recommended for
certification by:

Thomas B Munson

Date: 06/28/14

Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Certified by :

David L. Harper

Date: 06/28/14

NDE Manager



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Lloyd J. Harper

Social Security Number: 9716

fully meets the requirements of NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: Liquid Penetrant

Certification Level: II

Date of Certification: 06/21/2014

Certification Expiration Date: 06/21/2017

Test Scores:

Test	Grade	Administered By	Remarks
General:	90.0	T. Munson	
Specific:	95.0	T. Munson	
Practical	95.0	T. Munson	
Composite:	96.3		

Recommended for
certification by:

Thomas J. Munson

Date: 06/20/2014

Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Certified by :

David L. Jones

Date: 06/21/2014

NDE Manager



Applied Testing Group, LLC
Quality. Integrity. Expertise.

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Lloyd J. Harper

Social Security Number: 9716

fully meets the requirements of NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: Visual

Certification Level : II

Date of Certification: 01/12/14

Certification Expiration Date: 02/26/2017

Test Scores:

Test	Grade	Administered By	Remarks
General:	95.0	T. Munson	
Specific:	100.0	T. Munson	
Practical	100.0	T. Munson	AWS-CWI
Composite:	98.3		

Recommended for
certification by:

Thomas J. Munson

Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 01/10/14

Certified by :

Thomas J. Munson

NDE Manager

Date: 01/12/14



Applied Testing Group, LLC

11017 Mt. Charron Rd., NW
Huntsville, AL 35810
Phone: (256) 425-8975

Personnel Testing Education, Training and Experience Record

Name: Lloyd J. Harper

Signature:*

Date of Birth: 06/10/1956

Date of Employment: 11/24/03

Training and Experience Through: July 1, 2014

- The information provided is accurate and true to the best of my knowledge.

EDUCATION

School	Location	Date Graduated	Degree/Major
Varina High School	Varina, VA	1984	Diploma/General Studies

CLASSROOM TRAINING

Subject	Training Hours	Dates Completed	Source/ Company
Liquid Penetrant Level I & II	40	2003	Schnabel
Magnetic Particle Level I & II	40	2002	Schnabel
Radiation Safety/Level I	49	2002	E. I. Dupont
Visual Testing - AWS	40	1993	AWS
Fundamental of Weld Engineering	40	1994	Ohio State U.
Liquid Penetrant Level I	12	1996	ASNT



**Personnel Testing
Education, Training and Experience Record**

WORK EXPERIENCE

Test Method	Level	Company	Total Months Exp.
Visual Testing	II	Applied Testing Group, LLC	41
	II	Mistras Services, Inc.	36
	II	Schnabel Engineering	44
	CWI	American Welding Society	181
Magnetic Particle	II	Applied Testing Group, LLC	42
	II	Mistras Services, Inc.	24
	II	Schnabel Engineering	22
Liquid Penetrant	II	Applied Testing Group, LLC	34
	II	Mistras Services, Inc.	24
	II	Schnabel Engineering	40
	II		
Radiographic	II	Mistras Services, Inc.	9
	II	Schnabel Engineering	14

VISUAL ACUITY RECORD

NAME : Daniel Irons Social Security Number: 6010

NEAR VISION: Required ☒ Not Required: ☐

	LEFT		RIGHT	
	Jaeger #	Distance	Jaeger #	Distance
UNCORRECTED				
CORRECTED	J-2	12'	J-2	12"

FAR VISION: Required: ☒ Not Required: ☐

	LEFT	RIGHT
UNCORRECTED		
CORRECTED	20/20	20/20

COLOR CONTRAST DIFFERENTIATION: REQUIRED ☒ NOT REQUIRED ☐

PSEUDO ISOCHROMATIC PLATES: PASS ☒ FAIL ☐

BRIGHTNESS DISCRIMINATION: PASS ☒ FAIL ☐

Restrictions: Far Vision

Corrective Lenses Required: Yes ☒ No: ☐

Examiner: Thomas J. Munroe Date: September 14, 2013

Expiration date of visual acuity examination: Date: SEPTEMBER 14, 2014



Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: UT

Certification Level: III

Date of Certification: 03/14/2011

Certification Expiration Date: 03/13/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	92.0	T. Munson, P.E.	
Specific:	96.0	T. Munson, P.E.	
Practical	92.0	T. Munson, P.E.	
Composite:	92.5		

Limitations: Contact, Immersion, Air Coupled

Recommended for
certification by:

Thomas B Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/14/2011

Certified by :

Thomas B Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/14/2011

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: BT

Certification Level : III

Date of Certification: 03/17/2011

Certification Expiration Date: 03/16/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	96.0	T. Munson, P.E.	
Specific:	96.0	T. Munson, P.E.	
Practical	92.0	T. Munson, P.E.	
Composite:	93.5		

Limitations: Bubble Leak

Recommended for
certification by:

Thomas B. Munson, P.E.

Date: 03/17/2011

Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Certified by :

Thomas B. Munson, P.E.

Date: 03/17/2011

Corporate Professional ASNT NDT Level III
ASNT File Number 9295



Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: MT

Certification Level : III

Date of Certification: 03/14/2011

Certification Expiration Date: 03/13/2011

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	88.0	T. Munson, P.E.	
Specific:	96.0	T. Munson, P.E.	
Practical	90.0	T. Munson, P.E.	
Composite:	91.0		

Limitations: Visible Dry, Fluorescent Wet

Recommended for
certification by:

Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/14/2011

Certified by :

Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/14/2011

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: RT

Certification Level : III

Date of Certification: 03/15/2011

Certification Expiration Date: 03/14/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	90.0	T. Munson, P.E.	
Specific:	94.0	T. Munson, P.E.	
Practical	96.0	T. Munson, P.E.	
Composite:	92.5		

Limitations: Conventional Film, Digital, Computed, Neutron

Recommended for
certification by:

Thomas J. Munson, P.E.

Date: 03/15/2011

Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Certified by :

Thomas J. Munson, P.E.

Date: 03/15/2011

Corporate Professional ASNT NDT Level III
ASNT File Number 9295



Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: PT

Certification Level: III

Date of Certification: 03/15/2011

Certification Expiration Date: 03/14/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	88.0	T. Munson, P.E.	
Specific:	92.0	T. Munson, P.E.	
Practical	92.0	T. Munson, P.E.	
Composite:	90.5		

Limitations: Visible Solvent Dye, Visible & Fluorescent Water Washable, Visible & Fluorescent Solvent Dye

Recommended for
certification by:

Thomas J. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/15/2011

Certified by :

Thomas J. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/15/2011

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: Eddy Current

Certification Level: III

Date of Certification: 03/16/2011

Certification Expiration Date: 03/15/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	84.0	T. Munson, P.E.	
Specific:	88.0	T. Munson, P.E.	
Practical	92.0	T. Munson, P.E.	
Composite:	88.5		

Limitations: Tubing Ferrous and Nonferrous, Surface

Recommended for
certification by:

Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/16/2011

Certified by :

Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/16/2011

Nondestructive Testing Qualification and Certification Record

This is to certify that:

Name: Daniel Irons

Social Security Number: 6010

Fully meets the requirements of ATG-NDE-QC-PQ-1 and is hereby certified in the method and the qualification level shown below:

NDT Method: Visual

Certification Level: III

Date of Certification: 03/16/2011

Certification Expiration Date: 03/15/2016

Test Scores:

Test	Grade	Administered By	Remarks
Basic:	90.0	T. Munson, P.E.	
Method:	94.0	T. Munson, P.E.	
Specific:	96.0	T. Munson, P.E.	
Practical	100.0	T. Munson, P.E.	
Composite:	95.0		

Limitations: Manual and Remote

Recommended for
certification by: Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/16/2011

Certified by : Thomas B. Munson, P.E.
Corporate Professional ASNT NDT Level III
ASNT File Number 9295

Date: 03/16/2011

Nondestructive Testing Education, Training and Experience Form

Name: Daniel Irons Signature: 

Date of Birth: 11/26/57 Date of Employment: 03/14/2011

Training and Experience Through: January 1, 2014

EDUCATION

School	Location	Date Graduated	Degree/Major
Menchville High School	Newport News, VA	1976	Advanced Studies
General Nuclear Services, Inc.	Newport News, VA	1979	Nondestructive Testing Technology
Newport News Shipbuilding & Drydock, Inc.	Newport News, VA	1981	Advanced Automated Ultrasonic
Newport News Shipbuilding & Drydock, Inc.	Newport News, VA	1981	Eddy Current
Northeast Utilities, Inc.	Milford, CT	1982	IGSCC Detection
Ebasco Services, Inc.	New York, NY	1983	Automated Ultrasonics, Eddy Current, IGSCC Detection & Sizing
Electric Power Research Institute (ERPI)	Charlotte, NC	1985	IGSCC Detection & Sizing
Electric Power Research Institute (ERPI)	Charlotte, NC	1985	IGSCC Overlay
American Welding Society (AWS)	Houston, TX	2002	NDT of Welds
Fundamentals of Professional Practice	Silver Spring, MD	2003	American Soils & Foundation Engineers (ASFE)
Computed Radiography – Starr System	Pensacola, FL	2007	Virtual Media Integration (VMI)
Infrared Testing & Technologies	Richmond, VA	2010	Munson NDT
Computed Radiography Image Interpretation	Richmond, VA	2010	General Electric

**Nondestructive Testing Training Form**

Subject	Training Hours	Dates Completed	Source/ Company
Ultrasonic Testing, Level I & II	650	1979	General Nuclear Services, Inc.
Radiographic Testing, Level I & II	725	1979	General Nuclear Services, Inc.
Eddy Current Testing, Level I & II	180	1979	General Nuclear Services, Inc.
Liquid Penetrant Testing, Level I & II	95	1979	General Nuclear Services, Inc.
Magnetic Particle Testing, Level I & II	110	1979	General Nuclear Services, Inc.
Visual Testing, Level I & II	425	1979	General Nuclear Services, Inc.
Leak Testing, Level I & II – Bubble	40	1979	General Nuclear Services, Inc.
Leak Testing, Level I & II – Pressure Change	40	1979	General Nuclear Services, Inc.
Leak Testing, Level I & II – Halogen Diode,	40	1979	General Nuclear Services, Inc.
Leak Testing, Mass Spectrometer – Level I & II	80	1979	General Nuclear Services, Inc.
Advanced Automated Ultrasonic Testing – (UDARPS)	80	1981	Newport News Shipbuilding & Drydock, Inc.
Eddy Current-Shipboard and BOP Applications	80	1981	Newport News Shipbuilding & Drydock, Inc.
IGSCC Detection	8	1982	Northeast Utilities, Inc.
Automated Ultrasonic, Eddy Current, IGSCC Detection & Sizing, Leak Testing (BT and PC)	160	1983	Ebasco Services, Inc.
IGSCC Detection & Sizing	40	1985	Electric Power Research Institute (EPRI)
IGSCC Overlay Detection & Sizing	8	1985	Electric Power Research Institute (EPRI)
NDT of Welds	24	2002	American Welding Society (AWS)
Computer Radiography	24	2007	Virtual Media Integration (VMI)
Infrared Testing & Technologies	80	2010	Munson NDT
Computed Radiography Interpretation	24	2010	General Electric






Nondestructive Testing Experience Form Continued...

Test Method	Level	Company	Total Months Experience
Ultrasonic	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	Nuclear Energy Services, Inc.	14
	III	General Electric, Nuclear Plant Services	22
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	15
	III	Schnabel Engineering, Inc.	93
	III	Mistras Services, Inc.	29
	III	Applied Testing Group, Inc.	48
	↓		
	III	Applied Testing Group, Inc.	48
Radiographic	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	Nuclear Energy Services, Inc.	14
	III	General Electric, Nuclear Plant Services	22
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	2
	III	Schnabel Engineering, Inc.	95
	III	Mistras Services, Inc.	29
	↓		
	III	Applied Testing Group, Inc.	3
	III	Applied Testing Group, Inc.	3
Liquid Penetrant	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	Nuclear Energy Services, Inc.	14
	III	General Electric, Nuclear Plant Services	22
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	15
	↓		
	III	Schnabel Engineering, Inc.	74

**Nondestructive Testing
Experience Form Continued...**

Liquid Penetrant-Continued	III	Applied Testing Group, Inc.	11
Magnetic Particle	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	Nuclear Energy Services, Inc.	14
	III	General Electric, Nuclear Plant Services	22
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	15
	III	Schnabel Engineering, Inc.	62
	III	Mistras Services, Inc.	29
	III	Applied Testing Group, Inc.	39
Eddy Current	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	15
	III	Schnabel Engineering, Inc.	48
	III	Mistras Services, Inc.	15
	III	Applied Testing Group, Inc.	26
Visual Testing	II	General Services Nuclear Corporation, Inc.	37
	II	Newport News Shipbuilding & Drydock, Inc.	20
	II	Ebasco Services, Inc.	27
	III	Nuclear Energy Services, Inc.	14
	III	General Electric, Nuclear Plant Services	22
	III	ATEC Associates, Inc.	49
	III	Deadline Support Services, Inc.	99
	II	Mechanical Integrity Quality Assurance, Inc.	15
	III	Schnabel Engineering, Inc.	95
	III	Mistras Services, Inc.	29
	III	Applied Testing Group, Inc.	48























6.2.5 ON SITE COLD GALVANIZING VERIFICATION



6.2.6 GC AS-BUILT DOCUMENTS

MONOPOLE REINFORCEMENT AND RETROFIT PROJECT			
BU NUMBER; SITE NAME BU #825983; MIDDLETOWN_1 APP: 185826 REV. 13; WO: 628395			
SITE ADDRESS 90 INDUSTRIAL PARK ROAD MIDDLETOWN, CT 06457 MIDDLESEX COUNTY			
 AS-BUILT No changes Date 12-17-14 Signed K.A. Stackhouse			
PROJECT NOTES <ol style="list-style-type: none"> DETAILED FIELD INFORMATION REGARDING INTERFERENCES AND/OR EXISTING FIELD CONDITIONS MAY BE AVAILABLE ON CROWN'S CO-SITES AND FROM CONTRACTOR'S PRE-MOD MAPPING. IT IS THE CONTRACTOR'S RESPONSIBILITY TO FIELD VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS AND COORDINATE WITH THE AVAILABLE SOURCES OF INFORMATION ABOVE AND WITH THE PROJECT PLANS BEFORE PROCEEDING WITH THE WORK. CONTRACTOR SHALL IMMEDIATELY REPORT ANY AND ALL DISCREPANCIES TO PAUL J. FORD AND COMPANY AND CROWN CASTLE FIELD PERSONNEL BEFORE PROCEEDING WITH THE WORK. ALL STRUCTURAL BOLTS SHALL BE INSTALLED AND TIGHTENED TO THE PRETENSIONED CONDITION ACCORDING TO THE REQUIREMENTS OF THE AISI SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS, DEC. 31, 2009. ALL STRUCTURAL BOLTS SHALL BE FIELD INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISI SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS, DEC. 31, 2009. (A.) DTIS REQUIRED: ALL AJAX BOLTS SHALL BE INSTALLED USING DIRECT TENSION INDICATORS (DTIS) AND HARDENED WASHERS. ALL AJAX M20 BOLTS WITH SHEAR SLEEVES SHALL BE PRETENSIONED AND TIGHTENED UNTIL THE DIRECT TENSION INDICATOR (DTI) WASHERS SHOW THAT THE PROPER BOLT TENSION HAS BEEN REACHED. SEE NOTES AND DETAILS ON SHEET S-3 FOR REQUIREMENTS ON THE USE OF DIRECT TENSION INDICATOR (DTI) WASHERS WITH THE AJAX M20 BOLTS. (B.) EFFECTIVE 5/30/2012: UNTIL FURTHER NOTICE, CROWN CASTLE WILL ACCEPT AJAX BOLTS TIGHTENED USING AISI "TURN-OF-NUT" METHOD. INSTALLERS SHALL FOLLOW CROWN GUIDELINES FOR AISI "TURN-OF-NUT" METHOD AND ALSO PROVIDE COMPLETE INSPECTION DOCUMENTATION IN THE PMI. PRIOR TO STARTING WORK, CONTRACTOR SHALL CONSULT WITH CROWN ENGINEERING TO DETERMINE WHETHER THIS POLICY IS STILL IN PLACE. (C.) REQUIREMENT EFFECTIVE 04/20/2013: PER CROWN CASTLE DIRECTIVE, ANY AND ALL STRUCTURAL BOLTS THAT ARE TIGHTENED TO THE PRETENSIONED CONDITION USING THE AISI "TURN-OF-NUT" TENSIONING PROCEDURE (NON-TENSION CONTROLLED (NON-TC) BOLTS AND/OR BOLTS WITHOUT DTIS INSTALLED) SHALL BE INSPECTED ONSITE BY AN INDEPENDENT THIRD-PARTY BOLT INSPECTOR, AS APPROVED BY CROWN. THIS INSPECTION IS REQUIRED TO BE AN ONSITE FIELD INSPECTION. THE THIRD-PARTY BOLT INSPECTOR SHALL FOLLOW THE PUBLISHED CROWN CASTLE INSPECTION PROCEDURE "MI NON-TC BOLT INSPECTION", DATED APRIL 2013. THE THIRD-PARTY BOLT INSPECTOR SHALL PREPARE A FULLY DOCUMENTED BOLT INSPECTION REPORT, AS SPECIFIED BY CROWN, AND SHALL SUBMIT A COPY OF THE BOLT INSPECTION REPORT TO THE MI INSPECTOR, THE EOR, AND TO CROWN CASTLE. NDE OF THE CIRCUMFERENTIAL WELD OF THE BASE PLATE TO SHAFT CONNECTION IS REQUIRED. SEE CCI DOCUMENTS ENG-SOW-1033 "TOWER BASE PLATE NDE AND ENG-BUL-10051 "NDE REQUIREMENTS FOR MONOPOLE BASE PLATE TO PREVENT CONNECTION FAILURE". NOTIFY THE EOR AND CROWN ENGINEERING IMMEDIATELY IF ANY CRACKS ARE SUSPECTED OR HAVE BEEN IDENTIFIED. THE NDE SHALL INCLUDE ALL EXISTING REINFORCEMENTS THAT HAVE BEEN WELDED TO THE BASE PLATE, ANY FULL PENETRATION WELDING TO THE BASE PLATE REQUIRED AS PART OF THIS ACTIVE REINFORCEMENT DESIGN SHALL BE INCLUDED IN THE NDE SCOPE OF WORK. 	PROJECT CONTACTS: MONOPOLE OWNER: CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 CONTACT: STEVE TUTTLE PH: (585) 899-3445 STRUCTURAL ENGINEER OF RECORD (EOR): PAUL J. FORD AND COMPANY 250 EAST BROAD STREET, SUITE 600 COLUMBUS, OHIO 43215-3708 CONTACT: BRIAN KERNICE AT BKERM005@PJFACB.COM PHONE: 614-221-6679		
DESIGN STANDARD			
THIS REINFORCEMENT DESIGN IS BASED UPON THE REQUIREMENTS OF THE TIA/EIA-222-F-1996 STRUCTURAL STANDARD FOR ANTENNA SUPPORTING STRUCTURES AND ANTENNAS, USING A DESIGN BASIC WIND SPEED OF 85 MPH (FASTEST V.E.) WITH NO ICE. 38 MPH WITH 3/4 INCH ICE AND 50 MPH SERVICE LOADS.			
REFER TO THE POLE DESIGN AND ANTENNA LOADING DOCUMENTED IN THE PJF STRUCTURAL ANALYSIS FOR THIS SITE (PJF#37513-1570), DATED 8-14-2013.			
THIS PROJECT INCLUDES THE FOLLOWING REINFORCING ELEMENTS:			
SHAFT REINFORCING FIELD WELDED MICROPILE BRACKETS HIGH STRENGTH GROUT FOUNDATION AUGMENTATION: MICROPILES			
SHEET INDEX			
SHEET NUMBER	DESCRIPTION		
T-1	TITLE SHEET		
S-1	GENERAL NOTES		
S-2	GENERAL NOTES		
S-3	AJAX BOLT DETAIL		
S-4	MONOPOLE PROFILE		
S-5	BASE PLATE DETAILS		
S-6	MICROPILE DETAILS		
S-7	MISC DETAILS		
S-8	MI CHECKLIST		
			
AUG 14 2013			
 PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 250 EAST BROAD STREET, SUITE 600 COLUMBUS, OHIO 43215 (614) 221-6679 www.pjf.com	CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 PH: (585) 899-3445		PROJECT NO: 32513-1570 DRAWING SET: S/S-5 CHECKED BY: B.K.K. APPROVED BY: DATE: 8-14-2013
BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT		T-1	

CROWN CASTLE PROJECT, BU #825983, MIDDLETOWN 1, MIDDLETOWN, CT
MONOPOLE RETROFIT PROJECT MASTER NOTES DOCUMENT (REV. 2, 12/22/2013)

A. GENERAL NOTES

1. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO FIELD VERIFY ALL EXISTING CONDITIONS AND DISCREPANCIES PRIOR TO FABRICATION AND CONSTRUCTION. THESE DRAWINGS WERE PREPARED FROM INFORMATION AND DOCUMENTS PROVIDED TO PAUL J. FORD & COMPANY BY CROWN CASTLE. THIS INFORMATION PROVIDED HAS NOT BEEN FIELD VERIFIED BY PAUL J. FORD & COMPANY FOR ACCURACY AND THEREFORE DISCREPANCIES BETWEEN THESE DRAWINGS AND ACTUAL SITE CONDITIONS SHOULD BE ANTICIPATED. ANY DISCREPANCIES AND/OR CHANGES BETWEEN THE INFORMATION CONTAINED IN THESE DRAWINGS AND THE ACTUAL VERIFIED SITE CONDITIONS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF CROWN CASTLE AND PAUL J. FORD & COMPANY SO THAT ANY CHANGES AND/OR ADJUSTMENTS, IF NECESSARY, CAN BE MADE TO THE DESIGN AND DRAWINGS.
2. THE EXISTING UNREINFORCED MONOPOLE STRUCTURE DOES NOT HAVE THE STRUCTURAL CAPACITY TO CARRY ALL OF THE ANTENNA AND PLATFORM LOADS SHOWN ON THESE DRAWINGS AT THE REQUIRED MEMBER TOWER 22.5 BASIC WIND SPEEDS. DO NOT INSTALL ANY ADDITIONAL GROUND ANTENNA AND PLATFORM LOADS UNTIL THE MONOPOLE REINFORCING SYSTEM IS COMPLETELY AND SUCCESSFULLY INSTALLED.
3. MATERIALS, QUANTITIES, STRENGTHS OR SIZES INDICATED BY THE DRAWINGS OR SPECIFICATIONS ARE NOT IN AGREEMENT WITH THESE NOTES. THE BETTER QUALITY AND/OR GREATER QUANTITY, STRENGTH OR SIZE INDICATED, SPECIFIED OR NOTED SHALL BE PROVIDED.
4. THIS STRUCTURE IS DESIGNED TO BE SELF-SUPPORTING AND STABLE AFTER THE INSTALLATION OF THE REINFORCING REPAIR SYSTEM HAS BEEN PROPERLY AND ADEQUATELY COMPLETED. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO INSURE THE SAFETY AND STABILITY OF THE MONOPOLE AND ITS COMPONENT PARTS DURING FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF WHATEVER TEMPORARY BRACING, GUYS OR DOWNS THAT MAY BE NECESSARY. SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT. IMPORTANT CUTTING, WELDING AND SAFETY GUIDELINES: THE CONTRACTOR SHALL FOLLOW ALL CROWN CASTLE CUTTING, WELDING, PREVENTION AND SAFETY GUIDELINES. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL OBTAIN A COPY OF THE CURRENT CROWN CASTLE GUIDELINES FROM CROWN CASTLE. PER THE 10/10/2008 CROWN CASTLE ELECTRICAL CUTTING AND WELDING ACTIVITIES SHALL BE CONDUCTED IN ACCORDANCE WITH CROWN CASTLE POWER CUTTING AND WELDING PRACTICES. DO NOT EXCEED 100% OF THE ALLOWED STRESS THROUGHOUT THE ENTIRE LIFE OF THE PROJECT.
5. THE STRUCTURAL CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OR MEANS OF CONSTRUCTION. THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTIONS OF THE PROPOSED MEASURES OR THE CONSTRUCTION PROCEDURES.
6. ANY SUPPORT SERVICES PERFORMED BY THE ENGINEER DURING CONSTRUCTION SHALL BE DISTINGUISHED FROM CONTINUOUS AND DETAILED INSPECTION SERVICES WHICH ARE FURNISHED BY THE INSPECTION TESTING AGENCY. THESE SUPPORT SERVICES PERFORMED BY THE ENGINEER ARE SOLELY FOR THE PURPOSE OF ASSISTING IN QUALITY CONTROL AND IN ACHIEVING CONFORMANCE WITH CONTRACT DOCUMENTS. THEY DO NOT GUARANTEE CONTRACTORS PERFORMANCE AND SHALL NOT BE CONSTRUED AS SUPERVISION OF CONSTRUCTION.
7. ALL MATERIALS AND EQUIPMENT FURNISHED WILL BE NEW AND OF GOOD QUALITY, FREE FROM FAULTS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
8. THE CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTOR IS RESPONSIBLE TO INSURE THAT THIS PROJECT AND RELATED WORK COMPLIES WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES AND REGULATIONS COVERING THIS WORK AS WELL AS CROWN CASTLE SAFETY GUIDELINES.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING ALL EXISTING AND NEW COAXIAL CABLES AND OTHER EQUIPMENT DURING CONSTRUCTION.
10. ANY EXISTING ATTACHMENTS AND/OR PROJECTIONS ON THE POLE THAT MAY INTERFERE WITH THE INSTALLATION OF THE REINFORCING SYSTEM WILL HAVE TO BE REMOVED, AND/OR RELOCATED, AND/OR REPLACED AND BE INSTALLED AFTER THE REINFORCING IS COMPLETELY COMPLETED. THE CONTRACTOR SHALL IDENTIFY AND COORDINATE THESE ITEMS PRIOR TO CONSTRUCTION WITH THE OWNER, TESTING AGENCY, AND ENGINEER.
11. ANY AND ALL STAFFERS ARE LOCATED IN AREAS OF THE POLE SHAFT WHERE SHAFT REINFORCING MUST BE APPLIED SHALL BE TEMPORARILY REMOVED OR OTHERWISE SUPPORTED TO PERMIT NEW CONTINUOUS REINFORCEMENT TO BE ATTACHED. AFTER THE CONTRACTOR HAS SUCCESSFULLY INSTALLED THE MONOPOLE REINFORCEMENT SYSTEM, THE CONTRACTOR SHALL RE-INSTALL THE PLATFORMS. IN NO CASE SHALL ANY NEW AND/OR ADDITIONAL PLATFORMS AND/OR ANTENNAS AND/OR COAX CABLES AND/OR OTHER EQUIPMENT BE INSTALLED ON THE MONOPOLE UNTIL THE CONTRACTOR HAS BEEN ADVISED TO COMPLETED THE INSTALLATION OF ALL OF THE REQUIRED STRUCTURAL REINFORCING SYSTEM COMPONENTS.

B. (SECTION NOT USED)



AS-BUILT
No changes

Date 12-17-14

Signed K.A. Stackhouse



AUG 14 2013

PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
1701 Paul Ford Drive, Suite 100, Middletown, CT 06457
(860) 321-1440 www.pjfc.com

CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14854
(716) 439-1440 FAX: (716) 439-1442


BU #825983; MIDDLETOWN 1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No. 3751.107	ISSUE DATE OF PERMIT: 6-14-2013
DRAWING BY B.M.S.	
CHECKED BY B.K.A.	
APPROVED BY	S-1
DATE 6-14-2013	


C. SPECIAL INSPECTION AND TESTING

1. ALL WORK SHALL BE SUBJECT TO REVIEW AND OBSERVATION BY THE OWNER'S REPRESENTATIVE AND THE OWNER'S AUTHORIZED INDEPENDENT INSPECTION AND TESTING AGENCY. REFER TO CROWN CASTLE DOCUMENT 04-00-000-000 FOR SPECIFICATION.
2. ANY SUPPORT SERVICES PERFORMED BY THE ENGINEER DURING CONSTRUCTION SHALL BE DISTINGUISHED FROM CONTINUOUS AND DETAILED INSPECTION SERVICES WHICH ARE FURNISHED BY OTHERS. THESE SUPPORT SERVICES PERFORMED BY THE ENGINEER ARE SOLELY FOR THE PURPOSE OF ASSISTING IN QUALITY CONTROL AND IN ACHIEVING CONFORMANCE WITH CONTRACT DOCUMENTS. THEY DO NOT GUARANTEE CONTRACTORS PERFORMANCE AND SHALL NOT BE CONSTRUED AS SUPERVISION OF CONSTRUCTION.
3. OBSERVED DISCREPANCIES BETWEEN THE WORK AND THE CONTRACT DOCUMENTS SHALL BE CORRECTED BY THE CONTRACTOR AT NO ADDITIONAL COST.
4. AN INDEPENDENT QUALIFIED INSPECTION TESTING AGENCY SHALL BE SELECTED, RETAINED AND PAID FOR BY THE OWNER FOR THE SOLE PURPOSE OF INSPECTING, TESTING, DOCUMENTING, AND APPROVING ALL WELDING AND FIELD WORK PERFORMED BY THE CONTRACTOR.
 - (A) ACCESS TO ANY PLACE WHERE WORK IS BEING DONE SHALL BE PERMITTED AT ALL TIMES.
 - (B) THE INSPECTION AGENCY SHALL SO SCHEDULE THIS WORK AS TO CAUSE A MINIMUM OF INTERFERENCE TO, AND COORDINATE WITH, THE WORK IN PROGRESS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO COORDINATE THE WORK SCHEDULE WITH THE TESTING AGENCY. THE CONTRACTOR SHALL ALLOW FOR ADEQUATE TIME AND ACCESS FOR THE TESTING AGENCY TO PERFORM THEIR DUTIES.
5. THE INSPECTION AND TESTING AGENCY SHALL BE RESPONSIBLE TO PERFORM THE FOLLOWING SERVICES FOR THE OWNER. THE TESTING AGENCY SHALL INSPECT THE FOLLOWING ITEMS IN ACCORDANCE WITH THE CONSTRUCTION DRAWINGS. THE TESTING AGENCY SHALL INSPECT ITEMS ON THIS LIST AND OTHER ITEMS AS NECESSARY TO FULFILL THEIR RESPONSIBILITY. THE TESTING AGENCY SHALL UTILIZE EXPERIENCED, TRAINED INSPECTORS INCLUDING ANY CERTIFIED WELDING INSPECTORS (CWI). INSPECTORS SHALL HAVE THE TRAINING, CREDENTIALS, AND EXPERIENCE APPROPRIATE FOR AND COMMENSURATE WITH THE SCOPE AND TYPE OF INSPECTION WORK TO BE PERFORMED.
 - A. GENERAL
 - (1) PERFORM CONTINUOUS ON-SITE OBSERVATION, INSPECTION, VERIFICATION AND TESTING DURING THE TIME THE CONTRACTOR IS WORKING ON-SITE. AGENCY SHALL NOTIFY OWNER IMMEDIATELY WHEN FIELD PROBLEMS OR DISCREPANCIES OCCUR.
 - B. FOUNDATION, EARTHWORK, AND SOIL PREPARATION
 - (1) VERIFY MATERIALS AT BOTTOM OF EXCAVATION ARE ADEQUATE TO ACHIEVE THE DESIGN BEARING CAPACITY.
 - (2) VERIFY THAT EXCAVATIONS HAVE EXTENDED TO PROPER DEPTH AND HAVE REACHED PROPER MATERIAL.
 - (3) PERFORM CLASSIFICATION AND TESTING OF COMPACTED FILL MATERIALS.
 - (4) VERIFY USE OF PROPER MATERIALS, DENSITIES AND LIFT THICKNESS DURING PLACEMENT AND COMPACTION OF COMPACTED FILL.
 - (5) PRIOR TO PLACEMENT OF COMPACTED FILL, OBSERVE SUBGRADE AND VERIFY SITE HAS BEEN PROPERLY PREPARED.
 - C. CONCRETE TESTING PER AISC (NOT REQUIRED)
 - D. STRUCTURAL STEEL
 - (1) CHECK THE STEEL ON THE JOB WITH THE PLANS.
 - (2) CHECK MILL CERTIFICATIONS.
 - (3) CHECK GRADE OF STEEL MEMBERS, AND BOLTS FOR CONFORMANCE WITH DRAWINGS.
 - (4) VERIFY STEEL MEMBERS FOR DISTORTION, EXCESSIVE RUST, PLAINS AND BURNED HOLES.
 - (5) CALL FOR LABORATORY TEST REPORTS WHEN IN DOUBT.
 - (6) CHECK STEEL MEMBERS FOR SIZES, SWEEP AND DIMENSIONAL TOLERANCES.
 - (7) CHECK FOR SURFACE FINISH SPECIFIED, GALVANIZED.
 - (8) CHECK BOLT TIGHTENING ACCORDING TO AISC "TURN OF THE NUT" METHOD.
 - E. WELDING
 - (1) VERIFY FIELD WELDING PROCEDURES, WELDERS, AND WELDING OPERATORS, NOT DEEMED PREQUALIFIED, IN ACCORDANCE WITH AISC D1.
 - (2) INSPECT FIELD WELDED CONNECTIONS IN ACCORDANCE WITH THE REQUIREMENTS SPECIFIED AND IN ACCORDANCE WITH AISC D1.
 - (3) APPROVE FIELD WELDING SEQUENCE
 - (A) A PROGRAM OF THE APPROVED SEQUENCES SHALL BE SUBMITTED TO THE OWNER BEFORE WELDING BEGINS. NO CHANGE IN APPROVED SEQUENCES MAY BE MADE WITHOUT PERMISSION FROM THE OWNER.
 - (4) INSPECT WELDED CONNECTIONS AS FOLLOWS AND IN ACCORDANCE WITH AISC D1:
 - (A) INSPECT WELDING EQUIPMENT FOR CAPACITY, MAINTENANCE AND WORKING CONDITIONS.
 - (B) VERIFY SPECIFIED ELECTRODES AND HANDLING AND STORAGE OF ELECTRODES FOR CONFORMANCE WITH SPECIFICATIONS.
 - (C) INSPECT PREHEATING AND INTERPASS TEMPERATURES FOR CONFORMANCE WITH AISC D1.
 - (D) VISUALLY INSPECT ALL WELDS AND VERIFY THAT QUALITY OF WELDS MEETS THE REQUIREMENTS OF AISC D1.
 - (E) SPOT TEST AT LEAST ONE FILLET WELD OF EACH MEMBER USING MAGNETIC PARTICLE OR DYE PENETRANT.
 - (F) INSPECT FOR SIZE, SPACING, TYPE AND LOCATION AS PER APPROVED PLANS.
 - (G) VERIFY THAT THE BASE METAL CONFORMS TO THE DRAWINGS.
 - (H) REVIEW THE REPORTS BY TESTING AGENCY.
 - (I) CHECK TO SEE THAT WELDS ARE CLEAN AND FREE FROM SLAG.
 - (J) INSPECT RUST PROTECTION OF WELDS AS PER SPECIFICATIONS.
 - (K) CHECK THAT DEFECTIVE WELDS ARE CLEARLY MARKED AND HAVE BEEN ADEQUATELY REPAIRED.
 - F. SPECIAL INSPECTION OF EXISTING SHAFT TO PLANS WELD CONNECTIONS
 - (1) PRIOR TO CONSTRUCTION, TESTING AGENCY SHALL INSPECT CONDITION OF EXISTING SHAFT TO BASE PLATE WELD CONNECTION. ALSO INSPECT EXISTING STIFFENERS IF PRESENT. THE INSPECTOR SHALL USE THE FOLLOWING INSPECTION METHODS OR COMBINATION OF METHODS, AS REQUIRED TO IDENTIFY ANY CRACKS, CORROSION, MAGNETIC PARTICLES, AND/OR ULTRA SOUND. IN ADDITION, OTHER TEST METHODS MAY ALSO BE USED AT THE DISCRETION OF THE TESTING AGENCY AND UPON THE APPROVAL OF THE OWNER AND THE ENGINEER. THE TESTING AGENCY SHALL PROVIDE CAREFUL AND THOROUGH DOCUMENTATION OF THIS INSPECTION TO THE OWNER AND THE ENGINEER. TESTING AGENCY SHALL COORDINATE AND INTEGRATE INSPECTION ACTIVITIES WITH THE OWNER'S REQUIRED PROCESSES AND PROCEDURES. IMPORTANT: THE TESTING AGENCY SHALL IMMEDIATELY REPORT ANY INDICATIONS OF CRACKS, FRACTURES, DISTRESS, AND/OR CORROSION TO THE OWNER AND ENGINEER.
 - (2) AFTER CONSTRUCTION, TESTING AGENCY SHALL INSPECT WAT AND ALL FIELD REPAIRS IMPLEMENTED AS REQUIRED BY THE OWNER FROM THE RESULTS OF THE INSPECTION IN THE PREVIOUS NOTE 5.F.1. ABOVE.
 - (3) REFER TO CROWN CASTLE DOCUMENTS ENG-SOW-10023 AND ENG-BUL-10021 FOR SPECIFICATIONS.
 - G. REPORTS
 - (1) COMPLETE AND PERIODICALLY SUBMIT DAILY INSPECTION REPORTS TO THE OWNER.
6. THE INSPECTION PLAN OUTLINED HEREIN IS INTENDED AS A DESCRIPTION OF GENERAL AND SPECIFIC ITEMS OF CONCERN. IT IS NOT INTENDED TO BE ALL INCLUSIVE. IT DOES NOT LIMIT THE TESTING AND INSPECTION AGENCY TO THE ITEMS LISTED. ADDITIONAL TESTING, INSPECTION, AND CHECKING MAY BE REQUIRED AND SHOULD BE ANTICIPATED. THE TESTING AGENCY SHALL USE THE PROFESSIONAL JUDGMENT AND KNOWLEDGE OF THE JOB SITE CONDITIONS AND THE CONTRACTORS PERFORMANCE TO DECIDE WHAT OTHER ITEMS REQUIRE ADDITIONAL ATTENTION. THE TESTING AGENCY'S JUDGMENT MUST PREVAIL OVER ANY OTHER SPECIFICALLY COVERED. ANY DISCREPANCIES AND PROBLEMS SHALL BE BROUGHT IMMEDIATELY TO THE OWNER'S ATTENTION. RESOLUTIONS ARE NOT TO BE MADE WITHOUT THE OWNER'S REVIEW AND SPECIFIC WRITTEN CONSENT. THE OWNER RESERVES THE RIGHT TO DETERMINE WHAT AN ACCEPTABLE RESOLUTION OF DISCREPANCIES AND PROBLEMS.
7. AFTER EACH INSPECTION, THE TESTING AGENCY WILL PREPARE A WRITTEN ACCEPTANCE OR REJECTION WHICH WILL BE GIVEN TO THE CONTRACTOR AND FILED AS DAILY REPORTS TO THE OWNER. THIS WRITTEN ACTION WILL GIVE THE CONTRACTOR A LIST OF ITEMS TO BE CORRECTED, PRIOR TO CONTINUING CONSTRUCTION, AND/OR LACKING OF STRUCTURAL ITEMS.
8. RESPONSIBILITY: THE TESTING AGENCY DOES NOT RELIEVE THE CONTRACTOR'S CONTRACTUAL OR STATUTORY OBLIGATIONS. THE CONTRACTOR HAS THE SOLE RESPONSIBILITY FOR ANY DEVIATIONS FROM THE OFFICIAL CONTRACT DOCUMENTS. THE TESTING AGENCY WILL NOT REPLACE THE CONTRACTOR'S QUALITY CONTROL PERSONNEL.

<p>D. STRUCTURAL STEEL</p> <p>1. STRUCTURAL STEEL MATERIALS, FABRICATION, DETAILING, AND WORKMANSHIP SHALL CONFORM TO THE LATEST EDITION OF THE FOLLOWING REFERENCE STANDARDS:</p> <p>A. BY THE AMERICAN INSTITUTE OF STEEL CONSTRUCTION (AISC):</p> <p>(A) "SPECIFICATION FOR THE DESIGN, FABRICATION AND ERECTION OF STRUCTURAL STEEL FOR BUILDINGS"</p> <p>(B) "SPECIFICATION FOR STRUCTURAL JOINTS USING ASTM A325 OR A490 BOLTS" AS APPROVED BY THE RESEARCH COUNCIL ON STRUCTURAL CONNECTIONS OF THE ENGINEERING FOUNDATION</p> <p>(C) "CODE OF STANDARD PRACTICE FOR STEEL BUILDINGS AND BRIDGES" (PARAGRAPH 4.2.1 SPECIFICALLY EXCLUDED)</p> <p>2. BY THE AMERICAN WELDING SOCIETY (AWS):</p> <p>(A) "STRUCTURAL WELDING CODE - STEEL D1.1"</p> <p>(B) "SYMBOLS FOR WELDING AND NONDESTRUCTIVE TESTING"</p> <p>3. ANY MATERIAL OR WORKMANSHIP WHICH IS OBSERVED TO BE DEFECTIVE OR INCONSISTENT WITH THE CONTRACT DOCUMENTS SHALL BE CORRECTED, MODIFIED, OR REPLACED AT THE CONTRACTOR'S EXPENSE.</p> <p>4. TIGHTEN ALL STRUCTURAL BOLTS, INCLUDING THE A193 B7S BOLTS WITH SHEAR SLEEVES, ACCORDING TO THE REQUIREMENTS OF THE AISC TURN OF THE NUT METHOD. TIGHTEN BOLTS 1/3 TURN PAST THE SNUG TIGHT CONDITION AS DEFINED BY AISC.</p> <p>5. WELDED CONNECTIONS SHALL CONFORM TO THE LATEST REVISED CODE OF THE AMERICAN WELDING SOCIETY, AWS D1.1. ALL WELD ELECTRODES SHALL BE EXXX UNLESS NOTED OTHERWISE ON THE DRAWINGS.</p> <p>6. ALL WELDED CONNECTIONS SHALL BE MADE BY WELDERS CERTIFIED BY AWS. CONTRACTOR SHALL SUBMIT WELDERS' CERTIFICATION AND QUALIFICATION DOCUMENTATION TO THE OWNER'S TESTING AGENCY FOR REVIEW AND APPROVAL PRIOR TO CONSTRUCTION.</p> <p>7. STRUCTURAL STEEL PLATES SHALL CONFORM TO ASTM A572 GRADE 65 (FY - 65 KSI MIN.) UNLESS NOTED OTHERWISE ON THE DRAWINGS.</p> <p>8. SURFACES OF EXISTING STEEL SHALL BE PREPARED AS REQUIRED FOR FIELD WELDING PER AWS SEE SECTION J NOTES REGARDING TOUCH-UP OF GALVANIZED SURFACES DAMAGED DURING TRANSPORTATION OR ERECTION AND ASSEMBLY AS WELL AS FIELD WELDING.</p> <p>9. UNLESS OTHERWISE NOTED, ALL STEEL MEMBERS SHALL BE HOT-DIP GALVANIZED, AFTER FABRICATION, IN ACCORDANCE WITH ASTM A123. SEE SECTION J FOR FURTHER NOTES AND FOR EXCEPTIONS (IF ANY).</p> <p>10. ALL WELDS SHALL BE VISUALLY INSPECTED BY THE OWNER'S APPROVED TESTING AGENCY. OTHER TESTS MAY ALSO BE PERFORMED ON THE WELDS BY THE TESTING AGENCY IN ORDER FOR THEM TO PERFORM THEIR DUTIES FOR THIS PROJECT. THE CONTRACTOR SHALL COOPERATE WITH THE TESTING AGENCY IN THEIR TESTING EFFORTS.</p> <p>11. NO WELDING SHALL BE DONE TO THE EXISTING STRUCTURE WITHOUT THE PRIOR APPROVAL AND SUPERVISION OF THE TESTING AGENCY.</p> <p>12. FIELD CUTTING OF STEEL</p> <p>(A) PRIOR TO ANY FIELD CUTTING, THE CONTRACTOR SHALL MARK THE CUT OUTLINES ON THE STEEL AND THE INSPECTION/TESTING AGENCY SHALL VERIFY PROPOSED LAYOUT, LOCATION, AND DIMENSIONS.</p> <p>(B) ANY REQUIRED CUTS IN THE STEEL SHALL BE CAREFULLY CUT BY MECHANICAL METHODS SUCH AS DRILLING, SAW CUTTING, AND GRINDING. THE CONTRACTOR IS RESPONSIBLE TO PREVENT ANY DAMAGE TO THE COAX CABLES, AND/OR OTHER EQUIPMENT AND/OR THE STRUCTURE DURING THE CUTTING WORK. ANY DAMAGE TO THE COAX CABLES, AND/OR OTHER EQUIPMENT AND/OR THE STRUCTURE, RESULTING FROM THE CONTRACTOR'S ACTIVITIES SHALL BE REPAIRED AT THE CONTRACTOR'S EXPENSE. THE INSPECTION/TESTING AGENCY SHALL CLOSELY AND CONTINUOUSLY MONITOR THIS ACTIVITY.</p> <p>(C) ALL REQUIRED CUTS SHALL BE CUT WITHIN THE DIMENSIONS SHOWN ON THE DRAWINGS. NO CUTS SHALL EXTEND BEYOND THE OUTLINE OF THE DIMENSIONS SHOWN ON THE DRAWINGS. ALL CUT EDGES SHALL BE GRIND SMOOTH AND DEBURRED. CUT EDGES THAT ARE TO BE FIELD WELDED SHALL BE PREPARED FOR FIELD WELDING PER AWS D1.1 AND AS SHOWN ON THE DRAWINGS. IF IT MAY BE NECESSARY TO DRILL STARTER HOLES AS REQUIRED TO MAKE THE CUTS, THE INSPECTION/TESTING AGENCY SHALL CLOSELY AND CONTINUOUSLY MONITOR THIS ACTIVITY.</p> <p>E. BASE PLATE GROUT</p> <p>1. NEW GROUT FOR THE POLE BASE SHALL BE NON-SHRINK, NON-METALLIC, GROUT (EPOXY) GROUT BY EPOXY D. OR TROFID GROUT WITH A TENSILE MINIMUM COMPRESSIVE STRENGTH. PVC DRAINAGE PIPES SHALL BE PROVIDED FROM INSIDE THE POLE SHAFT OUT THROUGH THE GROUT SPACE UNDER THE BASE PLATE IN ORDER TO ALLOW MOISTURE TO ADEQUATELY DRAIN FROM THE INTERIOR OF THE POLE SHAFT. CONTRACTOR SHALL SUBMIT PROPOSED GROUT SPECIFICATION INFORMATION TO THE OWNER FOR REVIEW AND APPROVAL PRIOR TO CONSTRUCTION. CONTRACTOR SHALL FOLLOW GROUT MANUFACTURER'S SPECIFICATIONS FOR COLD WEATHER GROUTING PROCEDURES IF NECESSARY AND THE TESTING AGENCY SHALL PREPARE GROUT SAMPLE SPECIMENS FOR COMPRESSIVE STRENGTH TESTING AND VERIFICATION.</p> <p>2. GROUT SHALL BE INSTALLED TIGHT UNDER BASE PLATE WITH NO VOIDS REMAINING BETWEEN TOP OF EXISTING CONCRETE AND UNDERSIDE OF EXISTING BASE PLATE (EXCEPT FOR DRAIN PIPES). GROUT COMPLETELY SOLID (EXCEPT FOR DRAIN PIPES) UNDER ENTIRE SURFACE OF BASE PLATE FROM OUTSIDE EDGE TO INSIDE EDGE.</p> <p>F. FOUNDATION WORK - (NOT REQUIRED)</p>	<p>G. CAST-IN-PLACE CONCRETE - (NOT REQUIRED)</p> <p>H. EPOXY GROUTED REINFORCING ANCHOR RODS - (NOT REQUIRED)</p> <p>I. TOUCH UP OF GALVANIZING</p> <p>1. THE CONTRACTOR SHALL TOUCH UP ANY AND ALL AREAS OF GALVANIZING ON THE EXISTING STRUCTURE OR ANY COMPONENTS THAT ARE DAMAGED OR ABRASIONED DURING CONSTRUCTION. GALVANIZED SURFACES DAMAGED DURING TRANSPORTATION OR ERECTION AND ASSEMBLY AS WELL AS ANY AND ALL ABRASIONS, CUTS, FIELD DRILLING, AND ALL FIELD WELDING SHALL BE TOUCHED UP WITH TWO (2) COATS OF ZINC-BRAND ZINC-RICH COLD GALVANIZING COMPOUND. FILM THICKNESS PER COAT SHALL BE: WET 3.0 MILS; DRY 1.5 MILS. APPLY PER ZRC (MANUFACTURER) RECOMMENDED PROCEDURES. CONTACT ZRC AT 1-800-831-3375 FOR PRODUCT INFORMATION. CONTRACTOR SHALL CLEAN AND PREPARE ALL FIELD WELDS ON GALVANIZED AND PRIME PAINTED SURFACES FOR TOUCH-UP COATING IN ACCORDANCE WITH AWS D1.1. THE OWNER'S TESTING AGENCY SHALL VERIFY THE PREPARED SURFACE PRIOR TO APPLICATION OF THE TOUCH-UP COATING.</p> <p>2. THE OWNER'S TESTING AGENCY SHALL TEST AND VERIFY THE COATING THICKNESS AFTER THE CONTRACTOR HAS APPLIED THE ZRC COLD GALVANIZING COMPOUND AND IT HAS SUFFICIENTLY DRIED. AREAS FOUND TO BE INADEQUATELY COATED, SHALL BE RE-COATED BY THE CONTRACTOR AND RE-TESTED BY THE TESTING AGENCY.</p> <p>J. HOT DIP GALVANIZING</p> <p>1. HOT DIP GALVANIZE ALL STRUCTURAL STEEL MEMBERS AND ALL STEEL ACCESSORIES, BOLTS, WASHERS, ETC. PER ASTM A123 OR PER ASTM A153, AS APPROPRIATE.</p> <p>2. PROPERLY PREPARE STEEL ITEMS FOR GALVANIZING.</p> <p>3. DRILL OR PUNCH WEEP AND/OR DRAINAGE HOLES AS REQUIRED.</p> <p>4. ALL GALVANIZING SHALL BE DONE AFTER FABRICATION IS COMPLETED AND PRIOR TO FIELD INSTALLATION.</p> <p>K. PERPETUAL INSPECTION AND MAINTENANCE BY THE OWNER</p> <p>1. AFTER THE CONTRACTOR HAS SUCCESSFULLY COMPLETED THE INSTALLATION OF THE MONOPOLE REINFORCING SYSTEM AND THE WORK HAS BEEN ACCEPTED BY THE OWNER, THE OWNER WILL BE RESPONSIBLE FOR THE LONG TERM AND PERPETUAL INSPECTION AND MAINTENANCE OF THE POLE AND REINFORCING SYSTEM.</p> <p>2. THE MONOPOLE REINFORCING SYSTEM INDICATED IN THESE DOCUMENTS USES REINFORCING COMPONENTS THAT INVOLVE FIELD WELDING STEEL MEMBERS TO THE EXISTING GALVANIZED STEEL POLE STRUCTURE. THESE FIELD WELDED CONNECTIONS ARE SUBJECT TO CORROSION DAMAGE AND DETEIORATION IF THEY ARE NOT PROPERLY MAINTAINED AND COVERED WITH CORROSION PREVENTIVE COATING SUCH AS THE ZRC GALVANIZING COMPOUND SPECIFIED PREVIOUSLY. THE STRUCTURAL LOAD CARRYING CAPACITY OF THE REINFORCED POLE SYSTEM IS DEPENDENT UPON THE INSTALLED SIZE AND QUALITY, MAINTAINED SOUND CONDITION AND STRENGTH OF THESE FIELD WELDED CONNECTIONS. ANY CORROSION OF, DAMAGE TO, FATIGUE, FRACTURE, AND/OR DETEIORATION OF THESE WELDS AND/OR THE CONNECTED COMPONENTS WILL RESULT IN THE LOSS OF STRUCTURAL LOAD CARRYING CAPACITY AND MAY LEAD TO FAILURE OF THE STRUCTURAL SYSTEM. THEREFORE, IT IS IMPERATIVE THAT THE OWNER REGULARLY INSPECTS, MAINTAINS, AND REPAIRS AS NECESSARY, ALL OF THESE WELDS, CONNECTIONS, AND COMPONENTS FOR THE LIFE OF THE STRUCTURE.</p> <p>3. THE OWNER SHALL REFER TO TABLE 222-F-1016, SECTION 14 AND ANNEX E FOR RECOMMENDATIONS FOR MAINTENANCE AND INSPECTION. THE FREQUENCY OF THE INSPECTION AND MAINTENANCE INTERVALS IS TO BE DETERMINED BY THE OWNER BASED UPON ACTUAL SITE AND ENVIRONMENTAL CONDITIONS. PAUL J. FORD & COMPANY RECOMMENDS THAT A COMPLETE AND THOROUGH INSPECTION OF THE ENTIRE REINFORCED MONOPOLE STRUCTURAL SYSTEM BE PERFORMED YEARLY AND/OR AS FREQUENTLY AS CONDITIONS WARRANT. ACCORDING TO TABLE 222-F-1016, SECTION 14.1, NOTE 1, IT IS RECOMMENDED THAT THE STRUCTURE BE INSPECTED AFTER SEVERE WIND AND/OR ICE STORMS OR OTHER EXTREME LOADING CONDITIONS.</p>
--	--



AS-BUILT
No changes
Date 12-17-14
Signed K.A. Stackhouse



AUG 14 2013

<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 260 First Street, Suite 400, Middletown, CT 06455 (860) 321-6228 www.pjfco.com</p> <p>CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 TEL: 315-555-3445 FAX: 315-555-3445</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<table border="1" style="width: 100%;"> <tr> <td>PROJECT No. 37513-1570</td> <td>ISSUE DATE OF PERMIT: 8-14-2013</td> </tr> <tr> <td>DRAWN BY R.M.S.</td> <td></td> </tr> <tr> <td>CHECKED BY B.A.K.</td> <td></td> </tr> <tr> <td>APPROVED BY</td> <td></td> </tr> <tr> <td>DATE: 8-14-2013</td> <td style="text-align: center; font-size: 24px;">S-2</td> </tr> </table>	PROJECT No. 37513-1570	ISSUE DATE OF PERMIT: 8-14-2013	DRAWN BY R.M.S.		CHECKED BY B.A.K.		APPROVED BY		DATE: 8-14-2013	S-2
PROJECT No. 37513-1570	ISSUE DATE OF PERMIT: 8-14-2013											
DRAWN BY R.M.S.												
CHECKED BY B.A.K.												
APPROVED BY												
DATE: 8-14-2013	S-2											

AJAX BOLT NOTE SHEET: REV. 1.4, 5-20-2013

- NOTES:**
1. ALL STRUCTURAL BOLTS SHALL BE INSTALLED AND TIGHTENED TO THE PRETENSIONED CONDITION ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009.
 2. ALL STRUCTURAL BOLTS SHALL BE INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009.
 3. ALL AJAX M20 BOLTS WITH SHEAR SLEEVES SHALL BE PRETENSIONED AND TIGHTENED UNTIL THE DIRECT TENSION INDICATOR (DTI) WASHERS SHOW THAT THE PROPER BOLT TENSION HAS BEEN REACHED. SEE NOTES AND DETAIL BELOW FOR THE USE OF DIRECT TENSION INDICATOR (DTI) WASHERS WITH THE AJAX M20 BOLTS.
 4. ALL AJAX BOLTS SHALL BE INSTALLED USING DIRECT TENSION INDICATORS (DTIS) AND HARDENED WASHERS. DTIS SHALL BE THE SQUIRTER® STYLE, MADE TO ASTM F599 LATEST REVISION, AND HARDENED WASHERS SHALL CONFORM TO ASTM F436 AND HAVE A HARDNESS OF RC 38 OR HIGHER.

NOTES FOR AJAX M20 'ONE-SIDE' BOLTS WITH DIRECT TENSION INDICATORS (DTIS):

DTIS REQUIRED: DTIS SHALL BE "SELF-INDICATING" SQUIRTER® STYLE DTIS MADE WITH SILICONE EMBEDDED IN THEM, INSPECTED BY MEANS OF THE VISUAL EJECTION OF SILICONE AS THE DTI PROTRUSIONS COMPRESS. SQUIRTER® DTIS SHALL BE CALIBRATED PER MANUFACTURER'S INSTRUCTIONS PRIOR TO USE.

THE DIRECT TENSION INDICATOR (DTI) WASHERS SHALL BE THE "SQUIRTER® STYLE" AS MANUFACTURED BY:

APPLIED BOLTING TECHNOLOGY PRODUCTS, INC.
1413 ROCKINGHAM ROAD BELLOWS FALLS, VERMONT, USA 05101
PHONE: 1-800-552-1999
WEBSITE: WWW.APPLIEDBOLTING.COM

DISTRIBUTORS OF SQUIRTER® DTIS:
[HTTP://WWW.APPLIEDBOLTING.COM/APPLIED-BOLTING-DISTRIBUTORS.HTML](http://WWW.APPLIEDBOLTING.COM/APPLIED-BOLTING-DISTRIBUTORS.HTML)

DTI: USE DIRECT TENSION INDICATOR (DTI) WASHERS COMPATIBLE WITH 20 MM (M20) NOMINAL A325 BOLTS FOR THE AJAX M20 BOLTS. DTIS SHALL NOT BE HOT-DIP GALVANIZED. DTIS SHALL BE MECHANICALLY GALVANIZED (MG) BY THE COLD MECHANICAL PROCESS ONLY AS PROVIDED BY THE DTI MANUFACTURER.

HARDENED WASHERS REQUIRED: USE A HARDENED WASHER FOR A 20 MM (M20) NOMINAL BOLT BETWEEN THE TOP OF THE DIRECT TENSION INDICATOR (DTI) WASHER AND THE NUT OF THE AJAX M20 BOLTS. HARDENED WASHERS SHALL CONFORM TO ASTM F436 AND HAVE A MINIMUM HARDNESS OF RC 38 OR HIGHER. THE HARDENED WASHERS SHALL BE MECHANICALLY GALVANIZED BY THE COLD MECHANICAL PROCESS. ALTERNATIVELY, CORRECTLY MADE HOT DIP GALVANIZED HARDENED FLAT WASHERS HAVING A MINIMUM HARDNESS OF RC 38 CAN BE USED; CONTRACTOR SHALL PROVIDE DOCUMENTATION OF WASHER SPECIFICATION AND HARDNESS.

NUT LUBRICATION REQUIRED: PROPERLY LUBRICATE THE THREADS OF THE NUT OF THE AJAX BOLT SO THAT IT CAN BE PROPERLY TIGHTENED WITHOUT GALING AND/OR LOCKING UP ON THE BOLT THREADS. CONTRACTOR SHALL FOLLOW DTI MANUFACTURER INSTRUCTIONS FOR PROPER LUBRICATION AND TIGHTENING.


NOTE: COMPLETELY COMPRESSED DTIS SHOWING NO VISIBLE REMAINING GAP ARE ACCEPTABLE. DTI WASHERS SHALL BE PLACED DIRECTLY AGAINST THE OUTER AJAX WASHER WITH THE DTI BUMPS FACING AWAY FROM THE AJAX WASHER. PLACE A HARDENED WASHER BETWEEN THE DTI AND THE AJAX NUT. THE DTI BUMPS SHALL BEAR AGAINST THE UNDERSIDE OF A HARDENED FLAT WASHER, NEVER DIRECTLY AGAINST THE NUT.

CONTRACTOR SHALL FOLLOW DTI MANUFACTURER'S INSTRUCTIONS FOR INSTALLATION, LUBRICATION, TIGHTENING AND INSPECTION.

INSPECTION REQUIRED: ALL AJAX BOLTS SHALL BE INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009, BY A QUALIFIED BOLT INSPECTOR. DURING INSTALLATION, THE BOLT INSPECTOR SHALL VERIFY AND DOCUMENT THE SHOP-DRILLED AND FIELD-DRILLED HOLE SIZES, THE INSTALLATION OF THE AJAX BOLT ASSEMBLY, INCLUDING THE SHEAR SLEEVE PLACEMENT AND NUT LUBRICATION, AND THE CONTRACTOR'S TENSIONING PROCEDURE. IN ADDITION, ALL AJAX BOLTS AND DTIS SHALL BE VISUALLY INSPECTED ACCORDING TO THE DTI MANUFACTURER'S INSTRUCTIONS. THE BOLT INSPECTOR SHALL PROVIDE COMPLETE PHOTO DOCUMENTATION OF ALL BOLTS AFTER TIGHTENING CLEARLY SHOWING THE CONDITION OF THE DTIS.

NOTE: ALL SHOP AND FIELD DRILLED HOLES SHALL BE NOMINAL 30MM DIAMETER. THE MAXIMUM HOLE DIAMETER PERMITTED IS 1-3/16".

NOTE: ALL AJAX BOLTS, AJAX SPLIT WASHERS, AJAX WASHERS, AJAX NUTS, AND SHEAR SLEEVES SHALL BE HOT DIP GALVANIZED PER ASTM A123 OR A153 AS APPROPRIATE. SHEAR SLEEVES MAY BE COLD GALVANIZED OR ZINC PLATED.



TYPICAL AJAX BOLT DETAIL 1 S-3



AUG 14 2013



<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 200 East Street, Suite 100, Middletown, CT 06455 Tel: 203-439-6879 www.pjfc.com</p> <p>CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 PH: 203-599-5441 FAX: 203-599-5448</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT No: 37513-1570 DRAWN BY: HJS CHECKED BY: BJK APPROVED BY: DATE: 8-14-2013</p>	<p>ISSUE DATE OF PERMIT: 8-14-2013</p> <p>S-3</p>
---	--	--	--

2013-150 PERMIT DWS

POLE SPECIFICATIONS				
POLE SHAPE TYPE	12.5 INCH POLYCON			
TAPER	0.25000 IN/FT			
SHAFT STEEL	ASTM A500A42			
BASE PLATE	ASTM A36			
ANCHOR BOLTS	2" ASTM A36			

SHAFT SECTION DATA				
SHAFT SECTION	SECTION LENGTH (FT)	PLATE THICKNESS (IN)	LAP SPACE (IN)	DIAMETER AROUND PLATS (IN)
				Ø TOP Ø BOTTOM
1	5.00	0.1875		18.000 18.000
2	50.00	0.2500	50.00	18.000 34.312
3	20.00	0.2500		32.781 38.688
4	20.00	0.2500	72.00	28.000 45.108
5	10.00	0.2500		42.615 45.615
6	40.00	0.2500	44.00	45.615 58.875
7	10.00	0.2500		11.400 17.688
8	21.00	0.4375		61.000 68.000
9	28.00	0.4375	108.00	64.750 73.615

NOTE: DIMENSIONS SHOWN DO NOT INCLUDE GALVANIZING TOLERANCES

CONTRACTOR SHALL PROVIDE ASTM A36 SHIM PLATES BELOW SLIP JOINTS. THE SHIM PLATES SHALL BE PLACED BETWEEN THE NEW SHAFT REINFORCEMENT AND THE EXISTING POLE SHIM FROM THE SLIP JOINT TO THE NEW SHAFT REINFORCEMENT. SLIP PLATE LOCATION AND A EXTRA LONG "SLIP" SHIM SHALL BE PLACED BETWEEN THE NEW BUNKER AND LOWER SHAFT REINFORCEMENT PLATES AT THE SHAFT REINFORCEMENT SLIP PLATE LOCATION.

- NOTES:
- INSTALL NEW WIRE PILES AND MICROPILES BRACKETS AT BASE PLATE. SEE SHEET S-5.
 - INSTALL NEW SHAFT REINFORCING. SEE CHART.


NEW AEROSOLITE MP3 REINFORCING		
ELEVATION	PLAT #	REINFORCING ELEMENT
36" TO 12" 4"	1.54.9	MP3A
12" TO 12" 4"	1.54.9	MP3A
12" TO 12" 4"	1.54.9	MP3A

ALL BOLTS SHALL BE ALUMINUM BOLTS WITH PROPER STRENGTH. SHIM PLATES SHALL BE ON THE NEW BUNKER. CONTACT SUPPLIER FOR MATERIAL PLATE & BOLTS AND INSTALLATION INSTRUCTIONS.

NEW CCI FLAT PLATE (65 KSI) REINFORCING SCHEDULE										
BOTTOM ELEVATION	TOP ELEVATION	PLAT #	ELEMENT	ELEMENT LENGTH	ELEMENT QUANTITY	APPROXIMATE TOTAL A.M. BOLT QUANTITY	TERMINATION BOLTS (BOTTOM)	TERMINATION BOLTS (TOP)	MAXIMUM INTERMEDIATE BOLT SPACING	ESTIMATED TOTAL STEEL WEIGHT
12" 4"	12" 4"	1.54.9	1" x 6" 2"	18" 4"	3	20	0	0	10"	45 LBS
12" 4"	12" 4"	1.54.9	1" x 6" 2"	30" 4"	3	111	10	10	22"	214 LBS
12" 4"	12" 4"	1.54.9	1" x 6" 2"	30" 4"	3	111	10	10	22"	214 LBS
						238				

- NOTES:
- ALL BOLTS ARE TO BE 1/2" DIAMETER WITH CORRESPONDING 1/2" DIAMETER SLEEVE WITH WASHING STEEL GRADE.
 - ALL STEEL SHALL BE HOT-DIP GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH ASTM A123. ALTERNATELY, ALL NEW STEEL FENDER PLATE STEEL PLATING MAY BE COLD GALVANIZED AS FOLLOWS: A MINIMUM OF TWO COATS OF ZINC-BASED RICH ZINC COLD GALVANIZING COMPOUND. FILM THICKNESS PER COAT SHALL BE 0.001 TO 0.002 INCHES DRY.
 - ALL BOLTS SHALL BE ALUMINUM BOLTS WITH PROPER STRENGTH. SHIM PLATES SHALL BE ON THE NEW BUNKER. CONTACT SUPPLIER FOR MATERIAL PLATE & BOLTS AND INSTALLATION INSTRUCTIONS.
 - ALL BOLTS SHALL BE ALUMINUM BOLTS WITH PROPER STRENGTH. SHIM PLATES SHALL BE ON THE NEW BUNKER. CONTACT SUPPLIER FOR MATERIAL PLATE & BOLTS AND INSTALLATION INSTRUCTIONS.
 - ALL BOLTS SHALL BE ALUMINUM BOLTS WITH PROPER STRENGTH. SHIM PLATES SHALL BE ON THE NEW BUNKER. CONTACT SUPPLIER FOR MATERIAL PLATE & BOLTS AND INSTALLATION INSTRUCTIONS.
 - ALL BOLTS SHALL BE ALUMINUM BOLTS WITH PROPER STRENGTH. SHIM PLATES SHALL BE ON THE NEW BUNKER. CONTACT SUPPLIER FOR MATERIAL PLATE & BOLTS AND INSTALLATION INSTRUCTIONS.

IF THE COORDINATION REQUIRED, IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO OBTAIN THE NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AND STATE AGENCIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS.



AUG 14 2013

PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
201 East Street, Suite 410, Middletown, CT 06455
(860) 337-0079


CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
PH: 585 366 3445 FAX: 585 656 3445

BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No: 37513-1510
DRAWN BY: BJS
CHECKED BY: B.K.S.
APPROVED BY: [Signature]
DATE: 8-14-2013

ISSUE DATE OF PERMIT: 8-14-2013


S-4



MINIMUM OF 21N-PLATE MICROPILES (TEST PILES SHALL BE IN EXPOSED CORNERS) ARE TO BE TESTED TO OBTAIN TENSION AND ALL TESTING SHALL BE ACCORDING TO A 10.0 KIP COMPRESSION TEST WITH ASTM D1138 (CIP). HYDRAULIC JACK MAY BE SUBSTITUTED FOR THE PILE TESTING SET-UPS SHOWN IN THE ASTM SPEC. IF A HYDRAULIC JACK IS USED, FOLLOW EQUIPMENT GUIDELINES DISCLOSED IN THE POST TENSIONING INSTITUTE RECOMMENDATIONS FOR PRESTRESSED ROCK AND SOIL ANCHORS DESIGN GUIDE, SECTION 12. PILES SHALL BE LOADED USING PITS PHO 12P TEST METHODOLOGY (REFER TO SECTION 4.3.3 OF THE PITS DESIGN GUIDE, ATTACHMENT LAD, ALL SHALL BE 21IPS, DESIGN LOAD, CL. IS TO BE 100 KIPS. THE PILES SHALL BE TESTED TO 1.5 TIMES THE DESIGN LOAD. MICROPILE CROSS-SECTION AND SOIL SO THAT GROUT TO SOIL BOND LINE IS ADEQUATELY TESTED BY COMPRESSION TESTING IS A PERFORMANCE, CONTRACTOR SHALL PROTECT BAR FROM SAWING 2 TO 6, GROUND FOR LENGTH ABOVE GRADE.

WORDY NOTES

2. ALL HOLLOW BAR STEEL, AND ASSOCIATED WELDMENTS SHALL BE SUPPLIED BY THE CONTRACT SYSTEM OR OWNERS OF EQUIVALENT EQUIPMENT.
3. ALL HOLLOW BAR STEEL, AND ASSOCIATED WELDMENTS SHALL BE NOT TOP GAGE FOR PERMANENT AND NOT AS APPROPRIATE.
4. CONTACT DESIGN SYSTEMS FOR MANUFACTURE OF APPROVED ALTERNATE FOR MATERIALS AND INSTALLATION PROCEDURES, AND RECOMMENDATIONS.
5. SPECIAL INSPECTION OF THE MICROPILES IS REQUIRED AS FOLLOWS. IT IS THE TASK OF MICROPILE MATERIAL SIZE AND LENGTH MATCH WITH THE INFORMATION PROVIDED ON THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN, DRILLING, GRouting AND TESTING AND INSPECTION OPERATIONS FOR LOAD MONITORING AND MAINTAIN COMPLETE AND ACCURATE RECORDS FOR EACH MICROPILE.
6. FOUNDATION DESIGN IS BASED ON THE ORIGINAL GEOTECHNICAL REPORT PREPARED BY THE OWNER DATED 06-2013.
7. CONTACT DESIGN SYSTEMS FOR MANUFACTURE OF APPROVED ALTERNATE TO VERIFY M-1 AND W-1 AND DESIGN CONNECTION ARE COMPATIBLE WITH MICROPILE THREADS.



PILE DESIGN PARAMETER SCHEDULE							
PARAMETER	MIN. HOLE AREA	PILE CAPACITY (KIP)	ULTIMATE DEFLECTION (IN)	0.5% STRESSING LENGTH	10% ON DEVELOPMENT LENGTH (FOOT) LENGTH	ROCK SOCKET PILE LENGTH	TOTAL LENGTH
OPTION	117"	215 KIP	VARIES, SEE ORDER	5	50	NA	117'

[illegible]

AUG 14 2013

Copyright © 1994 by The McGraw-Hill Companies, Inc. All Rights Reserved. This document is not to be distributed outside your organization.



PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
 240 East Alameda Street • Suite 200 • Columbus, Ohio 43215
 (614) 231-6629 www.pjfcweb.com

CROWN CASTLE

8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
 PH: (716) 879-3445 FAX: (716) 879-3448


BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPILE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No:	37513-1570
DRAWN BY:	B.M.S.
CHECKED BY:	B.K.K.
APPROVED BY:	
DATE:	8-14-2013

ISSUE DATE OF
PERMIT: 8-14-2013

S-6


375-157 PERMIT.DWG



NEW WASHER PLATE MK-WP1
(1/2" REQUIRED) (F_y = 50 KSI)



NEW MICROPILE BRACKET MK-AB1
(1/2" REQUIRED) (F_y = 50 KSI) (STRENGTH F_y = 50 KSI)



BEARING PLATE MK-P1
(1/2" REQUIRED) (F_y = 50 KSI)



AUG 14 2013

<p>THIS DRAWING IS THE PROPERTY OF PAUL J. FORD AND COMPANY. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREON. IT IS NOT TO BE REPRODUCED, COPIED, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, WITHOUT THE WRITTEN PERMISSION OF PAUL J. FORD AND COMPANY.</p>	<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 200 PARKMEAD DRIVE, PITTSFORD, NY 14534 (516) 437-1000 FAX: (516) 437-1001</p> <p>CROWN CASTLE 5 PARKMEAD DRIVE, PITTSFORD, NY 14534 PH: (516) 437-3445 FAX: (516) 437-3446</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT NO: 37513-1570 DRAWN BY: S.M.S. CHECKED BY: S.M.S. APPROVED BY: S.M.S. DATE: 8-14-2013</p>	<p>ISSUE DATE OF PERMIT: 8-14-2013</p> <p>S-7</p>
---	--	--	---	--

37513-1570 PERMIT DWS

MODIFICATION INSPECTION NOTES

GENERAL

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO DETERMINE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWINGS AS DESIGNED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN. IT IS NOT THE MI INSPECTOR'S RESPONSIBILITY TO REVIEW THE MODIFICATION DESIGN OR THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY RELATES WITH THE EOR'S ALL TIMES.

ALL MIs SHALL BE CONDUCTED BY A CROWN ENGINEERING VENDOR AND/OR ENGINEERING SERVICE VENDOR (NEV) THAT IS APPROVED TO PERFORM RELATED WORK FOR CROWN. (SEE CROWN'S LIST OF APPROVED VENDORS).

TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET, IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BEGIN COMMUNICATING AND COORDINATING AS SOON AS A PO IS RECEIVED. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT YOUR OWN POINT OF CONTACT (POC).

REFER TO LONG-SHOW-12421 MODIFICATION INSPECTION FORM FOR FURTHER DETAILS AND REQUIREMENTS.

MI INSPECTOR

THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A PO FOR THE MI, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE MI INSPECTOR IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTOR (GC) INSPECTIONS AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR AGREEMENT TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND SUBMITTING THE MI REPORT TO CROWN.

GENERAL CONTRACTOR

THE GC SHALL BE REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS

THE GC SHALL PRINT AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST AND LONG-SHOW-12421.

RECOMMENDATIONS

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO IMPROVE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:

- THE SUGGESTION THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS' NOTICE, IN WRITING, TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED.
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE ENTIRE PROJECT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE SIMULTANEOUSLY ON ANY DAY WHEN TOWERWORK OR REINFORCEMENT OPERATIONS.
- THAT THE MI INSPECTOR, TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTIONS TO COMMENCE WITH ONE SITE VISIT.
- WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO MAKE ANY REVISIONS CORRECTED DURING THE INSTALLATION. THEREFORE, THE GC MAY CHOOSE TO COORDINATE THE WORK FULLY TO ENSURE ALL CONSTRUCTION FACILITIES ARE AT THEIR DISPOSAL, WHEN THE MI INSPECTOR IS ON-SITE.

CANCELLATION OR DELAYS IN PROJECTS

IF THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF PROFITS, HOURLY OR PER DIEM FEES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (S.S. TRAVEL AND LODGING COSTS OR RENTALS EQUIPMENT ON SITE, ETC.). IF CROWN CONTRACTS DIRECTLY FOR A THIRD PARTY MI INSPECTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMISE THE SAFETY OF THE PROJECT INVOLVED.

COORDINATION OF THE MI

IF THE MODIFICATION INSTALLATION WOULD TAKE PLACE WHILE THE GC HAS WORK WITH CROWN TO COORDINATE A REINFORCEMENT PLAN IN ONE OF TWO WAYS:

- CORRECT PAVING ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI
- ON WITH CROWN'S APPROVAL, THE GC MAY WORK WITH THE EOR TO REANALYZE THE MODIFICATION REINFORCEMENT USING THE AS-BUILT CONDITION.

MI VERIFICATION INSPECTIONS

CROWN RESERVES THE RIGHT TO CONDUCT A MI VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTIONS ON TOWER MODIFICATION PROJECTS.

ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS AND IN ACCORDANCE WITH CROWN'S BEST PRACTICES.

VERIFICATION INSPECTIONS MAY BE CONDUCTED BY AN INDEPENDENT REVIEWER AFTER A MODIFICATION PROJECT IS COMPLETED AS MARKED BY THE DATE OF AN ACCEPTED "AS-BUILT" OR "AS-IS" PHOTOGRAPHY REPORT FOR THE ORIGINAL PROJECT.

PHOTOGRAPHS

BEFORE THE GC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS AT A MINIMUM ARE TO BE TAKEN AND INCLUDED IN THE MI REPORT:

- PRE-CONSTRUCTION GENERAL SITE ORIENTATION
- PHOTOGRAPHS OF THE REINFORCEMENT MODIFICATION CONSTRUCTION INSPECTION AND INSPECTION
 - RAW MATERIALS
 - PHOTOS OF ALL CRITICAL DETAILS
 - FOUNDATION WORKMANSHIP
 - WELD PREPARATION
 - SOLT INSTALLATION AND TORQUE
 - FINAL TOWER CONSTRUCTION
 - SURFACE COATING REPAIR
 - POST-CONSTRUCTION PHOTOGRAPHS
 - FINAL INTERIOR CONDITION

PHOTOS OF ALL VISIBLE MODIFICATIONS TAKEN WHEN THE GROUND WILL BE CONSIDERED INADEQUATE.

THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS. PLEASE REFER TO LONG-SHOW-12421.

MI CHECKLIST

CONSTRUCTION/INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REMARKS/NOTES
PRE-CONSTRUCTION	
<input checked="" type="checkbox"/>	MI CHECKLIST DRAWINGS
<input checked="" type="checkbox"/>	EOR APPROVED SHOP DRAWINGS
<input checked="" type="checkbox"/>	FAIRGATION INSPECTION
<input checked="" type="checkbox"/>	FAIRGATION CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	MATERIAL TEST REPORT (MTR)
<input checked="" type="checkbox"/>	FAIRGATION ABE INSPECTION
<input checked="" type="checkbox"/>	NDC REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)
<input checked="" type="checkbox"/>	PACKING SLIPS
ADDITIONAL TESTING AND INSPECTIONS:	
CONSTRUCTION	
<input checked="" type="checkbox"/>	CONSTRUCTION INSPECTIONS
<input checked="" type="checkbox"/>	FOUNDATION INSPECTIONS
<input checked="" type="checkbox"/>	CONCRETE COMP. STRENGTH AND SLUMP TESTS
<input checked="" type="checkbox"/>	POST-INSTALLATION MICROPILE VERIFICATION
<input checked="" type="checkbox"/>	BASE PLATE CRACK VERIFICATION
<input checked="" type="checkbox"/>	CONTRACTOR'S CERTIFIED WELD INSPECTION
<input checked="" type="checkbox"/>	CARTOGRAPHY LEFT AND RIGHT
<input checked="" type="checkbox"/>	ON-SITE CORROSION VERIFICATION
<input checked="" type="checkbox"/>	GC AS-BUILT DOCUMENTS
<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION OF AS-BUILT (PER LENGTH PER CROWN REQUIREMENTS)
<input checked="" type="checkbox"/>	INSPECTION OF AS-BUILT AND DTS PER REQUIREMENTS ON-SITE 9.3
ADDITIONAL TESTING AND INSPECTIONS:	
POST-CONSTRUCTION	
<input checked="" type="checkbox"/>	MI INSPECTOR RECORD OR RECORD DRAWINGS
<input checked="" type="checkbox"/>	THIRD PARTY CRACK INSPECTION REPORT
<input checked="" type="checkbox"/>	POST-INSTALLATION MICROPILE PULL-OUT TESTING
<input checked="" type="checkbox"/>	PHOTOGRAPHS
ADDITIONAL TESTING AND INSPECTIONS:	

NOTE: X DENOTES A DOCUMENT NEEDED FOR THE MI REPORT

N/A DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE MI REPORT



AS-BUILT
No changes

Date 12-17-14
Signed K.A. Stackhouse



AUG 14 2013



PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
1000 Main Street, Suite 100, Middletown, CT 06455
(860) 346-2440 Fax: (860) 346-2440

CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
PH: (585) 860-2440 FAX: (585) 860-2440

BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT




PROJECT NO:
37513-1570
DRAWN BY:
B.M.S.
CHECKED BY:
B.M.S.
APPROVED BY:
DATE:
8-14-2013

ISSUE DATE OF
PERMIT: 8/14/2013

S-8

POST-CONSTRUCTION

6.3.1 MI INSPECTOR REDLINE OR RECORD DRAWING(S)

MONOPOLE REINFORCEMENT AND RETROFIT PROJECT																							
 <p style="font-size: small;">Discrepancies Noted See Section 6.3.2</p>	<p>BU NUMBER; SITE NAME BU #825983; MIDDLETOWN_1 APP: 185826 REV. 13; WO: 628395</p> <p>SITE ADDRESS 90 INDUSTRIAL PARK ROAD MIDDLETOWN, CT 06457 MIDDLESEX COUNTY</p>	 <p style="font-size: x-small;">AS-BUILT No changes Date 12-17-14 Signed K.A. Stackhouse</p>																					
<p>PROJECT NOTES</p> <ol style="list-style-type: none"> 1. DETAILED FIELD INFORMATION REGARDING INTERFERENCES AND/OR EXISTING FIELD CONDITIONS MAY BE AVAILABLE ON CROWN'S CO-SITES AND FROM CONTRACTOR'S PRE-MOD MAPPING. IT IS THE CONTRACTOR'S RESPONSIBILITY TO FIELD VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS AND COORDINATE WITH THE AVAILABLE SOURCES OF INFORMATION ABOVE AND WITH THE PROJECT PLANS BEFORE PROCEEDING WITH THE WORK. CONTRACTOR SHALL IMMEDIATELY REPORT ANY AND ALL DISCREPANCIES TO PAUL J. FORD AND COMPANY AND CROWN CASTLE FIELD PERSONNEL BEFORE PROCEEDING WITH THE WORK. 2. ALL STRUCTURAL BOLTS SHALL BE INSTALLED AND TIGHTENED TO THE PRETENSIONED CONDITION ACCORDING TO THE REQUIREMENTS OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS, DEC. 31, 2009. 3. ALL STRUCTURAL BOLTS SHALL BE FIELD INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS, DEC. 31, 2009. 4. (A.) DTTS REQUIRED: ALL AJAX BOLTS SHALL BE INSTALLED USING DIRECT TENSION INDICATORS (DTIS) AND HARDENED WASHERS. ALL AJAX M20 BOLTS WITH SHEAR SLEEVES SHALL BE PRETENSIONED AND TIGHTENED UNTIL THE DIRECT TENSION INDICATOR (DTI) WASHERS SHOW THAT THE PROPER BOLT TENSION HAS BEEN REACHED. SEE NOTES AND DETAILS ON SHEET S-3 FOR REQUIREMENTS ON THE USE OF DIRECT TENSION INDICATOR (DTI) WASHERS WITH THE AJAX M20 BOLTS. (B.) EFFECTIVE 5/30/2012, UNTIL FURTHER NOTICE, CROWN CASTLE WILL ACCEPT AJAX BOLTS TIGHTENED USING AISC "TURN-OF-NUT" METHOD. INSTALLERS SHALL FOLLOW CROWN GUIDELINES FOR AISC "TURN-OF-NUT" METHOD AND ALSO PROVIDE COMPLETE INSPECTION DOCUMENTATION IN THE PMI. PRIOR TO STARTING WORK, CONTRACTOR SHALL CONSULT WITH CROWN ENGINEERING TO DETERMINE WHETHER THIS POLICY IS STILL IN PLACE. (C.) REQUIREMENT EFFECTIVE 04/20/2013, PER CROWN CASTLE DIRECTIVE, ANY AND ALL STRUCTURAL BOLTS THAT ARE TIGHTENED TO THE PRETENSIONED CONDITION USING THE AISC "TURN-OF-NUT" TENSIONING PROCEDURE (NON-TENSION CONTROLLED [NON-TC] BOLTS AND/OR BOLTS WITHOUT DTIS INSTALLED) SHALL BE INSPECTED ON-SITE BY AN INDEPENDENT THIRD-PARTY BOLT INSPECTOR, AS APPROVED BY CROWN. THIS INSPECTION IS REQUIRED TO BE AN ON-SITE FIELD INSPECTION. THE THIRD-PARTY BOLT INSPECTOR SHALL FOLLOW THE PUBLISHED CROWN CASTLE INSPECTION PROCEDURE "MI NON-TC BOLT INSPECTION", DATED APRIL 2013. THE THIRD-PARTY BOLT INSPECTOR SHALL PREPARE A FULLY DOCUMENTED BOLT INSPECTION REPORT, AS SPECIFIED BY CROWN, AND SHALL SUBMIT A COPY OF THE BOLT INSPECTION REPORT TO THE MI INSPECTOR, THE EOR, AND TO CROWN CASTLE. 5. NDE OF THE CIRCUMFERENTIAL WELD OF THE BASE PLATE TO SHAFT CONNECTION IS REQUIRED. SEE CCI DOCUMENTS ENG-SOW-1033 "TOWER BASE PLATE NDE AND ENG-BUL-10051 "NDE REQUIREMENTS FOR MONOPOLE BASE PLATE TO PREVENT CONNECTION FAILURE". NOTIFY THE EOR AND CROWN ENGINEERING IMMEDIATELY IF ANY CRACKS ARE SUSPECTED OR HAVE BEEN IDENTIFIED. THE NDE SHALL INCLUDE ALL EXISTING REINFORCEMENTS THAT HAVE BEEN WELDED TO THE BASE PLATE. ANY FULL PENETRATION WELDING TO THE BASE PLATE REQUIRED AS PART OF THIS ACTIVE REINFORCEMENT DESIGN SHALL BE INCLUDED IN THE NDE SCOPE OF WORK. 		<p>PROJECT CONTACTS:</p> <p>MONOPOLE OWNER: CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 CONTACT: STEVE TUTTLE PH: (585) 895-3445</p> <p>STRUCTURAL ENGINEER OF RECORD (EOR): PAUL J. FORD AND COMPANY 250 EAST BROAD STREET, SUITE 600 COLUMBUS, OHIO 43215-3708 CONTACT: BRIAN KERNODE AT BKERM005@PJPWEB.COM PHONE: 614-221-6679</p>																					
<p style="text-align: center;">DESIGN STANDARD</p> <p style="font-size: x-small;">THIS REINFORCEMENT DESIGN IS BASED UPON THE REQUIREMENTS OF THE AISC 360-10 STRUCTURAL STEEL DESIGN STANDARD FOR ANTENNA SUPPORTING STRUCTURES AND ANTENNAS, USING A DESIGN BASIC WIND SPEED OF 85 MPH (FASTEST MILE) WITH NO ICE, 36 MPH WITH 3/4 INCH ICE AND 50 MPH SERVICE LOADS.</p> <p style="font-size: x-small;">REFER TO THE POLE DESIGN AND ANTENNA LOADING DOCUMENTED IN THE PJF STRUCTURAL ANALYSIS FOR THIS SITE (PJF#37513-1570), DATED 8-14-2013.</p>																							
<p style="text-align: center;">THIS PROJECT INCLUDES THE FOLLOWING REINFORCING ELEMENTS:</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <tr><td>SHAFT REINFORCING</td></tr> <tr><td>FIELD WELDED MICROPILE BRACKETS</td></tr> <tr><td>HIGH STRENGTH GROUT</td></tr> <tr><td>FOUNDATION AUGMENTATION: MICROPILES</td></tr> </table>				SHAFT REINFORCING	FIELD WELDED MICROPILE BRACKETS	HIGH STRENGTH GROUT	FOUNDATION AUGMENTATION: MICROPILES																
SHAFT REINFORCING																							
FIELD WELDED MICROPILE BRACKETS																							
HIGH STRENGTH GROUT																							
FOUNDATION AUGMENTATION: MICROPILES																							
<p style="text-align: center;">SHEET INDEX</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">SHEET NUMBER</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr><td>T-1</td><td>TITLE SHEET</td></tr> <tr><td>S-1</td><td>GENERAL NOTES</td></tr> <tr><td>S-2</td><td>GENERAL NOTES</td></tr> <tr><td>S-3</td><td>AJAX BOLT DETAIL</td></tr> <tr><td>S-4</td><td>MONOPOLE PROFILE</td></tr> <tr><td>S-5</td><td>BASE PLATE DETAILS</td></tr> <tr><td>S-6</td><td>MICROPILE DETAILS</td></tr> <tr><td>S-7</td><td>MISC DETAILS</td></tr> <tr><td>S-8</td><td>MI CHECKLIST</td></tr> </tbody> </table>				SHEET NUMBER	DESCRIPTION	T-1	TITLE SHEET	S-1	GENERAL NOTES	S-2	GENERAL NOTES	S-3	AJAX BOLT DETAIL	S-4	MONOPOLE PROFILE	S-5	BASE PLATE DETAILS	S-6	MICROPILE DETAILS	S-7	MISC DETAILS	S-8	MI CHECKLIST
SHEET NUMBER	DESCRIPTION																						
T-1	TITLE SHEET																						
S-1	GENERAL NOTES																						
S-2	GENERAL NOTES																						
S-3	AJAX BOLT DETAIL																						
S-4	MONOPOLE PROFILE																						
S-5	BASE PLATE DETAILS																						
S-6	MICROPILE DETAILS																						
S-7	MISC DETAILS																						
S-8	MI CHECKLIST																						
 <p>AUG 14 2013</p>																							
<p style="font-size: x-small;">PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 250 East Broad Street, Suite 600, Columbus, Ohio 43215 (614) 221-6679 www.pjfweb.com</p> <p>CROWN CASTLE <small>8 PARKMEADOW DRIVE, PITTSFORD, NY 14534 PH: (585) 895-3445</small></p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p style="font-size: x-small;">PROJECT NO: 32518-1570 DRAWN BY: B.M.S. CHECKED BY: B.K.K. APPROVED BY: DATE: 8-14-2013</p>	<p style="font-size: x-small;">ISSUE DATE OF PERMIT: 8-14-2013</p> <p style="text-align: center; font-size: large;">T-1</p>																				

37513-100 PERMIT.DWG

CROWN CASTLE PROJECT, BU #825983; MIDDLETOWN, 1; MIDDLETOWN, CT
MONOPOLE REINFORCEMENT PROJECT MASTER NOTES DOCUMENT (REV. 2, 12/22/2009)

A. GENERAL NOTES

- IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO FIELD VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS PRIOR TO FABRICATION AND CONSTRUCTION. THESE DRAWINGS WERE PREPARED FROM INFORMATION AND DOCUMENTS PROVIDED TO PAUL J. FORD & COMPANY BY CROWN CASTLE. THIS INFORMATION PROVIDED HAS NOT BEEN FIELD VERIFIED BY PAUL J. FORD & COMPANY FOR ACCURACY, AND THEREFORE DISCREPANCIES BETWEEN THESE DRAWINGS AND ACTUAL SITE CONDITIONS SHOULD BE ANTICIPATED. ANY DISCREPANCIES AND/OR CHANGES BETWEEN THE INFORMATION CONTAINED IN THESE DRAWINGS AND THE ACTUAL VERIFIED SITE CONDITIONS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF CROWN CASTLE AND PAUL J. FORD & COMPANY SO THAT ANY CHANGES AND/OR ADJUSTMENTS, IF NECESSARY, CAN BE MADE TO THE DESIGN AND DRAWINGS.
- THE EXISTING UNREINFORCED MONOPOLE STRUCTURE DOES NOT HAVE THE STRUCTURAL CAPACITY TO CARRY ALL OF THE ANTENNA AND PLATFORM LOADS SHOWN ON THESE DRAWINGS AT THE REQUIRED MINIMUM TOWER 22.5 BASIC WIND SPEEDS. DO NOT INSTALL ANY ADDITIONAL OR NEW ANTENNA AND PLATFORM LOADS UNTIL THE MONOPOLE REINFORCING SYSTEM IS COMPLETELY AND SUCCESSFULLY INSTALLED.
- IF MATERIALS, QUANTITIES, STRENGTHS OR SIZES INDICATED BY THE DRAWINGS OR SPECIFICATIONS ARE NOT IN AGREEMENT WITH THESE NOTES, THE BETTER QUALITY AND/OR GREATER QUANTITY, STRENGTH OR SIZE INDICATED, SPECIFIED OR NOTED SHALL BE PROVIDED.
- THIS STRUCTURE IS DESIGNED TO BE SELF-SUPPORTING AND STABLE AFTER THE INSTALLATION OF THE REINFORCING REPAIR SYSTEM HAS BEEN PROPERLY AND ADEQUATELY COMPLETED. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO INSURE THE SAFETY AND STABILITY OF THE MONOPOLE AND ITS COMPONENT PARTS DURING FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF UNNECESSARY TEMPORARY BRACING GUYS OR THE DOWNING THAT MAY BE NECESSARY. SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT. IMPORTANT CUTTING, WELDING AND SAFETY GUIDELINES: THE CONTRACTOR SHALL FOLLOW ALL CROWN CASTLE CUTTING, WELDING, PREVENTION AND SAFETY GUIDELINES. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL OBTAIN A COPY OF THE CURRENT CROWN CASTLE GUIDELINES FROM CROWN CASTLE. PER THE CROWN CASTLE PROJECTS EFFECTIVE ALL CUTTING AND WELDING ACTIVITIES SHALL BE CONDUCTED IN ACCORDANCE WITH CROWN CASTLE POLICY CUTTING AND WELDING PLAN (BOOK # ENR 10015) ON AN ONGOING BASIS THROUGHOUT THE ENTIRE LIFE OF THE PROJECT.
- IF THE STRUCTURAL CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OR MEANS OF CONSTRUCTION, THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTIONS OF THE PROTECTIVE MEASURES OR THE CONSTRUCTION PROCEDURES.
- ANY SUPPORT SERVICES PERFORMED BY THE ENGINEER DURING CONSTRUCTION SHALL BE DISTINGUISHED FROM CONTINUOUS AND DETAILED INSPECTION SERVICES WHICH ARE FURNISHED BY THE INSPECTION TESTING AGENCY. THESE SUPPORT SERVICES PERFORMED BY THE ENGINEER ARE SOLELY FOR THE PURPOSE OF ASSISTING IN QUALITY CONTROL AND IN ACHIEVING CONFORMANCE WITH CONTRACT DOCUMENTS. THEY DO NOT GUARANTEE CONTRACTORS PERFORMANCE AND SHALL NOT BE CONSTRUED AS SUPERVISION OF CONSTRUCTION.
- ALL MATERIALS AND EQUIPMENT FURNISHED WILL BE NEW AND OF GOOD QUALITY, FREE FROM FLAWS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTORS RESPONSIBILITY TO INSURE THAT THIS PROJECT AND RELATED WORK COMPLIES WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES AND REGULATIONS COVERING THIS WORK AS WELL AS CROWN CASTLE SAFETY GUIDELINES.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING ALL EXISTING AND NEW COAXIAL CABLES AND OTHER EQUIPMENT DURING CONSTRUCTION.
- ANY EXISTING ATTACHMENTS AND/OR PROJECTIONS ON THE POLE THAT MAY INTERFERE WITH THE INSTALLATION OF THE REINFORCING SYSTEM WILL HAVE TO BE REMOVED AND/OR RELOCATED AND/OR REPLACED AND BE REINSTALLED AFTER THE REINFORCING IS SUCCESSFULLY COMPLETED. THE CONTRACTOR SHALL COORDINATE THESE ITEMS PRIOR TO CONSTRUCTION WITH THE OWNER, TESTING AGENCY, AND ENGINEER.
- ANY AND ALL EXISTING PLATFORMS THAT ARE LOCATED IN AREAS OF THE POLE SHAFT WHERE SHAFT REINFORCING MUST BE APPLIED SHALL BE TEMPORARILY REMOVED OR OTHERWISE SUPPORTED TO PERMIT NEW CONTINUOUS REINFORCEMENT TO BE APPLIED. AFTER THE CONTRACTOR HAS SUCCESSFULLY INSTALLED THE MONOPOLE REINFORCEMENT SYSTEM, THE CONTRACTOR SHALL RE-INSTALL THE PLATFORMS. IN NO CASE SHALL ANY NEW AND/OR ADDITIONAL PLATFORMS AND/OR ANTENNAS AND/OR COAX CABLES AND/OR OTHER EQUIPMENT BE INSTALLED ON THE MONOPOLE UNTIL THE CONTRACTOR HAS SUCCESSFULLY COMPLETED THE INSTALLATION OF ALL OF THE REQUIRED STRUCTURAL REINFORCING SYSTEM COMPONENTS.

B. INSPECTION NOT USED



LCC

AS-BUILT
No changes

Date 12-17-14
Signed K.A. Stackhouse



AUG 14 2013



PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
215 West Main Street, Suite 200, Middletown, CT 06455
(860) 221-6674

CROWN CASTLE

8 PARKMEADOW DRIVE, PITTSFORD, NY 14254
(716) 822-3445 FAX (716) 822-3441

BU #825983; MIDDLETOWN, 1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT

C. SPECIAL INSPECTION AND TESTING

- ALL WORK SHALL BE SUBJECT TO REVIEW AND OBSERVATION BY THE OWNER'S REPRESENTATIVE AND THE OWNERS AUTHORIZED INDEPENDENT INSPECTION AND TESTING AGENCY. REFER TO CROWN CASTLE DOCUMENT ENG-SOW-1003 FOR SPECIFICATION.
- ANY SUPPORT SERVICES PERFORMED BY THE ENGINEER DURING CONSTRUCTION SHALL BE DISTINGUISHED FROM CONTINUOUS AND DETAILED INSPECTION SERVICES WHICH ARE FURNISHED BY OTHERS. THESE SUPPORT SERVICES PERFORMED BY THE ENGINEER ARE SOLELY FOR THE PURPOSE OF ASSISTING IN QUALITY CONTROL AND IN ACHIEVING CONFORMANCE WITH CONTRACT DOCUMENTS. THEY DO NOT GUARANTEE CONTRACTORS PERFORMANCE AND SHALL NOT BE CONSTRUED AS SUPERVISION OF CONSTRUCTION.
- DISCREPANCIES BETWEEN THE WORK AND THE CONTRACT DOCUMENTS SHALL BE CORRECTED BY THE CONTRACTOR AT NO ADDITIONAL COST.
- AN INDEPENDENT QUALIFIED INSPECTION TESTING AGENCY SHALL BE SELECTED, RETAINED AND PAID FOR BY THE OWNER FOR THE SOLE PURPOSE OF INSPECTING, TESTING, DOCUMENTING, AND APPROVING ALL WELDING AND FIELD WORK PERFORMED BY THE CONTRACTOR.
 - ACCESS TO ANY PLACE WHERE WORK IS BEING DONE SHALL BE PERMITTED AT ALL TIMES.
 - THE INSPECTION AGENCY SHALL SO SCHEDULE THIS WORK AS TO CAUSE A MINIMUM OF INTERUPTION TO, AND COORDINATE WITH, THE WORK IN PROGRESS. IT IS THE CONTRACTORS RESPONSIBILITY TO COORDINATE THE WORK SCHEDULE WITH THE TESTING AGENCY. THE CONTRACTOR SHALL ALLOW FOR ADEQUATE TIME AND ACCESS FOR THE TESTING AGENCY TO PERFORM THEIR DUTIES.
- THE INSPECTION AND TESTING AGENCY SHALL BE RESPONSIBLE TO PERFORM THE FOLLOWING SERVICES FOR THE OWNER. THE TESTING AGENCY SHALL INSPECT THE FOLLOWING ITEMS IN ACCORDANCE WITH THE CONSTRUCTION DRAWINGS. THE TESTING AGENCY SHALL INSPECT ITEMS ON THIS LIST AND OTHER ITEMS AS NECESSARY TO FULFILL THEIR RESPONSIBILITY. THE TESTING AGENCY SHALL UTILIZE EXPERIENCED, TRAINED INSPECTORS INCLUDING ANY CERTIFIED WELDING INSPECTORS (CWI). INSPECTORS SHALL HAVE THE TRAINING, CREDENTIALS, AND EXPERIENCE APPROPRIATE FOR AND COMMENSURATE WITH THE SCOPE AND TYPE OF INSPECTION WORK TO BE PERFORMED.

A. GENERAL

- PERFORM CONTINUOUS ON-SITE OBSERVATION, INSPECTION, VERIFICATION, AND TESTING DURING THE TIME THE CONTRACTOR IS WORKING ON-SITE. AGENCY SHALL NOTIFY OWNER IMMEDIATELY WHEN FIELD PROBLEMS OR DISCREPANCIES OCCUR.
- FOUNDATIONS, COARSE, AND SOIL PREPARATION.
- VERIFY MATERIALS AT BOTTOM OF EXCAVATION ARE ADEQUATE TO ACHIEVE THE DESIGN BEARING CAPACITY.
- VERIFY THAT EXCAVATIONS HAVE EXTENDED TO PROPER DEPTH AND HAVE REACHED PROPER MATERIAL.
- PERFORM CLASSIFICATION AND TESTING OF COMPACTED FILL MATERIALS.
- VERIFY USE OF PROPER MATERIALS, DENSITIES AND LFT THICKNESS DURING PLACEMENT AND COMPACTED FILL OF EXCAVATIONS.
- PRIOR TO PLACEMENT OF COMPACTED FILL, OBSERVE SUBGRADE AND VERIFY SITE HAS BEEN PREPARED PROPERLY.

C. CONCRETE TESTING AND ADH. (NOT REQUIRED)

D. STRUCTURAL STEEL

- CHECK THE STEEL ON THE JOB WITH THE PLANS.
- CHECK ALL CERTIFICATIONS.
- CHECK GRADE OF STEEL MEMBERS, AND BOLTS FOR CONFORMANCE WITH DRAWINGS.
- INSPECT STEEL MEMBERS FOR DISTORTION, EXCESSIVE RUST, FLAWS AND BURNED HOLES.
- CALL FOR LABORATORY TEST REPORTS WHEN IN DOUBT.
- CHECK STEEL MEMBERS FOR SIZES, SWEEP AND DIMENSIONAL TOLERANCES.
- CHECK FOR SLACK, FINISH SPECIFIED, GALVANIZED.
- CHECK ALL TIGHTENING ACCORDING TO AISC - TURN OF THE NUT METHOD.
- VERIFY FIELD WELDING PROCEDURES, WELDERS, AND WELDING OPERATORS, NOT DEEMED PREQUALIFIED, IN ACCORDANCE WITH AWS D1.1.
- INSPECT FIELD WELDED CONNECTIONS IN ACCORDANCE WITH THE REQUIREMENTS SPECIFIED AND IN ACCORDANCE WITH AWS D1.1.
- APPROVE FIELD WELDING SEQUENCES.
 - A PROGRAM OF THE APPROVED SEQUENCES SHALL BE SUBMITTED TO THE OWNER BEFORE WELDING BEGINS. NO CHANGE IN APPROVED SEQUENCES MAY BE MADE WITHOUT PERMISSION FROM THE OWNER.
 - RESPECT WELDED CONNECTIONS AS FOLLOWS AND IN ACCORDANCE WITH AWS D1.1:
 - INSPECT WELDING EQUIPMENT FOR CAPACITY, MAINTENANCE AND WORKING CONDITIONS.
 - VERIFY SPECIFIED ELECTRODES AND HANDLING AND STORAGE OF ELECTRODES FOR CONFORMANCE TO SPECIFICATIONS.
 - INSPECT PREHEATING AND INTERPASS TEMPERATURES FOR CONFORMANCE WITH AWS D1.1.
 - VISUALLY INSPECT ALL WELDS AND VERIFY THAT QUALITY OF WELDS MEETS THE REQUIREMENTS OF AWS D1.1.
 - SPOT TEST AT LEAST ONE FILLET WELD OF EACH MEMBER USING MAGNETIC PARTICLE OR DYE PENETRANT.
 - INSPECT FOR SIZE, SPACING, TYPE AND LOCATION AS PER APPROVED PLANS.
 - VERIFY THAT THE BASE METAL CONFORMS TO THE DRAWINGS.
 - REVIEW THE REPORTS BY TESTING LABS.
 - CHECK TO SEE THAT WELDS ARE CLEAN AND FREE FROM SLAG.
 - INSPECT RUST PROTECTION OF WELDS AS PER SPECIFICATIONS.
 - CHECK THAT DEFECTIVE WELDS ARE CLEARLY MARKED AND HAVE BEEN ADEQUATELY REPAIRED.

F. SPECIAL INSPECTION OF EXISTING SHUNT TO FLANGE WELD CONNECTIONS

- PRIOR TO CONSTRUCTION, TESTING AGENCY SHALL DIRECT COLLECTION OF EXISTING SHUNT TO BASE PLATE WELD CONNECTION. ALSO, INSPECT EXISTING STIFFENERS IF PRESENT. THE INSPECTOR SHALL USE THE FOLLOWING INSPECTION METHODS, OR COMBINATION OF METHODS, AS REQUIRED TO IDENTIFY ANY CRACKS: VISUAL, MAGNETIC PARTICLE, AND/OR ULTRASONIC. IN ADDITION, OTHER TEST METHODS MAY ALSO BE USED AT THE DISCRETION OF THE TESTING AGENCY AND UPON THE APPROVAL OF THE OWNER AND THE ENGINEER. THE TESTING AGENCY SHALL PROVIDE CAREFUL AND THOROUGH DOCUMENTATION OF THIS INSPECTION TO THE OWNER AND THE ENGINEER. TESTING AGENCY SHALL COORDINATE THESE INSPECTION ACTIVITIES WITH THE OWNERS REQUIRED PROCESSES AND PROCEDURES. IMMEDIATELY REPORT ANY INDICATIONS OF CRACKS, FRACTIONS, MISSESS, AND/OR CORROSION TO THE OWNER AND ENGINEER.
- AFTER CONSTRUCTION, TESTING AGENCY SHALL INSPECT ANY AND ALL FIELD REPAIRS IMPLEMENTED AS REQUIRED BY THE OWNER FROM THE RESULTS OF THE INSPECTION IN THE PREVIOUS NOTE 5.F.(1) ABOVE.
- REFER TO CROWN CASTLE DOCUMENTS ENG-SOW-10033 AND ENG-BUL-10021 FOR SPECIFICATIONS.

G. REPORTS

- THE INSPECTION PLAN OUTLINED HEREIN IS INTENDED AS A DESCRIPTION OF GENERAL AND SPECIFIC ITEMS OF CONCERN. IT IS NOT INTENDED TO BE ALL INCLUSIVE. IT DOES NOT LIMIT THE TESTING AND INSPECTION AGENCY TO THE ITEMS LISTED. ADDITIONAL TESTING, INSPECTION, AND CHECKING MAY BE REQUIRED AND SHOULD BE ANTICIPATED. THE TESTING AGENCY SHALL USE THEIR PROFESSIONAL JUDGMENT AND KNOWLEDGE OF THE JOB SITE CONDITIONS AND THE CONTRACTORS PERFORMANCE TO DECIDE WHAT OTHER ITEMS REQUIRE ADDITIONAL ATTENTION. THE TESTING AGENCY'S JUDGMENT MUST PREVAIL OVER ITEMS NOT SPECIFICALLY COVERED. ANY DISCREPANCIES AND PROBLEMS SHALL BE BROUGHT IMMEDIATELY TO THE OWNERS ATTENTION. RESOLUTIONS ARE NOT TO BE MADE WITHOUT THE OWNERS REVIEW AND SPECIFIC WRITTEN CONSENT. THE OWNER RESERVES THE RIGHT TO DETERMINE WHAT IS AN ACCEPTABLE RESOLUTION OF DISCREPANCIES AND PROBLEMS.
- AFTER EACH INSPECTION, THE TESTING AGENCY WILL PREPARE A WRITTEN ACCEPTANCE OR REJECTION WHICH WILL BE GIVEN TO THE CONTRACTOR AND FILED AS DAILY REPORTS TO THE OWNER. THIS WRITTEN ACTION WILL GIVE THE CONTRACTOR A LIST OF ITEMS TO BE CORRECTED, PRIOR TO CONTINUING CONSTRUCTION, AND/OR CAUSING OF STRUCTURAL ITEMS.
- RESPONSIBILITY: THE TESTING AGENCY DOES NOT REVIEW THE CONTRACTORS CONTRACTUAL OR STATUTORY OBLIGATIONS. THE CONTRACTOR HAS THE SOLE RESPONSIBILITY FOR ANY DEVIATIONS FROM THE OFFICIAL CONTRACT DOCUMENTS. THE TESTING AGENCY WILL NOT REPLACE THE CONTRACTORS QUALITY CONTROL PERSONNEL.

PROJECT NO. 37513-1570	ISSUE DATE OF PERMIT: 8-14-2013
DRAWN BY: B.M.S.	
CHECKED BY: B.K.K.	
APPROVED BY:	S-1
DATE: 8-14-2013	

37513-107 PERM-TOWR

- D. STRUCTURAL STEEL**
1. STRUCTURAL STEEL MATERIALS, FABRICATION, DETAILING, AND WORKMANSHIP SHALL CONFORM TO THE LATEST EDITION OF THE FOLLOWING REFERENCE STANDARDS:
- A. BY THE AMERICAN INSTITUTE OF STEEL CONSTRUCTION (AISC):
- (A) SPECIFICATION FOR THE DESIGN, FABRICATION AND ERECTION OF STRUCTURAL STEEL FOR BUILDINGS;
- (B) SPECIFICATION FOR STRUCTURAL JOINTS USING ASTM A325 OR A490 BOLTS, AS APPROVED BY THE RESEARCH COUNCIL ON STRUCTURAL CONNECTIONS OF THE ENGINEERING FOUNDATION;
- (C) CODE OF STANDARD PRACTICE FOR STEEL BUILDINGS AND BRIDGES (PARAGRAPH 4.2.1 SPECIFICALLY EXCLUDED);
- B. BY THE AMERICAN WELDING SOCIETY (AWS):
- (A) "STRUCTURAL WELDING CODE" - STEEL D1.1;
- (B) "SYMBOLS FOR WELDING AND NONDESTRUCTIVE TESTING";
2. ANY MATERIAL OR WORKMANSHIP WHICH IS OBSERVED TO BE DEFECTIVE OR INCONSISTENT WITH THE CONTRACT DOCUMENTS SHALL BE CORRECTED, MODIFIED, OR REPLACED AT THE CONTRACTOR'S EXPENSE.
3. TIGHTEN ALL STRUCTURAL BOLTS, INCLUDING THE ALAX M20 BOLTS WITH SHEAR SLEEVES, ACCORDING TO THE REQUIREMENTS OF THE AISC "TURN OF THE NUT" METHOD. TIGHTEN BOLTS 1/3 TURN PAST THE SAUG TIGHT CONDITION AS DEFINED BY AISC.
4. WELDED CONNECTIONS SHALL CONFORM TO THE LATEST REVISED CODE OF THE AMERICAN WELDING SOCIETY, AWS D1.1. ALL WELD ELECTRODES SHALL BE E60XX UNLESS NOTED OTHERWISE ON THE DRAWINGS.
5. ALL WELDED CONNECTIONS SHALL BE MADE BY WELDERS CERTIFIED BY AWS. CONTRACTOR SHALL SUBMIT WELDERS' CERTIFICATION AND QUALIFICATION DOCUMENTATION TO THE OWNER'S TESTING AGENCY FOR REVIEW AND APPROVAL PRIOR TO CONSTRUCTION.
6. STRUCTURAL STEEL PLATES SHALL CONFORM TO ASTM A572 GRADE 65 (FY = 65 KSI MIN.) UNLESS NOTED OTHERWISE ON THE DRAWINGS.
7. SURFACES OF EXISTING STEEL SHALL BE PREPARED AS REQUIRED FOR FIELD WELDING PER AWS. SEE SECTION 1 NOTES REGARDING TOUCH-UP OF GALVANIZED SURFACES DAMAGED DURING TRANSPORTATION OR ERECTION AND ASSEMBLY AS WELL AS FIELD WELDING.
8. UNLESS OTHERWISE NOTED, ALL STEEL MEMBERS SHALL BE HOT-DIP GALVANIZED, AFTER FABRICATION, IN ACCORDANCE WITH ASTM A123. SEE SECTION 1 FOR FURTHER NOTES AND FOR EXCEPTIONS IF ANY.
9. ALL WELDS SHALL BE VISUALLY INSPECTED BY THE OWNER'S APPROVED TESTING AGENCY. OTHER TESTS MAY ALSO BE PERFORMED ON THE WELDS BY THE TESTING AGENCY IN ORDER FOR THEM TO PERFORM THEIR DUTIES FOR THIS PROJECT. THE CONTRACTOR SHALL COOPERATE WITH THE TESTING AGENCY IN THEIR TESTING EFFORTS.
10. NO WELDING SHALL BE DONE TO THE EXISTING STRUCTURE WITHOUT THE PRIOR APPROVAL AND SUPERVISION OF THE TESTING AGENCY.
11. FIELD CUTTING OF STEEL:
- (A) PRIOR TO ANY FIELD CUTTING, THE CONTRACTOR SHALL MARK THE CUT OUTLINES ON THE STEEL AND THE INSPECTOR/TESTING AGENCY SHALL VERIFY PROPOSED LAYOUT, LOCATION, AND DIMENSIONS.
- (B) ANY REQUIRED CUTS IN THE STEEL SHALL BE CAREFULLY CUT BY MECHANICAL METHODS SUCH AS DRILLING, SAW CUTTING, AND GRINDING. THE CONTRACTOR IS RESPONSIBLE TO PREVENT ANY DAMAGE TO THE COAX CABLES, AND/OR OTHER EQUIPMENT AND/OR THE STRUCTURE. DURING THE CUTTING WORK, ANY DAMAGE TO THE COAX CABLES, AND/OR OTHER EQUIPMENT AND/OR THE STRUCTURE, RESULTING FROM THE CONTRACTOR'S ACTIVITIES SHALL BE REPAIRED AT THE CONTRACTOR'S EXPENSE. THE INSPECTOR/TESTING AGENCY SHALL CLOSELY AND CONTINUOUSLY MONITOR THIS ACTIVITY.
- (C) ALL REQUIRED CUTS SHALL BE CUT WITHIN THE DIMENSIONS SHOWN ON THE DRAWINGS. NO CUTS SHALL EXTEND BEYOND THE OUTLINE OF THE DIMENSIONS SHOWN ON THE DRAWINGS. ALL CUT EDGES SHALL BE GRIND SMOOTH AND DEBURRED. CUT EDGES THAT ARE TO BE FIELD WELDED SHALL BE PREPARED FOR FIELD WELDING PER AWS D1.1 AND AS SHOWN ON THE DRAWINGS. IT MAY BE NECESSARY TO DRILL STARTER HOLES AS REQUIRED TO MAKE THE CUTS. THE INSPECTOR/TESTING AGENCY SHALL CLOSELY AND CONTINUOUSLY MONITOR THIS ACTIVITY.
- E. BASE PLATE GROUT**
1. NEW GROUT FOR THE POLE BASE SHALL BE NON-SHRINK, NON-METALLIC, GROUT (ECCO NS GROUT BY ECCO, OR APPROVED EQUAL) WITH A 7500 PSI MINIMUM COMPRESSIVE STRENGTH. PVC DRAINAGE PIPES SHALL BE PROVIDED FROM INSIDE THE POLE SHAFT OUT THROUGH THE GROUT SPACE UNDER THE BASE PLATE IN ORDER TO ALLOW MOISTURE TO ADEQUATELY DRAIN FROM THE INTERIOR OF THE POLE. THE CONTRACTOR SHALL SUBMIT PROPOSED GROUT SPECIFICATION INFORMATION TO THE OWNER FOR REVIEW AND APPROVAL PRIOR TO CONSTRUCTION.
- CONTRACTOR SHALL FOLLOW GROUT MANUFACTURER'S SPECIFICATIONS FOR COLD WEATHER GROUTING PROCEDURES IF NECESSARY AND THE TESTING AGENCY SHALL PREPARE GROUT SAMPLE SPECIMENS FOR COMPRESSIVE STRENGTH TESTING AND VERIFICATION.
2. GROUT SHALL BE INSTALLED TIGHT UNDER BASE PLATE WITH NO VOIDS REMAINING BETWEEN TOP OF EXISTING CONCRETE AND UNDERSIDE OF EXISTING BASE PLATE (EXCEPT FOR DRAIN PIPES). GROUT COMPLETELY SOLD (EXCEPT FOR DRAIN PIPES) UNDER ENTIRE SURFACE OF BASE PLATE FROM OUTSIDE EDGE TO INSIDE EDGE.
- F. FOUNDATION WORK (NOT REQUIRED)**

- G. CAST-IN-PLACE CONCRETE (NOT REQUIRED)**
- H. EPOXY GROUTED REINFORCING ANCHOR RODS (NOT REQUIRED)**
- I. TOUCH UP OF GALVANIZING**
1. THE CONTRACTOR SHALL TOUCH UP ANY AND/OR ALL AREAS OF GALVANIZING ON THE EXISTING STRUCTURE OR ANY COMPONENTS THAT ARE DAMAGED OR ABRADED DURING TRANSPORTATION, GALVANIZED SURFACES DAMAGED DURING TRANSPORTATION OR ERECTION AND ASSEMBLY AS WELL AS ANY AND ALL ABRASIONS, CUTS, FIELD DRILLING, AND ALL FIELD WELDING SHALL BE TOUCHED UP WITH TWO (2) COATS OF ZRC-BRAND ZINC-RICH COLD GALVANIZING COMPOUND. FILM THICKNESS PER COAT SHALL BE: WET 3.0 MILS; DRY 1.5 MILS. APPLY PER ZRC (MANUFACTURER) RECOMMENDED PROCEDURES. CONTACT ZRC AT 1-800-431-3275 FOR PRODUCT INFORMATION. CONTRACTOR SHALL CLEAN AND PREPARE ALL FIELD WELDS ON GALVANIZED AND PRIME PAINTED SURFACES FOR TOUCH-UP COATING IN ACCORDANCE WITH AWS D1.1. THE OWNER'S TESTING AGENCY SHALL VERIFY THE PREPARED SURFACE PRIOR TO APPLICATION OF THE TOUCH UP COATING.
2. THE OWNER'S TESTING AGENCY SHALL TEST AND VERIFY THE COATING THICKNESS AFTER THE CONTRACTOR HAS APPLIED THE ZRC COLD GALVANIZING COMPOUND AND IT HAS SUFFICIENTLY DRIED. AREAS FOUND TO BE INADEQUATELY COATED, SHALL BE RE-COATED BY THE CONTRACTOR AND RE-TESTED BY THE TESTING AGENCY.
- J. HOT DIP GALVANIZING**
1. HOT-DIP GALVANIZE ALL STRUCTURAL STEEL MEMBERS AND ALL STEEL ACCESSORIES, BOLTS, WASHERS, ETC. PER ASTM A123 OR PER ASTM A153, AS APPROPRIATE.
2. PROPERLY PREPARE STEEL ITEMS FOR GALVANIZING.
3. DRILL OR FLUSH WEEP AND/OR DRAINAGE HOLES AS REQUIRED.
4. ALL GALVANIZING SHALL BE DONE AFTER FABRICATION IS COMPLETED AND PRIOR TO FIELD INSTALLATION.
- K. PERPETUAL INSPECTION AND MAINTENANCE BY THE OWNER**
1. AFTER THE CONTRACTOR HAS SUCCESSFULLY COMPLETED THE INSTALLATION OF THE MONOPOLE REINFORCED SYSTEM AND THE WORK HAS BEEN ACCEPTED BY THE OWNER, THE OWNER WILL BE RESPONSIBLE FOR THE LONG TERM AND PERPETUAL INSPECTION AND MAINTENANCE OF THE POLE AND REINFORCING SYSTEM.
- THE MONOPOLE REINFORCING SYSTEM INDICATED IN THESE DOCUMENTS USES REINFORCING COMPONENTS THAT INVOLVE FIELD WELDING STEEL MEMBERS TO THE EXISTING GALVANIZED STEEL POLE STRUCTURE. THESE FIELD WELDED CONNECTIONS ARE SUBJECT TO CORROSION DAMAGE AND DETEIORATION IF THEY ARE NOT PROPERLY MAINTAINED AND COVERED WITH CORROSION PREVENTIVE COATING SUCH AS THE ZRC GALVANIZING COMPOUND SPECIFIED PREVIOUSLY. THE STRUCTURAL LOAD CARRYING CAPACITY OF THE REINFORCED POLE SYSTEM IS DEPENDENT UPON THE INSTALLED SIZE AND QUALITY MAINTAINED SOUND CONDITION AND STRENGTH OF THESE FIELD WELDED CONNECTIONS. ANY CORROSION OF, DAMAGE TO, FATIGUE, FRACTURE, AND/OR DETEIORATION OF THESE WELDS AND/OR THE CONNECTION COMPONENTS WILL RESULT IN THE LOSS OF STRUCTURAL LOAD CARRYING CAPACITY AND MAY LEAD TO FAILURE OF THE STRUCTURAL SYSTEM. THEREFORE, IT IS IMPERATIVE THAT THE OWNER REGULARLY INSPECTS, MAINTAINS, AND REPAIRS AS NECESSARY, ALL OF THESE WELDS, CONNECTIONS, AND COMPONENTS FOR THE LIFE OF THE STRUCTURE.
- THE OWNER SHALL REFER TO TIA/EIA-222-F-100, SECTION 14 AND ANNEX E FOR RECOMMENDATIONS FOR MAINTENANCE AND INSPECTION. THE FREQUENCY OF THE INSPECTION AND MAINTENANCE INTERVALS IS TO BE DETERMINED BY THE OWNER BASED UPON TIA/EIA-222-F-100, SITE AND ENVIRONMENTAL CONDITIONS. PAUL J. FORD & COMPANY RECOMMENDS THAT A COMPLETE AND THOROUGH INSPECTION OF THE ENTIRE REINFORCED MONOPOLE STRUCTURAL SYSTEM BE PERFORMED YEARLY AND/OR AS FREQUENTLY AS CONDITIONS WARRANT. ACCORDING TO TIA/EIA-222-F-100, SECTION 14.1, NOTE 1: "IT IS RECOMMENDED THAT THE STRUCTURE BE INSPECTED AFTER SEVERE WIND AND/OR ICE STORMS OR OTHER EXTREME LOADING CONDITIONS."



AS-BUILT
No changes

Date 12-17-14
Signed K.A. Stackhouse



AUG 14 2013

PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
200 East Broad Street, Suite 620, Middletown, CT 06451
(860) 321-6079 www.pjfco.com

CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
Ph: 585.550.3400 Fax: 585.550.3405

BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No. 37513-107	ISSUE DATE OF PERMIT 8-14-2013
DRAWN BY: R.M.S.	
CHECKED BY: B.K.K.	
APPROVED BY:	
DATE: 8-14-2013	S-2

AJAX BOLT NOTE SHEET, REV. 1.4, 5-20-2013

- NOTES:**
1. ALL STRUCTURAL BOLTS SHALL BE INSTALLED AND TIGHTENED TO THE PRETENSIONED CONDITION ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009.
 2. ALL STRUCTURAL BOLTS SHALL BE INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009.
 3. ALL AJAX M20 BOLTS WITH SHEAR SLEEVES SHALL BE PRETENSIONED AND TIGHTENED UNTIL THE DIRECT TENSION INDICATOR (DTI) WASHERS SHOW THAT THE PROPER BOLT TENSION HAS BEEN REACHED. SEE NOTES AND DETAIL BELOW FOR THE USE OF DIRECT TENSION INDICATOR (DTI) WASHERS WITH THE AJAX M20 BOLTS.
 4. ALL AJAX BOLTS SHALL BE INSTALLED USING DIRECT TENSION INDICATORS (DTIS) AND HARDENED WASHERS. DTIS SHALL BE THE 'SQUIRTER' STYLE, MADE TO ASTM F593 LATEST REVISION; AND HARDENED WASHERS SHALL CONFORM TO ASTM F436 AND HAVE A HARDNESS OF RC 38 OR HIGHER.

NOTES FOR AJAX M20 'ONE-SIDE' BOLTS WITH DIRECT TENSION INDICATORS (DTIS):

DTIS REQUIRED: DTIS SHALL BE 'SELF-INDICATING' SQUIRTER STYLE DTIS MADE WITH SILICONE EMBEDDED IN THEM, INSPECTED BY MEANS OF THE VISUAL EJECTION OF SILICONE AS THE DTI PROTRUSIONS COMPRESS. SQUIRTER DTIS SHALL BE CALIBRATED PER MANUFACTURER'S INSTRUCTIONS PRIOR TO USE.

THE DIRECT TENSION INDICATOR (DTI) WASHERS SHALL BE THE 'SQUIRTER' STYLE AS MANUFACTURED BY:

APPLIED BOLTING TECHNOLOGY PRODUCTS, INC.
1413 ROCKINGHAM ROAD BELLOW'S FALLS, VERMONT, USA 05101
PHONE 1-800-552-1999
WEBSITE: WWW.APPLIEDBOLTING.COM

DISTRIBUTORS OF SQUIRTER DTIS:
HTTP://WWW.APPLIEDBOLTING.COM/APPLIED-BOLTING-DISTRIBUTORS.HTML



DTI USE DIRECT TENSION INDICATOR (DTI) WASHERS COMPATIBLE WITH 20 MM (M20) NOMINAL A325 BOLTS FOR THE AJAX M20 BOLTS. DTIS SHALL NOT BE HOT-DIP GALVANIZED. DTIS SHALL BE MECHANICALLY GALVANIZED (MG) BY THE COLD MECHANICAL PROCESS ONLY AS PROVIDED BY THE DTI MANUFACTURER.


HARDENED WASHERS REQUIRED: USE A HARDENED WASHER FOR A 20 MM (M20) NOMINAL BOLT BETWEEN THE TOP OF THE DIRECT TENSION INDICATOR (DTI) WASHER AND THE NUT OF THE AJAX M20 BOLTS. HARDENED WASHERS SHALL CONFORM TO ASTM F436 AND HAVE A MINIMUM HARDNESS OF RC 38 OR HIGHER. THE HARDENED WASHERS SHALL BE MECHANICALLY GALVANIZED BY THE COLD MECHANICAL PROCESS. ALTERNATIVELY, CORRECTLY MADE HOT DIP GALVANIZED HARDENED FLAT WASHERS HAVING A MINIMUM HARDNESS OF RC 38 CAN BE USED; CONTRACTOR SHALL PROVIDE DOCUMENTATION OF WASHER SPECIFICATION AND HARDNESS.

NUT LUBRICATION REQUIRED: PROPERLY LUBRICATE THE THREADS OF THE NUT OF THE AJAX BOLT SO THAT IT CAN BE PROPERLY TIGHTENED WITHOUT GALLING AND/OR LOCKING UP ON THE BOLT THREADS. CONTRACTOR SHALL FOLLOW DTI MANUFACTURER INSTRUCTIONS FOR PROPER LUBRICATION AND TIGHTENING.

NOTE: COMPLETELY COMPRESSED DTIS SHOWING NO VISIBLE REMAINING GAP ARE ACCEPTABLE. DTI WASHERS SHALL BE PLACED DIRECTLY AGAINST THE OUTER AJAX WASHER WITH THE DTI BUMPS FACING AWAY FROM THE AJAX WASHER. PLACE A HARDENED WASHER BETWEEN THE DTI AND THE AJAX NUT. THE DTI BUMPS SHALL BEAR AGAINST THE UNDERSIDE OF A HARDENED FLAT WASHER, NEVER DIRECTLY AGAINST THE NUT.

CONTRACTOR SHALL FOLLOW DTI MANUFACTURER'S INSTRUCTIONS FOR INSTALLATION, LUBRICATION, TIGHTENING AND INSPECTION.

INSPECTION REQUIRED: ALL AJAX BOLTS SHALL BE INSPECTED ACCORDING TO THE REQUIREMENTS OF THE AISC 'SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS', DEC. 31, 2009, BY A QUALIFIED BOLT INSPECTOR. DURING INSTALLATION, THE BOLT INSPECTOR SHALL VERIFY AND DOCUMENT THE SHOP-DRILLED AND FIELD-DRILLED HOLE SIZES, THE INSTALLATION OF THE AJAX BOLT ASSEMBLY, INCLUDING THE SHEAR SLEEVE PLACEMENT AND NUT LUBRICATION, AND THE CONTRACTOR'S TENSIONING PROCEDURE. IN ADDITION, ALL AJAX BOLTS AND DTIS SHALL BE VISUALLY INSPECTED ACCORDING TO THE DTI MANUFACTURER'S INSTRUCTIONS. THE BOLT INSPECTOR SHALL PROVIDE COMPLETE PHOTO DOCUMENTATION OF ALL BOLTS AFTER TIGHTENING CLEARLY SHOWING THE CONDITION OF THE DTIS.



NOTE: ALL SHOP AND FIELD DRILLED HOLES SHALL BE NOMINAL 30MM DIAMETER. THE MAXIMUM HOLE DIAMETER PERMITTED IS 1-3/16\".

NOTE: ALL AJAX BOLTS, AJAX SPLIT WASHERS, AJAX WASHERS, AJAX NUTS, AND SHEAR SLEEVES SHALL BE HOT DIP GALVANIZED PER ASTM A123 OR A153 AS APPROPRIATE. SHEAR SLEEVES MAY BE COLD GALVANIZED OR ZINC PLATED.



TYPICAL AJAX BOLT DETAIL 1 S-3



<p>PAUL J. FORD AND COMPANY 200 LAW DR. SUITE 100 MIDDLETOWN, CT 06455 TEL: 860.333.3443 FAX: 860.333.3443</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT No. 27513-1570 DRAWN BY: B.M.S. CHECKED BY: B.K.K. APPROVED BY: DATE: 8-14-2013</p>	<p>ISSUE DATE OF PERMIT: 8-14-2013 S-3</p>
--	--	--	---

37513-1570 PERMIT.DWG

POLE SPECIFICATIONS				
POLE SHAPE TYPE:	12-50423 POLYGON			
TAPER:	0.32000 IN/FT			
SHAFT STEEL:	ASTM A36/A36C			
BASE PL. STEEL:	ASTM A36			
ANCHOR RODS:	7/8" ASTM A36			

SHAFT SECTION DATA				
SHAFT SECTION	SECTION LENGTH (FT)	PLATE THICKNESS (IN)	LAP SPICE (IN)	DIMENSIONS PLATE (IN)
1	5.00	0.1875		18.000 18.000
2	50.00	0.2500	50.00	18.000 34.512
3	20.00	0.2500	50.00	32.781 38.688
4	20.00	0.3125	72.31	28.688 45.188
5	50.00	0.3125	72.31	42.613 65.812
6	40.00	0.3750	84.23	45.613 58.812
7	40.00	0.3750	84.23	58.620 81.688
8	21.00	0.4375	108.00	61.620 85.000
9	20.00	0.4375	108.00	64.700 79.812

NOTE: DIMENSIONS SHOWN DO NOT INCLUDE GALVANIZING TOLERANCES

CONTRACTOR SHALL PROVIDE ASTM A36 SHIP PLATES BELOW SLIP JOINTS. THE SHIP PLATES SHALL BE PLACED BETWEEN THE NEW SHAFT REINFORCEMENT AND THE EXISTING POLE SHAFT FROM THE SLIP JOINT TO THE NEW SHAFT REINFORCEMENT. SPICE PLATE LOCATION AND AN EXTRA LONG "SPICE" SHIP SHALL BE PLACED BETWEEN THE NEW UPPER AND LOWER SHAFT REINFORCEMENT PLATES AT THE SHAFT REINFORCEMENT SPICE PLATE LOCATION.

- INSTALLATION:**
- INSTALL NEW MICROPILES AND MICROPILE BRACKETS AT BASE PLATE. SEE SHEET S-5.
 - INSTALL NEW SHAFT REINFORCING. SEE CHART.


NEW AEROSOLUTIONS MP3 REINFORCING			
ELEVATION	PLATE #	REINFORCING ELEMENT	
30'-0" TO 32'-0"	1.5.6.9	MP304	
32'-0" TO 34'-0"	1.5.6.9	MP305	
34'-0" TO 36'-0"	1.5.6.10	MP304	

ALL BOLTS SHALL BE A307 BOLTS WITH HIGH STRENGTH STEEL SLEEVES (ASTM A307 OR A307 MIN. F=42K-45). CONTACT SUPPLIER FOR MATERIAL, PLATE & BOLT AND INSTALLATION PROCEDURES.


NEW CCI FLAT PLATE (65 KSI) REINFORCING SCHEDULE									
BOTTOM ELEVATION	TOP ELEVATION	FLAT #1 DEGREE SEPARATION	ELEMENT LENGTH	ELEMENT QUANTITY	APPROXIMATE A307 BOLTS PER ELEMENT	APPROXIMATE TOTAL A307 BOLT QUANTITY	TERMINATION BOLTS (TOP)	TERMINATION BOLTS (BOT)	MAXIMUM INTERMEDIATE BOLT SPACING
32'-0"	32'-0"	1.5.6.9	1'-0" x 8'-0"	3	20	60	6	6	10"
34'-0"	34'-0"	1.5.6.9	1'-0" x 8'-0"	3	30	90	10	10	20"
36'-0"	36'-0"	1.5.6.10	1'-0" x 8'-0"	3	30	90	8	8	10"
					TOTAL				
					210				

- NOTES:**
- A307 BOLTS ARE TO BE 3/4" DIAMETER WITH A CORRESPONDING 3/4" DIA. SLEEVE WITH WASH AND W/111 GRACE.
 - ALL STEEL SHALL BE HOT-DIP GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH ASTM A123. ALTERNATIVELY, ALL NEW STEEL FENDER PLATES SHALL BE HOT-DIP GALVANIZED. GALVANIZING SHALL BE A MINIMUM OF TWO COATS OF ZINC-BASED ZINC-ALUMINUM RICH COATING COMPOUND. FILM THICKNESS PER COAT SHALL BE 0.001 IN. MIN. DRY 15 MILS. APPLYER SHALL MANUFACTURER'S RECOMMENDED PROCEDURES. CONTACT BUREAU OF STANDARDS FOR PRODUCT INFORMATION.
 - ALL REINFORCING SHALL BE ASTM A36 OR A36C.
 - WELDS ARE ASSIGNED BASE OR CRATER. TERMINATION WELDS SHALL BE 3/16" FILLET WELDS.
 - WELDS FOR ANCHORS AND SHEAR STUDS ARE 1/4" MIN. UNLESS NOTED OTHERWISE.
 - ALL DIMENSIONS SHALL BE AS SHOWN.

DESIGN COORDINATION REQUIRED: IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO DETERMINE THE MEANS AND METHOD OF CONSTRUCTION AND RELOCATION OF EXISTING BASED EQUIPMENT THAT IS NOT BE AFFECTED BY THE PROPOSED ENVELOPE OF THE CURRENT FOUNDATION AND DESIGN. PLEASE CONTACT THE BUREAU OF STANDARDS FOR NECESSARY CONSTRUCTION DESIGN ARE REQUIRED. IF THE DESIGN IS FEASIBLE, BUT THE CONTRACTOR HAS A PREFERENCE TO INSTALL AN ALTERNATE OPTION TO APPEAL, THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING THE NECESSARY APPROVALS. IT IS EXPECTED THAT THESE ISSUES WILL BE ADDRESSED AT THE TIME OF DESIGN. ANY CHANGES TO ORIGINAL DESIGN WILL BE REQUIRED BY THE BUREAU OF STANDARDS. CONTRACTOR IS EXPECTED TO BUDGET ACCORDINGLY.



PARTIAL SITE PLAN 2 S-4



POLE ELEVATION 1 S-4



AUG 14 2013


<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEER 227 East Street, Suite 400, Columbia, CT 06450 (860) 227-4600</p>		<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPILE REINFORCEMENT AND RETROFIT PROJECT</p>		<p>PROJECT No: 37513-1570 DRAWN BY: B.M.S. CHECKED BY: B.M.S. APPROVED BY: [Signature] DATE: 8-14-2013</p>		<p>ISSUE DATE OF PERMIT: 8-14-2013</p>	
<p>CROWN CASTLE 8 FAIRMeadow Drive, Pittsford, NY 14534 Tel: (585) 360-3443 Fax: (585) 698-3443</p>						<p>S-4</p>	

37513-1570 PERMIT DWG



Discrepancies Noted
See Section 6.3.2


Condit



SEE SHEET S-6 & S-7 FOR
MICROPILE SPECIFICATIONS AND
ANCHOR BRACKET DETAILS

(A) BASE SECTION 1
S-5

LCC
AS-BUILT
No changes
Date 12-17-14
Signed K.A. Stackhouse



AUG 14 2013


<p>PAUL J. FORD AND COMPANY REGISTERED PROFESSIONAL ENGINEERS 250 West Street, Suite 100, Danbury, CT 06810 (203) 234-6876</p>	<p>CROWN CASTLE 8 PARKMEADOW DRIVE, PITTSFORD, NY 14524 (716) 662-3445</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT NO: 37513-1570 DRAWN BY: B.M.S. CHECKED BY: B.K.K. APPROVED BY: DATE: 8-14-2013</p>	<p>ISSUE DATE OF PERMIT: 8-14-2013 S-5</p>
--	---	--	--	--

MICROPILE TESTING REQUIREMENTS

A MINIMUM OF 3 IN-PLACE MICROPILES (TEST PILES SHALL BE IN COMPOSITE CONCRETE) ARE TO BE TESTED TO OBTAIN TENSILE AND PILE BEARING CAPACITY. A HYDRAULIC JACK MAY BE SUBSTITUTED FOR THE PILE TESTING SET-UP SHOWN IN THE ALTERNATIVE. IF AN ALTERNATIVE JACK IS USED, FOLLOW EQUIPMENT GUIDELINES DESCRIBED IN THE POST-TENSIONING INSTITUTE RECOMMENDATIONS FOR PRESTRESSED ROCK AND SOIL ANCHORS (SECTION 41). PILES SHALL BE LOADED USING PILES PROOF TEST METHODOLOGY (REFER TO SECTION 4.3.3 OF THE PILE DESIGN GUIDE). SUPPLEMENTAL, SHALL BE 20 PERCENT OF LOAD, OR 20 PERCENT, PROVISION SHALL BE MADE TO ALLOW FOR MOVEMENT BETWEEN MICROPILE CROSS-SECTION AND SOIL, SO THAT GROUT TO SOIL BOND LINE IS ADEQUATELY TESTED. IF COMPOSITE TESTING IS PERFORMED, CONTRACTOR SHALL PROTECT BAR FROM DAMAGE DUE TO BONDING FOR LENGTH ABOVE GROUND.

MICROPILE NOTES

1. ALL HOLLOW BAR STEEL, AND ASSOCIATED HARDWARE SHALL BE SUPPLIED BY CONTECH SYSTEMS OR OWNER'S APPROVED EQUIVALENT.
2. ALL HOLLOW BAR NUTS AND BEARING PLATES SHALL BE HOT DIP GALVANIZED PER ASTM A153, AS APPROPRIATE.
3. CONTACT CONTECH SYSTEMS (OR MANUFACTURER OF APPROVED ALTERNATE) FOR MATERIALS AND INSTALLATION PROCEDURES AND RECOMMENDATIONS.
4. SPECIAL INSPECTION OF THE MICROPILES IS REQUIRED AS FOLLOWS: (1) VERIFY THAT MICROPILE MATERIAL SIZE AND LENGTH COMPLY WITH THE INFORMATION SHOWN ON THIS DRAWING; (2) VERIFY PLACEMENT OF EACH MICROPILE; (3) OBSERVE DRILLING, GROUTING AND TESTING (AS APPROPRIATE) OPERATIONS FOR EACH MICROPILE AND MAINTAIN COMPLETE AND ACCURATE RECORDS FOR EACH MICROPILE.
5. FOUNDATION DESIGN IS BASED ON THE ORIGINAL GEOTECHNICAL REPORT PREPARED BY F.H.I. DATED 6-2-2013.
6. CONTACT CONTECH SYSTEMS (OR MANUFACTURER OF APPROVED ALTERNATE) TO VERIFY THAT A WASHER CONNECTION ARE COMPLETE WITH MICROPILE THREADS.



CONTECH'S 73/45 HOLLOW BAR MICROPILE OR EQUIVALENT SYSTEM.

TAKE ALL MEASURES NECESSARY TO AVOID DAMAGING EXISTING REINFORCING BARS DURING DRILLING OPERATIONS. NOTIFY FIELD PERSONNEL IMMEDIATELY IF DAMAGING OF EXISTING BARS AND FIND INTERFERED AND INTERFERED WITH PLACEMENT OF NEW ANCHORS. MINOR ADJUSTMENT TO PROPOSED LOCATION OF NEW ANCHORS MAY BE REQUIRED.



AUG 14 2013

PILE DESIGN PARAMETER SCHEDULE							
PARAMETER	MIN. HOLE AREA	PILE CAPACITY (KIP)	ULTIMATE DESTRUCTION (KIP)	MIN. STRESSING LENGTH	MIN. ON DEVELOPMENT (INCHES)	ROCK COVERED (INCHES)	TOTAL LENGTH
MICROPILE	117"	218 KIP	VARIES, SEE DESIGN	5	50	NA	51"

* THE DESIGN ANTICIPATES A FINAL GROUT CHARACTERISTICS OF 4000 PSI MIN. COMPRESSIVE STRENGTH, WITH 0.5 MAXIMUM WATER/CEMENT RATIO, TO BE COLLOIDAL FINENESS. THE CONTRACTOR SHALL OBTAIN APPROVAL FROM THE DESIGNER FOR ANY CHANGES TO THE DESIGN. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND INSTALLATION OF THE MICROPILES TO ENSURE THE NECESSARY CAPACITY AND FULL DEVELOPMENT OF THE INSTALLED CAPACITY FOR THE SPECIFIED TESTS. THE EMBEDMENT DEPTH AND GROUT LENGTH PARAMETERS ARE LISTED AS A PRELIMINARY BASIS FOR DESIGN. THE INTENT IS FOR THE CONTRACTOR TO REVIEW THE CURRENT SOIL INFORMATION AND DESIGN REQUIREMENTS TO ENSURE THAT THE CONTRACTED DESIGN IS APPROPRIATE FOR THE INSTALLED MICROPILES. IF THE CONTRACTOR BELIEVES THE SOIL SHOULD CHANGE UPON REVIEW, PLEASE ADDRESS THAT TO DESIGNER. PLEASE COORDINATE WITH THE DESIGNER OF RECORD PRIOR TO INSTALLATION.

PAUL J. FORD AND COMPANY
STRUCTURAL ENGINEERS
200 Park Road, Suite 200, Middletown, CT 06455
(860) 333-4570 www.pjfco.com

CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
PH: (505) 899-3445 FAX: (716) 876-3444



BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPILE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No: 37513-1570
DRAWN BY: B.M.S.
CHECKED BY: B.M.S.
APPROVED BY: [Signature]
DATE: 8-14-2013


ISSUE DATE OF PERMIT: 8-14-2013

S-6

375-1573 PERMIT DWG




SECTION 1
S-7



NEW WASHER PLATE MK-WP1
(IF REQUIRED) (FY = 50 KSI)



NEW MICROPILE BRACKET MK-AB1
(IF REQUIRED) (FY = 50 KSI) (STRENGTH FY = 50 KSI)



BEARING PLATE MK-P1
(IF REQUIRED) (FY = 50 KSI)



AUG 14 2013

<p>STATE OF CONNECTICUT SOUTH BRITAIN, CT 06488 No. P.E. 22731 LICENSED PROFESSIONAL ENGINEER</p>	<p>PAUL J. FORD AND COMPANY STRUCTURAL ENGINEERS 200 PINEAPPLE STREET, SUITE 100, CHANNAON, CT 06019 (860) 221-0676 CROWN CASTLE 8 PINEMEADOW DRIVE, PITTSFIELD, NY 14854 PH: (516) 888-3445 FAX: (516) 888-3446</p>	<p>BU #825983; MIDDLETOWN_1 MIDDLETOWN, CT MONOPOLE REINFORCEMENT AND RETROFIT PROJECT</p>	<p>PROJECT NO. 375-1573 DRAWN BY: B.M.S. CHECKED BY: B.K.K. APPROVED BY: DATE: 8-14-2013</p>	<p>ISSUE DATE OF PERMIT: 8-14-2013 S-7</p>
---	--	--	--	--

37513-1578 PERMITS

MODIFICATION INSPECTION NOTES

GENERAL

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO ENSURE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY, THE MODIFICATION DRAWINGS, AS REQUIRED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN. (THE MI DOES NOT INSURE THE INSPECTOR HAS OWNERSHIP OF THE MODIFICATION DESIGN. OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY REMAINS WITH THE EOR AT ALL TIMES.)

ALL MIs SHALL BE CONDUCTED BY A CROWN ENGINEERING VENDOR (AV) OR ENGINEERING SERVICE VENDOR (ESV) THAT IS APPROVED TO PERFORM ELEVATED WORK FOR CROWN. SEE ENGBUILD-1021 LIST OF APPROVED VENDORS.

TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET, IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BE ON COMMUNICATING AND COORDINATING AS SOON AS POSSIBLE. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT FURNISHED, CONTACT YOUR DOWNPOW OF CONTACT (DOC).

REFER TO ENGBUILD-1021 MODIFICATION INSPECTION GUIDE FOR FURTHER DETAIL AND REQUIREMENTS.

MI INSPECTION

THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A POI FOR THE MI TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE MI INSPECTOR IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTOR (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR ADHERENCE TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND SUBMITTING THE MI REPORT TO CROWN.

GENERAL CONTRACTOR

THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A POI FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST
- WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST AND ENGBUILD-1021.

RECOMMENDATIONS

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO IMPROVE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:

- IT IS SUGGESTED THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE (USUALLY 10) TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED.
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE ENTIRE PROJECT.
- IF POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE TOGETHER AT THE START OF ANY GUY WIRE TENSIONING OR RE-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTIONS TO COMMENCE ON THE SAME SITE.
- IF POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO MAKE ANY RECOMMENDATIONS IMMEDIATELY. DURING THE MI, THEREFORE, THE GC MAY CHOOSE TO COORDINATE THE MI CAREFULLY TO ENSURE ALL CONSTRUCTION FACILITIES ARE AT THEIR DISPOSAL, WHEN THE MI INSPECTOR IS ON-SITE.

CANCELLATION OR DELAYS & SCHEDULES

IF THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF PROFITS OR OTHER PENALTIES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (S), TRAVEL AND LODGING COSTS OF KEEPING EQUIPMENT ON-SITE, ETC.). IF CROWN CONTRACTS DIRECTLY FOR A THIRD PARTY MI, EXCEPTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMISE THE SAFETY OF THE PARTIES INVOLVED.

COORDINATION OF FIELD MI

IF THE MODIFICATION INSTALLATION WOULD TAKE THE MI TALLEST MI, THE GC SHALL WORK WITH CROWN TO COORDINATE A RUMORATION PLAN IN ONE OF TWO WAYS:

- CORRECT FALLING ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI
- OR, WITH CROWN APPROVAL, THE GC MAY WORK WITH THE EOR TO RETAIN THE MODIFICATION PROJECT USING THE AS-BUILT CONDITION.

MI VERIFICATION INSTRUCTIONS

CROWN RESERVES THE RIGHT TO CONDUCT A MI VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTIONS ON TOWER MODIFICATION PROJECTS.

ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS AND IN ACCORDANCE WITH ENGBUILD-1021.

VERIFICATION INSPECTION MAY BE CONDUCTED BY AN INDEPENDENT ADVISEE (IA) AFTER A MODIFICATION PROJECT IS COMPLETED, AS MARKED BY THE DATE OF AN ACCEPTED "AS-BUILT" OR "AS-IS" MI REPORT FOR THE ORIGINAL PROJECT.

PHOTOGRAPHS

BEFORE THE GC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS AT A MINIMUM ARE TO BE TAKEN AND INCLUDED IN THE MI REPORT:

- PRE-CONSTRUCTION GENERAL SITE CONDITION
- PHOTOGRAPHS DURING THE REINFORCEMENT MODIFICATION CONSTRUCTION/REPAIR AND INSPECTION
- RAW MATERIALS
- PHOTOS OF ALL CRITICAL DETAILS
- FOUNDATION MODIFICATIONS
- WELD PREPARATION
- BOLT INSTALLATION AND TORQUE
- FINAL INSTALLED CONDITION
- SURFACE CORROSIVE REPAIR
- POST CONSTRUCTION PHOTOGRAPHS
- FINAL FIELD CONDITION

PHOTOS OF ELEVATED MODIFICATIONS TAGS WITH THE GROUND SHALL BE CONSIDERED INADEQUATE.

THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS. PLEASE REFER TO ENGBUILD-1021.

MI CHECKLIST

CONSTRUCTION/INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)	REPORT ITEM
PRE-CONSTRUCTION	
X	MI CHECKLIST DRAWINGS
X	EOR APPROVED SHOP DRAWINGS
X	FABRICATION INSPECTION
X	FABRICATOR CERTIFIED WELD INSPECTION
X	MATERIAL TEST REPORT (MTR)
X	FABRICATOR NDT INSPECTION
X	NDT REPORT OF MONOPOLE BASE PLATE (AS REQUIRED)
X	PACKING SLIPS
ADDITIONAL TESTING AND INSPECTIONS	
CONSTRUCTION	
X	CONSTRUCTION INSPECTIONS
NA	FOUNDATION INSPECTIONS
NA	CONCRETE COMP. STRENGTH AND SLUMP TESTS
X	POST-INSTALLED MONOPOLE VERIFICATION
X	BASE PLATE GROUT VERIFICATION
X	CONTRACTORS CERTIFIED WELD INSPECTION
NA	EARTHWORKS LIFT AND DENSITY
X	ON-SITE CO-2 BALANCING VERIFICATION
NA	GUY WIRE TENSION REPORT
X	GC AS-BUILT DOCUMENTS
X	THIRD PARTY CRACK INSPECTION OF BOLT PRESTRESSING PER CROWN REQUIREMENTS
X	INSPECTION OF JAW BOLTS AND SITS PER REQUIREMENTS ON SHEET S-3
ADDITIONAL TESTING AND INSPECTIONS	
POST-CONSTRUCTION	
X	MI INSPECTOR RESUME OR RECORD DRAWINGS
X	THIRD PARTY CRACK INSPECTION REPORT
X	POST-INSTALLED MONOPOLE PULL-OUT TESTING
X	PHOTOGRAPHS
ADDITIONAL TESTING AND INSPECTION ONE	

NOTE: A DOCUMENT IS A DOCUMENT NEEDED FOR THE MI REPORT
NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE MI REPORT



AS-BUILT
No changes
Date 12-17-14
Signed, K.A. Stackhouse



AUG 14 2013

PAUL J. FORD AND COMPANY
S U P E R I O R E N G I N E E R I N G
200 East Broad Street, Suite 200, Middletown, CT 06455
(860) 325-6675 www.pjfco.com

CROWN CASTLE
8 PARKMEADOW DRIVE, PITTSFORD, NY 14534
PH: (585) 550-3440 FAX: (585) 550-3440

BU #825983; MIDDLETOWN_1
MIDDLETOWN, CT
MONOPOLE REINFORCEMENT AND RETROFIT PROJECT

PROJECT No:
37513-1578
DRAWN BY:
B.M.S.
CHECKED BY:
B.M.S.
APPROVED BY:
DATE:
6-14-2013

ISSUE DATE OF
PERMIT: 6-14-2013

S-8

6.3.2 ENGINEER OF RECORD EMAIL

Stephen Teti

From: Brian Kermode
Sent: Monday, August 11, 2014 8:41 AM
To: Rich Taschek
Cc: Joseph Gentes; Keith_ Stackhouse; Stephen Teti; jorge_forsythe@lcc.com; pjfmod
Subject: Re: 825983 Middletown

Good morning Rich,

The changes to the cage are acceptable

Thanks,
Brian

Brian K Kermode, PE, SE
Project Engineer
Main: 614.221.6679 x2169
Direct: 614.448.4169
E-Mail: bkermode@pjfweb.com



>>> Rich Taschek <rich_taschek@lcc.com> 8/11/2014 8:37 AM >>>
Hi Brian,

Please see attached PDF for changes made to the rebar cage. Let us know if this is acceptable.

Thanks,
Rich

This email has been scanned by the Symantec Email Security cloud service.
For more information please visit <http://www.symanteccloud.com>



If you have received this message in error, or are not the named recipient(s), please do not retain, copy, or use this e-mail or any attachment for any purpose or disclose all or any part of the contents to any other person. Please notify the sender immediately and permanently delete this e-mail and any attachment from your computer. Nothing in this e-mail will be deemed as consent to conduct transactions by electronic means or otherwise and is not to be construed as a contract between the sender, the intended recipient(s) or any other

From: John Woolley <jwoolley@pjfweb.com>
Sent: Wednesday, December 10, 2014 10:53 AM
To: Keith_Stackhouse
Cc: Jason D'Amico; Jerry (Contractor) Bruno; SGS_PMI@sgstowers.com; lccmods
Subject: RE: Middletown_1 825983 130608 Punch List

Keith,

All of these items are acceptable.

Thanks,

John J. Woolley, E.I.
Structural Designer
Main: 614.221.6679 ext. 2164
Direct: 614.448.4164
E-mail: jwoolley@pjfweb.com



>>> Keith_Stackhouse <keith_stackhouse@lcc.com> 12/10/2014 9:33 AM >>>

Hello John,


Have you had a chance to review this punch list, there are 2 separate punch list for each mod.

Keith A. Stackhouse
Structural Construction Manager




LCC Construction Services
2500 Sylon Blvd.
Hainesport, NJ 08036

PUNCH ITEM 1




HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	3/4 , 5/6 , 8, 12	N/A	N/A	S-7
DISCREPANCY:				
Washer plates are not centered under the anchor brackets in the above mentioned locations.				
<div style="border: 2px solid red; padding: 5px; display: inline-block;"> APPROVED-EOR-KDS </div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
				

SGS PMI@Sgstowers.com

PUNCH ITEM 2


HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	9/10, 3/4, 1/2	N/A	N/A	S-7
DISCREPANCY:				
The bottom bearing plate was found to be short in length in the above mentioned locations.				
<div style="border: 2px solid red; padding: 5px; text-align: center; color: red;">APPROVED-EOR-KDS</div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
 The photographs section contains four images. The top-left image shows a close-up of a metal plate with a yellow measuring tape placed against it. The top-right image shows a similar close-up of a metal plate with a yellow measuring tape. The bottom-left image shows a close-up of a metal plate with a yellow measuring tape. The bottom-right image is a technical drawing of a bearing plate, showing dimensions and a yellow rectangular area highlighted in the center.				

PUNCH ITEM 4

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	All	NA	NA	S-7
DISCREPANCY:				
The vertical plate under the new anchor bracket was found to be 9", drawings specify it at 7 ¾"				
<div style="border: 2px solid red; padding: 5px; display: inline-block;"> APPROVED-EOR-KDS </div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
				
				


SGS_PMI@Sgstowers.com

PUNCH ITEM 5

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	All new mod	NA	NA	S-7
DISCREPANCY:				
The bottom MK-P1 plate was found to be short at 4'-4 1/2", the drawings specify 4'-6".				
<div style="border: 1px solid red; padding: 5px; display: inline-block;">APPROVED-EOR-KDS</div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
				


SGS_PMI@Sgstowers.com

PUNCH ITEM 6

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	See below	NA	NA	S-6
DISCREPANCY:				
<p>The drawings specified an anchor height/top of grade to washer plate distance of 12". The following measurements were observed:</p> <ol style="list-style-type: none"> 1. Flat 1/2, 11" distance observed. 2. Flat 5/6, 13" distance observed. 				
ACTIONS NEEDED BY GC:				
<p>Provide EOR approval for the existing conditions or install per the modification drawings.</p> <div style="border: 2px solid red; padding: 5px; text-align: center; color: red; font-weight: bold;">APPROVED-EOR-KDS</div>				
PHOTOGRAPHS				
				


SGS_PMI@Sgstowers.com

PUNCH ITEM 7

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	All	NA	NA	S-7
DISCREPANCY:				
The inner plate of the anchor modification was found to be short. A height of 7'-11" was observed, the drawings specify 8'				
<div style="border: 2px solid red; padding: 5px; display: inline-block; color: red;">APPROVED-EOR-KDS</div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
				

SGS_PMI@Sgstowers.com

PUNCH ITEM 8

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #
Base	1/2	N/A	N/A	S-6
DISCREPANCY:				
The drawings specify an anchor rod projection of 12", a projection of 13" was observed in the above mentioned location.				
<div style="border: 2px solid red; padding: 5px; display: inline-block;">APPROVED-EOR-KDS</div>				
ACTIONS NEEDED BY GC:				
Provide EOR approval for the existing conditions or install per the modification drawings.				
PHOTOGRAPHS				
				

SGS PMI@Sgstowers.com

From: John Woolley [mailto:jwoolley@pjfweb.com]
Sent: Wednesday, December 10, 2014 1:48 PM
To: Keith_ Stackhouse
Cc: Jason D'Amico; Jerry (Contractor) Bruno; SGS_PMI@sgstowers.com; lccmods
Subject: RE: Middletown_1 825983 146075 Punch List

Keith,

See the attached rough sketch. That should give you the idea of what's required.

Thanks,

John J. Woolley, E.I.
Structural Designer
Main: 614.221.6679 ext. 2164
Direct: 614.448.4164
E-mail: jwoolley@pjfweb.com



>>> Keith_ Stackhouse <keith_stackhouse@lcc.com> 12/10/2014 1:41 PM >>>

Hello John,

As per our conversation,

I believe the welded fix is going to be the best solution, could you shoot over a hand sketch of the weld detail?

Thanks,

Keith A. Stackhouse
Structural Construction Manager



LCC Construction Services
2500 Sylon Blvd.
Hainesport, NJ 08036

(Cell) 609-367-6107
keith_stackhouse@lcc.com

From: John Woolley [mailto:jwoolley@pjfweb.com]
Sent: Tuesday, December 09, 2014 12:47 PM
To: Keith_ Stackhouse
Cc: Jason D'Amico; Jerry (Contractor) Bruno; SGS_PMI@sgstowers.com; lccmods
Subject: Re: Middletown_1 825983 146075 Punch List

Keith,

I see only two items in the document you sent, but the answers are as follows to those two:

1) Unfortunately, plates 1 and 2 are now starting too high. The lap on plate 3 is still effective, so that one is approved. The welded splice in the pole should be above the development bolts on plate 2. If you can confirm that this is still the case, I can approve plate 2. Plate 1 will need to have the 6" gap bridged on an adjacent flat or have the bottom termination welded up with a 3/8" weld on both sides.

2) New bolts will need to be installed to meet the minimum spacing requirements.


Thanks,

John J. Woolley, E.I.
Structural Designer
Main: 614.221.6679 ext. 2164
Direct: 614.448.4164
E-mail: jwoolley@pjfweb.com






WELDED TERMINATION FIX SKETCH




FINAL WOULD LOOK LIKE THIS



PUNCH ITEM 1

HEIGHT	FLAT/ARC	PLATE #	PLATE HT START/STOP	DRAWING PG #																									
35' - 155'	See below	1,2,3	See below	S4																									
DISCREPANCY:																													
<p>The newly installed plate heights were found to be different from the specified heights in the drawings.</p> <p>Plate 1 on flats 1, 5, and 9 was found to be from 38'-11" - 53'-11" instead of 38'-6" - 53'-6"</p> <p>Plate 2 on flats 1, 5, and 9 was found to be from 88'-10 3/4" - 123'-11" instead of 88'-6" - 123'-6"</p> <p>Plate 3 on flats 2, 6, and 10 was found to be from 119'-6" - 154'-6" instead of 119' - 154'</p>																													
ACTIONS NEEDED BY GC:																													
Please provide EOR approval for existing condition, or install per drawing specifications.																													
PHOTOGRAPHS																													
<table border="1"> <thead> <tr> <th colspan="5">NEW CCI FLA</th> </tr> <tr> <th>BOTTOM ELEVATION</th> <th>TOP ELEVATION</th> <th>FLAT # / DEGREE SEPARATION</th> <th>ELEMENT</th> <th>FLAT/ARC LENGTH</th> </tr> </thead> <tbody> <tr> <td>38'-0"</td> <td>53'-6"</td> <td>1, 5 & 9</td> <td>1" x 4 1/2"</td> <td>15'-0"</td> </tr> <tr> <td>88'-0"</td> <td>123'-6"</td> <td>1, 5 & 9</td> <td>1" x 6"</td> <td>14'-0"</td> </tr> <tr> <td>119'-0"</td> <td>154'-0"</td> <td>2, 6 & 10</td> <td>1" x 4 1/2"</td> <td>35'-0"</td> </tr> </tbody> </table> <p>NOTES: * 1/4" X 4X BOLTS ARE TO BE 20mm DIAMETER WITH CORRESPONDING</p>					NEW CCI FLA					BOTTOM ELEVATION	TOP ELEVATION	FLAT # / DEGREE SEPARATION	ELEMENT	FLAT/ARC LENGTH	38'-0"	53'-6"	1, 5 & 9	1" x 4 1/2"	15'-0"	88'-0"	123'-6"	1, 5 & 9	1" x 6"	14'-0"	119'-0"	154'-0"	2, 6 & 10	1" x 4 1/2"	35'-0"
NEW CCI FLA																													
BOTTOM ELEVATION	TOP ELEVATION	FLAT # / DEGREE SEPARATION	ELEMENT	FLAT/ARC LENGTH																									
38'-0"	53'-6"	1, 5 & 9	1" x 4 1/2"	15'-0"																									
88'-0"	123'-6"	1, 5 & 9	1" x 6"	14'-0"																									
119'-0"	154'-0"	2, 6 & 10	1" x 4 1/2"	35'-0"																									

6.3.3 PHOTOGRAPHS








6.3.4 POST INSTALLED ANCHOR ROD PULL-OUT TESTING








LCC Deployment Services Inc.
2242 Old Marlton Pike, Marlton, NJ 08053
856-810-1658 (Ph) 856-810-1659 (Fax)



MICROPILE PULL & COMPRESSION TEST REPORT

SITE NAME:	Middletown 1
ADDRESS:	90 Industrial Park Road Middletown, CT 06457
CROWN BU #:	825983
DATE OF TEST	9/22/2014
TECHNICIAN	Joseph Gentes
ANCHOR SIZE:	Con- Tech Titan 73/45 Hollow Bar
QUANTITY OF TEST MICROPILES INSTALLED:	(6) Production (1) Test
QUANTITY TESTED:	(2) Productions opposite and (1) Test pile
GROUT USED:	PORTLAND CEMENT
WEATHER CONDITIONS:	70 Degrees SUNNY
TEST UNIT:	ENERPAC RRH1508
TEST RESULT # 1:	PASS
TEST RESULT # 2:	PASS
TEST RESULT # 3:	PASS
COMMENTS:	<p>Production piles were pulled to 190, 222 & 276 kips and held for 3 minutes each. No movement or bleed-off on the jack was detected.</p> <p>The test pile was pulled to 190, 222, 270 & 288 kips and</p>











Please Reply To:
Sam Simons
35 Griffin Road South
Bloomfield, CT 06002
203-482-5156
Sam.Simons@T-Mobile.com

August 5, 2015

Attorney Melanie Bachman
Acting Executive Director
Connecticut Siting Council Ten
Franklin Square
New Britain, CT 06501

EM-TMOBILE-083-141027
T-Mobile Site ID CT11057C
190 Industrial Park Road, Middletown CT
Notice of Construction Completion

Dear Attorney Bachman:

The Connecticut Siting Council ("Council") acknowledged the above referenced T-Mobile Northeast LLC ("T-Mobile") notice of exempt modification on November 17, 2014. The Council imposed the following condition in its acknowledgment:

- Reinforce tower in accordance with Section 4.1 of the structural analysis report prepared by FDH Engineering, stamped Justin Kline on September 10, 2014;
- Within 45 days following completion of the equipment installation, T-Mobile shall provide documentation that its installation complied with the recommendations of the Structural Analysis Report;
- Any deviation from the proposed modification as specified in this notice and supporting materials with the Council shall render this acknowledgement invalid;
- Any material changes to this modification as proposed shall require the filing of a new notice with the Council;
- Within 45 days after completion of construction, the Council shall be notified in writing that construction has been completed;
- Any nonfunctioning antenna and associated antenna mounting equipment on this facility owned and operated by T-Mobile shall be removed within 60 days of the date the antenna ceased to function;
- The validity of this action shall expire one year from the date of this letter; and
- The applicant may file a request for an extension of time beyond the one year deadline provided that such request is submitted to the Council not less than 60 days prior to the expiration.

The attached PE Closeout Letter, dated July 29, 2015, provides evidence of compliance with the conditions outlined by the Council.

In addition, T-Mobile hereby notifies the Council that construction of the acknowledged modifications were complete as of January 15, 2015.

Please don't hesitate to contact me with any questions.

Sincerely,

Sam Simons

Samuel Simons, T-Mobile

CC: Mark Richard, T-Mobile

Date: **July 30, 2015**

Sam Simons
Engineering Development - Connecticut
T-Mobile
35 Griffin Road South
Bloomfield, CT 06002

Paul J Ford and Company
250 E. Broad St., Suite 600
Columbus, OH 43215
614-221-6679

Subject: Structural Opinion Letter

Carrier Designation:

T-Mobile Co-Locate

Carrier Site Number:

EM-T-MOBILE-083-141027

Carrier Site Name:

CT11057C

Engineering Firm Designation:

Paul J Ford and Company Project Number: 79915-0003.001.7101

Site Data:

90 Industrial Park Road, Middletown, CT
Latitude 41° 35' 8.3", Longitude -72° 42' 50.49"
185 Foot – Monopole Tower


Dear Sam Simons,

Paul J. Ford and Company is pleased to submit this "**Structural Opinion Letter**" for the structural integrity of the aforementioned monopole tower. The purpose of the opinion letter is to determine the suitability of the monopole tower with the proposed, and existing loading as specified in Tables 1 & 2 on the next two pages. The opinion is consistent with the guidelines as stated in the 2005 Connecticut Building Code and the TIA/EIA-222-F Structural Standards for Steel Antenna Towers and Antenna Supporting Structures using a fastest mile wind speed of 85 mph with no ice, 37.6 mph with 0.75 inch ice thickness and 50 mph under service loads.

Based on a comparison of the previous analysis loads (including wind speeds) from the Paul J. Ford and Company job number 37513-1570.004.7805, dated October 23, 2014, we have determined the monopole tower and foundation **ARE** sufficient for the verified proposed loading installation.

We at Paul J. Ford and Company appreciate the opportunity of providing our continuing professional services to you. If you have any questions or need further assistance on this or any other projects please give us a call.

Respectfully submitted by:



Corey McCartney, EI
Structural Designer




Table 1 - Proposed Antenna and Cable Information

Mounting Level (ft)	Center Line Elevation (ft)	Number of Antennas	Antenna Manufacturer	Antenna Model	Number of Feed Lines	Feed Line Size (in)	Note
185.0	185.0	3	ericsson	Double TMA 17/21-M	-	-	1
		3	ericsson	DTMA 1900 Premium CWA			
		3	commscope	ATBT-BOTTOM-24V			
		3	commscope	LNx-6515DS-VTM w/ Mount Pipe			
		3	ems wireless	RR90-17-02DP w/ Mount Pipe			
		3	rfs celwave	APX16DWV-16DWVS-C w/ Mount Pipe			

Notes:

- 1) Verified antenna/coax installation heights and quantities

Table 2 - Existing and Reserved Antenna and Cable Information

Mounting Level (ft)	Center Line Elevation (ft)	Number of Antennas	Antenna Manufacturer	Antenna Model	Number of Feed Lines	Feed Line Size (in)	Note
185.0	185.0	9	ericsson	AIR 21 w/ Mount Pipe	3	1-5/8	3
		3	ericsson	AIR 33 w/ Mount Pipe			
		1	raycap	DC6-48-60-18-8F			
		1	tower mounts	Sector Mount [SM 802-3]	12	1-5/8	1
175.0	175.0	6	cci antennas	OPA-65R-LCUU-H6 w/ Mount Pipe	2 4	3/8 3/4	2
		3	ericsson	RRUS 11-700			
		2	raycap	DC6-48-60-18-8F			
		3	ericsson	RRUS A2 MODULE			
		3	ericsson	RRUS-11 1900MHz	12	1-1/4	1
		3	powerwave technologies	7770.00 w/ Mount Pipe			
		1	tower mounts	Sector Mount [SM 802-3]			
165.0	165.0	3	rfs celwave	APXV18-206517S-C w/ Mount Pipe	6	1-5/8	1
		1	tower mounts	Pipe Mount [PM 601-3]			
155.0	155.0	3	alcatel lucent	RRH2X40-07-U	2	1-5/8	2
		3	alcatel lucent	RRH2X40-AWS			
		6	antel	BXA-171063-12CF-EDIN-2 w/ Mount Pipe			
		6	antel	BXA-70063-6CF-EDIN-2 w/ Mount Pipe			
		1	rfs celwave	DB-T1-6Z-8AB-0Z			
		1	tower mounts	Platform Mount [LP 301-1]			

Notes:

- 1) Existing Equipment
2) Reserved Equipment
3) Equipment To Be Removed