

*T-Mobile USA
35 Griffin Road
South Bloomfield,
CT 06002*

March 15, 2021

Attorney Melanie Bachman
Acting Executive Director
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06501

RE: EM-T-MOBILE-103-190503
Notice of Construction Completion
T-Mobile Site # CT11356C
2 Willruss Street Pole #1102 Line # 1880, Norwalk, CT

Dear Attorney Bachman,

We represent T-Mobile Northeast LLC (“T-Mobile”) and have been retained to notify the Connecticut Siting Council (“Council”) that the modification conditions have been met and constructed in accordance with the documentation provided at the time of filing.

The Council acknowledged the above referenced T-Mobile notice of exempt modification on 5/28/2019. T-Mobile hereby notifies the Council that construction of this modification is now complete.

Documentation certified by a Professional Engineer is included with this letter. Due to field conditions the brace replacement was unable to be installed within the allotted power outage period on the tower per the recommendations of the Mount Analysis dated 3/1/2019. The brace will be modified to address the field conditions and installed in May during the next scheduled outage per the attached documentation from the Professional Engineer.

Sincerely,



Elizabeth Jamieson
Transcend Wireless LLC
on behalf of T-Mobile
10 Industrial Ave, Suite 3
Mahwah, NJ 07430

March 8, 2021

Mr. William D. Ireland
Town of Norwalk Building Department
125 East Ave. PO Box 5125
Norwalk, CT 06856

Re: Letter of Professional Opinion

Project: CT11356C – Eversource Tower 1102
29 Willruss Court
Norwalk, CT 06850

Owner: Eversource Energy

Engineer: CENTEK Engineering, Inc.
63-2 North Branford Road, Branford, CT 06405

Contractor: McPhee Electric Ltd.
12 Northwest Dr., Plainville, CT 06062

Centek Project No.: 18058.31

Building Permit No.: B19-0615

Dear Mr. Ireland,

We are providing this "Letter of Professional Opinion" with regard to the structural components at the above referenced project.

The following are the basis for substantiating compliance with construction documents prepared by Centek Engineering dated 03/11/2019 Rev.0 and Structural Analysis Report Prepared by Centek Engineering dated 03/1/2019 Rev.2:

- ❑ Steel Shop drawings prepared by Eastern Inc. dated 06/19/2019 reviewed and approved by Centek on 6/20/2019
- ❑ Due to field conditions the brace replacement was unable to be installed within the allotted power outage period on the tower. Per discussion/agreement with Eversource engineering department the mast /brace were evaluated per TIA-222-G requirements in lieu of the more stringent Eversource requirements and were determined to be structurally adequate. The equipment upgrade was allowed to proceed ahead of the brace replacement. The brace will be modified to address the field conditions and installed in May during the next scheduled outage.
- ❑ Field observations of completed antenna equipment installation on 03/08/2021.

The work under this Contract has been reviewed and found, to the Engineer's best knowledge, information and belief, to be completed in general compliance with the documents prepared by Centek Engineering.

Sincerely,


Carlo F. Centore, PE
Principal ~ Structural Engineer

