



Nutmeg Solar, LLC

August 12, 2020

Via Electronic Mail and First Class Mail

Melanie A. Bachman, Esq.
Executive Director
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: ***Petition 1352*** - Nutmeg Solar, LLC, petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 19.6-megawatt AC solar photovoltaic electric generating facility on approximately 162 acres comprised of 9 separate parcels located generally south of Bailey Road and east of Route 191 (Broad Brook Road), and associated electrical interconnection to Eversource Energy's Scitico Substation at 20 Bailey Road in Enfield, Connecticut - ***Monthly Construction Progress Report***

Dear Ms. Bachman:

Pursuant to Regulations of Connecticut State Agencies § 16-50j-62(b)(3), and in accordance with the Connecticut Siting Council's January 16, 2020 approval of the Development and Management Plan submitted in the above-referenced proceeding, Nutmeg Solar, LLC ("Nutmeg Solar") hereby provides a monthly construction progress report.

Nutmeg Solar construction activities planned for August will consist of the following:

1. As approved, reclamation of temporary SWPCP measures began on 8/3/20.
2. Trenching for underground cable continues.
3. Installation of racking at about 70% complete.
4. Installation of panels has begun.
5. Work on the substation continues.
6. All 8 Inverters will be delivered and set the last week in August.

Please do not hesitate to contact the undersigned should you require any additional information.

Sincerely,

Bill Collier

Construction Manager | USA | Team East
E&C | Distributed Generation | Execution
Cell: 518-332-7698

Email: william.collier@nee.com

On behalf of Nextera Energy Resources
700 Universe Blvd.
Juno Beach FL 33408