



56 Prospect Street
P.O. Box 270
Hartford, CT 06141-0270

Kathleen M. Shanley
Manager – Transmission Siting
Tel: 860-728-4527

June 7, 2021

Ms. Melanie Bachman, Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Petition No. 1429: 1768 Lattice Tower Replacement Project
Monthly Construction Progress Report – May 2021

Dear Ms. Bachman:

Pursuant to the Regulations of Connecticut State Agencies Section 16-50j-62(b)(3) and as described in the *Partial Development and Management Plan for the 1768 Lattice Tower Replacement Project*, dated January 2021, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of May 2021.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at kathleen.shanley@eversource.com or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley", written over a light blue horizontal line.

Kathleen M. Shanley

Enclosure

**PETITION NO. 1429
1768 LATTICE TOWER REPLACEMENT PROJECT
MONTHLY CONSTRUCTION PROGRESS REPORT
MAY 2021**

1. LATTICE TOWER REPLACEMENTS AND TRANSMISSION LINE MODIFICATIONS

During May, crews erected new structures, removed existing structures, continued overhead electrical work, began removing temporary construction matting and initiated restoration activities.

Eversource also continued to perform routine inspections to verify the integrity of erosion and sedimentation controls and to monitor work in or adjacent to sensitive natural resource areas.

2. MINOR DEVELOPMENT & MANAGMENT (D&M) PLAN CHANGES

The work performed in May did not require any changes or deviations from the approved Partial Development and Management Plan.

3. ACTIVITY SUMMARY TABLE

ROW Vegetation Management (% Complete)	Access Roads/ Work Pads (% Complete)	Foundation Installation: # of Foundations/# Installed (% Complete)	Structure Installation: # Structures/#Installed (% Complete)	Wire Stringing (% Complete)	Structure Removal (% Complete)	Restoration (% Complete)
100%	100%	8/8; 100%	68/68; 100%	80%% (Conductor) 61% (OPGW)	100%	42%

