



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06141-0270

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: 860-728-4527

July 8, 2021

Ms. Melanie Bachman, Executive Director  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Petition No. 1429: 1768 Lattice Tower Replacement Project  
Monthly Construction Progress Report – June 2021

Dear Ms. Bachman:

Pursuant to the Regulations of Connecticut State Agencies Section 16-50j-62(b)(3) and as described in the *Partial Development and Management Plan for the 1768 Lattice Tower Replacement Project*, dated January 2021, The Connecticut Light and Power Company doing business as Eversource Energy (Eversource) hereby provides to the Connecticut Siting Council ("Council") this Construction Progress Report for the month of June 2021.

Should you or other Council members have any questions regarding this submission, please do not hesitate to contact me via e-mail at [kathleen.shanley@eversource.com](mailto:kathleen.shanley@eversource.com) or telephone at (860) 728-4527.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley".

Kathleen M. Shanley

Enclosure

**PETITION NO. 1429  
1768 LATTICE TOWER REPLACEMENT PROJECT  
MONTHLY CONSTRUCTION PROGRESS REPORT  
JUNE 2021**

**1. LATTICE TOWER REPLACEMENTS AND TRANSMISSION LINE MODIFICATIONS**

During June crews completed overhead electrical work, removed temporary construction matting, where feasible, and continued restoration activities.

Eversource also continued to perform routine inspections to verify the integrity of erosion and sedimentation controls and to monitor work in or adjacent to sensitive natural resource areas.

**2. MINOR DEVELOPMENT & MANAGMENT (D&M) PLAN CHANGES**

The work performed in June did not require any changes or deviations from the approved Partial Development and Management Plan.

**3. ACTIVITY SUMMARY TABLE**

| <b>ROW Vegetation Management (% Complete)</b> | <b>Access Roads/ Work Pads (% Complete)</b> | <b>Foundation Installation: # of Foundations/# Installed (% Complete)</b> | <b>Structure Installation: # Structures/#Installed (% Complete)</b> | <b>Wire Stringing (% Complete)</b> | <b>Structure Removal (% Complete)</b> | <b>Restoration (% Complete)</b> |
|---|---|---|---|------------------------------------|---------------------------------------|---------------------------------|
| 100%  | 100%  | 8/8; 100%   | 68/68; 100%   | 100%                               | 100%                                  | 64%                             |

