



Via Facsimile and U.S. Mail

May 14, 2024

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 1442 - SR Litchfield, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 19.8-megawatt AC solar photovoltaic electric generating facility on five parcels located east and west of Wilson Road in Litchfield, Connecticut and south of Highland Avenue in Torrington, Connecticut, and associated electrical interconnection

Second Quarterly Construction Progress Report

Dear Attorney Bachman:

Please find enclosed fifteen (15) copies of the Second Quarterly Construction Progress Report for the above-referenced approved solar facility in Litchfield and Torrington, Connecticut. Please do not hesitate to contact me if you have any questions or need any additional information.

Best Wishes,

Ali Kairys
VP, Project Development
Silicon Ranch Corporation

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

| | | |
|----------------------------------------------|---|-----------------|
| IN RE: | : | DOCKET NO. 1442 |
| | : | |
| PETITION NO. 1442 - SR Litchfield, LLC | : | |
| petition for a declaratory ruling, pursuant | : | |
| to Connecticut General Statutes §4-176 | : | |
| and §16-50k, for the proposed | : | |
| construction, maintenance and operation of | : | |
| a 19.8-megawatt AC solar photovoltaic | : | |
| electric generating facility on five parcels | : | |
| located east and west of Wilson Road in | : | |
| Litchfield, Connecticut and south of | : | |
| Highland Avenue in Torrington, | : | |
| Connecticut and associated electrical | : | |
| interconnection | : | |
| | : | May 14, 2024 |

SECOND QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) September 23, 2021 Decision (“Decision”) and its January 18, 2023 Development and Management Plan Phase I approval, June 9, 2023 Development and Management Plan Phase II approval, and December 8, 2023 Development and Management Plan Phase III approval SR Litchfield, LLC hereby submits this Second Quarterly Construction Progress Report regarding its 19.8MWac solar facility located generally south of Highland Avenue and east and west of Rossi Road in Torrington, and east and west of Wilson Road in Litchfield (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- 2/3/2024-5/10/2024 – Completed blasting necessary for road construction and stormwater management measures. Installed temporary stormwater management measures, including silt socks, silt fencing, basins and swales.

- 3/1/2024 – 3/15/2024 – Under the supervision of All-Points Technology, tree clearing for the medium voltage overhead line crossing Gulf Steam was completed.
- 3/1/2024 – 5/13/2024 – Began installation of permanent access roads throughout the Project Site; began installation of foundations for solar panel racking; began racking installation.