



***Via Facsimile and U.S. Mail***

*August 7, 2024*

Melanie A. Bachman, Esq.  
Executive Director/Staff Attorney  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051

**Re: Docket No. 1442 - SR Litchfield, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 19.8-megawatt AC solar photovoltaic electric generating facility on five parcels located east and west of Wilson Road in Litchfield, Connecticut and south of Highland Avenue in Torrington, Connecticut, and associated electrical interconnection**

**Third Quarterly Construction Progress Report**

Dear Attorney Bachman:

Please find enclosed fifteen (15) copies of the Third Quarterly Construction Progress Report for the above-referenced approved solar facility in Litchfield and Torrington, Connecticut. Please do not hesitate to contact me if you have any questions or need any additional information.

Best Wishes,

Luke Wilkinson  
SVP, Project Development  
Silicon Ranch Corporation

STATE OF CONNECTICUT  
CONNECTICUT SITING COUNCIL

IN RE:	:	DOCKET NO. 1442
	:	
PETITION NO. 1442 - SR Litchfield, LLC	:	
petition for a declaratory ruling, pursuant	:	
to Connecticut General Statutes §4-176	:	
and §16-50k, for the proposed	:	
construction, maintenance and operation of	:	
a 19.8-megawatt AC solar photovoltaic	:	
electric generating facility on five parcels	:	
located east and west of Wilson Road in	:	
Litchfield, Connecticut and south of	:	
Highland Avenue in Torrington,	:	
Connecticut and associated electrical	:	
interconnection	:	
	:	August 5, 2024

**THIRD QUARTERLY CONSTRUCTION PROGRESS REPORT**

In accordance with the Connecticut Siting Council’s (“Council”) September 23, 2021 Decision (“Decision”) and its January 18, 2023 Development and Management Plan Phase I approval, June 9, 2023 Development and Management Plan Phase II approval, and December 8, 2023 Development and Management Plan Phase III approval SR Litchfield, LLC hereby submits this Second Quarterly Construction Progress Report regarding its 19.8MWac solar facility located generally south of Highland Avenue and east and west of Rossi Road in Torrington, and east and west of Wilson Road in Litchfield (the “Facility”).

**SUMMARY OF CONSTRUCTION ACTIVITIES**

- 5/14/2024 - 8/4/2024 – Completed installation of permanent access roads. Completed installation of foundations for solar panel racking. Continued racking installation site wide.

- 6/3/2024 – 8/4/2024 – Began installation of solar modules site wide. Began installation of electrical pads; concrete has been poured on 6 of 8 electrical pads. Began DC and AC trenching site wide.
- 7/15/2024 - 8/4/2024 - Began DC string and harness installation on modules. Began DC wire management.