



*Via Facsimile and U.S. Mail*

February 7, 2024

Melanie A. Bachman, Esq.  
Executive Director/Staff Attorney  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051

**Re: Docket No. 1442 - SR Litchfield, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 19.8-megawatt AC solar photovoltaic electric generating facility on five parcels located east and west of Wilson Road in Litchfield, Connecticut and south of Highland Avenue in Torrington, Connecticut, and associated electrical interconnection**

**First Quarterly Construction Progress Report**

Dear Attorney Bachman:

Please find enclosed fifteen (15) copies of the First Quarterly Construction Progress Report for the above-referenced approved solar facility in Litchfield and Torrington, Connecticut. Please do not hesitate to contact me if you have any questions or need any additional information.

Best Wishes,

Ali Kairys  
VP, Project Development  
Silicon Ranch Corporation

STATE OF CONNECTICUT  
CONNECTICUT SITING COUNCIL

IN RE: : DOCKET NO. 1442  
:  
PETITION NO. 1442 - SR Litchfield, LLC :  
petition for a declaratory ruling, pursuant :  
to Connecticut General Statutes §4-176 :  
and §16-50k, for the proposed :  
construction, maintenance and operation of :  
a 19.8-megawatt AC solar photovoltaic :  
electric generating facility on five parcels :  
located east and west of Wilson Road in :  
Litchfield, Connecticut and south of :  
Highland Avenue in Torrington, :  
Connecticut and associated electrical :  
interconnection :  
:  
February 7, 2023

**FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT**

In accordance with the Connecticut Siting Council’s (“Council”) September 23, 2021 Decision (“Decision”) and its January 18, 2023 Development and Management Plan Phase I approval, June 9, 2023 Development and Management Plan Phase II approval, and December 8, 2023 Development and Management Plan Phase III approval SR Litchfield, LLC hereby submits this First Quarterly Construction Progress Report regarding its 19.8MWac solar facility located generally south of Highland Avenue and east and west of Rossi Road in Torrington, and east and west of Wilson Road in Litchfield (the “Facility”).

**SUMMARY OF CONSTRUCTION ACTIVITIES**

- 11/1/2023-11/30/2023 – Held pre-construction meeting with CT DEEP, NW Conservation District, Miller Brothers, HDR Engineering, and All Points Technology to discuss mobilization and construction plan on November 7, 2023. Implemented Spill Prevention and Response Plan. Mobilized erosion and sedimentation control contractor to begin installation of perimeter controls, in conjunction with tree clearing activities.

- 12/1/2023-12/31/2023 – Continued tree clearing work and installation of perimeter erosion control measures.
- 1/1/2024-2/2/2024 – Began grubbing areas where tree clearing was completed and perimeter controls were installed. Began installation of construction entrances and access roads. Began blasting necessary for road construction. Continued tree clearing and grubbing work.