



Via Facsimile and U.S. Mail

September 1, 2023

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 1443A - SR North Stonington, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 8.35-megawatt AC solar photovoltaic electric generating facility on four parcels located south of Providence New London Turnpike (State Route 184), west of Boombridge Road and north of Interstate 95 in North Stonington, Connecticut, and associated electrical interconnection Second Quarterly Construction Progress Report

Dear Attorney Bachman:

Please find enclosed fifteen (15) copies of the Third Quarterly Construction Progress Report for the above-referenced approved solar facility in North Stonington, Connecticut. Please do not hesitate to contact me if you have any questions or need any additional information.

Best Wishes,

Ali Kairys
VP, Project Development
Silicon Ranch Corporation

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE: : DOCKET NO. 1443A
:
PETITION NO. 1443A - SR North :
Stonington, LLC petition for a declaratory :
ruling, pursuant to Connecticut General :
Statutes §4-176 and §16-50k, for the :
proposed construction, maintenance and :
operation of a 8.35-megawatt AC solar :
photovoltaic electric generating facility on :
four parcels located south of Providence :
New London Turnpike (State Route 184), :
west of Boombridge Road and north of :
Interstate 95 in North Stonington, :
Connecticut, and associated electrical :
interconnection : August 31, 2023

SECOND QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) May 12, 2022 approval of the Docket No. 1443A Decision and Order to Approve (“Decision”) and its October 27, 2022 Development and Management Plan Phase I approval, and February 17, 2023 Development and Management Plan Phase II approval, SR North Stonington, LLC hereby submits this Second Quarterly Construction Progress Report regarding its 8.35MWac solar facility located at 450 Providence New London Turnpike, North Stonington, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- 6/1/2023 – 6/30/2023 – Completed grading in the east array and seeded. Began DC trenches and DC Combiner box install in the east array. Began fence installation in east array. Continued grading in the west array.

- 7/1/2023 – 7/31/2023 – Completed grading in the west array and seeded. Began fence installation in west array. Completed fence installation in the east array. Began ground screw installation in the east array. Received racking and first batch of PV modules in the east array.
- 8/1/2023 – 8/31/2023 – Completed fence installation in the west array, with the exception of the POI area as that area is being worked on. Completed inverter rack and electrical pad in the east array. Completed ground screw installation in the east array. Began racking and module installation in the east array. Continued received racking and PV modules on site. Began ground screw installation in the west array. Began installation of Pad 1 and 2 in west array.