



Via Facsimile and U.S. Mail

May 31, 2023

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 1443A - SR North Stonington, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 8.35-megawatt AC solar photovoltaic electric generating facility on four parcels located south of Providence New London Turnpike (State Route 184), west of Boombridge Road and north of Interstate 95 in North Stonington, Connecticut, and associated electrical interconnection Second Quarterly Construction Progress Report

Dear Attorney Bachmann:

Enclosed please find an original and fifteen (15) copies of a Second Quarterly Construction Progress Report for the above-referenced approved solar facility in North Stonington, Connecticut. Please do not hesitate to contact me if you have any questions or need any additional information.

Best Wishes,

Ali Kairys
VP, Project Development
Silicon Ranch Corporation

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

IN RE:	:	DOCKET NO. 1443A
	:	
PETITION NO. 1443A - SR North	:	
Stonington, LLC petition for a declaratory	:	
ruling, pursuant to Connecticut General	:	
Statutes §4-176 and §16-50k, for the	:	
proposed construction, maintenance and	:	
operation of a 8.35-megawatt AC solar	:	
photovoltaic electric generating facility on	:	
four parcels located south of Providence	:	
New London Turnpike (State Route 184),	:	
west of Boombridge Road and north of	:	
Interstate 95 in North Stonington,	:	
Connecticut, and associated electrical	:	
interconnection	:	May 31, 2023

SECOND QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council’s (“Council”) May 12, 2022 approval of the Docket No. 1443A Decision and Order to Approve (“Decision”) and its October 27, 2022 Development and Management Plan Phase I approval, and February 17, 2023 Development and Management Plan Phase II approval, SR North Stonington, LLC hereby submits this Second Quarterly Construction Progress Report regarding its 8.35MWac solar facility located at 450 Providence New London Turnpike, North Stonington, Connecticut (the “Facility”).

SUMMARY OF CONSTRUCTION ACTIVITIES

- 4/3/2023 – 4/30/2023 – Completed basin installation in the eastern array, seeded all erosion control measures in the eastern array. Completed tree clearing, continued basin installation in the western array. Began grading the eastern array.

- 5/1/2023 – 5/30/2023 – Continued grading in the eastern array, began grading in the western array. Completed basin installation in the western array, seeded all erosion control measures in the western array. Installed dogwood trees on the north side of the western array. Began fence installation in western array. Met with Eversource on site to confirm pole locations for our interconnection. Received mobile office on site.