

LIST OF DRAWINGS

- T-1 TITLE SHEET & INDEX
- **1 OF 1 EXISTING CONDITIONS PLAN PROVIDED BY NAFIS & YOUNG ENGINEERS, INC.**
- 1 OF 1 ALTA/NSPS LAND TITLE SURVEY PROVIDED BY NAFIS & YOUNG ENGINEERS, INC.
- **GN-1 SITE NOTES**
- GN-2 SPILL PREVENTION CONTROL AND COUNTERMEASURE PLAN
- **OP-1 OVERALL LOCUS MAP**
- **EC-1 SEDIMENTATION & EROSION CONTROL NOTES**
- **EC-2 SEDIMENTATION & EROSION CONTROL DETAILS**
- EC-3 SEDIMENTATION & EROSION CONTROL DETAILS
- EC-4 PHASE 1 SEDIMENTATION & EROSION CONTROL PLAN
- EC-5 PHASE 2 SEDIMENTATION & EROSION CONTROL PLAN
- **GP-1 FINAL GRADING & DRAINAGE PLAN**
- SP-1 SITE & UTILITY PLAN
- DN-1 SITE DETAILS
- PR-1 DRIVEWAY PLAN & PROFILE & DETAILS

CP NB SOLAR I & II, LLC

"SUNFLOWER SOLAR"

127 FOREST ROAD NORTH BRANFORD, CT 06472

SITE INFORMATION

SITE NAME:	"SUNFLOWER SOLAR"
LOCATION:	127 FOREST ROAD NORTH BRANFORD, CT 06472
SITE TYPE/DESCRIPTION:	ADD (1) GROUND MOUNTED SOLAR PANEL ARRAY W/ ASSOCIATED EQUIPMENT, GRAVEL ACCESS ROAD, AND STORMWATER MANAGEMENT.
PROPERTY OWNER:	WHAT TF LLC 218 FOXON ROAD EAST HAVEN, CT 06513
APPLICANT:	CP NB SOLAR I & II, LLC 55 GREEN FARMS RD, SUITE 200-78 WESTPORT, CT 06880
ENGINEER CONTACT:	KEVIN A MCCAFFERY, P.E. (860) 663-1697 x228
	41°20'33.52" N 72°48'07.66" W 82'± AMSL
ZONE: EXISTING LAND USE:	
TOTAL SITE ACREAGE: TOTAL DISTURBED AREA:	
ACCESS ROAD: APPROX. VOLUME OF CUT: APPROX. VOLUME OF FILL: APPROX. NET VOLUME:	642± CY
TY VOLUME ("WQV") BASIN: APPROX. VOLUME OF CUT: APPROX. VOLUME OF FILL: APPROX. NET VOLUME:	
PORARY SEDIMENT BASIN: APPROX. VOLUME OF CUT:	1633± CY

APPROX. VOLUME OF CUT: $1633 \pm CY$ APPROX. VOLUME OF FILL: 320± CY APPROX. NET VOLUME: 1313± CY OF CUT

WATER QUALIT


TEMF





SCALE : 1" = 2000'±

USGS TOPOGRAPHIC MAP

SOURCE: NRCS NEW HAVEN CT DIGITAL RASTER GRAPHIC COUNTY MOSAIC, 2001







GENERAL NOTES

- ALL CONSTRUCTION SHALL COMPLY WITH PROJECT DEVELOPER STANDARDS, TOWN OF NORTH BRANFORD STANDARDS, CONNECTICUT DEPARTMENT OF TRANSPORTATION STANDARDS AND SPECIFICATIONS IN THE ABOVE REFERENCED INCREASING HIERARCHY. IF SPECIFICATIONS ARE IN CONFLICT, THE MORE STRINGENT SPECIFICATION SHALL APPLY.
- IF NO PROJECT CONSTRUCTION SPECIFICATION PACKAGE IS PROVIDED BY THE PROJECT DEVELOPER OR THEIR REPRESENTATIVE, THE CONTRACTOR SHALL COMPLY WITH THE MANUFACTURE, TOWN OF NORTH BRANFORD, OR CONNECTICUT DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS, AND BE IN ACCORDANCE WITH ALL APPLICABLE OSHA, FEDERAL, STATE AND LOCAL REGULATIONS.
- THE PROJECT DEVELOPER IS RESPONSIBLE FOR OBTAINING ALL NECESSARY ZONING, STORMWATER. 4. AND CONNECTICUT DEPARTMENT OF TRANSPORTATION ENCROACHMENT PERMITS REQUIRED BY GOVERNMENT AGENCIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL OBTAIN ALL TOWN OF NORTH BRANFORD CONSTRUCTION PERMITS. THE CONTRACTOR SHALL POST ALL BONDS, PAY ALL FEES, PROVIDE PROOF OF INSURANCE AND PROVIDE TRAFFIC CONTROL NECESSARY FOR THIS WORK.
- REFER TO PLANS, DETAILS AND REPORTS PREPARED BY ALL-POINTS TECHNOLOGY CORPORATION FOR ADDITIONAL INFORMATION. THE CONTRACTOR SHALL VERIFY ALL SITE CONDITIONS IN THE FIELD AND CONTACT THE PROJECT DEVELOPER IF THERE ARE ANY QUESTIONS OR CONFLICTS REGARDING THE CONSTRUCTION DOCUMENTS AND/OR FIELD CONDITIONS SO THAT APPROPRIATE REVISIONS CAN BE MADE PRIOR TO BIDDING/CONSTRUCTION. ANY CONFLICT BETWEEN THE DRAWINGS AND SPECIFICATIONS SHALL BE CONFIRMED WITH THE PROJECT DEVELOPERS CONSTRUCTION MANAGER PRIOR TO CONSTRUCTION.
- THE CONTRACTOR SHALL SUBMIT SHOP DRAWINGS OF ALL PRODUCTS, MATERIALS PER PLANS AND SPECIFICATIONS TO THE PROJECT DEVELOPER FOR REVIEW AND APPROVAL PRIOR TO FABRICATION OR DELIVERY TO THE SITE. ALLOW A MINIMUM OF 14 WORKING DAYS FOR REVIEW.
- SHOULD ANY UNKNOWN OR INCORRECTLY LOCATED EXISTING PIPING OR OTHER UTILITY BE UNCOVERED DURING EXCAVATION, CONSULT THE PROJECT DEVELOPER IMMEDIATELY FOR DIRECTIONS BEFORE PROCEEDING FURTHER WITH WORK IN THIS AREA.
- DO NOT INTERRUPT EXISTING UTILITIES SERVICING FACILITIES OCCUPIED AND USED BY THE PROJECT DEVELOPER OR OTHERS DURING OCCUPIED HOURS, EXCEPT WHEN SUCH INTERRUPTIONS HAVE BEEN AUTHORIZED IN WRITING BY THE PROJECT DEVELOPER AND THE LOCAL MUNICIPALITY. INTERRUPTIONS SHALL ONLY OCCUR AFTER ACCEPTABLE TEMPORARY SERVICE HAS BEEN PROVIDED.
- THE CONTRACT LIMIT IS THE PROPERTY LINE UNLESS OTHERWISE SPECIFIED OR SHOWN ON THE CONTRACT DRAWINGS.
- THE CONTRACTOR SHALL ABIDE BY ALL OSHA, FEDERAL, STATE AND LOCAL REGULATIONS WHEN OPERATING CRANES, BOOMS, HOISTS, ETC. IN CLOSE PROXIMITY TO OVERHEAD ELECTRIC LINES. IF CONTRACTOR MUST OPERATE EQUIPMENT CLOSE TO ELECTRIC LINES, CONTACT POWER COMPANY TO MAKE ARRANGEMENTS FOR PROPER SAFEGUARDS. ANY UTILITY COMPANY FEES SHALL BE PAID FOR BY THE CONTRACTOR.
- 10. THE CONTRACTOR SHALL COMPLY WITH OSHA CFR 29 PART 1926 FOR EXCAVATION TRENCHING AND TRENCH PROTECTION REQUIREMENTS.
- THE ENGINEER IS NOT RESPONSIBLE FOR SITE SAFETY MEASURES TO BE EMPLOYED DURING CONSTRUCTION. THE ENGINEER HAS NO CONTRACTUAL DUTY TO CONTROL THE SAFEST METHODS OR MEANS OF THE WORK, JOB SITE RESPONSIBILITIES, SUPERVISION OF PERSONNEL OR TO SUPERVISE SAFETY AND DO NOT VOLUNTARILY ASSUME ANY SUCH DUTY OR RESPONSIBILITY
- THE CONTRACTOR SHALL RESTORE ANY DRAINAGE STRUCTURE, PIPE, CONDUIT, PAVEMENT, CURBING, SIDEWALKS, LANDSCAPED AREAS OR SIGNAGE DISTURBED DURING CONSTRUCTION TO THEIR ORIGINAL CONDITION OR BETTER, AS APPROVED BY THE PROJECT DEVELOPER OR TOWN OF NORTH BRANFORD.
- 13. THE CONTRACTOR SHALL PROVIDE AS-BUILT RECORDS OF ALL CONSTRUCTION (INCLUDING UNDERGROUND UTILITIES) TO THE PROJECT DEVELOPER AT THE END OF CONSTRUCTION.
- 14. ALTERNATIVE METHODS AND PRODUCTS, OTHER THAN THOSE SPECIFIED, MAY BE USED IF REVIEWED AND APPROVED BY THE PROJECT DEVELOPER, ENGINEER, AND APPROPRIATE REGULATORY AGENCY PRIOR TO INSTALLATION DURING THE BIDDING/CONSTRUCTION PROCESS.
- 15. INFORMATION ON EXISTING UTILITIES AND STORM DRAINAGE SYSTEMS HAS BEEN COMPILED FROM AVAILABLE INFORMATION INCLUDING UTILITY PROVIDER AND MUNICIPAL RECORD MAPS AND/OR FIELD SURVEY AND IS NOT GUARANTEED CORRECT OR COMPLETE. UTILITIES AND STORM DRAINAGE SYSTEMS ARE SHOWN TO ALERT THE CONTRACTOR TO THEIR PRESENCE AND THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETERMINING ACTUAL LOCATIONS AND ELEVATIONS OF ALL UTILITIES AND STORM DRAINAGE SYSTEMS INCLUDING SERVICES. PRIOR TO DEMOLITION OR CONSTRUCTION, THE CONTRACTOR SHALL CONTACT "CALL BEFORE YOU DIG" 72 HOURS BEFORE COMMENCEMENT OF WORK AT "811" AND VERIFY ALL UTILITY AND STORM DRAINAGE SYSTEM LOCATIONS.
- 16. NO CONSTRUCTION OR DEMOLITION SHALL BEGIN UNTIL APPROVAL OF THE FINAL PLANS IS GRANTED BY ALL GOVERNING AND REGULATORY AGENCIES.

SITE PLAN NOTES

- 2. THERE ARE WETLANDS LOCATED ON THE SITE AS INDICATED ON THE PLANS. WETLANDS OCTOBER 2020.
- EROSION AND SEDIMENT CONTROLS.
- MINIMUM OF 14 WORKING DAYS FOR REVIEW.
- PROPER IMPLEMENTATION OF THE PLAN.

THE SURVEY WAS PROVIDED BY NAFIS & YOUNG ENGINEERS, INC. DATED FEBRUARY 03, 2021.

BOUNDARIES WERE FLAGGED AND LOCATED BY ALL-POINTS TECHNOLOGY CORPORATION, ON

THERE WILL BE MINIMAL GRADING ON SITE ASSOCIATED WITH THE ACCESS DRIVE AND TEMPORARY

THE CONTRACTOR SHALL FOLLOW THE RECOMMENDED SEQUENCE OF CONSTRUCTION NOTES PROVIDED ON THE EROSION CONTROL PLAN OR SUBMIT AN ALTERNATE PLAN FOR APPROVAL BY THE ENGINEER AND/OR PERMITTING AGENCIES PRIOR TO THE START CONSTRUCTION. ALLOW A

5. PROPER CONSTRUCTION PROCEDURES SHALL BE FOLLOWED ON ALL IMPROVEMENTS WITHIN THIS PARCEL SO AS TO PREVENT THE SILTING OF ANY WATERCOURSE OR WETLANDS IN ACCORDANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS. IN ADDITION, THE CONTRACTOR SHALL ADHERE TO "EROSION CONTROL PLAN" CONTAINED HEREIN. THE CONTRACTOR SHALL BE RESPONSIBLE TO POST ALL BONDS AS REQUIRED BY GOVERNMENT AGENCIES WHICH WOULD GUARANTEE THE

ALL SITE WORK, MATERIALS OF CONSTRUCTION, AND CONSTRUCTION METHODS FOR EARTHWORK AND STORM DRAINAGE WORK, SHALL CONFORM TO THE SPECIFICATIONS AND DETAILS AND APPLICABLE SECTIONS OF THE PROJECT SPECIFICATIONS MANUAL. OTHERWISE THIS WORK SHALL CONFORM TO THE STATE OF CONNECTICUT DEPARTMENT OF TRANSPORTATION AND PROJECT GEOTECHNICAL REPORT IF THERE IS NO PROJECT SPECIFICATIONS MANUAL. ALL FILL MATERIAL UNDER STRUCTURES AND PAVED AREAS SHALL BE PER THE ABOVE STATED APPLICABLE SPECIFICATIONS, AND/OR PROJECT GEOTECHNICAL REPORT, AND SHALL BE PLACED IN ACCORDANCE WITH THE APPLICABLE SPECIFICATIONS UNDER THE SUPERVISION OF A QUALIFIED PROFESSIONAL ENGINEER. MATERIAL SHALL BE COMPACTED IN 8" LIFTS TO 95% OF THE MAXIMUM DRY DENSITY AS DETERMINED BY ASTM D 1557 AT 95% PERCENT OF OPTIMUM MOISTURE CONTENT.

ALL DISTURBANCE INCURRED TO PUBLIC, MUNICIPAL, COUNTY, STATE PROPERTY DUE TO CONSTRUCTION SHALL BE RESTORED TO ITS PREVIOUS CONDITION OR BETTER, TO THE SATISFACTION OF THE TOWN OF NORTH BRANFORD AND STATE OF CONNECTICUT.

8. IF IMPACTED OR CONTAMINATED SOIL IS ENCOUNTERED BY THE CONTRACTOR, THE CONTRACTOR SHALL SUSPEND EXCAVATION WORK OF IMPACTED SOIL AND NOTIFY THE PROJECT DEVELOPER AND/OR PROJECT DEVELOPER'S ENVIRONMENTAL CONSULTANT PRIOR TO PROCEEDING WITH FURTHER WORK IN THE IMPACTED SOIL LOCATION UNTIL FURTHER INSTRUCTED BY THE PROJECT DEVELOPER AND/OR PROJECT DEVELOPER'S ENVIRONMENTAL CONSULTANT.

UTILITY NOTES

- CONTRACTOR IS RESPONSIBLE FOR CONTACTING THE TOWN OF NORTH BRANFORD TO SECURE CONSTRUCTION PERMITS AND FOR PAYMENT OF FEES FOR STREET CUTS AND CONNECTIONS TO EXISTING UTILITIES.
- 2. REFER TO DRAWINGS BY PROJECT DEVELOPER FOR THE ONSITE ELECTRICAL DRAWINGS AND INTERCONNECTION TO EXISTING ELECTRICAL GRID. SITE CONTRACTOR SHALL SUPPLY AND INSTALL PIPE ADAPTERS AS NECESSARY AT BUILDING CONNECTION POINT OR AT EXISTING UTILITY OR PIPE CONNECTION POINT. THESE DETAILS ARE NOT INCLUDED IN THESE PLANS.
- 3. UTILITY LOCATIONS AND PENETRATIONS ARE SHOWN FOR THE CONTRACTOR'S INFORMATION AND SHALL BE VERIFIED WITH THE ELECTRICAL ENGINEER AND THE PROJECT DEVELOPER'S CONSTRUCTION MANAGER PRIOR TO THE START OF CONSTRUCTION.
- 4. THE CONTRACTOR SHALL VISIT THE SITE AND VERIFY THE ELEVATION AND LOCATION OF ALL UTILITIES BY VARIOUS MEANS PRIOR TO BEGINNING ANY EXCAVATION. TEST PITS SHALL BE DUG AT ALL LOCATIONS WHERE PROP. SANITARY SEWERS AND WHERE PROP. STORM PIPING WILL CROSS EXISTING UTILITIES, AND THE HORIZONTAL AND VERTICAL LOCATIONS OF THE UTILITIES SHALL BE DETERMINED. THE CONTRACTOR SHALL CONTACT THE PROJECT DEVELOPER IN THE EVENT OF ANY DISCOVERED OR UNFORESEEN CONFLICTS BETWEEN EXISTING AND PROPOSED SANITARY SEWERS, STORM PIPING AND UTILITIES SO THAT AN APPROPRIATE MODIFICATION MAY BE MADE.
- 5. UTILITY CONNECTION DESIGN AS REFLECTED ON THE PLAN MAY CHANGE SUBJECT TO UTILITY PROVIDER AND GOVERNING AUTHORITY STAFF REVIEW.
- 6. THE CONTRACTOR SHALL ENSURE THAT ALL UTILITY PROVIDERS AND GOVERNING AUTHORITY STANDARDS FOR MATERIALS AND CONSTRUCTION METHODS ARE MET. THE CONTRACTOR SHALL PERFORM PROPER COORDINATION WITH THE RESPECTIVE UTILITY PROVIDER.
- 7. THE CONTRACTOR SHALL ARRANGE FOR AND COORDINATE WITH THE RESPECTIVE UTILITY PROVIDERS FOR SERVICE INSTALLATIONS AND CONNECTIONS. THE CONTRACTOR SHALL COORDINATE WORK TO BE PERFORMED BY THE VARIOUS UTILITY PROVIDERS AND SHALL PAY ALL FEES FOR CONNECTIONS, DISCONNECTIONS, RELOCATIONS, INSPECTIONS, AND DEMOLITION UNLESS OTHERWISE STATED IN THE PROJECT SPECIFICATIONS MANUAL AND/OR GENERAL CONDITIONS OF THE CONTRACT.
- 8. ALL EXISTING PAVEMENT WHERE UTILITY PIPING IS TO BE INSTALLED SHALL BE SAW CUT. AFTER UTILITY INSTALLATION IS COMPLETED, THE CONTRACTOR SHALL INSTALL TEMPORARY AND/OR PERMANENT PAVEMENT REPAIR AS DETAILED ON THE DRAWINGS OR AS REQUIRED BY THE TOWN OF NORTH BRANFORD.
- 9. ALL PIPES SHALL BE LAID ON STRAIGHT ALIGNMENTS AND EVEN GRADES USING A PIPE LASER OR OTHER ACCURATE METHOD.
- 10. RELOCATION OF UTILITY PROVIDER FACILITIES, SUCH AS POLES, SHALL BE DONE IN ACCORDANCE WITH THE REQUIREMENTS OF THE UTILITY PROVIDER.
- 11. THE CONTRACTOR SHALL COMPACT PIPE BACKFILL IN 8" LIFTS ACCORDING TO THE PIPE BEDDING DETAILS. TRENCH BOTTOM SHALL BE STABLE IN HIGH GROUNDWATER AREAS. A PIPE FOUNDATION SHALL BE USED PER THE TRENCH DETAILS AND IN AREAS OF ROCK EXCAVATION.
- 12. CONTRACTOR TO PROVIDE STEEL SLEEVES AND ANNULAR SPACE SAND FILL FOR UTILITY PIPE AND CONDUIT CONNECTIONS UNDER FOOTINGS.
- 13. ALL UTILITY CONSTRUCTION IS SUBJECT TO INSPECTION FOR APPROVAL PRIOR TO BACKFILLING, IN ACCORDANCE WITH THE APPROPRIATE UTILITY PROVIDER REQUIREMENTS.
- 14. A ONE-FOOT MINIMUM VERTICAL CLEARANCE BETWEEN WATER, GAS, ELECTRICAL, AND TELEPHONE LINES AND STORM PIPING SHALL BE PROVIDED. A SIX-INCH MINIMUM CLEARANCE SHALL BE MAINTAINED BETWEEN STORM PIPING AND SANITARY SEWER. A 6-INCH TO 18-INCH VERTICAL CLEARANCE BETWEEN SANITARY SEWER PIPING AND STORM PIPING SHALL REQUIRE CONCRETE ENCASEMENT OF THE PROP. SANITARY PIPING.
- 15. THE CONTRACTOR SHALL RESTORE ANY UTILITY STRUCTURE, PIPE, CONDUIT, PAVEMENT, CURBING, SIDEWALKS, DRAINAGE STRUCTURE, SWALE OR LANDSCAPED AREAS DISTURBED DURING CONSTRUCTION, TO THEIR ORIGINAL CONDITION OR BETTER TO THE SATISFACTION OF THE PROJECT DEVELOPER AND TOWN OF NORTH BRANFORD.
- 16. INFORMATION ON EXISTING UTILITIES AND STORM DRAINAGE HAS BEEN COMPILED FROM AVAILABLE INFORMATION INCLUDING UTILITY PROVIDER AND MUNICIPAL RECORD MAPS AND/OR FIELD SURVEY, AND IS NOT GUARANTEED CORRECT OR COMPLETE. UTILITIES AND STORM DRAINAGE ARE SHOWN TO ALERT THE CONTRACTOR TO THEIR PRESENCE. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETERMINING ACTUAL LOCATIONS AND ELEVATIONS OF ALL UTILITIES AND STORM DRAINAGE INCLUDING SERVICES. CONTACT "CALL BEFORE YOU DIG" AT 811 72 HOURS PRIOR TO CONSTRUCTION AND VERIFY ALL UNDERGROUND AND OVERHEAD UTILITY AND STORM DRAINAGE LOCATIONS. THE CONTRACTOR SHALL EMPLOY THE USE OF A UTILITY LOCATING COMPANY TO PROVIDE SUBSURFACE UTILITY ENGINEERING CONSISTING OF DESIGNATING UTILITIES AND STORM PIPING ON PRIVATE PROPERTY WITHIN THE CONTRACT LIMIT AND CONSISTING OF DESIGNATING AND LOCATING WHERE PROP. UTILITIES AND STORM PIPING CROSS EXISTING UTILITIES AND STORM PIPING WITHIN THE CONTRACT LIMITS.
- 17. THE CONTRACTOR SHALL ARRANGE AND COORDINATE WITH UTILITY PROVIDERS FOR WORK TO BE PERFORMED BY UTILITY PROVIDERS. THE CONTRACTOR SHALL PAY ALL UTILITY FEES UNLESS OTHERWISE STATED IN THE PROJECT SPECIFICATION MANUAL AND GENERAL CONDITIONS, AND REPAIR PAVEMENTS AS NECESSARY.
- 18. ELECTRIC DRAWINGS AND REQUIREMENTS ARE NOT INCLUDED AS PART OF THIS DRAWING SET AND SHOULD BE OBTAINED FROM THE PROJECT DEVELOPER.
- 19. ALTERNATIVE METHODS AND PRODUCTS OTHER THAN THOSE SPECIFIED MAY BE USED IF REVIEWED AND APPROVED BY THE PROJECT DEVELOPER, ENGINEER, AND APPROPRIATE REGULATORY AGENCIES PRIOR TO INSTALLATION.
- 20. THE CONTRACTOR SHALL MAINTAIN ALL FLOWS AND UTILITY CONNECTIONS TO EXISTING BUILDINGS WITHOUT INTERRUPTION UNLESS/UNTIL AUTHORIZED TO DISCONNECT BY THE PROJECT DEVELOPER, TOWN OF NORTH BRANFORD, UTILITY PROVIDERS AND GOVERNING AUTHORITIES.

EXISTING PROPOSED ROPERTY LINE			END	ALTU	S POWER
				6TH FLOOR	
EAGENENT	OLAR SETBACK				
IHE-ITALE	EASEMENT				
	TREE LINE			WATERFORD, CT 06385	PHONE: (860)-663-1697
VCIPAL POOL VCIPAL	WETLAND	vv			
SHRAL FOOL SUPPORT	ETLAND BUFFER				
ALLERA CAL + CAL + CAL VALUE CONTROL CAL + CAL + CAL NAME CONTROL CAL + CAL ALMER CONTROL CAL + CAL NUMERCONDAR CAL + CAL NOM CONTOUR CAL + CAL ALMER CONTOUR CAL + CAL ALMER CONTOUR CAL + CAL ALMER CONTOUR CAL + CAL BASIN CAL + CAL DOWALE CAL + CAL BASIN CAL + CAL DORTOHOND CAL + CAL OWALE CAL + CAL DATE BASIN CAL + CAL	VERNAL POOL				
VALUPOUNDE	VERNAL POOL BUFFER				
W BUTCHTOR	WATERCOURSE				
ALOR CONTOUR	WATERCOURSE BUFFER			0 03/03/21 FOR R	EVIEW: BJP
NGH CONTOUR INDERGOUND INDER	AJOR CONTOUR			2 09/03/20 FOR S	WPCP: BJP
NELECTRIC OH OH OH GAS LINE OH OH OH WATER LINE OH OH OH EASIN OH OH OH SWALE OH OH OH INH OH OH OH OH SWALE OH OH OH INH OH OH OH OH SILT FENDE ST FS FS SILT FENDE SILT FENDE OH OH INTER OHOL SILT FENDE SILT FENDE OH SILT FENDE SILT FENDE SILT FENDE OH INTER OHOL SILT FENDE SILT FENDE SILT FENDE SILT FENDE <td< td=""><td>IINOR CONTOUR</td><td></td><td></td><td>4 08/11/21 CTDOT</td><td>COMMENTS: KAM</td></td<>	IINOR CONTOUR			4 08/11/21 CTDOT	COMMENTS: KAM
GAB LINE:	JNDERGROUND ELECTRIC		——————————————————————————————————————		
WATER LINE	ERHEAD ELECTRIC		— он — он —		
BASIN	GAS LINE				
SWALE	WATER LINE		ww		
FENCE XXX	BASIN		-··		
LIMIT OF DISTURBANCE IND GRUBBING IND GRUBBING IND GRUBBING IND GRUBBING ILTER SOCK ILTER SOCK ISLT FENCE BAFFLE BAFFLE IDT FERCE BAFFLE IDT F	SWALE				
DISTURENNOS DISTURENNOS IND GRUBBINS ILTER SOCK ILTER SOCK ILTER SOCK ILTER SOCK ILTER SOCK ILT FENCE BAFFLE ISUNT FORMERS ILT FENCE BAFFLE ISUNT FORMERS ISUNT FORMERS ISU	FENCE		x x x		
IND GAUEDINGS	LIMIT OF DISTURBANCE		LOD		
FLTER SOCK — FS — FS — SLT FENCE — SF — BAFFLE — G — BAFFLE — G — SUNFLOWER SOLAR SITE 112 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06513 SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06513 SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT 667130 DRAWN BY: JT DATE: DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET TITLE: SITE NOTES	AIT OF CLEARING AND GRUBBING		LCG	COMP: ALL-POINT	S TECHNOLOGY
SLI FENCE BAFFLE OWNER: WHAT TF LLC ADDRESS: 20 FOXON ROAD EAST HAVEN, CT 06513 UNFLOWER SOLAR SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT597130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET TITLE: SITE NOTES SHEET NUMBER CONTENTION	FILTER SOCK		— FS — FS —	ADD: 567 VAUXH	ALL STREET
ADDRESS: 12 FOOD NOD EAST HAVEN, CT 06513 SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT667130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1	SILT FENCE		SF SF	L	
SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 05472 APT FILING NUMBER: CT567130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1	BAFFLE		DD		
SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT567130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1					
ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT567130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1				SUNFLO	VER SOLAR
APT FILING NUMBER: CT567130 DRAWN BY: JT DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1					
DATE: 03/03/21 CHECKED BY: KAM SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1					
SHEET TITLE: SITE NOTES SHEET NUMBER: GN-1					
SITE NOTES SHEET NUMBER: GN-1				DATE: 03/03/21	
SHEET NUMBER: GN-1				SHEET TITLE:	
GN-1				SITE	NOTES
25977				SHEET NUMBER:	AND OF CONNECCION
25977				GN-1	
					B. 25977 CENSED CONTINUES


SPILL PREVENTION CONTROL AND COUNTERMEASURE PLAN


CERTAIN PRECAUTIONS ARE NECESSARY TO STORE PETROLEUM MATERIALS, REFUEL AND CONTAIN AND PROPERLY CLEAN UP ANY INADVERTENT FUEL OR PETROLEUM (I.E., OIL, HYDRAULIC FLUID, ETC.) SPILL TO AVOID POSSIBLE IMPACT TO NEARBY HABITATS.

A SPILL CONTAINMENT KIT CONSISTING OF A SUFFICIENT SUPPLY OF ABSORBENT PADS AND ABSORBENT MATERIAL WILL BE MAINTAINED BY THE CONTRACTOR AT THE CONSTRUCTION SITE THROUGHOUT THE DURATION OF THE PROJECT. IN ADDITION, A WASTE DRUM WILL BE KEPT ON SITE TO CONTAIN ANY USED ABSORBENT PADS/MATERIAL FOR PROPER AND TIMELY DISPOSAL OFF SITE IN ACCORDANCE WITH APPLICABLE LOCAL, STATE AND FEDERAL LAWS.

THE FOLLOWING PETROLEUM AND HAZARDOUS MATERIALS STORAGE AND REFUELING RESTRICTIONS AND SPILL RESPONSE PROCEDURES WILL BE ADHERED TO BY THE CONTRACTOR.

- 1. PETROLEUM AND HAZARDOUS MATERIALS STORAGE AND REFUELING A.REFUELING OF VEHICLES OR MACHINERY SHALL OCCUR WITHIN THE CONSTRUCTION LAYDOWN AREA ONLY AND SHALL TAKE PLACE ON AN IMPERVIOUS PAD WITH SECONDARY CONTAINMENT DESIGNED TO CONTAIN FUELS. THIS AREA IS GREATER THAN 100' FROM A WETLAND
- B.ANY FUEL OR HAZARDOUS MATERIALS THAT MUST BE KEPT ON SITE SHALL BE STORED ON AN IMPERVIOUS SURFACE UTILIZING SECONDARY CONTAINMENT A MINIMUM OF 100 FEET FROM WETLANDS OR WATERCOURSES. 2.INITIAL SPILL RESPONSE PROCEDURES
- A.STOP OPERATIONS AND SHUT OFF EQUIPMENT.
- B.REMOVE ANY SOURCES OF SPARK OR FLAME.
- C. CONTAIN THE SOURCE OF THE SPILL. D.DETERMINE THE APPROXIMATE VOLUME OF THE SPILL.
- E.IDENTIFY THE LOCATION OF NATURAL FLOW PATHS TO PREVENT THE RELEASE OF THE SPILL TO SENSITIVE NEARBY WATERWAYS OR WETLANDS. F.ENSURE THAT FELLOW WORKERS ARE NOTIFIED OF THE SPILL.
- F.ENSURE THAT FELLOW WORKERS ARE NOTIFIED OF THE SPILL 3.SPILL CLEAN UP & CONTAINMENT
- A.OBTAIN SPILL RESPONSE MATERIALS FROM THE ON-SITE SPILL RESPONSE KIT. PLACE ABSORBENT MATERIALS
 DIRECTLY ON THE RELEASE AREA.
 B.LIMIT THE SPREAD OF THE SPILL BY PLACING ABSORBENT MATERIALS AROUND THE PERIMETER OF THE SPILL.
- C. ISOLATE AND ELIMINATE THE SPILL SOURCE.
- D.CONTACT THE APPROPRIATE LOCAL, STATE AND/OR FEDERAL AGENCIES, AS NECESSARY. E.CONTACT A DISPOSAL COMPANY TO PROPERLY DISPOSE OF CONTAMINATED MATERIALS IN ACCORDANCE WITH ALL LOCAL, STATE AND FEDERAL REGULATIONS. 4.REPORTING
- A.COMPLETE AN INCIDENT REPORT.
- B.NOTIFY REGIONAL WATER AUTHORITY CONTROL ROOM AT 203-401-2629 (STAFFED 24/7) AND DAMIAN SOTER WITH PFISTER ENERGY INC. AT 860-982-7488.
- C. SUBMIT A COMPLETED INCIDENT REPORT TO THE APPROPRIATE CONNECTICUT DEPARTMENT OF ENVIRONMENTAL PROTECTION, REGIONAL WATER AUTHORITY, MUNICIPAL OFFICIAL, CONNECTICUT SITING COUNCIL AND OTHER APPLICABLE LOCAL, STATE AND FEDERAL OFFICIALS.





EROSION CONTROL NOTES

EROSION AND SEDIMENT CONTROL PLAN NOTES

- THE CONTRACTOR SHALL CONSTRUCT ALL SEDIMENT AND EROSION CONTROLS IN ACCORDANCE WITH THE 2002 CONNECTICUT GUIDELINES F AND SEDIMENT CONTROL, LATEST EDITION, IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, AND AS DIRECTED BY THE TOWN OF NORTH I PERMITTEE, AND/OR SWPCP MONITOR. ALL PERIMETER SEDIMENTATION AND EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO TH CLEARING AND GRUBBING AND DEMOLITION OPERATIONS.
- 2. THESE DRAWINGS ARE ONLY INTENDED TO DESCRIBE THE SEDIMENT AND EROSION CONTROL MEASURES FOR THIS SITE. SEE CONSTRUCTION S ADDITIONAL INFORMATION. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHOWN ON THE EROSION & SEDIMENT CONTROL AS REQUIRED BY THE ENGINEER. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ENSURING THAT ALL EROSION CONTROL MEASURES ARE CON CONSTRUCTED IN A MANNER THAT WILL MINIMIZE EROSION OF SOILS AND PREVENT THE TRANSPORT OF SEDIMENTS AND OTHER POLLUTANTS DRAINAGE SYSTEMS AND/OR WATERCOURSES. ACTUAL SITE CONDITIONS OR SEASONAL AND CLIMATIC CONDITIONS MAY WARRANT ADDITION CONFIGURATIONS, AS REQUIRED, AND AS DIRECTED BY THE PERMITTEE AND/OR SWPCP MONITOR. REFER TO SITE PLAN FOR GENERAL INFORM CONTRACT PLANS FOR APPROPRIATE INFORMATION.
- 3. A BOND OR LETTER OF CREDIT MAY BE REQUIRED TO BE POSTED WITH THE GOVERNING AUTHORITY FOR THE EROSION CONTROL INSTALLATION MAINTENANCE.
- 4. THE CONTRACTOR SHALL APPLY THE MINIMUM EROSION & SEDIMENT CONTROL MEASURES SHOWN ON THE PLAN IN CONJUNCTION WITH CON SEQUENCING, SUCH THAT ALL ACTIVE WORK ZONES ARE PROTECTED. ADDITIONAL AND/OR ALTERNATIVE SEDIMENT AND EROSION CONTROL N INSTALLED DURING THE CONSTRUCTION PERIOD IF FOUND NECESSARY BY THE CONTRACTOR, OWNER, SITE ENGINEER, MUNICIPAL OFFICIALS, AGENCY. THE CONTRACTOR SHALL CONTACT THE OWNER AND APPROPRIATE GOVERNING AGENCIES FOR APPROVAL IF ALTERNATIVE CONTROL THOSE SHOWN ON THE PLANS ARE PROPOSED BY THE CONTRACTOR.
- 5. THE CONTRACTOR SHALL TAKE EXTREME CARE DURING CONSTRUCTION SO AS NOT TO DISTURB UNPROTECTED WETLAND AREAS OR INSTALLI AND EROSION CONTROL MEASURES. THE CONTRACTOR SHALL INSPECT ALL SEDIMENT AND EROSION CONTROLS WEEKLY AND WITHIN 24 HOU WITH A RAINFALL AMOUNT OF 0.25 INCHES OR GREATER TO VERIFY THAT THE CONTROLS ARE OPERATING PROPERLY AND MAKE REPAIRS AS N TIMELY MANOR.
- 6. THE CONTRACTOR SHALL KEEP A SUPPLY OF EROSION CONTROL MATERIAL (SILT FENCE, COMPOST FILTER SOCK, EROSION CONTROL BLANKET PERIODIC MAINTENANCE AND EMERGENCY REPAIRS.
- ALL FILL MATERIAL PLACED ADJACENT TO ANY WETLAND AREA SHALL BE GOOD QUALITY, WITH LESS THAN 5% FINES PASSING THROUGH A #20 RUN), SHALL BE PLACED IN MAXIMUM ONE FOOT LIFTS, AND SHALL BE COMPACTED TO 95% MAX. DRY DENSITY MODIFIED PROCTOR OR AS SPE CONTRACT SPECIFICATIONS.
- 8. PROTECT EXISTING TREES THAT ARE TO BE SAVED BY FENCING, ORANGE SAFETY FENCE, CONSTRUCTION TAPE, OR EQUIVALENT FENCING/TAPE TRIMMING SHOULD BE DONE AFTER CONSULTATION WITH AN ARBORIST AND BEFORE CONSTRUCTION BEGINS IN THAT AREA; FENCING SHALL E REPAIRED DURING CONSTRUCTION.
- 9. CONSTRUCTION ENTRANCES (ANTI-TRACKING PADS) SHALL BE INSTALLED PRIOR TO ANY SITE EXCAVATION OR CONSTRUCTION ACTIVITY AND S MAINTAINED THROUGHOUT THE DURATION OF ALL CONSTRUCTION IF REQUIRED. THE LOCATION OF THE TRACKING PADS MAY CHANGE AS VAR CONSTRUCTION ARE COMPLETED. CONTRACTOR SHALL ENSURE THAT ALL VEHICLES EXITING THE SITE ARE PASSING OVER THE ANTI-TRACKING EXISTING.
- 10. ALL CONSTRUCTION SHALL BE CONTAINED WITHIN THE LIMIT OF DISTURBANCE, WHICH SHALL BE MARKED WITH SILT FENCE, SAFETY FENCE, H OR OTHER MEANS PRIOR TO CLEARING. CONSTRUCTION ACTIVITY SHALL REMAIN ON THE UPHILL SIDE OF THE SEDIMENT BARRIER UNLESS WOR CALLED FOR ON THE DOWNHILL SIDE OF THE BARRIER.
- 11. NO CUT OR FILL SLOPES SHALL EXCEED 2:1 EXCEPT WHERE STABILIZED BY ROCK FACED EMBANKMENTS OR EROSION CONTROL BLANKETS. AI SEEDED AND BANKS WILL BE STABILIZED IMMEDIATELY UPON COMPLETION OF FINAL GRADING UNTIL TURF IS ESTABLISHED.
- 12. DIRECT ALL DEWATERING PUMP DISCHARGE TO A SEDIMENT CONTROL DEVICE CONFORMING TO THE GUIDELINES WITHIN THE APPROVED LIMIT REQUIRED. DISCHARGE TO STORM DRAINS OR SURFACE WATERS FROM SEDIMENT CONTROLS SHALL BE CLEAR AND APPROVED BY THE PERMI MUNICIPALITY.
- 13. THE CONTRACTOR SHALL MAINTAIN A CLEAN CONSTRUCTION SITE AND SHALL NOT ALLOW THE ACCUMULATION OF RUBBISH OR CONSTRUCTION SITE. PROPER SANITARY DEVICES SHALL BE MAINTAINED ON-SITE AT ALL TIMES AND SECURED APPROPRIATELY. THE CONTRACTOR SHALL TAKE PRECAUTIONS TO AVOID THE SPILLAGE OF FUEL OR OTHER POLLUTANTS ON THE CONSTRUCTION SITE AND SHALL ADHERE TO ALL APPLICABLE REGULATIONS RELATED TO SPILL PREVENTION AND RESPONSE/CONTAINMENT.
- 14. MINIMIZE LAND DISTURBANCES. SEED AND MULCH DISTURBED AREAS WITH TEMPORARY MIX AS SOON AS PRACTICABLE (2 WEEK MAXIMUM UN USING PERENNIAL RYEGRASS AT 40 LBS PER ACRE. MULCH ALL CUT AND FILL SLOPES AND SWALES WITH LOOSE HAY AT A RATE OF 2 TONS PE NECESSARY, REPLACE LOOSE HAY ON SLOPES WITH EROSION CONTROL BLANKETS OR JUTE CLOTH. MODERATELY GRADED AREAS, ISLANDS, J CONSTRUCTION STAGING AREAS MAY BE HYDROSEEDED WITH TACKIFIER.
- 15. SWEEP AFFECTED PORTIONS OF OFF SITE ROADS ONE OR MORE TIMES A DAY (OR LESS FREQUENTLY IF TRACKING IS NOT A PROBLEM) DURING FOR DUST CONTROL, PERIODICALLY MOISTEN EXPOSED SOIL SURFACES WITH WATER ON UNPAVED TRAVELWAYS TO KEEP THE TRAVELWAYS I CHLORIDE MAY ALSO BE APPLIED TO ACCESS ROADS. DUMP TRUCK LOADS EXITING THE SITE SHALL BE COVERED.
- 16. VEGETATIVE ESTABLISHMENT SHALL OCCUR ON ALL DISTURBED SOIL, UNLESS THE AREA IS UNDER ACTIVE CONSTRUCTION, IT IS COVERED IN S SCHEDULED FOR PAVING WITHIN 30 DAYS. TEMPORARY SEEDING OR NON-LIVING SOIL PROTECTION OF ALL EXPOSED SOILS AND SLOPES SHAL WITHIN THE FIRST 7 DAYS OF SUSPENDING WORK IN AREAS TO BE LEFT LONGER THAN 30 DAYS.
- 17. MAINTAIN ALL PERMANENT AND TEMPORARY SEDIMENT CONTROL DEVICES IN EFFECTIVE CONDITION THROUGHOUT THE CONSTRUCTION PERIC COMPLETION OF WORK SWEEP CONCRETE PADS, CLEAN THE STORMWATER MANAGEMENT SYSTEMS AND REMOVE ALL TEMPORARY SEDIMEN THE SITE IS FULLY STABILIZED AND APPROVAL HAS BEEN RECEIVED FROM PERMITTEE OR THE MUNICIPALITY.
- 18. THE SITE WAS DESIGNED TO COMPLY WITH FEDERAL, STATE, AND, IF APPLICABLE, LOCAL STANDARDS, PLUS CURRENT ACCEPTED PRACTICES ADDITIONAL CONTROLS AND ACTIVITIES MAY BE DEEMED NECESSARY BY THE SWPCP MONITOR DURING CONSTRUCTION AS A RESULT OF UNF CONDITIONS AND/OR MEANS AND METHODS. SUCH ITEMS MAY INCLUDE, BUT ARE NOT LIMITED TO: ADDITIONAL FOREBAYS, BASINS, OR UPSTF CONTROLS, THE USE OF FLOCCULANTS OF FLOCK LOGS TO DECREASE SEDIMENT, DISCHARGE MANAGEMENT SUCH AS ADDITIONAL ARMORING MEASURES (I.E. STRAW BALES, WATTLES, ETC.), AND HYDROSEEDING WITH RAPIDLY GERMINATING SEED.
- 19. SEEDING MIXTURES SHALL BE ERNST SOLAR FARM SEED MIX (ERNMX-186) (SEE SITE DETAILS SHEET DN-1), OR APPROVED EQUAL BY OWNER.

CONSTRUCTION OPERATION AND MAINTENANCE PLAN - BY CONTRACTOR

E&S MEASURE	INSPECTION SCHEDULE	MAINTENANCE REQUIRED
CONSTRUCTION ENTRANCE	DAILY	PLACE ADDITIONAL STONE, EXTEND THE LENGTH OR REMOVE AND REPLACE THE STONE. CLEAN PAVED SURFACES OF TRACKED SEDIMENT.
COMPOST FILTER SOCK	WEEKLY & WITHIN 24 HOURS OF RAINFALL > 0.25 "	REPAIR/REPLACE WHEN FAILURE OR DETERIORATION IS OBSERVED.
SILT FENCE	WEEKLY & WITHIN 24 HOURS OF RAINFALL > 0.25"	REPAIR/REPLACE WHEN FAILURE OR DETERIORATION IS OBSERVED. REMOVE SILT WHEN IT REACHES 1/2 THE HEIGHT OF THE FENCE.
TOPSOIL/BORROW STOCKPILES	DAILY	REPAIR/REPLACE SEDIMENT BARRIERS AS NECESSARY.
TEMPORARY SEDIMENT BASIN (W/ BAFFLES)	WEEKLY & WITHIN 24 HOURS OF RAINFALL > 0.5"	REMOVE SEDIMENT ONCE IT HAS ACCUMULATED TO ONE HALF OF MINIMUM REQUIRED VOLUME OF THE WET STORAGE, DEWATERING AS NEEDED. RESTORE TRAP TO ORIGINAL DIMENSIONS. REPAIR/REPLACE BAFFLES WHEN FAILURE OR DETERIORATION IS OBSERVED.
TEMPORARY SOIL PROTECTION	WEEKLY & WITHIN 24 HOURS OF RAINFALL > 0.25"	REPAIR ERODED OR BARE AREAS IMMEDIATELY. RESEED AND MULCH.


	SEDIMENT & EROSION CONTROL NARRATIVE
ES FOR SOIL EROSION RTH BRANFORD, TO THE START OF	1. THE PROJECT INVOLVES THE CONSTRUCTION OF A GROUND MOUNTED SOLAR PANEL FACILITY WITH ASSOCIATED EQUIPMENT, INCLUDING CLEARING, GRUBBING AND GRADING OF APPROXIMATELY 9.96± ACRES OF EXISTING LOT.
	THE PROPOSED PROJECT INVOLVES THE FOLLOWING CONSTRUCTION:
ION SEQUENCE FOR ROL PLAN ARE SHOWN E CONFIGURED AND	A. CLEARING, GRUBBING, AND GRADING OF EXISTING LOT. B. CONSTRUCTION OF 6,708 GROUND MOUNTED SOLAR PANELS AND ASSOCIATED EQUIPMENT. B. THE STABILIZATION OF DISTURBED AREAS WITH PERMANENT VEGETATIVE TREATMENTS.
ANTS TO STORM TIONAL CONTROLS OR ORMATION AND OTHER	 FOR THIS PROJECT, THERE ARE APPROXIMATELY 9.96± ACRE OF THE SITE BEING DISTURBED WITH NEGLIGIBLE INCREASE IN THE IMPERVIO OF THE SITE, AS ALL ACCESS THOUGH THE SITE WILL BE GRAVEL. IMPERVIOUS AREAS ARE LIMITED TO THE CONCRETE PADS FOR ELECTR EQUIPMENT.
ATION AND	3. THE PROJECT SITE, AS MAPPED IN THE SOIL SURVEY OF STATE OF CONNECTICUT (NRCS, VERSION 18, DEC 6, 2018), CONTAINS TYPE 37C (HYDROLOGIC SOIL GROUP A), 30A (HYDROLOGIC SOIL GROUP B), AND 303 (NO HYDROLOGIC SOIL GROUP RATING). A GEOTECHNICAL ENGI REPORT HAS BEEN COMPLETED BY GEOINSIGHT, DATED NOVEMBER 25, 2020.
CONSTRUCTION IOL MEASURES MAY BE ALS, OR ANY GOVERNING	4. IT IS ANTICIPATED THAT CONSTRUCTION WILL BE COMPLETED IN APPROXIMATELY 3-4 MONTHS.
NTROLS OTHER THAN	5. REFER TO THE CONSTRUCTION SEQUENCING AND EROSION AND SEDIMENTATION NOTES FOR INFORMATION REGARDING SEQUENCING OF OPERATIONS IN THE ON-SITE CONSTRUCTION PHASES.
ALLED SEDIMENTATION HOURS OF A STORM AS NECESSARY IN A	6. STORMWATER MANAGEMENT DESIGN CRITERIA UTILIZES THE APPLICABLE SECTIONS OF THE 2004 CONNECTICUT STORMWATER QUALITY I AND THE TOWN OF NORTH BRANFORD STANDARDS, TO THE EXTENT POSSIBLE AND PRACTICABLE FOR THIS PROJECT ON THIS SITE. EROSI SEDIMENTATION MEASURES ARE BASED UPON ENGINEERING PRACTICE, JUDGEMENT AND THE APPLICABLE SECTIONS OF THE CONNECTION EROSION AND SEDIMENT CONTROL GUIDELINES FOR URBAN AND SUBURBAN AREAS, LATEST EDITION.
NKET, ETC.) ON-SITE FOR	7. DETAILS FOR THE TYPICAL STORMWATER MANAGEMENT AND EROSION AND SEDIMENTATION MEASURES ARE SHOWN ON THE PLAN SHEE PROVIDED AS SEPARATE SUPPORT DOCUMENTATION FOR REVIEW IN THIS PLAN.
A #200 SIEVE (BANK SPECIFIED IN THE	 8. CONSERVATION PRACTICES TO BE USED DURING CONSTRUCTION: A. STAGED CONSTRUCTION; B. MINIMIZE THE DISTURBED AREAS TO THE EXTENT PRACTICABLE DURING CONSTRUCTION;
TAPE. ANY LIMB ALL BE MAINTAINED AND	 C. STABILIZE DISTURBED AREAS TO THE EXTENT PRACTICABLE DURING CONSTRUCTION, C. STABILIZE DISTURBED AREAS WITH TEMPORARY OR PERMANENT MEASURES AS SOON AS POSSIBLE, BUT NO LATER THAN 7-DAYS FOL DISTURBANCE; D. MINIMIZE IMPERVIOUS AREAS; E. UTILIZE APPROPRIATE CONSTRUCTION EROSION AND SEDIMENTATION MEASURES.
ND SHALL BE VARIOUS PHASES OF CKING PADS PRIOR TO	 THE FOLLOWING SEPARATE DOCUMENTS ARE TO BE CONSIDERED A PART OF THE EROSION AND SEDIMENTATION PLAN: A. STORMWATER MANAGEMENT REPORT DATED MARCH 2021. B. SWPCP DATED MARCH 2021.
CE, HAY BALES, RIBBONS, WORK IS SPECIFICALLY	
S. ALL SLOPES SHALL BE	THE FOLLOWING SUGGESTED SEQUENCE OF CONSTRUCTION ACTIVITIES IS PROJECTED BASED UPON ENGINEERING JUDGEMENT AND BEST MANAGEMENT PRACTICES. THE CONTRACTOR MAY ELECT TO ALTER THE SEQUENCING TO BEST MEET THE CONSTRUCTION SCHEDULE, THE EX SITE ACTIVITIES AND WEATHER CONDITIONS. SHOULD THE CONTRACTOR ALTER THE CONSTRUCTION SEQUENCE OR ANY EROSION AND SEDIN CONTROL MEASURES THEY SHALL MODIFY THE STORMWATER POLLUTION CONTROL PLAN ("SWPCP") AS REQUIRED BY THE GENERAL PERMIT. CHANGES IN SEQUENCING AND/OR METHODS MAY REQUIRE REGULATORY APPROVAL PRIOR TO IMPLEMENTATION.
LIMIT OF DISTURBANCE IF ERMITTEE OR	1. THE CONTRACTOR SHALL SCHEDULE A PRE-CONSTRUCTION MEETING. PHYSICALLY FLAG THE LIMITS OF DISTURBANCE IN THE FIELD AS N TO FACILITATE THE PRE-CONSTRUCTION MEETING.
UCTION DEBRIS ON THE TAKE ALL NECESSARY ABLE POLICIES AND	2. CONDUCT A PRE-CONSTRUCTION MEETING TO DISCUSS THE PROPOSED WORK AND EROSION AND SEDIMENTATION CONTROL MEASURES MEETING SHOULD BE ATTENDED BY THE OWNER, THE OWNER'S REPRESENTATIVE(S), REPRESENTATIVE OF THE CONSERVATION DISTRICT, GENERAL CONTRACTOR, DESIGNATED SUB-CONTRACTORS AND THE PERSON, OR PERSONS, RESPONSIBLE FOR THE IMPLEMENTATION, OF MONITORING AND MAINTENANCE OF THE EROSION AND SEDIMENTATION MEASURES. THE CONSTRUCTION PROCEDURES FOR THE ENTIRE SHALL BE REVIEWED AT THIS MEETING.
M UNSTABILIZED PERIOD) IS PER ACRE. IF IDS, AND TEMPORARY	3. NOTIFY CALL BEFORE YOU DIG AT 1-800-922-4455, AS REQUIRED, PRIOR TO THE START OF CONSTRUCTION.
	PHASE 1
RING CONSTRUCTION. AYS DAMP. CALCIUM	 REMOVE EXISTING IMPEDIMENTS AS NECESSARY AND PROVIDE MINIMAL CLEARING AND GRUBBING TO INSTALL THE REQUIRED CONSTRUCT ENTRANCE/S.
) IN STONE OR	5. INSTALL PERIMETER EROSION CONTROL.
SHALL BE INITIATED	6. INSTALL TEMPORARY SEDIMENT BASIN (TSB-1). UPON COMPLETION OF THE INSTALLATION AND STABILIZATION OF THE BASIN, WITH SIGNO THE ENGINEER AND REPRESENTATIVE FROM THE CONSERVATION DISTRICT, PHASE 2 WORK UP GRADIENT CAN PROCEED.
PERIOD. UPON MENT CONTROLS ONCE	PHASE 2
CES FOR THE INDUSTRY.	7. INSTALL ELECTRICAL CONDUIT.
UNFORESEEN IPSTREAM STRUCTURAL DRING AND FILTERING	8. INSTALL RACKING POSTS FOR GROUND MOUNTED SOLAR PANELS.
	9. INSTALL GROUND MOUNTED SOLAR PANELS AND COMPLETE ELECTRICAL INSTALLATION.
ER.	10. AFTER SUBSTANTIAL COMPLETION OF THE INSTALLATION OF THE SOLAR PANELS, COMPLETE REMAINING SITE WORK, INCLUDING ANY REC LANDSCAPE SCREENING, AND STABILIZE ALL DISTURBED AREAS.
	11. FINE GRADE, RAKE, SEED AND MULCH ALL REMAINING DISTURBED AREAS.
ID REPLACE	12. AFTER THE SITE IS DEEMED TO HAVE ACHIEVED FINAL STABILIZATION AND WITH THE APPROVAL OF THE PERMITTEE, REMOVE PERIMETER E AND SEDIMENTATION CONTROLS AND CLEAN AND CONVERT TEMPORARY SEDIMENT BASIN TO PERMANENT STORMWATER WATER QUALI BASIN. ANY AREAS DISTURBED DURING CLEAN UP SHALL BE PERMANENTLY SEEDED.
ED.	

- 13. THE SITE SHALL BE MONITORED ONCE A MONTH FOR TWO FULL GROWING SEASONS (APRIL OCTOBER).
- 14. ISSUE NOTICE OF TERMINATION UPON COMPLETION OF MONITORING REQUIRED PER APPENDIX I.

ALTUS POWER JDING THE 2200 ATLANTIC STREET. 6TH FLOOR STAMFORD, CT 06902 L-POINTS RVIOUS AREA CTRICAL TECHNOLOGY CORPORATION 567 VAUXHALL STREET EXTENSION - SUITE 311 WATERFORD, CT 06385 PHONE: (860)-663-169 WWW.ALLPOINTSTECH.COM FAX: (860)-663-093 ENGINEERING G OF MAJOR LITY MANUAL ROSION AND ECTICUT CSC PERMIT SET NO DATE REVISION 0 03/03/21 FOR REVIEW: BJP SHEETS OR 1 04/21/21 CSC INTERROGATORIES: BJP 2 09/03/20 FOR SWPCP: BJP 3 06/22/21 DEEP COMMENTS: KAM 4 08/11/21 CTDOT COMMENTS: KAM 5 10/08/21 CSC D&M PLANS: KAM 6 **FOLLOWING** HE EXISTING SEDIMENTATION RMIT. MAJOR DESIGN PROFESSIONAL OF RECORD PROF: KEVIN A. MCCAFFERY, P.E. **COMP: ALL-POINTS TECHNOLOGY** AS NECESSARY CORPORATION, P.C. ADD: 567 VAUXHALL STREET **EXTENSION - SUITE 311** JRES. THE WATERFORD, CT 06385 ICT, THE N, OPERATION, OWNER: WHAT TF LLC TIRE PROJECT ADDRESS: 218 FOXON ROAD EAST HAVEN, CT 06513 TRUCTION IGNOFF FROM SUNFLOWER SOLAR SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT567130 DRAWN BY: JT ' REQUIRED DATE: 03/03/21 CHECKED BY: KAM ER EROSION JALITY VOLUME SHEET TITLE:


> SEDIMENTATION & EROSION CONTROL NOTES


SHEET NUMBER:





TLET PIPE SIZ	ZING TABLE			
ITLET PIPE NGTH (FT)	OUTLET PIPE SLOPE (%)	OUTLET PIPE INV. ELEV. AT STRUCTURE (FT)	OUTLET PIPE INV. AT OUTFALL (FT)	
110'	0.45%	76.00'	75.50'	
HDPE PIPE WITH SOLID COVER AND 3.0" HOLE ON TOP (SEE PLAN FOR RIM ELEVATIONS) HDPE TEE BOTTOM OF BASIN				
)E		ATER-TIGHT PLUG	(DO NOT INSTALL	W/ADHESIV
		R POTENTIAL MAII	•	


	RECOMMEN	IDED MIN. TRENCH WIDTH
	PIPE DIA.	MIN. TRENCH WIDTH
	6"	23"
- FINAL BACKFILL	8"	26"
	10"	28"
	12"	30"
	15"	34"
- INITIAL BACKFILL	18"	39"
- HAUNCH	24"	48"
	30"	56"
- BEDDING - SUITABLE FOUNDATION	36"	64"
	48"	80"
	60"	96"
	-	































6" BINDER COURSE - ROLLED BANK RUN GRAVEL CONFORMING TO CTDOT FORM 817 M.02.03 AND M.02.06 GRADATION "A"

- GEOTEXTILE FABRIC (MIRAFI 140N OR APPROVED EQUAL)

CSC PERMIT SET NO DATE REVISION 0 03/03/21 FOR REVIEW: BJP 1 04/21/21 CSC INTERROGATORIES: BJP 2 09/03/20 FOR SWPCP: BJP 3 06/22/21 DEEP COMMENTS: KAM 4 08/11/21 CTDOT COMMENTS: KAM 5 10/08/21 CSC D&M PLANS: KAM 6

ALTUS POWER

2200 ATLANTIC STREET,

6TH FLOOR

STAMFORD, CT 06902

ALL-POINTS

TECHNOLOGY CORPORATION

567 VAUXHALL STREET EXTENSION - SUITE 311 WATERFORD, CT 06385 PHONE: (860)-663-1697

WWW.ALLPOINTSTECH.COM FAX: (860)-663-093

DESIGN PROFESSIONAL OF RECORD PROF: KEVIN A. MCCAFFERY, P.E. **COMP: ALL-POINTS TECHNOLOGY** CORPORATION, P.C. ADD: 567 VAUXHALL STREET

EXTENSION - SUITE 311 WATERFORD, CT 06385

OWNER: WHAT TF LLC

ADDRESS: 218 FOXON ROAD EAST HAVEN, CT 06513

SUNFLOWER SOLAR

SITE 127 FOREST ROAD ADDRESS: NORTH BRANFORD, CT 06472 APT FILING NUMBER: CT567130

DATE: 03/03/21 CHECKED BY: KAM

SITE DETAILS

DRAWN BY: JT

SHEET TITLE:

SHEET NUMBER:

DN

4" TOP COURSE - ROLLED BANK RUN GRAVEL CONFORMING TO CTDOT FORM 817 M.02.03 AND M.02.03 GRADATION "C" OR COMPACTED $1\frac{1}{4}$ PROCESSED TRAPROCK MIX

