

<b>FIGURE 8 - GOSHEN SCEF DRAFT PROJECT SCHEDULE</b>	<b>Duration</b>	<b>Start Date</b>	<b>Completion Date</b>
<b>STAGE 0</b>			
Site Control Finalized	4 mos.	12/21/2019	4/21/2020
In-Service Date	2 years	1/22/2021	12/31/2023
Engineering for Interconnection Application	2 weeks	5/29/2020	6/11/2020
Preliminary layout, design and equipment selection	2 weeks	5/29/2020	6/11/2020
<b>STAGE 1 - Phase 1 Development</b>			
Preliminary engineering and survey work	5-6 weeks	3/1/2021	4/12/2021
10 % electrical design	2 weeks	5/18/2020	5/29/2020
10 % civil design	4 weeks	3/5/2021	4/2/2021
Submit Interconnection application	3-5 days	6/14/2020	6/18/2020
Utility initial review	90 days	6/19/2020	9/18/2020
Execute Impact Study agreement and pay fee	3 weeks	2/12/2021	3/4/2021
<b>STAGE 2 - Phase 2 Development</b>			
Coordination with Town Officials	4 weeks	6/1/2021	6/29/2021
Communication with Neighbors-Abutters	4 weeks	6/1/2021	6/29/2021
Coordination with State Regulatory Agencies	5 mos.	1/15/2021	6/4/2021
CTDEEP Stormwater Coordination	8 weeks	4/27/2021	6/21/2021
CTDEEP Stormwater permit approval	3 mos.	6/30/2021	9/30/2021
CT Siting Council Petition/Permitting	5-6 mos.	6/30/2021	11/30/2021
Draft Interconnection Agreements received	1 week		
Interconnection Agreements signed/executed by GCE	4 weeks		
<b>STAGE 3 - Final Development</b>			
CT Siting Council Approval	4 weeks	12/1/2021	1/2/2022
DEEP Stormwater Permit Approval	4 weeks	12/1/2021	1/2/2022
Interconnection Agreements fully executed by Eversource	90 days		
<b>STAGE 4 - Final Engineering &amp; Construction</b>			
100% Design	4 weeks	12/1/2021	1/2/2022
Building Permits	15 days	3/4/2021	3/25/2022
Site Preparation/Set-up	5 days	4/11/2022	4/15/2022
Civil work	30 days	4/18/2022	5/13/2022
Array Installation	3 mos.	5/16/2022	8/15/2022
Electrical Installation	3 mos.	8/16/2022	11/15/2022
Commissioning	15 days	11/16/2021	12/6/2022
Permission to Operate	2 days	12/7/2022	12/9/2022