

November 29, 2023

Melanie Bachman, Esq.
Executive Director and Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: PETITION NO. 1508- Enfield Solar One, LLC and VCP, LLC d/b/a Verogy petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 4.0 megawatt AC solar photovoltaic generating facility located at 110 North Street, Enfield, Connecticut, and associated electrical connection.

Dear Ms. Bachman:

Construction of the Enfield Solar One, LLC facility in Enfield commenced on or about June 23, 2023, and is still under construction as of November 29, 2023. Below is a month-by-month construction activity report for the Enfield facility through the end of November. The project will provide additional reports through the completion of construction.

June 2023

- Pre-construction meeting with engineers and contractors
 - Contractor education
 - Discuss erosion and sedimentation control measures
- Survey and flag limits of disturbance
- Perimeter silt fence installed
- Begin staging of construction equipment

July 2023

- Installation of construction entrance, temporary sediment traps and diversions swales completed
- Perimeter chain link fence installed
- Installation commenced of posts for racking
- Monthly and weekly monitoring of E&S measures continues

August 2023

- Post installation for racking system continues
- Erosion control measures & site maintained with additional mowing
- Monthly and weekly monitoring of E&S measures continues

September 2023

- Post installation for racking system continues
- Installation of subsurface conduits for DC & AC wiring commences

- Monthly and weekly monitoring of E&S measures continues

October 2023


- Installation of racking system for panels continues
- Installation of underground conduits continues
- Installation of inverters and supports for inverters commences
- Installation of DC & AC wiring commences
- Installation of utility poles for new service commences
- Monthly and weekly monitoring of E&S measures continues

November 2023

- Installation of racking, underground conduit, wiring & inverters continues
- Installation of utility poles completed
- Installation of solar panels commences
- Excavation for & installation of concrete pads for transformers & switchgear commences
- Monthly and weekly monitoring of E&S measures continues

If you have any questions concerning this report, please contact me.

Sincerely,


James Cerkanowicz, PE.
Enfield Solar One, LLC

Electronic Cc:
Bryan Fitzgerald, Enfield Solar One, LLC
Bradley Parsons, PE. PMP. Enfield Solar One, LLC