

November 29, 2023

Melanie Bachman, Esq.  
Executive Director and Staff Attorney  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051

**Re: PETITION NO. 1541- North Haven Solar One, LLC** petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 1.625 megawatt AC solar photovoltaic generating facility located at 122 Mill Road, North Haven, Connecticut, and associated electrical connection.

Dear Ms. Bachman:

Construction of the North Haven One, LLC facility in North Haven has commenced and is still ongoing as of November 29, 2023. Below is a month-by-month construction activity report for the North Haven facility through the end of November. The project will provide additional reports through the completion of construction.

#### June 2023

- Pre-construction meeting with engineers and contractors
  - Contractor education
  - Discuss erosion and sedimentation control measures
- Survey and flag limits of disturbance
- Perimeter silt fence installed
- Required species sweep conducted
- Grass cut within limits of disturbance
- Begin staging of construction equipment

#### July 2023

- Installation of construction entrance, temporary sediment traps, diversions swales & permanent stormwater basin completed
- Tree clearing & grubbing commenced and completed
- Installation commenced of racking system
- Installation commenced of panel installation
- Installation of DC wiring commenced
- Monthly and weekly monitoring of E&S measures continues

#### August 2023

- Installation of racking system & panels continued
- Installation of subsurface conduits for DC & AC wiring commenced
- Erosion control measures & site maintained with additional site stabilization work

- Installation of gravel site access road completed
- Installation of perimeter chain link fence commenced
- Monthly and weekly monitoring of E&S measures continues

#### September 2023

- Installation of racking system & panels continued
- Installation of subsurface conduits for DC & AC wiring continues
- Installation of DC & AC wiring continues
- Installation of support structures for inverters commences
- Monthly and weekly monitoring of E&S measures continues

#### October 2023

- Installation of racking, underground conduit, panels, & inverters continues
- Installation of concrete structures to support transformer, switchgear, & metering occurs
- Installation of required landscape screening occurs
- Installation of perimeter chain link fence completed
- Monthly and weekly monitoring of E&S measures continues

#### November 2023

- Installation of racking, underground conduit, panels, & inverters continues
- Installation of utility poles for new service commenced & completed
- Installation of concrete pads for transformers & switchgear commenced & completed
- Monthly and weekly monitoring of E&S measures continues

If you have any questions concerning this report, please contact me.

Sincerely,

  
James Cerkanowicz, PE  
North Haven Solar One, LLC

Electronic Cc:

Bryan Fitzgerald, North Haven Solar One, LLC

Bradley Parsons, PE, PMP, North Haven Solar One, LLC