

November 29, 2023

Melanie Bachman, Esq.
Executive Director and Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: PETITION NO. 1550- VCP FX Middletown, LLC d/b/a Verogy petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 1.5 megawatt AC roof-mounted solar photovoltaic generating facility located at Fed Ex Distribution Center, 49 FedEx Drive, Middletown, Connecticut, and associated electrical connection.

Dear Ms. Bachman:

Construction of the VCP FX Middletown, LLC facility in Middletown commenced on or about August 9, 2023 and is still under construction as of November 29, 2023. Below is a month-by-month construction activity report for this FedEx Middletown facility through the end of November. The project will provide additional reports through the completion of construction.

August 2023

- Contractor mobilization & delivery of construction materials to the project site
- Begin staging of construction equipment
- Begin installation of racking attachments to roof structure & installation of panel racking system
- Begin installation of panels

September 2023

- Continue installation of racking system & panels
- Commence installation of DC wiring

October 2023

- Continue installation of racking system, panels & DC wiring
- Commencement of site excavation & preparation for installation of pad mounted switchgear

November 2023

- Continue installation of racking system, panels, & DC wiring
- Commence installation of conduit for AC wiring
- Complete installation of concrete pad for switchgear

If you have any questions concerning this report, please contact me.

Sincerely,

James Cerkanowicz
James Cerkanowicz, PE
VCP FX Middletown, LLC

Electronic Cc:

Bryan Fitzgerald, VCP FX Middletown, LLC

Bradley Parsons, PE, PMP, VCP FX Middletown, LLC