

Exhibit C: Proposed Project Schedule

SMART WTE Facility			SMART WTE Facility - CTSC Schedule_1																11-Mar-26 08:25							
Activity ID	Activity Name	Original Duration	Start	Finish	2026			2027				2028				2029				2030				2031		
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	A1810	Sewer Line Installation	300	01-Sep-27*	24-Oct-28																					
	A1220	Gas Utility Construction	240	01-Oct-27*	31-Aug-28																					
	A1210	Water Main Construction to Property	180	01-Nov-27*	07-Jul-28																					
	Procurement - Purchase, Fabricate, Deliver		644	30-Mar-27	14-Sep-29																					
	A1520	GSU Transformers	900	30-Mar-27	14-Sep-29																					
	A1530	Switchgear	600	30-Jun-27*	18-Feb-29																					
	A1540	DCS	280	30-Jun-27*	04-Apr-28																					
	A1550	Gas Boiler, Gasifier, Candle Filters (Valmet)	365	30-Jun-27*	28-Jun-28																					
	A1570	Steam Turbine	570	30-Jun-27*	19-Jan-29																					
	A1580	High Pressure Gas Pipe	280	30-Jun-27*	04-Apr-28																					
	A1760	SPG (ACC)	500	30-Jun-27*	29-May-29																					
	Construction Site		0	01-Jul-27	01-Jul-27																					
	A1600	Mobilization	0	01-Jul-27*																						
Foundations			487	01-Mar-28	30-Jun-29																					
	A1660	Power Block Island	306	01-Mar-28	31-Dec-28*																					
	A1640	Sorting Building	304	01-Jun-28	31-Mar-29*																					
	A1670	Steam Turbine	274	01-Aug-28	01-May-29*																					
	A1680	ACC	242	01-Nov-28	30-Jun-29*																					
	A1650	AD	31	01-Mar-29	31-Mar-29*																					
Equipment Installation			570	01-Jan-29	24-Jul-30																					
	A1770	Valmet Install	546	01-Jan-29	30-Jun-30*																					
	A1780	SPG Install	520	27-Jan-29	30-Jun-30*																					
	A1710	Other Major OEM Equipment	450	07-Apr-29	30-Jun-30*																					
	A1690	BHS Install - Sorting	200	01-Jun-29*	17-Dec-29																					
	A1700	BHS Install -AD	300	28-Sep-29*	24-Jul-30																					
	A1800	STACK Install	200	13-Dec-29	30-Jun-30*																					
	A1790	Siemens Install	180	02-Jan-30	30-Jun-30*																					
Electrical - Switchyard			540	08-Sep-28	01-Mar-30																					
	A1820	Eversource Engineering Review	180	08-Sep-28	06-Mar-29*																					
	A1720	Construct Eversource Switchyard	360	07-Mar-29	01-Mar-30*																					
Electrical - Substation			244	01-Jul-29	01-Mar-30																					
	A1730	Construct Plant Substation	244	01-Jul-29	01-Mar-30*																					
Commissioning & Start-up			180	05-Jul-30	31-Dec-30																					
	A1740	OEM Testing and Commissioning	180	05-Jul-30	31-Dec-30*																					