

Middletown \ Norwalk Transmission Line Project  
CSC Monthly Construction Report  
September 2006

**OVERHEAD**

**Segment 1a**

No construction activity was conducted in Segment 1a during September 2006.

**Segment 1b**

No construction activity was conducted in Segment 1b during September 2006.

**Segment 2a**

Limited upland sections of Segment 2a were cleared in September.

**Segment 2b**

No construction activity was conducted in Segment 2b during September 2006.

**UNDERGROUND**

**Segment 3**

No construction activity was conducted in Segment 3 during September 2006.

**Segment 4a**

Six splice vaults were installed in September: #6427 (9/21/06), #7527 (9/19/06), #7528 (9/6/06), #6428 (9/12/06), #6439 (9/28/06) and #7539 (9/27/06). Vault installations are 22% complete within Segment 4A. During September, 2,653 feet of duct bank was installed. Duct bank installation for Segment 4A is at 9% completion.

**Segment 4b**

No construction activity was conducted in Segment 4b during September 2006.

**Segment 4c**

No construction activity was conducted in Segment 4c during September 2006.

**Watercourse and Railroad Crossings in Underground Segments**

No construction was conducted for watercourse and railroad crossings was conducted in underground segments during September 2006.

**SUBSTATIONS****Scovill Rock Switching Station**

Equipment deliveries were nearing completion in September. The foundation work is 80% complete and underground work is 80% complete. Sixty percent of the equipment, steel bus supports and bus installation is complete. The Control Work that was started in August will continue until the Bus conversion begins in December.

**Beseck Switching Station**

The general site work started in April continued through September and will be completed in October. The site storm drainage system is nearly complete and will be functioning as designed by mid-October.

**East Devon Substation**

No construction activity was conducted at the East Devon Substation in September 2006.

**Norwalk Substation**

No construction activity was conducted at the Norwalk Substation in September 2006.

**OTHER**

None