



56 Prospect Street
P.O. Box 270
Hartford, CT 06103

Kathleen M. Shanley
Manager – Transmission Siting
Tel: (860) 728-4527

August 7, 2017

Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

Re: Petition 1217
Bloomfield-Windsor Upgrades Project
Monthly Construction Progress Report – July 2017

Dear Chairman Stein:

On behalf of The Connecticut Light and Power Company doing business as Eversource Energy ("Eversource") and pursuant to Section 7.3 of the Development and Management Plan for the modifications to Rood Avenue, Bloomfield and North Bloomfield Substations and transmission lines 1777, 1779 and 1751, Eversource hereby provides a copy of the Monthly Construction Progress Report for the month of July 2017. Also included is a Project Construction Progress Table (see Attachment 1).

Please contact me at 860-728-4527 with any questions that you or other Council members may have on this report.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley", with a large, stylized flourish at the end.

Kathleen M. Shanley

Enclosure
Attachment 1 - Construction Progress Table July 2017

**Petition 1217
Bloomfield-Windsor Upgrades Project
Monthly Construction Progress Report
July 2017**

OVERHEAD TRANSMISSION LINE

1777/1779 Line Separation

Restoration is in progress.

1777/1751 Line Separation

The remaining clearing and access road construction in this segment is within the Wintonbury Golf course. This work will be completed when the golf season has ended (after Thanksgiving).

The construction in this segment has been placed on hold due to outage constraints in the summer months. Construction will resume in September 2017.

1779 Line Loop into Rood Avenue Substation

Final restoration of the areas outside Rood Avenue Substation is in progress. The landscaping on the north side of the substation is complete.

SUBSTATIONS

Construction at Bloomfield Substation is complete.

Construction at North Bloomfield Substation is complete.

At Rood Avenue Substation, in accordance with Condition 1e of the Decision, the installation of the landscaping on the northwest side of the substation is complete and the final restoration complete.

MINOR D&M PLAN CHANGES

There were no minor D&M Plan changes in the month of July 2017.

Bloomfield-Windsor Upgrades Project

Monthly Construction Progress Report - Attachment 1

~July 2017~

Substation Construction

		Rood Avenue	Bloomfield	North Bloomfield
	Site Development	95%	100%	100%
	Foundation Installation	100%	100%	100%
	Steel Erection	100%	100%	100%
	Test Energization	100%	100%	100%
	Total % Complete	99%	100%	100%

Transmission Line Construction

		Bloomfield to Bloomfield Junc. (1777/1779)	Bloomfield Junc. to North Bloomfield (1777/1751)	1779 Line Loop into Rood Ave Substation
Civil Work	ROW Clearing (% Complete)	100%	90%	100%
	Access Roads & Construction Pads (% Complete)	100%	70%	100%
	Restoration (% Complete)	90%	0%	90%
	Total (% Complete)	97%	53%	97%
Foundation Install	Proposed Foundations	7	20	8
	Foundations Installed	7	20	8
	% Complete	100%	100%	100%
Structure Erection	Proposed Structures	16	53	8
	Structures Installed	16	35	8
	% Complete	100%	66%	100%
Wire Install / Relocation	Wire to be Installed / Relocated (ft)	8448	27984	500
	Installed / Relocated to Date (ft)	8448	18480	500
	% Complete	100%	66%	100%