



October 16, 2019

VIA ELECTRONIC MAIL AND OVERNIGHT MAIL

Melanie A. Bachman
Executive Director
State of Connecticut
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

**Petition No. 1218 – PSEG Power Connecticut LLC
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

Dear Ms. Bachman:

This is the Third Quarter 2019 progress report submittal to the Connecticut Siting Council (CSC) for the new combined cycle generating station designated by PSEG Power Connecticut LLC (PSEG) as the PSEG Bridgeport Harbor Station Unit 5 Combined Cycle Project (BHS 5, the Project, or the Facility). This progress report documents compliance with the CSC conditions as set forth in the CSC Decision and Order (D&O), as well as the Development and Management Plan (D&MP) approvals.

The CSC Condition Compliance Matrix is included in this report as **Exhibit 1** and will continue to be included in future progress reports to track the CSC's requirements.

Construction Status Summary

The plant's Commercial Operations Date (COD) was June 10, 2019 and, as previously reported, the BHS 5 facility is available to dispatch energy at the rated capacity of the unit through the Independent System Operator – New England (ISO-NE) on natural gas.

Physical construction of the electric generating equipment is substantially complete. Miscellaneous construction activities including final non-generation features are continuing. Insulation and heat trace for winterization and Heat Recovery Steam Generator (HRSG) penthouse enclosure work is in progress with scheduled completion during the 4Q2019. The only underground utility left to complete is the stormwater system, including the tie-in to the outfall, which is pending completion of site finishes. In this regard, all remaining site finishes will follow the completion of the remaining site work and final commissioning activities, which is expected by mid-2020. Soil Erosion and Sediment Control (SESC) Best Management Practice (BMP) features will remain in place until site finishes are completed, required stormwater inspections are being conducted, and the SESC BMPs are being maintained. Except for the anticipated commissioning of the plant on ultra low sulfur distillate (ULSD), all testing / commissioning activities have been completed. Completion of ULSD commissioning is expected during 2Q2020.

**Connecticut Siting Council
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

Demobilization of construction equipment and the laydown areas is complete. Use of the adjacent Remington property has been completed.

Community Activities

On July 29, 2019, Bridgeport and state officials gathered at BHS5 to “Flip that Switch”. The flip of an oversized light switch symbolized the official opening of the new plant.

As previously reported, PSEG continues to work closely with the City of Bridgeport regarding the ongoing implementation of the Community Environmental Benefit Agreement (CEBA). The PSEG Ready2Work Apprenticeship Readiness Training Program has successfully concluded and PSEG continues to monitor placements. With all five scheduled classes completed, the job placement rate to date for graduates is over 70%.

As part of the CEBA, PSEG is currently maintaining a website and Facebook page with additional information (<https://bridgeportharborstation.com/home/>). Real-time and time-lapse video is available of the construction, from inception through the physical completion of the plant, on the website. PSEG continues to solicit CEBA Renewable Energy Investment Program (REIP) opportunities.

PSEG and its affiliates continue to work in conjunction with state and local officials on the Bridgeport Resiliency Project, related to flood mitigation design to prevent catastrophic flooding in the South End of Bridgeport.

Remediation Status Summary

Site remediation activities are field complete, excepting final site finishes. PSEG plans to document remediation closure with the Connecticut Department of Energy & Environmental Protection (CT DEEP) at the time the final approved site finishes are installed (as noted above, this is currently targeted for mid-2020). Documentation related to fill depths and the orange warning fabric elevation is being prepared, but the final site grades need to be part of the closure documentation. In addition, the area with Engineered Controls (EC) in the laydown near the east ramp will be also be included in the final EC documentation. The remediation and EC closure documentation is currently planned for submittal to the CT DEEP in 3Q2020. This revised date is reflected in **Exhibit 1**.

Engineering and Regulatory Status Summary

City of Bridgeport building permitting closeouts are in progress, with approximately 48% of the building permits closed as of September 30, 2019.

The CSC Decision and Order requires submittal of certain local and state permits. No new permits were received in the third quarter of 2019. Permitting is essentially complete for the Project; there are no outstanding permit applications currently pending before CTDEEP or the City of Bridgeport.

**Connecticut Siting Council
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

Additional permitting update information is provided below.

1. Discharges under the General Permit (GP) Registration for Miscellaneous Discharges of Sewer Compatible Wastewater (MISC GP) (applicable to start-up / commissioning wastewater discharges to the WPCA treatment facilities via the installed force main during site construction) and the Comprehensive GP Registration for Discharges to Surface Water and Groundwater have been completed. The MISC GP is no longer applicable for the project and final discharge data was submitted to CT DEEP. The Comprehensive GP will remain open for potential use related to site operations in accordance with the GP terms and conditions as necessary and appropriate.
2. The existing CT DEEP GP for the Discharge of Stormwater Associated with Industrial Activities became effective for BHS 5 at COD. The CT DEEP GP for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities remains in effect concurrently until the site finishes are installed, and all features of the permanent stormwater system are completed and placed in service.
3. As previously reported, PSEG has obtained CT DEEP and the United States Environmental Protection Agency concurrence on a separate commissioning schedule for ULSD fuel, which is currently anticipated to complete in 2Q2020.
4. The remaining permitting activities associated with the construction of BHS5 include:
 - a. Updates of the BHS site Stormwater Pollution Prevention Plan (SWPPP), and Spill Prevention, Control and Countermeasures Plan (SPCC) for incorporation of BHS5 into the existing site response plans have been completed. These documents will be re-submitted to the CSC per Conditions 1(j) and 1(m) through 1(p) under separate cover, as noted in Exhibit 1.
 - b. PSEG is currently updating the BHS site Facility Response Plan (FRP) to support ULSD commissioning. This update will be submitted to the CSC per Conditions 1(m) through 1(p) when complete.
 - c. Permit closeouts upon completion of all site construction activities.
 - d. Building permit closeouts upon City of Bridgeport acceptance of work and issue of the applicable and required Certificates of Occupancy.

Development and Management Plan (D&MP) and Other CSC Updates

There were no D&MP updates filed in 3Q2019. No additional D&MP construction-related submittals are anticipated excepting the necessary submittals related to the potential refurbishment of the existing oil dock per D&MP Phase 2 Condition 12/23/16-05.

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

Construction Schedule Update

There have been minor changes in the schedule for closeout / completion activities from the prior reporting period.

1.	Forward Capacity Auction No. 10	February 10, 2016 (A)
2.	Completion of City of Bridgeport Land Use Permitting	November 1, 2016 (A)
3.	Completion of Non-Air CT DEEP Permitting	February 2017 (A)
4.	Initial City of Bridgeport Building Permit Submittals	February 2017 (A)
5.	Receipt of CT DEEP Final Air Permit	April 11, 2017 (A)
6.	Initiation of Field Construction and Delivery Activities	April 12, 2017 (A)
	a. Temporary Construction Facilities	November 2016 (A)
	b. Site Work	April 12, 2017 (A)
	c. Foundations	June 2017 (A)
	d. Initial Equipment Deliveries	August 2017 (A)
	e. Major Equipment Delivery (Transformers)	November 2017 (A)
	f. Major Equipment Delivery (Turbines / Generators)	January 2018 (A)
	f. GIS and Transformer Foundation Installation	June 2017 (A)
	g. Gas Turbine Generator (GTG) Delivery and Set	January 2018 (A)
	h. HRSG Delivery	May 2018 (A)
	i. Start-up Testing and Commissioning	October 2018 (A)
7.	Operational Testing (first GTG operations)	May 6, 2019 (A)
8.	Balance of Plant Initial Start-up Testing	January 2019 (A)
9.	Performance and Reliability Testing	April - June 2019 (A)
10.	Target Completion	June 2019 (A)
11.	Commercial Operation Date (COD) on Natural Gas	June 10, 2019 (A)
12.	Estimated Commissioning on ULSD	June 2020
13.	Estimated Completion Date (Post-COD Site Field Construction Related Activities)	July 2020

Notes

- a) “(A)” refers to ACTUAL.
- b) Dates for items 12 and 13 are current targets and have been revised from prior reporting; detail completion planning remains in process.

Status of CSC Conditions

The changes and updates to the full listing of CSC conditions (**Exhibit 1**) for this reporting period include the following:

- 1. The projected date for submitting a schedule for D&MP Phase 2 Condition 12/23/16-05 (Oil Dock Refurbishment Plans) has been changed to April 30, 2020 based upon current PSEG plans. This timeframe may be modified as plans for oil commissioning are further refined.
- 2. In consultation with the City of Bridgeport Fire Marshal, PSEG has developed plans for emergency response drills for the City of Bridgeport emergency response organizations.

**Connecticut Siting Council
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

At the request of the Fire Marshal, these are currently targeted for 4Q2019. **Exhibit 1** has been updated accordingly.

3. The updated spill plan documents (Stormwater Pollution Prevention Plan, Spill Prevention, Control and Countermeasures Plan, and Facility Response Plan) are currently expected to be submitted to the CSC during 4Q2019.
4. There are no other minor updates or refinements included in **Exhibit 1**.

If you have any questions or require clarification, please contact me at 973-856-0066 or the Project Senior Technical Director / Regulatory Lead, Jeff Pantazes at 609-440-0236.

Very truly yours



David Hinchey
Manager – Environment Major Permits and Projects

PSEG Power LLC
Fossil Environment, Health and Safety

Enclosures

Exhibits 1 Updated CSC Condition Compliance Matrix

- C Michael Perrone (three copies and electronic)
- Harold Blinderman, Esq (electronic)
- Leilani M. Holgado, Esq. (electronic)
- Arthur Mantell (electronic)
- Karl Wintermeyer (electronic)
- Scott Matheson (electronic)
- Jeffrey Pantazes (electronic)
- Leonard Rodriguez, Esq. - United Illuminating Company (electronic)
- Thomas Gill – City of Bridgeport (electronic)

**Connecticut Siting Council
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

Exhibit 1 – Updated CSC Condition Compliance Matrix

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
1(a)	Final site plan showing roads, structures, and other improvements on the site	Partial: construction execution planning process summary included as Exhibit 1. A general update on Project Scope and Design is included as Exhibit 15.	Final structures and other improvements, including buildings, stack, power block, and balance of plant (Exhibits 1 and 2)	Completed; D&MP Update No. 1 was filed in June 2017 and approved in July 2017.
1(b)	Consideration of waste heat as supply for thermal loop or nearby industrial user	N/A	Included (Exhibit 9)	Completed; see CSC Requirement Number 12/23/16-04 below for follow-up requirements.
1(c)	Lighting plan and details to minimize impact on off-site properties	Partial: construction lighting only – Exhibit 9	Final lighting plans (Exhibits 1 and 2)	Completed
1(d)	Final fuel dock rehabilitation plan	Update on status included as Exhibit 7	Status unchanged since D&MP Phase 1 – PSEG will provide an update of this portion of the project by September 30, 2017 after design is completed. See Exhibit 10.	Completed; see CSC Requirement Number 12/23/16-05 below for follow-up actions.
1(e)	Water and sewer connection routes	Partial: temporary construction sewer line connection and other utilities included in Exhibit 9. Note that the status of the UI Exempt Modification request is included as Exhibit 11.	Permanent utility routing included (Exhibits 1 and 2)	Completed
1(f)	Status of site remediation in existing fuel tank area and remaining remediation work - Which areas of contamination will be inaccessible? - Layer showing contaminated soil locations	Remedial Action Plan Addendum included as Exhibit 6. Status of remediation implementation included as Exhibit 5. Unit 3 tank and unloader status included as Exhibit 4.	Status for remaining work will be included to document final soil placement locations. (Exhibits 7 and 8)	Open – PSEG anticipates submittal of final remediation status to the CT DEEP in the third quarter of 2020 and to the CSC shortly thereafter. This condition also addresses remediation reporting related to CSC Exempt Modification EM-PSEG-015-160205 as noted in the 3Q2018 Quarterly Progress Report.
1(g)	Natural gas interconnection plan and gas compressor building design and location	N/A	Included (Exhibit 2)	Completed

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
1(h)	Final Erosion and Sediment Control Plans	Soil Erosion and Sediment Control Plans included in Exhibit 9 as noted in Exhibit 14. The USACE Jurisdictional Determination is included as Exhibit 13.	SESC plans included in Exhibit 2; they were previously provided in D&MP Phase 1 as well.	Completed
1(i)	Final stormwater design	N/A	Included (Exhibit 2)	Completed. D&MP Update No. 1 was filed in June 2017 and approved in July 2017 that included stormwater design revisions.
1(j)	Stormwater Pollution Protection Plan (SWPPP)	N/A	Included (Exhibit 15)	Completed; an update incorporating BHS5 into the existing site SWPPP, is currently targeted for submittal to the CSC during 4Q2019.
1(k)	Flood Mitigation Plan	N/A	Included (Exhibit 3)	Completed
1(l)	Final plans to demonstrate compliance with CT DEEP noise standards	N/A	Final Noise Study Report Included (Exhibit 14)	Completed
1(m)	Fuel storage and handling plan, including containment and spill protection measures	N/A	Spill Prevention Control and Countermeasures (SPCC) Plan included (Exhibit 18)	Completed; an update incorporating BHS5 into the existing site SPCC Plan, is currently targeted for submittal to the CSC during 4Q2019.
1(n)	Containment measures for step-up transformer dielectric fluids and ULSD storage tank	N/A	Included (Exhibit 3)	Completed; an update incorporating BHS5 into the existing site SPCC Plan, is currently targeted for submittal to the CSC during 4Q2019.
1(o)	Containment and/or protective measures for delivery and storage of hydrogen and aqueous ammonia	N/A	Included (Exhibits 3 and 20)	Completed; Note that D&MP Update No. 3 was filed with the CSC on February 28, 2019 and approved March 4, 2019.
1(p)	Backup generator design and containment measures for fuel, oil, and coolant	N/A	Included (Exhibit 3)	Completed: Vendor data included in Exhibit 4 of the May 2017 Monthly Progress Report No. 5.
1(q)	Dewatering plan to address groundwater issues during construction	N/A	Stormwater Pollution Control Plan for construction stormwater and dewatering included. (Exhibits 15 and 16)	Completed

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
1(r)	Detailed project schedules for all work activities and proposed typical construction days and hours	Partial: Schedule update Included as Exhibit 2 and permitting status included as Exhibit 3.	Work hours and schedule update included in Exhibits 3 and 6 respectively.	Completed
1(s)	Construction laydown area locations	Included in Exhibits 8 and 10 including access routings for high trucks. In addition, the plans for barge delivery of equipment and unloading are included as Exhibit 12.	See Exhibit 3 for an update regarding a lease agreement for an adjoining property	Complete: Submitted information in D&MP Phases 1 and 2 was updated in May 2017 Monthly Progress Report No. 5.
1(t)	Site security measures	Partial: site security for construction discussed in Exhibit 1.	Partial: Site security measures (Exhibit 3)	Completed
1(u)	Final FAA lighting design for the stack and any FAA crane determinations	N/A	Included (Exhibit 3)	Completed
1(v)	Decommissioning Plan as contingency plan, including infrastructure removal and site restoration plans	N/A	Included (Exhibit 19)	Completed
2	Submit FAA Determinations for temporary structures (cranes) and stack	N/A	N/A	Completed April 11, 2017 via memorandum to the CSC. Updated Determinations were included as Exhibit 4 of the 3Q2018 Quarterly Progress Report.
3	Submit local permits relative to the discharge of wastewater	N/A	N/A	Complete - Initially completed April 11, 2017 via memorandum to the CSC. The final CT DEEP Temporary Authorization and individual Pretreatment Permit for discharge of industrial wastewater to WPCA was submitted on June 12, 2019.

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
4	Submit final CT DEEP air emissions and water discharge permits	N/A	N/A	Complete - Initially completed April 11, 2017 via memorandum to the CSC. Updated NSR permits were provided in Exhibit 3 of the 2Q2018 Progress Report No. 12. The Title V Air Permit was included as Exhibit 3 of the 3Q2018 Quarterly Progress Report. The final CT DEEP Temporary Authorization and individual Pretreatment Permit for discharge of industrial wastewater to WPCA was submitted on June 12, 2019.
5	The use of natural gas as a fuel pipeline / system cleaning medium for construction or any future facility modification shall be prohibited.	N/A	N/A	Complete - PSEG notes this condition and will comply for any future facility modifications. The provisions of CSC Requirement Number 6 (below) address the specifics of compliance.
6	Submit the information included below in CSC requirement Numbers 6(i) to 6(viii) at least 15 days prior to fuel pipeline / system cleaning medium for construction or any future facility modification.*	N/A	N/A	Closed – information submitted to the CSC via memos on November 13, November 15, and November 21, 2018. CSC provided acknowledgment on November 28, 2018.
6(i)	Identification of cleaning media to be used	N/A	Not currently available.	Closed – see Condition 6.
6(ii)	Identification of any known hazards through use of selected cleaning media	N/A	Not currently available.	Closed – see Condition 6.
6(iii)	Description of how known hazards will be mitigated, including applicable state or federal regulations	N/A	Not currently available.	Closed – see Condition 6.
6(iv)	Identification and description of accepted industry practices or relevant regulations concerning proper use of such media	N/A	Not currently available.	Closed – see Condition 6.

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
6(v)	Detailed narratives/drawings showing location and procedures to be used during pipe cleaning process, including worker safety exclusion zones	N/A	Not currently available.	Closed – see Condition 6.
6(vi)	Identification of contractor or personnel performing work, including description of past project experience and level of training/qualifications necessary for work	N/A	Not currently available.	Closed – see Condition 6.
6(vii)	Contact information for special inspector (CT registered engineer with knowledge or experience with electric generating facilities) with written approval by local fire marshal and building inspector	N/A	Not currently available.	Closed – see Condition 6.
6(viii)	Certification of notice regarding pipe cleaning operations (Submitted to all state agencies listed in CGS §16-50j(g), Dept of Consumer Protection, Dept of Labor, Dept of Emergency Services and Public Protection, Dept of Construction Services, Dept of Emergency Management and Homeland Security, and local fire marshal)	N/A	Not currently available. An update will be provided one month prior to the start date for pipe cleaning.	Closed – see Condition 6.
7	Compliance with specific codes and standards for any fuel pipeline / system cleaning operations related to construction or any future facility modification, as applicable. (Note: the Codes and Standards are listed in the Decision and Order)	N/A	N/A	Closed – see Condition 6.
8(i)†	Description of results of simulated emergency response activities	N/A	Not currently available.	Open – response targeted for submittal in the 4Q2019 Quarterly Progress Report.

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
8(ii)†	Details of any facility site access system that accounts for all personnel entering and leaving the facility	N/A	Not currently available.	Open – response targeted for submittal in the 4Q2019 Quarterly Progress Report.
8(iii)†	Establishment of emergency responder/local community notification system for onsite emergencies and planned construction-related activities	N/A	Not currently available.	Open – response targeted for submittal in the 4Q2019 Quarterly Progress Report.
9	Unless otherwise approved by the Council, the facility must be constructed within five years of July 22, 2016 (by July 21, 2021) or re-approval by the Council is required.	N/A	N/A	Open: PSEG completed commissioning on natural gas and the COD was June 10, 2019. This item will remain open until ULSD COD and site field construction completion in mid-2020
10	Notify the Council within 45 days of the completion of construction.	N/A	N/A	Open – PSEG also will provide the required Final Report within 180 days of construction completion.
11	Maintain the facility in a reasonable physical and operational condition consistent with the Decision and Order and the approved D&MPs.	N/A	N/A	Noted
12	Provide the Council with a minimum of 30 days written notice when the facility will cease operations.	N/A	N/A	Noted
13	Remit timely payments associated with annual assessments and invoices submitted by the Council.	N/A	N/A	Noted
14	Notify the Council of any change in ownership or contact information within 30 days of the sale and / or transfer.	N/A	N/A	Noted
15	Submit any request for extension as noted in CSC Requirement Number 9 (above) not later than 60 days prior to the expiration, including notice to specific parties and the service list.	N/A	N/A	Noted

**Connecticut Siting Council
 Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
 Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
16	The Declaratory Ruling may be transferred subject to being current with payments and an agreement to continue payments as required.	N/A	N/A	Noted
17	Retain a Special Inspector to assist the Fire Marshall to assure compliance with CGS §16-50ii	N/A	N/A	Closed – see Condition 6.
18	Deposit a fee into the Code Training Fund in accordance with CGS § 29-251c.	N/A	N/A	Closed – PSEG submitted documentation to the CSC on October 11, 2018.
	D&MP Phase 1 Conditions			
10/31/16-01	Use of off-road construction equipment that meet the latest EPA or California Air Resources Board standards, or in the alternative, equipment with the best available controls on diesel emissions, including but not limited to retrofitting with diesel oxidation catalysts, particulate filters and use of ultra-low sulfur fuel.			Completed: February 2017 Monthly Progress Report.
10/31/16-02	Compliance with the provisions of Section 22a-174-18(b)(3)(C) of the RCSA that limit the idling of mobile sources to 3 minutes.			Completed: February 2017 Monthly Progress Report.
10/31/16-03	The petitioner shall submit the specifications of the fill to the Council			Completed; December 2, 2016 response to Interrogatory CSC D&M-05.
	D&MP Phase 2 Conditions			
12/23/16-01	Same as 10/31/16-01 above			Completed: February 2017 Monthly Progress Report.
12/23/16-02	Same as 10/31/2016-02 above			Completed: February 2017 Monthly Progress Report.

**Connecticut Siting Council
Bridgeport Harbor Station Unit 5 – Bridgeport, Connecticut
Progress Report No. 17 – Third Quarter 2019**

CSC Requirement Number	CSC Requirement	D&M Plan Phase 1 Construction Support Facilities	D&M Plan Phase 2 BHS 5 Design	Subsequent Filing Report and Date Closure Status **
12/23/16-03	Compliance with the reporting requirements under Section 16-50j-62 of the RCSA			Ongoing Reporting to continue on a quarterly basis (approved by the CSC on September 6, 2017).
12/23/16-04	The final modifications of the plant to accommodate the use of waste heat, if applicable, shall be submitted to the Council for review and approval.			Closed; see Exhibit 3 of 4Q2018 Quarterly Progress Report.
12/23/16-05	The final fuel dock rehabilitation plan shall be submitted to the Council for review and approval.			PSEG will submit a schedule for D&MP Phase 2 Condition 12/23/16-05 (Oil Dock Refurbishment Plans) by April 30, 2020.
12/23/16-06	The containment measures for the backup generator engine oil and coolant shall be submitted to the Council.			Completed: Vendor data included in Exhibit 4 of the May 2017 Monthly Progress Report No. 5
12/23/16-07	Prior to testing or start-up of the plant, the Certificate Holder shall submit to the council its final plans to comply with the recommendation and conditions relative to Council Docket No. NT-2010 and conditions (6i through 8iii) Council's Decision and Order for Petition No. 1218 relative to plant safety.			Closed – information submitted to the CSC via memos on November 13, November 15, and November 21, 2018. CSC provided acknowledgment on November 28, 2018.
12/23/16-undesignated	The Council recommends that PSEG consult with Council staff regarding dust control measures for materials delivered by barge.			Completed: June 2017 Monthly Progress Report.
† Submittal of Emergency Response/Safety Plan developed in cooperation with all local public safety officials, DESPP, and other emergency response officials. ** Documents submitted to and from the CSC related to PE1218 are available on the CSC website at http://www.ct.gov/csc/cwp/view.asp?a=2397&q=578006				

NOTE: Additional information related to submittal plans to address CSC condition 8 (emergency response) is provided below:

Emergency response procedures (CSC Condition 8) are in place for both BHS 5 and the existing station. PSEG is updating these processes with the ongoing transition from BHS 5 construction to operations. Coordination with City of Bridgeport Fire Marshal and emergency services is in process, and contact and response information has been updated. A description of the revised procedures will be submitted to the CSC, to address CSC Condition 8 requirements, after final alignment and drills, currently targeted for 4Q2019.