



56 Prospect Street  
P.O. Box 270  
Hartford, CT 06103

**Kathleen M. Shanley**  
Manager – Transmission Siting  
Tel: (860) 728-4527

December 11, 2017

Robert Stein, Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

Re: Petition No. 1286  
West Brookfield Reliability Project  
Monthly Construction Progress Report – November 2017

Dear Chairman Stein:

On behalf of The Connecticut Light and Power Company dba Eversource Energy (“Eversource”) and pursuant to the Development and Management Plan specific to the West Brookfield substation expansion, Eversource hereby provides a copy of the Monthly Construction Progress Report for the month of November 2017.

The Project Construction Progress Table is also included in Attachment 1.

Please contact me at (86)728-4527 with any questions that you and other Council member may have on this report.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley", with a large, stylized flourish at the end.

Enclosures

**Petition 1286**  
**West Brookfield Reliability Project**  
**Monthly Construction Progress Report**  
**November 2017**

**WEST BROOKFIELD SUBSTATION**

Above-ground conduit and grounding are 100% complete. All control cables have been pulled. Ninety percent of all pulled cable conductors are either terminated or staged for termination during the outage starting December 11<sup>th</sup>.

The 115-kV cable has been pulled, terminated and tested. The circuit breaker, circuit switchers and capacitors have been tested.

**MINOR D&M PLAN CHANGES**

None

**Attachment 1**  
**Petition 1286**  
**West Brookfield Reliability Project**  
**November 2017 Monthly Construction Progress Report**

<b>Substation Construction</b>	
Site Development	100%
Foundation Installation	100%
Steel Erection	100%
Capacitor Installation	10%
Cable Installation	95%
Test Energization	30%
<b>Total % Complete</b>	<b>80%</b>