



56 Prospect Street
P.O. Box 270
Hartford, CT 06103

Kathleen M. Shanley
Manager – Transmission Siting
Tel: (860) 728-4527

November 10, 2017

Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

Re: Petition No. 1286
West Brookfield Reliability Project
Monthly Construction Progress Report – October 2017

Dear Chairman Stein:

On behalf of The Connecticut Light and Power Company dba Eversource Energy (“Eversource”) and pursuant to the Development and Management Plan specific to the West Brookfield substation expansion, Eversource hereby provides a copy of the Monthly Construction Progress Report for the month of October 2017.

The Project Construction Progress Table is also included in Attachment 1.

Please contact me at (86)728-4527 with any questions that you and other Council member may have on this report.

Sincerely,

A handwritten signature in blue ink, appearing to read "Kathleen M. Shanley". The signature is fluid and cursive, with a large loop at the end.

Enclosures

Petition 1286
West Brookfield Reliability Project
Monthly Construction Progress Report
October 2017

WEST BROOKFIELD SUBSTATION

Erection of all equipment in the expansion yard is complete. The new substation fence and modification of the existing substation fence is complete. All retaining wall, grading and drainage features are complete. The access drive was paved and completed. All upland disturbed areas have been stabilized.

Cable-pulling, above-ground conduit and grounding are 70% complete.

MINOR D&M PLAN CHANGES

None

**Attachment 1
Petition 1286
West Brookfield Reliability Project
October 2017 Monthly Construction Progress Report**

Substation Construction	
Site Development	100%*
Foundation Installation	100%
Steel Erection	100%
Capacitor Installation	95%
Cable Installation	75%
Test Energization	0%
Total % Complete	70%

* Does not include landscaping