

June 18, 2019

Melanie Bachman, Executive Director  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Semi-annual Status of Construction Report, June 2019

Dear Ms. Bachman:

Attached are an original and fifteen (15) copies of the above – referenced semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as complete in this report will not appear in the next semi-annual report.

Sincerely,



Kathleen M. Shanley  
Manager - Transmission Siting

Attachment

## Attachment

Docket 461A - Greenwich Substation and Line Project – in Greenwich

Construction at Cos Cob Substation is substantially complete. Line construction is in progress. Demolition for the Greenwich Substation is in progress with substation construction scheduled to begin in July 2019. All construction is scheduled for completion in the second quarter of 2020.

Docket 474 - Greater Hartford Central Connecticut Reliability Project – in Hartford, West Hartford, and Newington

Construction of the underground line and the substation modifications is in progress. The overhead line construction is scheduled to begin in July 2019. All construction is scheduled for completion by the second quarter of 2020.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement

Construction is in progress and scheduled for completion in the spring of 2020.

Ruling 1216 - 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and line modifications

Construction is complete. Final restoration is scheduled for completion in July 2019.

Ruling 1286 - West Brookfield Reliability – in Brookfield – Equipment and line modifications

Substation construction is complete. Line construction is scheduled to begin in September 2019.

Ruling 1287 - 1470 Line Upgrade – in Redding, Weston, and Wilton – Line modifications

Construction is scheduled to begin in July 2019.

Ruling 1314 - 1555 Line Rebuild – in New Milford – Line modifications

Construction is complete.

Ruling 1325 - Danbury Telecommunications – in Danbury – Telecommunication modifications

Construction is complete.

Ruling 1337 - Stepstone to Green Hill Substation Upgrade – in Guilford and Madison – Line modifications

Construction is complete.

Ruling 1343 - Bridgeport Harbor Line Reconductoring - in New Britain, Berlin, and Southington - Line reconductoring

Construction is complete. Restoration is in progress and scheduled for completion in the third quarter of 2019.

Ruling 1344 - 1342 Line Upgrade - in Madison, Killingworth, Clinton, Westbrook, Essex, and Old Saybrook - Line modifications

Construction is complete. Restoration is in progress and scheduled for completion in the second quarter of 2019.

Ruling 1346 - Manchester Telecommunications - in Manchester - Telecommunications modifications

Construction is scheduled to begin in July 2019.

Ruling 1351 - Wallingford to Branford Upgrade Project - in Wallingford, North Haven, East Haven, North Branford and Branford - Line Modifications

Construction is in progress and scheduled for completion in March 2020.