

January 5, 2017


Mr. Robert Stein, Chairman  
Connecticut Siting Council  
Ten Franklin Square  
New Britain, CT 06051

RE: Revised Semi-annual Status of Construction Report, December 2016

Dear Chairman Stein:

Attached are an original and fifteen (15) copies of the above - referenced revised semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company and Yankee Gas Services Company, both doing business as Eversource Energy. This report covers numerous projects that are underway by either company and for which the Connecticut Siting Council ("Council") had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as complete in this report will not appear in the next semi-annual report. The report has been revised to edit the status of Ruling 1140.

Sincerely,



Kathleen M. Shanley  
Manager - Transmission Siting

Attachment



## Attachment

Docket 466 - Frost Bridge to Campville – in Watertown, Thomaston, Litchfield and Harwinton  
Construction is in progress and scheduled for completion in the second quarter of 2018.

Docket 468- Southwest Connecticut Reliability Project – in Bethel, Danbury, and Brookfield  
Construction is scheduled to begin in the spring of 2018.

Ruling 934 - Yankee Gas Services Company; Howe Avenue - in Shelton - Telecommunications  
The schedule for this project is to be decided in the spring of 2017.

Ruling 970 - Yankee Gas Services Company; 10 Murphy's Lane - in Shelton - Telecommunications  
GSCADA  
The schedule for this project is to be decided in the spring of 2017.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement  
Construction is in progress and scheduled for completion in the spring of 2019.

Ruling 1116 - Canal Street Substation – in Southington – Equipment modifications  
Major construction is complete. Landscaping is to be completed in the spring of 2017.

Ruling 1140 - 1763 Line Reconductoring and modifications to Barbour Hill and Manchester  
Substations – in Manchester and South Windsor – Equipment modifications and line  
reconductoring  
Construction is complete.

Ruling 1154 – Haddam Substation – in Haddam – Equipment and line modifications  
The relocation of the 1772 Line and the construction and installation related to the  
transformer is complete. Completion of the substation expansion construction is  
scheduled for spring of 2017.

Ruling 1201- 1810 Line Upgrade – in Southington and Bristol – Line modifications  
Construction is in progress and scheduled for completion in the spring of 2017.

Ruling 1216- 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and  
line modifications  
Project is on hold pending approval from ISO New England.

Ruling 1217- Bloomfield - Windsor Upgrades – in Bloomfield and Windsor – Equipment and line  
modifications  
Construction is in progress and scheduled for completion in the second quarter of 2018.

- Ruling 1225- 1682 Line Upgrade – in Wilton – Line modifications  
Construction is in progress and scheduled for completion in March 2017.
- Ruling 1226- Towantic Switching Station and Line Modifications – in Waterbury, Middlebury and Oxford – Switching station and line modifications  
Construction is in progress and scheduled for completion in the first quarter of 2018.
- Ruling 1227- 1975 Line Structure Replacement – in Middlefield and Durham – Line modifications  
Construction is complete.
- Ruling 1230- Stony Hill Substation – in Brookfield – Equipment modifications and new access road  
Construction is scheduled to begin in the first quarter of 2017.
- Ruling 1231- Middletown 1572 Line / 1620 Line Double-Circuit Tower Split – in Middletown – Line separation from double-circuit tower  
Construction is complete.
- Ruling 1238 - 1779 Line Reconductoring and Rebuild – in Hartford, East Hartford, and South Windsor – Line modifications  
Construction is complete.
- Ruling 1246 - Gales Ferry – in Ledyard – Line Modifications  
Construction is in progress and scheduled for completion in January 2017.
- Ruling 1251 - 900 Line – in Coventry – Line Modifications  
Construction is scheduled to begin in January 2017.
- Ruling 1252 - East Hampton Telecommunications – in East Hampton – Pole replacement  
Construction is in progress and scheduled for completion in March 2017.
- Ruling 1255 - Branford 1537 / 1655 Line Double-Circuit Tower Split – in Branford - Line separation from double-circuit tower  
Construction is scheduled to begin in January 2017.