

December 21, 2017

Mr. Robert Stein, Chairman
Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051

RE: Semi-annual Status of Construction Report, December 2017

Dear Chairman Stein:

Attached are an original and fifteen (15) copies of the above – referenced semi-annual status of construction report submitted on behalf of The Connecticut Light and Power Company, doing business as Eversource Energy. This report covers numerous projects that are underway and for which the Connecticut Siting Council (“Council”) had approved an application for a certificate or had determined by declaratory rulings would not have a substantial adverse environmental effect. Projects that are identified as canceled or complete in this report will not appear in the next semi-annual report.

Sincerely,

A handwritten signature in black ink, appearing to read 'Kathleen M. Shanley', with a large, sweeping flourish extending to the right.

Kathleen M. Shanley
Manager - Transmission Siting

Attachment

Attachment

Docket 466 - Frost Bridge to Campville – in Watertown, Thomaston, Litchfield and Harwinton
Punch list items and restoration are scheduled for completion in the second quarter of 2018.

Docket 468 - Southwest Connecticut Reliability Project – in Bethel, Danbury, and Brookfield
Civil construction is in progress. Line construction is scheduled to begin in the first quarter of 2018. Construction at Stony Hill Substation is in progress and scheduled for completion in the second quarter of 2018.

Ruling 934 - Yankee Gas Services Company; Howe Avenue - in Shelton - Telecommunications
The project has been canceled. The telecommunication plans for this location have changed.

Ruling 970 - Yankee Gas Services Company; 10 Murphy's Lane - in Shelton - Telecommunications GSCADA
The project has been canceled. The telecommunication plans for this location have changed.

Ruling 1061 - Stamford Development - in Stamford – Structure replacement
Construction is in progress and scheduled for completion in the spring of 2018.

Ruling 1216 - 398 Line Reconductoring – in New Milford, Sherman and Kent – Switching station and line modifications
Project is on hold pending approval from ISO New England.

Ruling 1217 - Bloomfield - Windsor Upgrades – in Bloomfield and Windsor – Equipment and line modifications
Construction is in progress and scheduled for completion in the second quarter of 2018.

Ruling 1225 - 1682 Line Upgrade – in Wilton – Line modifications
Construction and restoration is complete.

Ruling 1226 - Towantic Switching Station and Line Modifications – in Waterbury, Middlebury and Oxford – Switching station and line modifications
Construction is in progress and scheduled for completion in April 2018.

Ruling 1230 - Stony Hill Substation – in Brookfield – Equipment modifications and new access road

Construction is in progress and scheduled for completion in the fourth quarter of 2018.

Ruling 1283 - Southington Substation – in Southington – Install control house

Construction is in progress and scheduled for completion in December 2018.

Ruling 1286 - West Brookfield Reliability – in Brookfield – Equipment and line modifications

Construction is in progress and scheduled for completion in October 2018.

Ruling 1287 - 1470 Line Upgrade – in Redding, Weston, and Wilton – Line modifications

Construction has not begun.

Ruling 1289 - Green Hill Substation – in Madison – Equipment modifications

Construction is in progress and scheduled for completion in March 2018.

Ruling 1291 - Towantic Line Upgrade – in Milford, Stratford, and Trumbull – Line modifications

Construction is in progress and scheduled for completion in September 2018.

Ruling 1302 - West Side Substation – in Middletown – Equipment modifications

Construction is in progress and scheduled for completion in the first quarter of 2018.

Ruling 1308 - Danielson Telecommunications – in Killingly – Pole replacement

Construction is in progress and scheduled for completion in January 2018.

Ruling 1314 - 1555 Line Rebuild – in New Milford – Line modifications

Construction is postponed until a distribution project is completed. Some work to assist the New York project may move forward in the first quarter of 2018.