STATE OF CONNECTICUT CONNECTICUT SITING COUNCIL

IN RE:

APPLICATION OF HOMELAND TOWERS, LLC AND NEW CINGULAR WIRELESS PCS, LLC d/b/a AT&T FOR A CERTIFICATE OF ENVIRONMENTAL COMPATIBILITY AND PUBLIC NEED FOR THE CONSTRUCTION, MAINTENANCE, AND OPERATION OF A TELECOMMUNICATIONS FACILITY AT 1837 PONUS RIDGE ROAD, TOWN OF NEW CANAAN, CONNECTICUT

DOCKET NO. 509

August 31, 2022

HOMELAND TOWERS, LLC and NEW CINGULAR WIRELESS PCS, LLC (AT&T) SUPPLEMENTAL SUBMISSION IN RESPONSE TO CONNECTICUT SITING COUNCIL 8/16/22 HEARING REQUEST

The Council requested that the Applicants submit the Invasive Species Control Plan.

Sheet N-1, Environmental Notes, of the attached drawings includes the Invasive Species Control Plan. The attached drawings also depict the alternative location consisting of a rotation of the compound 90 degrees along with a shift of the proposed Facility (proposed monopine and compound) to the northwest to gain additional distance from the property line with 359 Dan's Highway (Buschmann) – approximately 43', as discussed in the Applicants' Exhibit 11 dated July 7, 2022. As noted previously, given that the elevation of this alternative location is similar to the elevation of the current location, the Proposed Facility height will not change. This alternative location is acceptable to the property owner.

The table below includes a comparison of some details between the current location (as depicted on the June 23, 2022 revised drawings) and Alternative Site #1 (attached drawings).

	Current Location	Alternate Site #1
Limits of Disturbance	37,000 sf	37,000 sf
Trees removed	103^{1}	103
Elevation at Tower	399.5'	396.5'
Distance from Tower to W property	line 357'	315'
Distance from Tower to N property	line 144'	134'
Distance from Tower to NE propert	y line 130'	167'
Distance from Tower to E property	line 110'	<i>153</i> '
(359 Dan's Highway)		
Distance from Tower to SW propert	ty line 248'	226'

¹ The June 23, 2022 revision of the Site Drawings contained an error in the total number of trees proposed to be removed. Those drawings identified 94 trees to be removed, however there were in fact 103 trees proposed to be removed. Therefore, Alternate Site #1 will not result in an increase to the proposed number of trees to be removed.

CERTIFICATE OF SERVICE

I hereby certify that on this day the foregoing was sent electronically and one (1) original and fifteen (15) hard copies were sent overnight mail to the Connecticut Siting Council and sent electronically to the parties on the service list as noted below.

Kenneth C. Baldwin, Esq. Robinson & Cole LLP 280 Trumbull Street Hartford, CT 06103-3597 kbaldwin@rc.com

David F. Sherwood, Esq. Moriarty, Paetzold & Sherwood 2230 Main Street, P.O. Box 1420 Glastonbury, CT 06033-6620 Phone (860) 657-1010 dfsherwood@gmail.com

Justin Nishioka 60 Squires Lane New Canaan, CT 06840 Phone (510) 913-3476 Justin.nishioka@gmailcom

Dated: August 31, 2022

Kristen Motel, Esq.

Lucia Chiocchio, Esq.

Cuddy & Feder LLP

445 Hamilton Ave, 14th Floor

White Plains, NY 10601

(914)-761-1300

cc: Homeland

AT&T

APT Smartlink


C Squared



HOMELAND TOWERS, LLC

WIRELESS TELECOMMUNICATIONS FACILITY

NEW CANAAN NORTHWEST 1837 PONUS RIDGE ROAD NEW CANAAN, CT 06840



MUNICIPAL NOTIFICATION LIMIT MAP



VICINITY MAP

DRAWING INDEX

T-1 TITLE SHEET

EX-1 SITE SURVEY

EX-2 TREE SURVEY TABLE

SP-1 SITE PLAN & ABUTTERS MAP

SP-2 PARTIAL SITE PLAN

SP-3 ACCESS DRIVEWAY PROFILE

CP-1 COMPOUND PLAN & TOWER ELEVATION

C-1 SITE DETAILS

C-2 SITE DETAILS

C-3 EROSION CONTROL DETAILS

C-4 AT&T EQUIPMENT PLAN & DETAILS

N-1 ENVIRONMENTAL NOTES

N-2 ENVIRONMENTAL NOTES & CONST. SEQUENCE

SITE INFORMATION

PROJECT LOCATION: 1837 PONUS RIDGE ROAD NEW CANAAN, CT 06840

PROJECT DESCRIPTION: RAWLAND SITE W/ GROUND EQUIPMENT WITHIN 3,515± SF

TELECOMMUNICATIONS
EQUIPMENT COMPOUND W/
PROP. 110'± AGL MONOPINE

PROPERTY DEVELOPER: HOMELAND TOWERS, LLC 9 HARMONY STREET

9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810

DEVELOPER CONTACT: RAY VERGATI

ONTACT: RAY VERGATI (203) 297-6345

ENGINEER CONTACT: ROBERT C. BURNS, P.E.

(860) 552-2036

LATITUDE: 41° 10' 18.89"N (41.171914) LONGITUDE: 73° 32' 36.90"W (-73.543583)

ELEVATION: 394'± AMSL

MAP: 23 BLOCK: 27 LOT: 57

ZONE: 4 ACRE RESIDENCE ZONE

0 12/07/21 FOR REVIEW: RCB
1 12/10/21 FOR REVIEW: RCB
2 03/29/22 FOR REVIEW: RCB
3 04/04/22 CLIENT REVISIONS: RCB
4 06/23/22 CLIENT REVISIONS: RCB

NO DATE REVISION

4 06/23/22 CLIENT REVISIONS: RCB
5 09/01/22 CSC REVISIONS: RCB
6 7

HOMELAND TOWERS, LLC 9 HARMONY STREET 2nd FLOOR DANBURY, CT 06810

340 MOUNT KEMBLE AVENUE

'ALL-POINTS

VATERFORD, CT 06385 PH: (860)-663-16 VWW.ALLPOINTSTECH.COM FAX: (860)-663-0

PERMITTING DOCUMENTS

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C. BURNS P.E.
COMP: ALL-POINTS TECHNOLOGY
CORPORATION, P.C.
ADD: 567 VAUXHAUL STREET
EXTENSION - SUITE311
WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS, LLO
ADDRESS: 9 HARMONY STREET
2ND FLOOR
DANBURY, CT 06810

HOMELAND TOWERS

NEW CANAAN NORTHWEST

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840

APT FILING NUMBER: CT283860

DATE: 12/07/21 DRAWN BY: CSH

CHECKED BY: RCE

SHEET TITL

TITLE SHEET

SHEET NUMBE

T-1

1837 LLC C/O RUCCI LAW GROUP 19 OLD KINGS HIGHWAY SOUTH DARIEN, CT 06820 APPLICANTS:

340 MOUNT KEMBLE AVE. MORRISTOWN, NJ 07960 HOMELAND PROJECT ATTORNEY:

CUDDY & FEDER, LLP 445 HAMILTON AVENUE 14 FLOOR WHITE PLAINS, NY 10601 (914) 761-1300 POWER PROVIDER:

EVERSOURCE: (800) 286-2000

TELCO PROVIDER:
FRONTIER (800) 921-8102

CALL BEFORE YOU DIG:

(800) 922-4455


GOVERNING CODES:

CONNECTICUT STATE BUILDING CODE, LATEST EDITION

NATIONAL ELECTRIC CODE, LATEST EDITION TIA-222-H

OWNER:

HOMELAND TOWERS, LLC 9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810 RAY VERGATI (203) 297-6345



REFERENCE	TREE SIZE / SPECIES	Note	REFERENCE	TREE SIZE / SPECIES	Note	REFERENCE	TREE SIZE / SPECIES	Note	REFERENCE	TREE SIZE / SPECIES	Note	REFERENCE	TREE SIZE / SPECIES	Note	REFERENCE	TREE SIZE / SPECIES	Note
1	36" Oak		61	20" Oak		121	6" Maple		181	6" Oak		241	16" Birch		301	8" Unknown	
2	14" Unknown		62	Two Bole 8" & 6" Beech		122	25"Oak		182	10" Oak		242	10" Oak		302	10" Birch	
3	6" Unknown		63	14" Oak		123	10" Oak		183	10" Birch		243	Two Bole 12" & 8" Beech		303	10" Beech	
4	10" Oak		64	18" Oak		124	14" Oak		184	6" Oak		244	14" Unknown	Dead	304	8" Cak	
5	30" Oak		65	16" Oak		125	16" Oak		185	14" Oak		245	10" Oak		305	8" Beech	
6	6" Unknown		66	20" Birch		126	26" Oak		186	10" Oak		246	36" Oak		306	8" Beech	
7	6" Unknown		67	20" Birch		127	30" Ouk		187	40° Unknown	Dead	247	6" Oak		307	8" Beech	
8	42" Oak		68	8" Birch		128	10" Unknown		188	8" Beech		248	14" Oak		308	8" Beech	
9	12° Birch		69	24" Oak		129	20" Oak		189	26" Beech		249	10" Beech		309	18" Beech	
10	36"/30" Two Bole Oak		70	20" Oak		130	20° Oak		190	32 Beech		250	26" Oak		310	18" Oak	
11	34" Oak		71	6"Beech		131	10" Maple		191	16" Beech		251	6" Birch		311	20" Oak	
12	6" Birch		72	12" Unknown		132	8" Maple		192	14" Oak		252	20" Oak		312	Two Bole 10" & 6" Oak	
13	28" Oak		73	10" Beech		133	6" Maple		193	12" Oak		253	8" Oak		313	8" Oak	
14	6" Beech		74	Two Bole 20" & 18" Oak		134	6" Maple		194	8" Hemlock		254	10" Oak		314	14" Birch	
15	30"Stump		75	Two Bole 14" & 10" Oak		135	6" Maple		195	30" Oak	Dead	255	14" Beech		315	6" Maple	
16	12" Oak		76	22" Oak		136	6"Oak		196	8" Beech		256	6" Birch		316	22" Oak	
17	12" Unknown		77	10" Maple		137	12" Maple		197	24" Henlock		257	8" Maple		317	22" Oak	
	6" Unkown		78	18" Maple		138	8" Birch		198	8" Oak		258	10" Birch		318	16"Beech	
19	12" Maple		79	14" Maple		139	10" Maple		199	30" Unknown	Dead	259	14"Birch		319	14" Oak	
20	6" Unkown		80	6" Beech		140	10" Maple		200	24"Oak	1	260	10" Beech		320	12" Birch	
	12" Maple		81	Two Bole 6" & 4" Maple		141	16" Maple		201	8" Maple		261	32" Oak		321	8" Beech	
22	26" Oak		82	28" Oak		142	8" Osk		202	Two Bole 14" & 6" Oak		262	12"Oak		322	10"Beech	
23	8" Maple		83	Two Bole 8" & 12" Maple		143	S"Oak		203	8" Maple		263	6" Beech		323	14" Unknown	1
24	12" Beech		84	8" Maplw		144	6" Birch		204	24" Oak		264	8" Beech		324	Two Bole 12" & 6" Oak	1
25	18" Oak		85	Two Bole 16" & 14" Maple	1	145	14" Oak		205	10" Oak		265	6" Maple		325	16" Oak	
	8" Unknown	Dead	86	22" Birch		146	12" Birch		206	6" Maple		266	8" Birch		326	10" Maple	
27	10" Unknown	Dead	87	Two Bole 12" & 10" Maple		147	Two Bole 18"& 14" Oak		207	24" OAk		267	26" Oak		327	20" Oak	
28	Two Bole 6" 6" Beech		88	8" Oak		148	8" Birch		208	14" Unknown	Dead	268	20" Maple		328	8" Birch	
	10" Oak		89	8" OAk		149	20" Maple		209	6" Beech		269	24" Oak		329	16" Oak	
30	8" Unknown		90	6" Maple		150	Two Bole 8" & 4" Oak		210	12"Oak		270	20" Oak		330	10" Beech	
31	8" Unknown		91	22" Oak		151	24" Hickory Stump		211	14" Birch		271	20" Oak		331	12"Beech	
32	20" Oak		92	24" Oak		152	20" Maple		212	22" Oak		272	8" Birch		332	14" Oak	
33	16" Oak		93	8" Oak		153	Two Bole 14" & 4" Maple		213	22" Oak		273	16" Oak		333	16"Birch	
34	6" Beech		94	6" Oak		154	8" Birch		214	18" Oak		274	8" Beech		334	6" Maple	
35	12" Beech		95	10" Birch		155	8" Oak		215	18"Oak		275	20"Oak		335	16" Beech	
36	6" Maple		96	14" Oak		156	18" Maple		216	18"Oak		276	20*Oak		336	20" Oak	
37	Two Bole 12" & 4"Beech		97	8" Unknown	Dead	157	14"Oak		217	14" Beech		277	6" Beech		337	12"Beech	
38	8" Oak		98	10" Birch		158	22" Oak		218	10° Birch		278	Two Bole 4" & 4" Beech		338	6" Beech	
39	12" Oak		99	16" Oak		159	Three Bole 10", 6" & 4" Oak		219	18" Oak		279	20"Beech		339	6" Beech	
40	14" Oak		100	6" Oak		160	14" Oak		220	8" Oak		280	18" Unknown	Dead	340	14" Beech	
41	16" Oak		101	16" Oak		161	Two Bole 6" & 6" Maple		221	10 Oak		281	6" Beech		341	6" Beech	
42	8" Unknown		102	8" Beech		162	12"Birch		222	6" Oak	1	282	20" Oak		342	18"Beech	
43	10" Oak		103	12" Maple		163	16" Oak		223	10" Birch		283	6" Beech		343	8" Beech	
44	10" Oak		104	6" Beech		164	8" Birch		224	26" Oak		284	30"Beech		344	24" Beech	
45	6" Unknown		105	8" Beech		165	10" Oak		225	8" Oak		285	16"Beech		345	14"Beech	
46	14" Beech		106	24" Oak		166	10" Maple		226	28" Oak		286	14" Oak		346	6" Beech	
47	8" Unknown		107	26" Oak		167	20" Oak		227	6" Maple		287	28 Beech		347	22"Beech	
48	14" Unknown		108	6"Oak		168	28"Oak		228	14" Birch		288	22"Beech		348	10" Beech	
49	10° Unknown		109	8"Oak	1	169	8" Oak		229	16" Maple		289	6" Beech		349	6"Beech	
	6° Unknown		110	10" Beech		170	24° Maple		230	14"Oak		290	6" Beech		350	28" Beech	
	8" Unknown	1	111	14" Oak		171	Two Bole 6" & 8" Maple		231	6" Birch		291	6" Beech		350	30"Beech	
	Three Bole 4", 4" & 2" Beech	1	112	Two Bole 12" & 6" Maple		172	8"Birch		232	6" Maple		292	38" Oak		351	14" Beech	
	24" Oak		113	6° Unknown		173	8" Birch		233	16" Oak		293	8" Beech		1	14" Beech	
	6" Unknown		114	18* Oak		174	14"Oak		234	32" Oak		294	24" Oak		353 354	14"Beech	
	Three Bole 6", 6" & 4" Beech		115	24" Oak		175	6" Birch		235	14" Oak		295	8"Oak				
	10" Beech		116	6"Birch		176	6"Birch		236	14"Oak		296	8" Beech		355	10" Beech	
	20" Oak	1	117	Two Bole 6" & 6" Maple	1	177	10" Hemlock		237	16"Oak		297	12" Birch		356	6" Beech	
	20" Oak		118	18°Oak		178	22"Oak		238	10" Beech		298	6" Unknown		357	16"Beech	
	14" Oak	1	119	8"Birch		179	10" Birch		239	10°Osk		299	26" Oak		358	8" Beech	
	6" Unknown	Dead		Two Bole 4" & 8" Maple		180	10°Oak		240	18"Oak		300	8"Beech		359	8" Beech	
		1 - 100					120 001			110 041		300	lo precu		360	6" Beech	
															361	16" Beech	
															362	6" Beech	
															1	20" Beech	
															364	10" Beech	
															365	10" Beech	
															366	24" Beech	
															367	6" Beech	
															368	6" Beech	
															369	16" Beech	
															370	Two Bole 14" & 8" Maple	
															371	16" Beech	
															372	6" Beech	
															373	14" Beech	1
															374	18" Beech	
															375	8" Beech	1

HOMELAND TOWERS 9 Harmony Street Danbury, Connecticut 06810

EARLE C. NEWMAN P. H. L. SX15616

Northeast Tower Surveying, Inc.

140 West Maplemere Road Williamsville, New York 14221
(716) 548-2894
Norteast Tower Surveying, Inc. Project #21-025

THESE DOCUMENTS ARE CONFIDENTIAL AND ARE THE SOLE PROPERTY OF HOMELAND TOWERS AND MAY NOT BE REPRODUCED, DISSEMINATED OR REDISTRIBUTED WITHOUT THE EXPRESS WRITTEN CONSENT OF HOMELAND TOWERS

REVISIONS:			
DESCRIPTION	DATE	BY	REV
		_	-
		_	
ISSUED FINAL	11/30/21	DSA	ECN
ISSUED DRAFT	05/07/21	DSA	ECN

SITE NAME:

NEW CANAAN NORTHWEST

SITE NUMBER:

CT050


SITE ADDRESS:


1837 PONUS RIDGE ROAD NEW CANAAN, CT 06840 FAIRFIELD COUNTY


SHEET DESCRIPTION:

TREE SURVEY TABLE

EX-2











340 MOUNT KEMBLE AVENUE MORRISTOWN, NEW JERSEY 07960



567 VAUXHALL STREET EXTENSION - SUITE 311 WATERFORD, CT 06385 PH: (860)-663-1697 WWW.ALLPOINTSTECH.COM FAX: (860)-663-0935

PERMITTING DOCUMENTS

NO	DATE	REVISION
0	12/07/21	FOR REVIEW: RCB
1	12/10/21	FOR REVIEW: RCB
2	03/29/22	FOR REVIEW: RCB
3	04/04/22	CLIENT REVISIONS: RCB
4	06/23/22	CLIENT REVISIONS: RCB
5	09/01/22	CSC REVISIONS: RCB
6		
7		
8		

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C. BURNS P.E.
COMP: ALL-POINTS TECHNOLOGY
CORPORATION, P.C.
ADD: 567 VAUXHAUL STREET
EXTENSION - SUITE311
WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS, LLC
ADDRESS: 9 HARMONY STREET
2ND FLOOR
DANBURY, CT 06810

HOMELAND TOWERS NEW CANAAN NORTHWEST

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840


CHECKED BY: RCB


SHEET TITLE:


ACCESS DRIVEWAY PROFILE


SHEET NUMBER:

SP-3











- NOTES:

 1. T=1.5 TIMES THE MAXIMUM STONE SIZE BUT NOT LESS THAN 12 INCHES.

 2. THE TOTAL HEIGHT OF THE LINING IS DEPENDENT UPON THE DESIGN DEPTH.
- OF FLOW PLUS BUNUP DUE TO CHANNEL CURVATURE PLUS ERFEBOARD
- IN CHANNELS WITH SIGNIFICANT BOTTOM WIDTHS LOW FLOW CHANNELS 3. III CHANNELS WITH SIGNIFICANT BUTTOM WIDTHS LOW FLOW CHANNELS MAY BE INCORPORATED
 4. SIDE SLOPES STEEPER THAN 2:1 OR SLOPES WITH UNSUITABLE MATERIAL WILL REQUIRE ADDITIONAL ANALYSIS.
 5. STONE CHECK DAMS SHALL BE INSTALLED IN ALL SWALES







NOTES:

- A THREE-INCH STRUCTURAL MASONRY BRICK CHIMNEY SHALL BE PLACED BENEATH EACH FRAME FOR FUTURE ADJUSTMENTS.
 FRAMES SHALL BE SET ONE INCH BELOW FINISHED GRADE AS MEASURED AT A DISTANCE 1½" IN EITHER DIRECTION ALONG THE GUTTER LINE.
 THE CATCH BASINS SHALL BE PRECAST CONCRETE AS MANUFACTURED BY FORT MILLER CO., INC., OR APPROVED EQUAL. ALL CONCRETE CONSTRUCTION SHALL CONFORM TO THE REQUIREMENTS OF NYSDOT SPECIFICATIONS SECTION 555, STRUCTURAL CONCRETE.
- 4. PRECAST CONCRETE CATCH BASINS SHALL BE CAST WITH 4000 PSI CONCRETE (AT 28 DAYS). THE STEEL SHALL CONFORM TO THE REQUIREMENTS OF ASTM a615-a497. AIR ENTRAINMENT SHALL BE A MINIMUM OF 5%. THE LOADING SHALL CONFORM TO AASHTO H-20 WITH 30% IMPACT & EQUIVALENT SOIL
- PRESSURE OF 130 POUNDS PER CUBIC FOOT.

 ALL CATCH BASINS SHALL BE CONSTRUCTED WITH ALUMINUM STEPS AS MANUFACTURED BY ALCOA ALUMINUM, TYPE NO. 16207B OR APPROVED EQUAL. STEPS SHALL BE SET 12 INCHES ON CENTER.

 ALL CATCH BASINS HALL BE CUT FLUSH WITH THE INTERIOR WALLS OF THE CATCH BASINS.


- 7. ALL CATCH ASINS SHALL BE PLACED ON A 6" FOUNDATION OF 3," WASHED CRUSHED STONE.


 8. THE CATCH BASIN FRAMES & GRATES SHALL BE CAST-IRON TYPE 2541 CAMPBELL FOUNDRY OR APPROVED EQUAL.

 9. THE CAST-IRON FRAMES SHALL BE SET IN A BED OF MORTAR.


 10. CATCH BASINS SHALL HAVE AN 18" SUMP.

4 TYPE 'C-L' CATCH BASIN WITH HOOD C-2 SCALE : N.T.S.






SECTION A-A







- NOTES:

 1. ALL PIPE SYSTEMS SHALL BE INSTALLED IN ACCORDANCE WITH ASTM D2321, "STANDARD PRACTICE FOR UNDERGROUND INSTALLATION OF THERMOPLASTIC PIPE FOR SEWERS AND OTHER GRAVITY FLOW APPLICATIONS", LATEST ADDITION.

 2. MEASURES SHOULD BE TAKEN TO PREVENT MIGRATION OF NATIVE FINES INTO BACKFILL
- 2. MEASURES SHOULD BE IAKEN TO PREVENT MIGRATION OF NATIVE FINES INTO BACKFILL MATERIAL, WHEN REQUIRED.
 3. FOUNDATION: WHERE THE TRENCH BOTTOM IS UNSTABLE, THE CONTRACTOR SHALL EXCAVATE TO A DEPTH REQUIRED BY THE ENGINEER AND REPLACE WITH SUITABLE MATERIAL AS SPECIFIED BY THE ENGINEER. AS AN ALTERNATIVE AND AT THE DISCRETION OF THE DESIGN ENGINEER, THE TRENCH BOTTOM MAY BE STABILIZED USING A GEOTEXTILE
- 4. BEDDING: SUITABLE MATERIAL SHALL BE CLASS I, II OR III. THE CONTRACTOR SHALL PROVIDE DOCUMENTATION FOR MATERIAL SPECIFICATION TO ENGINEER UNLESS OTHERWISE NOTED
- DOCUMENTATION FOR MATERIAL SPECIFICATION TO ENGINEER. UNLESS OTHERWISE NOTE!
 BY THE ENGINEER, MINIMUM BEDDING THICKNESS SHALL BE 4" (100mm) FOR 4"-24"
 (100mm-600mm); 6" (150mm) FOR 30"-60" (750mm-900mm).

 5. INITIAL BACKFILL: SUITABLE MATERIAL SHALL BE CLASS I, II OR III IN THE PIPE ZONE
 EXTENDING NOT LESS THAN 6" ABOVE CROWN OF PIPE. THE CONTRACTOR SHALL PROVIDE
 DOCUMENTATION FOR MATERIAL SPECIFICATION TO ENGINEER. MATERIAL SHALL BE
- DOCUMENTATION FOR MATERIAL SPECIFICATION TO ENGINEER. MATERIAL SHALL BE INSTALLED AS REQUIRED IN ASTM D2321, LATEST EDITION.

 6. MINIMUM COVER: MINIMUM COVER, H, IN NON-TRAFFIC APPLICATIONS (GRASS OR LANDSCAPE AREAS) IS 12' FROM THE TOP OF PIPE TO GROUND SURFACE. ADDITIONAL COVER MAY BE REQUIRED TO PREVENT FLOATION, FOR TRAFFIC APPLICATIONS, MINIMUM COVER, H, IS 12" UP TO 48" DIAMETER PIPE AND 24" OF COVER FOR 54"-60" DIAMETER PIPE, MEASURED FROM TOP OF PIPE TO BOTTOM OF FLEXIBLE PAVEMENT OR TO TOP OF RIGID PAVEMENT.

7 HDPE STORM DRAINAGE TRENCH DETAIL
C-2 SCALE: N.T.S.







7 VAUXHALL STREET EXTENSION - SUITE 311 WATERFORD, CT 06385 PH: (860)-663-169 WWW.ALLPOINTSTECH.COM FAX: (860)-663-093

NO	DATE	REVISION
0	12/07/21	FOR REVIEW: RCB
1	12/10/21	FOR REVIEW: RCB
2	03/29/22	FOR REVIEW: RCB
3	04/04/22	CLIENT REVISIONS: RCB
4	06/23/22	CLIENT REVISIONS: RCB
5	09/01/22	CSC REVISIONS: RCB
6		
7		
8		

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C BURNS P.E. COMP: ALL-POINTS TECHNOLOGY CORPORATION, P.C. ADD: 567 VAUXHAUL STREET EXTENSION - SUITE311 WATERFORD, CT 06385

MIN TRENCH WIDTH

28'

30"

34"

39"

48"

64"

80"

DEVELOPER: HOMELAND TOWERS, LLC ADDRESS: 9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810

HOMELAND TOWERS **NEW CANAAN NORTHWEST**

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840


APT FILING NUMBER: CT283860

DATE: 12/07/21 DRAWN BY: CSH CHECKED BY: RCB

SHEET TITLE:

SITE DETAILS

SHEET NUMBER




CONSTRUCTION SPECIFICATIONS:

1. STONE SIZE - USE 1-4 INCH STONE, OR RECLAIMED OR RECYCLED CONCRETE EQUIVALENT.


- 2. LENGTH NOT LESS THAN 50 FEET (EXCEPT ON A SINGLE RESIDENCE LOT WHERE A 30 FOOT MINIMUM LENGTH WOULD APPLY).
- 3. THICKNESS NOT LESS THAN SIX (6) INCHES.
- 4. WIDTH TWELVE (12) FOOT MINIMUM. BUT NOT LESS THAN THE FULL WIDTH AT POINTS WHERE INGRESS OR EGRESS OCCURS. TWENTY-FOUR (24) FOOT IF SINGLE ENTRANCE TO SITE.
- 5. GEOTEXTILE WILL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING OF STONE
- 6. SURFACE WATER ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CONSTRUCTION ACCESS SHALL BE PIPED BENEATH THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM WITH 5:1 SLOPES WILL BE PERMITTED.
- 7. MAINTENANCE THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY, ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY.
- 8. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON A AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.
- 9. PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED AFTER EACH RAIN.





STRAW BALE CHECK DAM

4 SEDIMENTATION CONTROL BARRIER



SECTION VIEW

CONSTRUCTION SPECIFICATIONS 1. POSTS SHALL BE STEEL EITHER "T" OR "U" TYPE OR HARDWOOD.

- WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER THEY SHALL BE OVERLAPPED BY SIX INCHES AND FOLDED. FILTER CLOTH SHALL BE EITHER FILTER X, MIRAFI 100X, STABILINKA T140N, OR APPROVED FOUIVALENT
- 3. PREFABRICATED UNITS SHALL BE GEOFAB, ENVIROFENCE, OR APPROVED EQUIVALENT.
- 4. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND MATERIAL REMOVED WHEN "BULGES" DEVELOP IN THE SILT FENCE.

GEOTEXTILE SILT FENCE/FILTER SOCK DETAIL

EROSION CONTROL BLANKET INSTALLATION
1. PREPARE SOIL BEFORE INSTALLING ROLLED EROSION CONTROL PRODUCTS (RECPS), INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.

- APPLICATION OF LIME, FERTILIZER, AND SEED.

 2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE RECPS IN A 6' DEEP X 6' WIDE TRENCH WITH APPROXIMATELY 12' OF RECPS EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE RECPS WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12' APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO THE COMPACTED SOIL AND FOLD THE REMAINING 12' PORTION OF RECPS BACK OVER THE SEED AND COMPACTED SOIL. SCURE RECPS OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12' APART ACROSS THE WIDTH OF THE RECOPS.


 3. ROLL THE RECPS DOWN HORIZONTALLY ACROSS THE SLOPE. RECPS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL. SURFACE: ALL RECPS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE.

 4. THE EDGES OF PARALLEL RECPS MUST BE STAPLED WITH APPROXIMATELY 2' 5' OVERLAP DEPENDING ON THE RECPS TYPE.
- RECPS TYPE.
- CONSECUTIVE RECPS SPLICED DOWN THE SLOPE MUST BE END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" APART ACROSS ENTIRE RECPS WIDTH


- NOTES:

 1. PROVIDE ANCHOR TRENCH AT TOE OF SLOPE IN SIMILAR FASHION AS AT TOP OF SLOPE.

 2. SLOPE SURFACE SHALL BE FREE OF ROCKS, CLODS, STICKS, AND GRASS.
- 3 BLANKET SHALL HAVE GOOD CONTINUOUS CONTACT WITH UNDERLYING SOIL THROUGHOUT ENTIRE LENGTH, LAY
- BLANKET LOOSELY AND STAKE OR STAPLE TO MAINTAIN DIRECT CONTACT WITH SOIL. DO NOT STRETCH
- BLANKET LOOSELY AND STAKE OR STAFLE TO MAINTAIN DIFFLOT CONTROLL OF MAINTAIN DIFFLOT CONTROLL OF MAINTAIN DIFFLOT CONTROLL OF MAINTAIN DIFFLOT CONTROLL OF MAINTAIN DIFFLOT CONTROLL DIFFLOR D



5 EROSION CONTROL BLANKET STEEP SLOPES
C-3 SCALE: N.T.S.




1. BEGIN AT THE LOCATION WHERE THE SOCK IS TO BE INSTALLED BY EXCAVATING A 2-3' (5-7.5 CM) DEEP X 9' (22.9 CM) WIDE TRENCH ALONG THE CONTOUR OF THE SLOPE. EXCAVATED SOIL SHOULD BE PLACED UP SLOP FROM THE ANCHOR TRENCH.
2. PLACE THE SOCK IN THE TRENCH SO THAT IT CONTOURS TO THE SOIL SURFACE. COMPACT SOIL FROM THE

EXCAVATED TRENCH AGAINST THE SOCK ON THE UPHILL SIDE. SOCKS SHALL BE INSTALLED IN 60 FT EXCAVATED THENCH AGAINST THE SOCK ON THE UPHILL SIDE. SOCKS SHALE INSTALLED IN 60 FT CONTINUOUS LENGTHS WITH ADJACENT SOCKS TIGHTLY ABUT. EVERY 60 FT THE SOCK ROW SHALL BE SPACED 12 INCHES CLEAR, END TO END, FOR AMPHIBIAN AND REPTILE TRAVEL. THE OPEN SPACES SHALL BE STAGGERED MID LENGTH OF THE NEXT DOWN GRADIENT SOCK.

3. SECURE THE SOCK WITH 18-24 (45.7-61 CM) STAKES EVERY 3-4* (0.9 -1.2 M) AND WITH A STAKE ON EACH END, STAKES SHOULD BE DRIVEN THROUGH THE MIDDLE OF THE SOCK LEAVING AT LEAST 2-3* (5-7.5 CM) OF

STAKE EXTENDING ABOVE THE SOCK, STAKES SHOULD BE DRIVEN PERPENDICULAR TO THE SLOPE FACE.

COMPOST FILTER SOCK SEDIMENTATION CONTROL BARRIER



6 TREE PROTECTION







7 VAUXHALL STREET EXTENSION - SUITE 31 WATERFORD, CT 06385 PH: (860)-663-16 WWW.ALLPOINTSTECH.COM FAX: (860)-663-09

	PERMITTING DOCUMENTS					
NO	DATE	REVISION				
0	12/07/21	FOR REVIEW: RCB				
1	12/10/21	FOR REVIEW: RCB				
2	03/29/22	FOR REVIEW: RCB				
3	04/04/22	CLIENT REVISIONS: RCB				
4	06/23/22	CLIENT REVISIONS: RCB				
5	09/01/22	CSC REVISIONS: RCB				
6						
7						
8						
F						

PROF: ROBERT C BURNS P.F. COMP: ALL-POINTS TECHNOLOGY CORPORATION, P.C. ADD: 567 VAUXHAUL STREET EXTENSION - SUITE311 WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS III 9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810

HOMELAND TOWERS **NEW CANAAN NORTHWEST**

ADDRESS: NEW CANAAN, CT 06840

APT FILING NUMBER: CT283860


DATE: 12/07/21 DRAWN BY: CSH CHECKED BY: RCB


SHEET TITLE:


EROSION CONTROL DETAILS

SHEET NUMBER










POLAR POWER INC. 15kW PROPANE DC POWER GENERATOR MODEL #8340-100-LP-15-03, 120/240V, 1Ø, 60Hz AL ENCLOSURE - KUBOTA DG972 W/ SUMP DRY WEIGHT = 608lbs CONFORMS TO UL STD 2000 CERTIFIED TO CSA STD C22.2 No. 100

4 CABLE BRIDGE DETAIL
C-4 SCALE: N.T.S. **5 GENERATOR**

NEW GROUNDING SYSTEM



7 EQUIPMENT PAD C-4 SCALE: N.T.S.

HOMELAND TOWERS, LLC DANBURY, CT 06810 (203) 297-6345



MORRISTOWN, NEW JERSEY 07960



67 VAUXHALL STREET EXTENSION - SUITE 311 WATERFORD, CT 06385 PH: (860)-663-169 WWW.ALLPOINTSTECH.COM FAX: (860)-663-093

NO	DATE	REVISION
0	12/07/21	FOR REVIEW: RCB
1	12/10/21	FOR REVIEW: RCB
2	03/29/22	FOR REVIEW: RCB
3	04/04/22	CLIENT REVISIONS: RCE
4	06/23/22	CLIENT REVISIONS: RCE
5	09/01/22	CSC REVISIONS: RCB
6		
7		
8		

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C. BURNS P.E. COMP: ALL-POINTS TECHNOLOGY CORPORATION, P.C. ADD: 567 VAUXHAUL STREET EXTENSION - SUITE311 WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS, LLC
ADDRESS: 9 HARMONY STREET
2ND FLOOR DANBURY, CT 06810

HOMELAND TOWERS **NEW CANAAN NORTHWEST**

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840


APT FILING NUMBER: CT283860

DATE: 12/07/21 DRAWN BY: CSH CHECKED BY: RCB

SHEET TITLE:

AT&T EQUIPMENT **PLAN & DETAILS**

SHEET NUMBER:



ENVIRONMENTAL NOTES - RESOURCES PROTECTION MEASURES (CONT'D ON DRAWING N-2)

WETLAND, RARE SPECIES, INVASIVE SPECIES CONTROL PLAN, AND PUBLIC WATER SUPPLY WATERSHED PROTECTION PROGRAM

AS A RESULT OF THE PROJECT'S LOCATION IN THE VICINITY OF SENSITIVE WETLAND RESOURCES, RARE SPECIES HABITAT, AND WITHIN A PUBLIC WATER SUPPLY WATERSHED, THE FOLLOWING BEST MANAGEMENT PRACTICES ("BMPS") SHALL BE IMPLEMENTED BY THE CONTRACTOR TO AVOID UNINTENTIONAL IMPACTS TO THESE RESOURCES DURING CONSTRUCTION ACTIVITIES. BMPS ASSOCIATED WITH THESE RESOURCES WILL BE IMPLEMENTED REGARDLESS OF THE TIME OF YEAR WHILE SOME OF THE RARE SPECIES PROTECTION MEASURES COINCIDE WITH SPECIES ACTIVITY/INACTIVITY DATES

LITTLE BROWN BAT (MYOTIS LUCIFUGUS), RED BAT (LASIURUS BOREALIS), AND EASTERN BOX TURTLE (TERRAPENE CAROLINA), ALL STATE-LISTED RARE SPECIES AFFORDED PROTECTION UNDER THE CONNECTICUT ENDANGERED SPECIES ACT, MAY BE INFLUENCED BY ACTIVITIES WITHIN THE PROPOSED PROJECT AREA. THE RARE SPECIES PROTECTION MEASURES INCLUDED HEREIN SATISFY REQUIREMENTS FROM THE CONNECTICUT DEPARTMENT OF ENERGY AND ENVIRONMENTAL PROTECTION ("DEEP") WILDLIFE DIVISION IN ACCORDANCE WITH THEIR NATURAL DIVERSITY DATA BASE ("NDDB") DETERMINATION LETTER (NO. 202112676) DATED JANUARY 7, 2022; THIS DETERMINATION IS VALID UNTIL JANUARY 7, 2024 PROVIDED THE SCOPE OF THE PROJECT HAS NOT CHANGED AND WORK HAS BEGUN ON THE PROJECT PRIOR TO THE EXPIRATION DATE. THE PROTECTION MEASURES RECOMMENDED HEREIN FOR PROTECTION OF LITTLE BROWN BAT AND RED BAT WOULD ALSO BE EQUALLY PROTECTIVE OF NORTHERN LONG-EARED BAT ("NLEB"; MYOTIS SEPTENTRIONALIS), A STATE ENDANGERED AND FEDERAL THREATENED SPECIES, ALTHOUGH NLEB WAS NOT IDENTIFIED IN THE NDDB DETERMINATION LETTER AS A SPECIES OF CONCERN FOR THIS PROJECT.

THE PUBLIC WATER SUPPLY WATERSHED PROTECTION MEASURES INCLUDED HEREIN SATISFY SOME OF THE CONCERNS AND RECOMMENDATIONS FROM THE DRINKING WATER SECTION OF THE DEPARTMENT OF PUBLIC HEALTH AS NOTED IN THEIR JUNE 1, 2022 LETTER TO THE CONNECTICUT SITING COUNCIL (DOCKET NO. 509), THIS PROJECT IS CONTAINED WITHIN THE PUBLIC WATER SUPPLY WATERSHED OF LAUREL RESERVOIR, AN ACTIVE SOURCE OF DRINKING WATER FOR AQUARION WATER COMPANY (PWSID CT1350011), WITH LAUREL RESERVOIR LOCATED ±70 FEET SOUTHWEST AND DOWNGRADIENT FROM THE PROPERTY LINE OF THE PROPOSED ACTIVITY

IT IS OF THE UTMOST IMPORTANCE THAT THE CONTRACTOR COMPLIES WITH THE REQUIREMENT FOR THE INSTALLATION OF PROTECTIVE MEASURES AND THE EDUCATION OF ITS EMPLOYEES AND SUBCONTRACTORS PERCORNING WORK ON THE PROJECT SITE ALL-POINTS TECHNOLOGY CORPORATION, P.C. ("APT") WILL SERVE AS THE ENVIRONMENTAL MONITOR FOR THIS PROJECT TO ENSURE THAT THESE PROTECTION MEASURES ARE IMPLEMENTED PROPERLY AND WILL PROVIDE AN EDUCATION SESSION ON THE PROJECTS PROXIMITY TO SENSITIVE WETLAND RESOURCES, BARE SPECIES, AND THE SITES LOCATION WITHIN A PUBLIC WATER SUPPLY WATERSHED PRIOR TO THE START OF CONSTRUCTION ACTIVITIES, THE CONTRACTOR SHALL CONTACT DEAN GUSTAFSON, SENIOR WETLAND SCIENTIST AT APT, AT LEAST 5 BUSINESS DAYS PRIOR TO THE PRE-CONSTRUCTION MEETING. MR. GUSTAFSON CAN BE REACHED BY PHONE AT (860) 552-2033 OR VIA EMAIL AT DGUSTAFSON@ALLPOINTSTECH.COM.

THE AQUARION WATER COMPANY WILL BE CONTACTED AT LEAST 3 BUSINESS DAYS PRIOR TO THE PRE-CONSTRUCTION MEETING WITH AN INVITATION TO ATTEND THE PRE-CONSTRUCTION MEETING. THE AQUARION WATER COMPANY PERSONNEL SHALL ALSO BE ALLOWED TO PERIODICALLY INSPECT THIS PROJECT DURING CONSTRUCTION TO ENSURE THAT DRINKING WATER

THIS RESOURCES PROTECTION PROGRAM CONSISTS OF SEVERAL COMPONENTS INCLUDING: EDUCATION OF ALL CONTRACTORS AND SUB-CONTRACTORS PRIOR TO INITIATION OF WORK ON THE SITE; INSTALLATION OF EROSION CONTROLS; PETROLEUM MATERIALS STORAGE AND SPILL PREVENTION; PROTECTIVE MEASURES; RARE SPECIES PROTECTION MEASURES; INVASIVE SPECIES CONTROL PLAN, HERBICIDE, PESTICIDE, AND SALT RESTRICTIONS; AND, REPORTING.

1. CONTRACTOR EDUCATION:

- PRIOR TO WORK ON SITE AND INITIAL DEPLOYMENT/MOBILIZATION OF EQUIPMENT AND MATERIALS, THE CONTRACTOR SHALL ATTEND AN EDUCATIONAL SESSION AT THE PRE-CONSTRUCTION MEETING WITH APT. THIS ORIENTATION AND EDUCATIONAL SESSION WILL CONSIST OF INFORMATION SUCH AS, BUT NOT LIMITED TO: IDENTIFICATION OF WETLAND RESOURCES PROXIMATE TO WORK AREAS, CONNECTICUT AND FEDERAL LISTING STATUS OF SPECIES THAT COULD BE ENCOUNTERED, TYPICAL SPECIES BEHAVIOR, AND PROPER PROCEDURES IF SPECIES ARE ENCOUNTERED. THE ENVIRONMENTALLY SENSITIVE NATURE OF THE DEVELOPMENT SITE. AND THE NEED TO FOLLOW THE WATERSHED. PROTECTION MEASURES
- THE CONTRACTOR WILL BE PROVIDED WITH PHONE (24 HOUR CONTACT) AND EMAIL FOR AQUARION WATER COMPANY PERSONNEL TO IMMEDIATELY REPORT ANY RELEASES OF SEDIMENT, FUEL OR HAZARDOUS MATERIALS.
- THE MEETING WILL FURTHER EMPHASIZE THE NON-AGGRESSIVE NATURE OF THE RARE SPECIES. THE ABSENCE OF NEED TO DESTROY SUCH ANIMALS AND THE NEED TO FOLLOW PROTECTIVE MEASURES AS DESCRIBED IN FOLLOWING SECTIONS. THE CONTRACTOR WILL DESIGNATE ONE OF ITS WORKERS AS THE "PROJECT MONITOR", WHO WILL RECEIVE MORE INTENSE TRAINING ON THE IDENTIFICATION AND PROTECTION OF POSSIBLE EASTERN BOX TURTLES THAN MAY BE ENCOUNTERED.
- THE CONTRACTOR WILL DESIGNATE A MEMBER OF ITS CREW AS THE PROJECT MONITOR TO BE RESPONSIBLE FOR THE PERIODIC "SWEEPS" FOR TURTLES (AND OTHER POSSIBLE WILDLIFF) WITHIN THE CONSTRUCTION ZONE EACH MORNING AND FOR ANY GROUND DISTURBANCE WORK. THIS INDIVIDUAL WILL RECEIVE MORE INTENSE TRAINING FROM APT ON THE IDENTIFICATION AND PROTECTION OF EASTERN BOX TURTLE IN ORDER TO PERFORM SWEEPS. ANY TURTLES (OR OTHER WILDLIFF) DISCOVERED WOULD BE TRANSLOCATED OUTSIDE THE WORK ZONE IN THE GENERAL DIRECTION THE ANIMAL WAS ORIENTED.
- THE CONTRACTORS PROJECT MONITOR WILL BE PROVIDED WITH CELL PHONE AND EMAIL CONTACTS FOR APT PERSONNEL TO IMMEDIATELY REPORT ANY ENCOUNTERS WITH TURTLES. EDUCATIONAL POSTER MATERIALS WILL BE PROVIDED BY APT AND DISPLAYED ON THE JOB SITE TO MAINTAIN WORKER AWARENESS AS THE PROJECT PROGRESSES.
- APT WILL ALSO POST CAUTION SIGNS THROUGHOUT THE PROJECT SITE FOR THE DURATION OF THE CONSTRUCTION PROJECT PROVIDING NOTICE OF THE ENVIRONMENTALLY SENSITIVE NATURE OF THE WORK AREA. THE POTENTIAL FOR ENCOUNTERING FASTERN BOX TURTLE AND PRECAUTIONS TO BE TAKEN TO AVOID INJURY TO OR MORTALITY OF

2. EROSION AND SEDIMENTATION CONTROLS/ISOLATION BARRIERS

- PLASTIC NETTING USED IN A VARIETY OF FROSION CONTROL PRODUCTS (LE. FROSION CONTROL RI ANKETS, FIBER ROLLS IWATTI EST REINFORCED SILT FENCE) HAS BEEN FOLIND TO ENTANGLE WILDLIFE, INCLUDING REPTILES, AMPHIBIANS, BIRDS AND SMALL MAMMALS. NO PERMANENT EROSION CONTROL PRODUCTS OR REINFORCED SILT FENCE WILL BE USED ON THE PROJECT. TEMPORARY EROSION CONTROL PRODUCTS THAT WILL BE EXPOSED AT THE GROUND SURFACE AND REPRESENT A POTENTIAL FOR WILDLIFE ENTANGLEMENT WILL USE EITHER EROSION CONTROL BLANKETS AND FIBER ROLLS COMPOSED OF PROCESSED FIBERS MECHANICALLY BOUND TOGETHER TO FORM A CONTINUOUS MATRIX (NETLESS) OR NETTING COMPOSED OF PLANAR WOVEN NATURAL BIODEGRADABLE FIBER TO AVOID/MINIMIZE WILDLIFE ENTANGLEMENT
- INSTALLATION OF EROSION AND SEDIMENTATION CONTROLS, REQUIRED FOR EROSION CONTROL COMPLIANCE AND CREATION OF A BARRIER TO POSSIBLE MIGRATING/DISPERSING WILDLIFE, SHALL BE PERFORMED BY THE CONTRACTOR IF ANY SOIL DISTURBANCE OCCURS OR HEAVY MACHINERY IS ANTICIPATED TO BE USED ON SLOPES. THE ENVIRONMENTAL MONITOR WILL INSPECT THE WORK ZONE AREA PRIOR TO AND FOLLOWING EROSION CONTROL BARRIER INSTALLATION. IN ADDITION, WORK ZONES WILL BE INSPECTED PRIOR TO AND FOLLOWING EROSION CONTROL BARRIER INSTALLATION TO ENSURE THE AREA IS FREE OF EASTERN BOX TURTLES AND OTHER WILDLIFE AND SATISFACTORILY INSTALLED. THE INTENT OF THE BARRIER IS TO SEGREGATE THE MAJORITY OF THE WORK ZONE FROM POSSIBLE TURILES AND OTHER WILDLIFE SPECIES, IN ADDITION TO SERVING AS AN EROSION CONTROL DEVICE. OFTENTIMES COMPLETE ISOLATION OF A WORK ZONE IS NOT FEASIBLE DUE TO ACCESSIBILITY NEEDS AND LOCATIONS OF STAGING, MATERIAL STORAGE AREAS, ETC., IN THOSE CIRCUMSTANCES, THE BARRIERS WILL BE POSITIONED TO DEFLECT MIGRATING/DISPERSAL ROUTES AWAY FROM THE WORK ZONE TO MINIMIZE POTENTIAL ENCOUNTERS WITH TURILES/MILDLIFE AT THE DISCRETION OF THE ENVIRONMENTAL MONITOR.
- THE CONTRACTOR IS RESPONSIBLE FOR DAILY INSPECTIONS OF THE SEDIMENTATION AND EROSION CONTROLS FOR TEARS OR BREECHES AND ACCUMULATION LEVELS OF SEDIMENT. PARTICULARLY FOLLOWING STORM EVENTS THAT GENERATE A DISCHARGE. AS DEFINED BY AND IN ACCORDANCE WITH APPLICABLE LOCAL. STATE AND FEDERAL SEDIMENT, PARTICULARLY FOLLOWING STORM EVENTS THAT GENERALE A DISCHARGE, AS DEFINED BY AND IN ACCORDANCE WITH APPLICABLE LOCAL, STATE AND FEDERAL REGULATIONS. THE CONTRACTOR SHALL NOTIFY THE APT ENVIRONMENTAL MONITOR WITHIN 24 HOURS OF ANY BREECHES OF THE SEDIMENTATION AND EROSION CONTROLS AND ANY SEDIMENT RELEASES BEYOND THE PERIMETER CONTROLS THAT IMPACT LAUREL RESERVOIR, WETLANDS OR AREAS WITHIN 100 FEET OF WETLANDS. THE APT ENVIRONMENTAL MONITOR WILL PROVIDE PERIODIC INSPECTIONS OF THE SEDIMENTATION AND EROSION CONTROLS THROUGHOUT THE DURATION OF CONSTRUCTION ACTIVITIES ONLY AS IT PERTAINS TO THEIR FUNCTION TO PROTECT NEARBY WETLANDS. SUCH INSPECTIONS WILL GENERALLY OCCUR ONCE PER MONTH. THE FREQUENCY OF MONITORING MAY INCREASE DEPENDING UPON SITE CONDITIONS, LEVEL OF CONSTRUCTION ACTIVITIES IN PROVINTY TO SENSITIVE RECEPTORS, OR AT THE REQUEST OF REQULATORY AGENCIES. IF THE ENVIRONMENTAL MONITOR IS NOTIFIED BY THE CONTRACTOR OF A SEDIMENT RELEASE, AN INSPECTION WILL BE SCHEDULED SPECIFICALLY TO INVESTIGATE AND EVALUATE ENSEMBLE WHAT AND AND ADDRESSED AS A SEDIMENT RELEASE, AN INSPECTION WILL BE SCHEDULED SPECIFICALLY TO INVESTIGATE AND EVALUATE POSSIBLE IMPACTS TO WETLAND RESOURCES
- THIRD PARTY MONITORING OF SEDIMENTATION AND EROSION CONTROLS WILL BE PERFORMED BY OTHER PARTIES. AS NECESSARY, UNDER APPLICABLE LOCAL, STATE AND/OR FEDERAL REGULATIONS AND PERMIT CONDITIONS
- THE EXTENT OF THE EROSION CONTROLS WILL BE AS SHOWN ON THE SITE PLANS. THE CONTRACTOR SHALL HAVE ADDITIONAL FROSION CONTROL MATERIALS SHOULD FIELD. DITIONS WARRANT EXTENDING THE FENCING AS DIRECTED BY THE ENVIRONMENTAL MONITOR
- NO EQUIPMENT, VEHICLES OR CONSTRUCTION MATERIALS SHALL BE STORED WITHIN 100 FEET OF LAUREL RESERVOIR OR WETLAND RESOURCES.
- ALL SILT FENCING AND OTHER EROSION CONTROL DEVICES SHALL BE REMOVED WITHIN 30 DAYS OF COMPLETION OF WORK AND PERMANENT STABILIZATION OF SITE SOILS. IF FIBER ROLLS/WATTLES, STRAW BALES, OR OTHER NATURAL MATERIAL EROSION CONTROL PRODUCTS ARE USED, SUCH DEVICES WILL NOT BE LET IN PLACE TO BIODEGRADE AND SHALL BE PROMPTLY REMOVED AFTER SOILS ARE STABLE SO AS NOT TO CREATE A BARRIER TO WILDLIFE MOVEMENT. SEED FROM SEEDING OF SOILS SHOULD NOT SPREAD OVER FIBER ROLLS/WATTLES AS IT MAKES THEM HARDER TO REMOVE ONCE SOILS ARE STABILIZED BY VEGETATION.

3. PETROLEUM MATERIALS STORAGE AND SPILL PREVENTION

CERTAIN PRECAUTIONS ARE NECESSARY TO STORE PETROLEUM MATERIALS, REFUEL AND CONTAIN AND PROPERLY CLEAN UP ANY INADVERTENT FUEL OR PETROLEUM (I.E., OIL, HYDRAULIC FLUID, ETC.) SPILL DUE TO THE PROJECTS LOCATION WITHIN A PUBLIC WATER SUPPLY WATERSHED AND IN PROXIMITY TO WETLAND RESOURCES AND RARE SPECIES

- b. A SPILL CONTAINMENT KIT CONSISTING OF A SUFFICIENT SUPPLY OF ABSORBENT PADS AND ABSORBENT MATERIAL WILL BE MAINTAINED BY THE CONTRACTOR AT THE CONSTRUCTION SITE THROUGHOUT THE DURATION OF THE PROJECT. IN ADDITION, A WASTE DRIJW WILL BE KEPT ON SITE TO CONTAIN ANY USED ABSORBENT PADS,MATERIAL FOR PROPER AND TIMELY DISPOSAL OFF SITE IN ACCORDANCE WITH APPLICABLE LOCAL, STATE AND FEDERAL LAWS.
- c. SERVICING OF MACHINERY SHALL ONLY BE COMPLETED OUTSIDE OF THE PUBLIC WATER SUPPLY WATERSHED PROTECTION ZONE.
- d. AT A MINIMUM, THE FOLLOWING PETROLEUM AND HAZARDOUS MATERIALS STORAGE AND REFUELING RESTRICTIONS AND SPILL RESPONSE PROCEDURES WILL BE ADHERED TO BY

i. PETROLEUM AND HAZARDOUS MATERIALS STORAGE AND REFUELING

- . REFUELING OF VEHICLES OR MACHINERY SHALL OCCUR A MINIMUM OF 100 FEET FROM WETLANDS AND LAUREL RESERVOIR AND SHALL TAKE PLACE ON AN IMPERVIOUS PAD WITH SECONDARY CONTAINMENT DESIGNED TO CONTAIN FUELS.
- 2. FUEL AND OTHER HAZARDOUS MATERIALS SHALL NOT BE STORED WITHIN THE PUBLIC WATER SUPPLY WATERSHED. WHICH ENCOMPASSES THE ENTIRE SUBJECT PROPERTY DURING NON-WORKING HOURS
- 3. ANY FUEL OR HAZARDOUS MATERIALS THAT MUST BE KEPT ON SITE DURING WORKING HOURS SHALL BE STORED ON AN IMPERVIOUS SURFACE UTILIZING SECONDARY CONTAINMENT A MINIMUM OF 100 FEET FROM WETLANDS AND LAUREL RESERVOIR.

ii. INITIAL SPILL RESPONSE PROCEDURES

- 1 STOP OPERATIONS AND SHUT OFF FOLIPMENT
- REMOVE ANY SOURCES OF SPARK OR FLAME.
- CONTAIN THE SOURCE OF THE SPILL DETERMINE THE APPROXIMATE VOLUME OF THE SPILL.
- 5. IDENTIFY THE LOCATION OF NATURAL FLOW PATHS TO PREVENT THE RELEASE OF THE SPILL TO SENSITIVE NEARBY LAUREL RESERVOIR, WATERWAYS, AND WETLANDS.
- 6. ENSURE THAT FELLOW WORKERS ARE NOTIFIED OF THE SPILL

iii. SPILL CLEAN UP & CONTAINMENT

- 1. OBTAIN SPILL RESPONSE MATERIALS FROM THE ON-SITE SPILL RESPONSE KIT. PLACE ABSORBENT MATERIALS DIRECTLY ON THE RELEASE AREA.
- LIMIT THE SPREAD OF THE SPILL BY PLACING ABSORBENT MATERIALS AROUND THE PERIMETER OF THE SPILL.
- 3 ISOLATE AND FLIMINATE THE SPILL SOURCE
- CONTACT THE AQUARION WATER COMPANY ALONG WITH APPROPRIATE LOCAL, STATE AND/OR FEDERAL AGENCIES, AS NECESSARY.
- 5. CONTACT A DISPOSAL COMPANY TO PROPERLY DISPOSE OF CONTAMINATED MATERIALS.

iv. REPORTING

- 1. COMPLETE AN INCIDENT REPORT.
- 2. SUBMIT A COMPLETED INCIDENT REPORT TO LOCAL. STATE AND FEDERAL AGENCIES. AS NECESSARY, INCLUDING THE AQUARION WATER COMPANY AND THE CONNECTICUT SITING COUNCIL

4. WETLAND PROTECTIVE MEASURES

- a. A THOROUGH COVER SEARCH OF THE CONSTRUCTION AREA WILL BE PERFORMED BY APTS ENVIRONMENTAL MONITOR PRIOR TO AND FOLLOWING INSTALLATION OF THE SILT FENCING BARRIER TO REMOVE ANY WILDLIFE FROM THE WORK ZONE PRIOR TO THE INITIATION OF CONSTRUCTION ACTIVITIES. ANY WILDLIFE DISCOVERED WOULD BE TRANSLOCATED OUTSIDE THE WORK ZONE IN THE GENERAL DIRECTION THE ANIMAL WAS ORIENTED. PERIODIC INSPECTIONS WILL BE PERFORMED BY APT'S ENVIRONMENTAL MONITOR THROUGHOUT THE DURATION OF THE CONSTRUCTION, GENERALLY ON A MONTHLY BASIS.
- b. ALTHOUGH NO VERNAL POOL HABITAT IS KNOWN TO OCCUR ON OR ADJACENT TO THE SUBJECT PROPERTY, AS A PRECAUTION ANY STORMWATER MANAGEMENT FEATURES, RUTS OR ARTIFICIAL DEPRESSIONS THAT COULD HOLD WATER CREATED INTENTIONALLY OR UNINTENTIONALLY BY SITE CLEARING/CONSTRUCTION ACTIVITIES WILL BE PROPERLY FILLED IN AND PERMANENTLY STABILIZED WITH VEGETATION TO AVOID THE CREATION OF "DECOY POOLS" THAT COULD INTERCEPT AMPHIBIANS POTENTIALLY MOVING THROUGH THE PROJECT AREA. STORMWATER MANAGEMENT FEATURES SUCH AS LEVEL SPREADERS WILL BE CAREFULLY REVIEWED IN THE FIELD TO ENSURE THAT STANDING WATER DOES NOT ENDURE FOR MORE THAN A 24-HOUR PERIOD TO AVOID CREATION OF DECOY POOLS AND MAY BE SUBJECT TO FIELD DESIGN CHANGES. ANY SUCH PROPOSED DESIGN CHANGES WILL BE REVIEWED BY THE DESIGN ENGINEER TO ENSURE STORMWATER MANAGEMENT FUNCTIONS ARE MAINTAINED.
- C. EROSION CONTROL MEASURES WILL BE REMOVED NO LATER THAN 30 DAYS FOLLOWING FINAL SITE STABILIZATION SO AS NOT TO IMPEDE WILDLIFE MOVEMENTS.

5. RARE BATS SITE MANAGEMENT MEASURES (TREE CLEARING RESTRICTION)

- a TREE CLEARING IS RESTRICTED TO OCCUR ONLY BETWEEN NOVEMBER 1ST THROUGH MARCH 30TH DURING THE BAT'S NON-ROOSTING PERIOD. WHEN BAT'S WOULD NOT BE
- b. SINCE TREE CLEARING RESTRICTIONS REQUIRE REMOVAL OUTSIDE OF THE GROWING SEASON AND SOIL STABILIZATION IS A CONCERN FOR THIS SITE DUE TO ITS LOCATION WITHIN SINCE THE CLEARING RESTRICTIONS A EQUIDE REMOVAL OUTSIDE OF THE AROWING SEASON AND SOILS TABILIZATION IS A CONCLEMENT OF THIS STEED UP TO THE GOOGLE OF THE THEORY OF THE SERVICE OF THE STABILIZATION THE STEED OF THE THEORY OF THE SERVICE OF THE SERVICE OF THE SERVICE OF THE STABILIZATION THE STEED OF THE SERVICE OF THE

6. TURTLE PROTECTION MEASURES

- a. PRIOR TO CONSTRUCTION AND FOLLOWING INSTALLATION OF ISOLATION BARRIERS, THE CONSTRUCTION AREA WILL BE SWEPT BY APT AND ANY TURTLES OCCURRING WITHIN THE WORK AREA WILL BE RELOCATED TO SUITABLE HABITAT OUTSIDE OF THE ISOLATION BARRIERS.
- b. PRIOR TO THE START OF CONSTRUCTION EACH DAY, THE CONTRACTOR SHALL SEARCH THE ENTIRE WORK AREA FOR TURTLES.
- C. IF A TURTLE IS FOUND, IT SHALL BE IMMEDIATELY MOVED, UNHARMED, BY BEING CAREFULLY GRASPED IN BOTH HANDS, ONE ON EACH SIDE OF THE SHELL, BETWEEN THE TURTLES FORELIMBS AND THE HIND LIMBS, AND PLACED JUST OUTSIDE OF THE ISOLATION BARRIER IN THE SAME APPROXIMATE DIRECTION IT WAS HEADING. EASTERN BOX TURTLES ARE PROTECTED BY LAW AND NO TURTLES SHOULD BE RELOCATED FROM THE PROPERTY.
- d. SPECIAL CARE SHALL BE TAKEN BY THE CONTRACTOR DURING EARLY MORNING AND EVENING HOURS SO THAT POSSIBLE BASKING OR FORAGING TURTLES ARE NOT HARMED BY CONSTRUCTION ACTIVITIES.
- e. THE CONTRACTOR SHALL BE PARTICULARLY DILIGENT DURING THE MONTHS OF MAY AND JUNE WHEN TURTLES ARE ACTIVELY SELECTING NESTING SITES WHICH RESULTS IN AN INCREASE IN TURTLE MOVEMENT ACTIVITY

7. INVASIVE SPECIES CONTROL PLAN

THE SETTING FOR THE PROPOSED FACILITY CONSISTS PRIMARILY OF A MATURE FOREST WITH NATIVE TREES, SHRUBS AND FORBS THAT CONTAINS MINIMAL INVASIVE PLANT SPECIES, PARTICULARLY WITHIN THE INTERIOR OF THE SUBJECT PROPERTY WHERE THE PROPOSED FACILITY AND ACCESS ARE PROPOSED. AS SUCH, CERTAIN PRECAUTIONS ARE RECOMMENDED DURING CONSTRUCTION IN ORDER TO AVOIDMINIMIZE THE INFORMET OF INVASIVE PLANT SEEDS/MATERIAL THAT COULD COLONIZE THE INTERIOR OF THIS FOREST COMMUNITY AND DIMINISH ITS WILDLIFE HABITAT VALUE. PROPOSED SOIL DISTURBANCES DURING CONSTRUCTION PROVIDE AN OPPORTUNITY FOR INVASIVE PLANTS TO GAIN A FOOTHOLD AND SPREAD INTO THE SURROUNDING FORESTED HABITAT. THIS CAN COURT THROUGH THE IMPORTATION OF SOIL THAT CONTAINS INVASIVE PLANT SEED STOCK OR CARRIED BY CONSTRUCTION EQUIPMENT THAT HAS PICKED UP SOIL WITH INVASIVE SEED STOCK. THE INVASIVE SPECIES PLAN INCLUDES THE FOLLOWING:

- a. THE CONTRACTOR SHALL ATTEND A PRE-CONSTRUCTION MEETING TO REVIEW THE REQUIREMENTS OF THE INVASIVE SPECIES CONTROL PLAN PRIOR TO MOBILIZATION OF EQUIPMENT, VEHICLES, MATERIALS, ETC. ONTO THE PROPERTY.
- b. PRIOR TO ENTRY ONTO THE PROPERTY, ALL EQUIPMENT AND VEHICLES SHALL BE PRESSURE WASHED BY THE CONTRACTOR AT ITS STORAGE YARD IN ORDER TO REMOVE ANY LOOSE SOIL THAT MAY BE CARRYING INVASIVE PLANT SEEDS
- c. IMPORTATION OF TOPSOIL ONTO THE PROPERTY SHALL BE MINIMIZED. ANY TOPSOIL IMPORTED SHALL BE FREE OF INVASIVE PLANT SEEDS.
- d. ANY CLEAN FILL MATERIAL IMPORTED ONTO THE PROPERTY SHALL BE FREE OF INVASIVE PLANT SEEDS.
- e. USE OF HAYBALES IS PROHIBITED ON THIS PROJECT. NATURAL EROSION CONTROL MATERIALS SHALL BE EITHER STRAW BALES OR STRAW- OR COMPOST-FILLED SOCKS/WATTLES.
- f. TOPSOIL REMOVED FROM THE PROPOSED ACCESS DRIVE AND FACILITY COMPOUND SHALL BE RETAINED AND TEMPORARILY STOCKPILED ON THE PROPERTY TO RESTORE AND PERMANENTLY STABILIZE DISTURBED AREAS. TEMPORARILY STOCKPILED TOPSOIL SHALL BE IMMEDIATELY SEEDED WITH EITHER ANNUAL RYE OR WINTER RYE IF IT WILL NOT BE USED WITHIN ONE (1) WEEK.
- g. ALL RESTORED AREAS WILL BE INSPECTED DURING THE GROWING SEASON FOR TWO (2) YEARS FOLLOWING ESTABLISHMENT OF PERMANENT VEGETATION TO MONITOR FOR POSSIBLE COLONIZATION BY INVASIVE PLANTS SPECIES. INVASIVE PLANTS ARE THOSE LISTED AS NON-NATIVE INVASIVE WOODY PLANTS BY THE CONNECTICUT INVASIVE PLANT WORKING GROUP.
- h. PERFORMANCE STANDARD: IF INVASIVE WOODY PLANTS ARE IDENTIFIED TO HAVE MORE THAN 10% AERIAL COVERAGE IN THE RESTORED AREAS. A CONTROL PLAN FOR REMOVAL OF THE INVASIVE WOODY PLANTS WILL BE IMPLEMENTED







567 VAUXHALL STREET EXTENSION - SUITE 31 WATERFORD, CT 06385 PH: (860)-663-16 WWW.ALLPOINTSTECH.COM FAX: (860)-663-09

	PERI	MITTING DOCUMENTS
NO	DATE	REVISION
0	12/07/21	FOR REVIEW: RCB
1	12/10/21	FOR REVIEW: RCB
2	03/29/22	FOR REVIEW: RCB
3	04/04/22	CLIENT REVISIONS: RCB
4	06/23/22	CLIENT REVISIONS: RCB
5	09/01/22	CSC REVISIONS: RCB
6		
7		
8		

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C BURNS P.F. COMP: ALL-POINTS TECHNOLOGY CORPORATION, P.C. ADD: 567 VAUXHAUL STREET EXTENSION - SUITE311 WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS 110 9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810


HOMELAND TOWERS **NEW CANAAN NORTHWEST**

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840 APT FILING NUMBER: CT283860

DATE: 12/07/21 DRAWN BY: CSF CHECKED BY: RCB

SHEET TITLE:

ENVIRONMENTAL NOTES



ENVIRONMENTAL NOTES - RESOURCES PROTECTION MEASURES (CONT'D FROM DRAWING N-1)

- a. THE USE OF HERBICIDES AND PESTICIDES AT THE FACILITY SHALL BE AVOIDED WHEN POSSIBLE. IN THE EVENT HERBICIDES AND/OR PESTICIDES ARE REQUIRED AT THE FACILITY, THEIR USE WILL BE USED IN ACCORDANCE WITH CURRENT INTEGRATED PEST MANAGEMENT ("IPM") PRINCIPLES WITH PARTICULAR ATTENTION TO AVOID APPLICATIONS WITHIN 100 FEET OF WETLAND AND WATERCOURSE RESOURCES AND LAUREL RESERVOIR.
- b. MAINTENANCE OF THE FACILITY DURING THE WINTER MONTHS SHALL NOT INCLUDE THE APPLICATION OF SALT OR SIMILAR PRODUCTS FOR MELTING SNOW OR ICE.

9. ACID ROCK DRAINAGE

- a. ACID ROCK DRAINAGE ("ARD") IS CAUSED BY THE PRESENCE OF BEDROCK CONTAINING HIGH LEVELS OF IRON SULFIDE, PARTICULARLY WHEN SUCH ROCK IS FRESHLY EXPOSED OR CRUSHED AND SUBJECTED TO PRECIPITATION. UNDER THESE CONDITIONS, THERE IS AN ELEVATED RISK FOR MOBILIZING NATURALLY-OCCURRING IRON, MANGANESE, AND SULFUR, WHICH MAY ADVERSELY AFFECT GROUNDWATER AND DRINKING WATER QUALITY. THE FOLLOWING RECOMMENDATIONS FOLLOW GUIDANCE PROVIDED IN DEEP'S GUIDANCE DOCUMENT FOR EVALUATING POTENTIAL HYDROGEOLOGIC IMPACTS ASSOCIATED WITH BLASTING & DEVELOPMENT ACTIVITIES, DATED DECEMBER 2019 (REV. 12-12-19).
- b. THE GEOTECHNICAL INVESTIGATION TO BE PERFORMED AT THE SITE WILL INCLUDE AN EVALUATION OF THE UNDERLYING BEDROCK IN TERMS OF ITS POTENTIAL TO CAUSE ARD. A QUALIFIED ENVIRONMENTAL PROFESSIONAL WILL EVALUATE THE POTENTIAL IMPACTS OF ARD THROUGH TESTING THE MINERALOGY AND CHEMISTRY OF THE BEDROCK MATERIAL UNDERLYING THE SITE.
- C. BASED ON THE RESULTS OF THIS ANALYSIS. THE ENVIRONMENTAL PROFESSIONAL WILL PROVIDE AN OPINION ON THE POTENTIAL FOR ARD IMPACTING GROUNDWATER AND DRINKING WATER QUALITY AND MAKE RECOMMENDATIONS TO ALLOW ON SITE USE OF REMOVED BEDROCK INCORPORATED INTO THE FILL OR IF REMOVAL AND OFFSITE DISPOSAL IS NECESSARY.

- a. COMPLIANCE MONITORING REPORTS (BRIEF NARRATIVE AND APPLICABLE PHOTOS) DOCUMENTING EACH APT INSPECTION WILL BE SUBMITTED BY APT TO HOMELAND TOWERS FOR COMPLIANCE VERIFICATION WITH RESPECT TO THE RARE SPECIES, WETLAND, AND PUBLIC WATER SUPPLY WATERSHED PROTECTION PROVISIONS NOTED IN THESE ENVIRONMENTAL NOTES. ANY OBSERVATIONS OF EASTERN BOX TURTLES (OR OTHER WILDLIFE), IMPACTS, OR CORRECTIVE ACTIONS WILL BE INCLUDED IN THE REPORTS.
- b. FOLLOWING COMPLETION OF THE CONSTRUCTION PROJECT, APT WILL PROVIDE A FINAL COMPLIANCE MONITORING REPORT TO HOMELAND TOWERS DOCUMENTING IMPLEMENTATION OF THE RESOURCES PROTECTION PROGRAM AND MONITORING OBSERVATIONS. HOMELAND TOWERS WILL PROVIDE A COPY OF THE COMPLIANCE MONITORING SUMMARY REPORT TO THE CONNECTICUT SITING COUNCIL FOR COMPLIANCE VERIFICATION.
- c. ANY OBSERVATIONS OF RARE SPECIES WILL BE REPORTED TO CTDEEP BY APT, WITH PHOTO-DOCUMENTATION (IF POSSIBLE) AND WITH SPECIFIC INFORMATION ON THE LOCATION AND DISPOSITION OF THE ANIMAL.
- d. AN ANNUAL REPORT WILL BE PREPARED FOR EACH OF THE TWO YEARS OF POST-CONSTRUCTION MONITORING ASSOCIATED WITH THE INVASIVE SPECIES CONTROL PLAN. THIS REPORT WILL DOCUMENT THE CONDITION OF THE SITE POST CONSTRUCTION STARTING THE GROWING SEASON FOLLOWING COMPLETION OF CONSTRUCTION, NOTING THE PRESENCE OF ANY WOODY INVASIVE PLANTS THAT MAY HAVE BEEN INTRODUCED DURING CONSTRUCTION ACTIVITIES. THE REPORT WILL BE ISSUED TO HOMELAND TOWERS AT THE END OF EACH GROWING SEASON DOCUMENTING THE PRESENCE/ABSENCE OF WOODY INVASIVE PLANTS AND IF CORRECTIVE ACTIONS WERE NECESSARY TO ACHIEVE THE PERFORMANCE STANDARD. HOMELAND TOWERS WILL PROVIDE A COPY OF THE REPORTS TO THE CONNECTICUT SITING COUNCIL FOR COMPLIANCE VERIFICATION.

SUGGESTED CONSTRUCTION SEQUENCE

THE FOLLOWING SUGGESTED SEQUENCE OF CONSTRUCTION ACTIVITIES IS PROJECTED BASED UPON ENGINEERING THE FOLLOWING SUGGESTED SEQUENCE OF CONSTRUCTION ACTIVITIES IS PROJECTED BASED PROFILED FOR ENGINEERING JUDGEMENT AND BEST MANAGEMENT PRACTICES. THE CONTRACTOR MAY ELECT TO A LTER THE SEQUENCING TO BEST MEET THE CONSTRUCTION SCHEDULE, THE EXISTING SITE ACTIVITIES AND WEATHER CONDITIONS. THE CONTRACTOR SHALL SUBMIT THE FINAL CONSTRUCTION SCHEDULE TO THE PROJECT ENGINEER FOR REVIEW AND APPROVAL PRIOR TO MOBILIZING TO THE SITE AND INITIATING CONSTRUCTION ACTIVITIES. THE CONSTRUCTION SEQUENCE IS ALSO SUBJECT TO REQUIREMENTS AS NOTED IN THE RESOURCE PROTECTION MEASURES.

- 1. CONTACT THE OWNER TO SCHEDULE A PRE-CONSTRUCTION MEETING. PHYSICALLY FLAG THE TREES TO BE REMOVED IN THE FIELD AS NECESSARY TO FACILITATE THE PRE-CONSTRUCTION MEETING.
- 2. CONDUCT A PRE-CONSTRUCTION MEETING TO DISCUSS THE PROPOSED WORK AND EROSION AND SEDIMENTATION CONTROL MEASURES. THE MEETING SHOULD BE ATTENDED BY THE OWNER, THE OWNER REPRESENTATIVE(S), THE GENERAL CONTRACTOR, DESIGNATED SUB-CONTRACTORS AND THE PERSON, OR PERSONS, RESPONSIBLE FOR THE MIPLEMENTATION, OPERATION, MONITORING AND MAINTENANCE OF THE EROSION AND SEDIMENTATION MEASURES. THE CONSTRUCTION PROCEDURES FOR THE ENTIRE PROJECT SHALL BE REVIEWED AT THIS MEETING.
- NOTIFY THE OWNER AT LEAST FORTY-EIGHT (48) HOURS PRIOR TO COMMENCEMENT OF ANY DEMOLITION, CONSTRUCTION OR REGULATED ACTIVITY ON THIS PROJECT. NOTIFY CALL BEFORE YOU DIG CONNECTICUT AT (800) 922-4455
- 4. CLEAR AND GRUB AS REQUIRED, TO INSTALL THE PERIMETER EROSION AND SEDIMENTATION CONTROL MEASURES AND, IF APPLICABLE, TREE PROTECTION.
- 5. INSTALL CONSTRUCTION ENTRANCE.
- PERFORM THE REMAINING CLEARING AND GRUBBING AS NECESSARY, REMOVE OUT WOOD AND STUMPS, CHIP BRUSH AND STOCKPILE FOR FUTURE USE OR REMOVE OFF-SITE. REMOVE AND DISPOSE OF DEMOLITION DEBRIS OFF-SITE
- TEMPORARILY SEED DISTURBED AREAS NOT UNDER CONSTRUCTION FOR THIRTY (30) DAYS OR MORE.
- EXCAVATE AND ROUGH GRADE NEW ACCESS DRIVE, DRAINAGE SWALES, RIPRAP STILLING BASINS, RIPRAP APRONS, DRAINAGE STRUCTURES & PIPING.
- 9. AS ACCESS DRIVEWAY IS CONSTRUCTED, CONSTRUCT ADJACENT DRAINAGE FEATURES IN SEQUENCE TO CONTROL AND TREAT STORMWATER RUNOFF AS SITE CONSTRUCTION PROGRESSES TOWARDS THE TOWER LOCATION.
- 10. INSTALL ADDITIONAL EROSION AND SEDIMENTATION CONTROL MEASURES AS DICTATED BY SITE CONDITIONS IN
- 11. INSTALL UTILITY CONDUITS.
- 12. EXCAVATE, GRADE AND INSTALL RIPRAP STILLING BASINS.
- 13. EXCAVATE AND ROUGH GRADE EQUIPMENT COMPOUND.
- 14. EXCAVATE FOR TOWER FOUNDATION & EQUIPMENT PADS
- 15. FINALIZE ACCESS ROAD AND DRAINAGE SWALE GRADES.
- 16. PAVE PORTION OF ACCESS DRIVE AND INSTALL GRAVEL SURFACE ON THE REMAINDER OF THE DRIVEWAY
- 17 INSTALL STONE CHECK DAMS WITHIN THE DRAINAGE SWALES
- PREPARE SUBGRADE AND INSTALL FORMS, STEEL REINFORCING, & CONCRETE FOR TOWER FOUNDATION &
- 19. INSTALL BURIED GROUND RINGS, GROUND RODS, GROUND LEADS, & UTILITY EQUIPMENT.
- 20. BACKFILL TOWER FOUNDATION.
- 21. ERECT MONOPOLE
- 22. INSTALL TELECOMMUNICATIONS EQUIPMENT ON TOWER & COMPOUND.
- 23. INSTALL COMPOUND GRAVEL SURFACES.
- 25. CONNECT GROUNDING LEADS & LIGHTNING PROTECTION.
- 26. FINAL GRADE AROUND COMPOUND.
- 27 INSTALL PROPOSED LANDSCAPING
- 28. LOAM & SEED DISTURBED AREAS OUTSIDE COMPOUND, AS REQUIRED.
- 29. TEST ALL NEW EQUIPMENT.
- 30. AFTER THE SITE IS STABILIZED AND WITH THE APPROVAL OF THE OWNER, REMOVE PERIMETER EROSION AND SEDIMENTATION CONTROLS.
- 31. PERFORM FINAL PROJECT CLEANUP







7 VAUXHALL STREET EXTENSION - SUITE 31 WATERFORD, CT 06385 PH: (860)-663-16 WWW.ALLPOINTSTECH.COM FAX: (860)-663-09

NO DATE			PERI	MITTING DOCUMENTS
1 12/10/21 FOR REVIEW: RCB 2 03/29/22 FOR REVIEW: RCB 3 04/04/22 CLIENT REVISIONS: RCB 4 06/23/22 CLIENT REVISIONS: RCB 5 09/01/22 CSC REVISIONS: RCB 6 7		NO	DATE	REVISION
2 03/29/22 FOR REVIEW: RCB 3 04/04/22 CLIENT REVISIONS: RCB 4 06/23/22 CLIENT REVISIONS: RCB 5 09/01/22 CSC REVISIONS: RCB 6 7		0	12/07/21	FOR REVIEW: RCB
3 04/04/22 CLIENT REVISIONS: RCB 4 06/23/22 CLIENT REVISIONS: RCB 5 09/01/22 CSC REVISIONS: RCB 6 7		1	12/10/21	FOR REVIEW: RCB
4 06/23/22 CLIENT REVISIONS: RCB 5 09/01/22 CSC REVISIONS: RCB 6 7		2	03/29/22	FOR REVIEW: RCB
5 09/01/22 CSC REVISIONS: RCB 6 7		3	04/04/22	CLIENT REVISIONS: RCB
6 7		4	06/23/22	CLIENT REVISIONS: RCB
7		5	09/01/22	CSC REVISIONS: RCB
		6		
8		7		
		8		
	ı	Ξ		

DESIGN PROFESSIONALS OF RECORD

PROF: ROBERT C BURNS P.F. COMP: ALL-POINTS TECHNOLOGY
CORPORATION, P.C.
ADD: 567 VAUXHAUL STREET EXTENSION - SUITE311 WATERFORD, CT 06385

DEVELOPER: HOMELAND TOWERS III ADDRESS: 9 HARMONY STREET 2ND FLOOR DANBURY, CT 06810

HOMELAND TOWERS **NEW CANAAN NORTHWEST**

SITE 1837 PONUS RIDGE ROAD ADDRESS: NEW CANAAN, CT 06840

APT FILING NUMBER: CT283860

DATE: 12/07/21 DRAWN BY: CSH CHECKED BY: RCB

ENVIRONMENTAL NOTES & CONST. SEQUENCE

N-2

SHEET NUMBER