

APPENDIX D – STORMWATER POLLUTION PREVENTION PLAN

STORMWATER POLLUTION PREVENTION PLAN

Prepared for

NTE CONNECTICUT, LLC LAKE ROAD KILLINGLY CONNECTICUT

August 2016

Prepared for

Proposed Natural Gas Power Plant

Prepared by

Normand Thibeault Jr., P.E. CT License #22834

CONTENTS

SECTION 1: SITE EVALUATION, ASSESSMENT & PLANNING

- 1.1 Project/Site Description
- 1.2 Contact Information/Responsible Parties
- 1.3 Soils
- 1.4 Existing Conditions
- 1.5 Proposed Conditions
- 1.6 Potential Sources of Pollution
- 1.7 Endangered, Protected or Species of Concern
- 1.8 Historic Preservation

SECTION 2: EROSION AND SEDIMENT CONTROL BMP'S

- 2.1 Minimize Disturbed Areas and Protect Natural Features & Soil 2.1.1 Keep Land Disturbance Minimized
- 2.2 Phase Construction Activity
- 2.3 Control Stormwater Flowing onto and Through the Project
 2.3.1 Slow the Flow
 2.3.2 Keep Clean Runoff Separated
- 2.4 Preserve & Stabilize Soils
- 2.5 Protect Slopes
- 2.6 Protect Storm Drain Inlets
- 2.7 Establish Perimeter Controls & Sediment Barriers
- 2.8 Construct Temporary Sediment Basins & Diversion Channels
- 2.9 Establish Stabilized Construction Exits
- 2.10 Additional BMPøs
 - 2.10.1 Dust Control2.10.2 Wood Chips

SECTION 3: GOOD HOUSEKEEPING BMP'S

- 3.1 Material Handling & Housekeeping
- 3.2 Establish Staging Areas
- 3.3 Designate Vehicle Fueling & Maintenance Areas
- 3.4 Vehicle Washing
- 3.5 Spill Prevention & Control
- 3.6 Rock Blasting

SECTION 4: POST CONSTRUCTION BMP'S

SECTION 5: DRAINAGE SUMMARY

- 5.1 Drainage to Central Wetland óNorth side
- 5.2 Discharge Volume
- 5.3 Infiltration

SECTION 6: INSPECTIONS AND REPORTING

- 6.1 Inspection Procedure
- 6.2 Reporting
- 6.3 Keeping Plans Current

SECTION 7: TURBIDITY MONITORING REQUIREMENTS

- 7.1 Monitoring Frequency
- 7.2 Sample Collection
- 7.3 Sampling Locations
- 7.4 Monitoring Reports
- 7.5 Reporting & Record Keeping Requirements

ATTACHMENTS

Attachment 1 ó USDA-NRCS Soils mapping

Attachment 2 ó CTDEEP Natural Diversity Database Mapping

Attachment 3 - HydroCAD Drainage Calculation Summaries (with drainage area maps)

Attachment 4 - Water Quality Basin Calculations

Attachment 5 ó Temporary Sedimentation Basin Requirements

Attachment 6 ó Sample Stormwater Construction Inspection Report

Grading Plans, Erosion and Sedimentation Control Plans & Details ó Separate Enclosure

1. <u>Site Evaluation, Assessment & Planning</u>

1.1 Project/Site Description

NTE Connecticut, LLC is seeking local and state approvals to develop the Killingly Energy Center (KEC), an approximately 550-MW air-cooled electric generating facility and related electrical interconnection switchyard to be located on an approximately 73-acre site off Lake Road in the Town of Killingly, Connecticut; a natural gas lateral will provide fuel to the Generating Facility. Approximately 63-acre parcel north of Lake Road is the proposed location of the Generating Facility and a 10-acre portion of the property located south of Lake Road is the proposed location of the Switchyard. KEC will be located in an area designated in the Townøs Plan of Conservation and Development for future industrial development in the northern portion of Killingly.

Structural stormwater collection and conveyance systems will be limited to the northern portion of the project with collection from paved surfaces and conveyance to a tiered stormwater detention/infiltration basin. The basin will be comprised of a sediment forebay, wet basin and dry basin with a low level outlet and high level weir overflow. The basin will discharge to a level spreader positioned on flat terrain (3% slope) approximately 60ø from the nearest wetland. The dry basin will also serve to infiltrate treated stormwater into the surrounding soil. The stormwater outlet will be reinforced with riprap outlet protection and the level spreaders outfall will sheet flow overland through natural vegetation. Conveyance of stormwater from the switchyard (southern portion of the site) will be via sheet flow over a crushed stone surface.

Where ever possible, sheet flow and overland discharge from pervious surfaces is incorporated into the design with limited storm drain installation and the construction of shallow depressions within the landscape to encourage infiltration and the preservation of natural terrain and ground cover adjacent to wetland resource areas Also, in accordance with the State of Connecticut 2004 Water Quality Guideline recommendations, stormwater runoff from impervious areas will be treated for water quality prior to discharge to the wetland resource areas.

1.2 Contact Information – Responsible Parties

Operator(s):

NTE Connecticut, LLC 24 Cathedral Place, Suite 300 St. Augustine, Florida

SWPPP Contact(s):

NTE Connecticut, LLC 24 Cathedral Place, Suite 300 St. Augustine, Florida Mark Mirabito 904-687-1857

Killingly Engineering Associates 114 Westcott Road P.O. Box 421, Dayville, CT Normand Thibeault, Jr, P.E. SWPPP Preparation (860) 779-7299

SWPPP Preparation Date:

July 2016

Estimated Project Dates:

Project Start Date: Summer 2017 Project Completion Date: Spring/Summer 2020

Site Center Location:

Lake Road, Killingly, CT

N 875,990 E 1,227,084

5

NTE Connecticut, Lake Road, Killingly

1.3 Soils

According to the USDA-NRCS Web Soil Survey, the site consists of the following soils:

- Ridgebury, Leicester and Whitman soils map unit 3;
- Walpole sandy loam ó map unit 13;
- Ninigret and Tisbury soils ó map unit 21;
- Hinckley loamy sand ó map unit 38;
- Sutton fine sandy loam ó map unit 52;
- Gloucester gravelly sandy loam ó map unit 58;
- Canton & Charlton soils ó map units 31 & 62;
- Charlton-Chatfield complex ó map unit 73;
- Hollis-Chatfield-rock outcrop ó map unit 75;

The presence of these soil series and soil mapping units were verified in the field by the project soil scientist in the course of delineating regulated wetlands and watercourses.

The bulk of the land disturbance and development will be conducted in areas shown as Canton and Charlton soils. These soils are well drained and stony but suitable for land development projects. For specific soil descriptions, please refer to the NRCS Web Soil Survey mapping provided as Attachment 1.

1.4 Existing Conditions

The site consists of approximately 73-acres and is located on the northern and southern sides of Lake Road. The site is divided by Lake Road that runs essentially in a northeast-southwest direction. The eastern 10.099-acre property where the switchyard will be constructed is wooded at the higher elevation on the southwestern end, and drains down gradient to the north and east toward an existing agricultural field and ultimately to a wetland system adjacent to the Connecticut Light and Power right of way. The larger northern portion of the property drains predominantly to the north to a large centrally located wetland system. This system flows off site to the northwest to a small depression shown on FEMA mapping as flood zone õAö (flood elevation undetermined). This area is more than 40ø lower in elevation than the proposed development.

The existing drainage area to these wetlands is approximately 45 acres. The Quinebaug River is located further to the north and west from the proposed development; the project will not result in any direct stormwater discharge to the Quinnebaug River. A small western and northwestern section of the site separated from the bulk of the site by a prominent ridgeline, drains directly to the Quinebuag River via a seasonal watercourse.

The bulk of the area slated for development has been historically utilized for activities associated with agricultural purposes. Numerous on-site fam dump areas were identified adjacent to wetland resource areas. These on-site disposal areas are not uncommon to the area or with agricultural activities and contain household wastes (bottles & cans), paper and cardboard, appliances, and automobile and farm equipment parts.

6

The following statements can be made regarding the project:

- The project is not located within the Coastal Boundary and therefore a coastal site plan approval in accordance with Sections 22a-92 and 22a-93(15) of the Connecticut General Statutes is not required.
- The project is not located within an aquifer protection area. Statewide aquifer protection mapping available from the CTDEEP website http://cteco.uconn.edu/map_catalog/maps/state/stateAPA.pdf shows no aquifer protection areas in the area of the development.
- There will not be any direct stormwater discharge to the Quinebaug River. The nearest point of disturbance will be greater than 1000ø from the river and is protected by conservation land and higher terrain.
- Plan review certification will be provided by a qualified professional engineer.
- No direct wetland impacts are proposed on the northern portion of the project.

1.5 Proposed Conditions

Development on the northern side of Lake Road for the generating facility will result in the disturbance of approximately 24 acres of land (including construction laydown) and will require some significant grading to create a usable surface. Slopes throughout the site of the generating facility will be approximately 2% and surfaces will be comprised predominantly of pervious materials. Of the 24-acre disturbance on the north side of Lake Road, only 2.1 acres of paved surfaces are proposed and additional 4.3 acres of building and impervious surface for a fuel containment area; a total of 6.5 acres. The fuel containment area will be a bermed enclosure with an impervious liner. Drainage from this enclosure will be via a drainage structure with a manually gated outlet. No stormwater will be released from this area without a visual inspection after the end of a rain event.

The site does not and will not discharge directly to a perennial surface water body (the Quinebaug River). The single discharge from the proposed detention basin has been designed to drain adjacent to on-site wetlands. The discharge has been designed with the appropriate outlet protection and/or treatment in accordance with the state stormwater quality guidelines. After the discharge point, extended overland sheet flow is incorporated into the design prior to discharge to existing on-site wetlands.

Development on the south side of Lake Road for the switchyard will result in the disturbance of approximately 4 acres of land with a direct wetland impact of approximately 12,500 square feet. Again, this disturbance includes the construction laydown area. Grading at the south-southwest portion of the site will be minimized with the construction of a retaining wall and grades across the switchyard will be less than 3%. Total impervious surface around the perimeter of the switchyard will be 15,600 square feet. The remainder of the switchyard surface will be comprised of a crushed stone surface. In order to offset for the loss of wetlands, the eastern agricultural field adjacent to the switchyard will be mitigated in return at the completion of construction. Wetland replication shall take place within a portion of the agricultural field, adjacent to existing

wetland areas. This shall take place at the completion of construction and staging activities.

The drainage design and water quality mechanisms have been designed in accordance with the State of Connecticut 2004 Stormwater Quality Manual. Construction erosion and sedimentation control mechanisms follow the recommendations of the 2002 Connecticut Guidelines for soil erosion and sediment control.

1.6 Potential Sources of Pollution

Sources of water pollution on construction sites include: diesel and oil; paint, solvents, cleaners and other chemicals; and construction debris and dirt. When land is cleared it creates the potential for soil erosion which may lead to silt-bearing run-off, wind-blown soils and sediment, and sediment erosion into resource areas. Silt and soil that runs into natural waterways may turn them turbid, which ultimately restricts sunlight filtration and may affect aquatic life. The erosion and sedimentation controls during construction and water quality treatments designed for post construction assure that resource areas will not be detrimentally impacted by this project.

1.7 Endangered, Protected or Species of Concern

Reference to the June 2016 Natural Diversity Database Mapping shows the property may be subject to known listed species. The construction activity will not threaten the continued existence of any species listed pursuant to section 26-306 of the Connecticut General Statutes as endangered or threatened and will not result in the destruction or adverse modification of habitat designated as essential to such species (see Appendix A).

1.8 Historic Preservation

Phase I and Phase II Archeological investigations were conducted on site. Any areas of archeological sensitivity or concern as identified by the SHPO will be preserved.

2. Erosion & Sedimentation Control BMP's

Detailed Erosion and Sedimentation control measures have been outlined on the plans and are in accordance with the 2002 Guidelines.

2.1 Minimize Disturbed Areas and Protect Natural Features

The primary function of erosion and sediment controls is to absorb erosional energies and reduce runoff velocities that force the detachment and transport of soil and/or encourage the deposition of eroded soil particles before they reach any sensitive area.

2.1.1 Keep Land Disturbance Minimized

The more land that is in vegetative cover, the more surface water will infiltrate into the soil, thus minimizing stormwater runoff and potential erosion. Keeping land disturbance to a minimum not only involves minimizing the extent of exposure at any one time, but also the duration of exposure. Phasing, sequencing and construction scheduling are interrelated. Phasing divides a large project into distinct sections where construction work over a specific area occurs over distinct periods of time and each phase is not dependent upon a subsequent phase in order to be functional. A sequence is the order in which construction activities are to occur during any particular phase. A sequence should be developed on the premise of "first things first" and "last things last" with proper attention given to the inclusion of adequate erosion and sediment control measures. A construction schedule is a sequence with time lines applied to it and should address the potential overlap of actions in a sequence which may be in conflict with each other.

- Limit areas of clearing and grading. Protect natural vegetation from construction equipment with fencing, tree armoring, and retaining walls or tree wells.
- Route traffic patterns within the site to avoid existing or newly planted vegetation.
- Phase construction so that areas which are actively being developed at any one time are minimized and only that area under construction is exposed. Clear only those areas essential for construction.
- Sequence the construction of storm drainage systems so that they are operational as soon as possible during construction. Ensure outlets are stable before conveying storm drainage flow into them.
- Schedule construction so that final grading and stabilization is completed as soon as possible.

2.2 Phase Construction Activities

The project will disturb a total of approximately 25 acres over the duration of the construction (generation facility and switchyard). This disturbance consists of grading to create minimally sloped areas for site facilities and buildings, access roadway, facilities building, support buildings and parking. The clearing and grading activities will commence prior to any buildings or infrastructure with all required tree removal conducted as a single phase. Site work will be done per the sequence outlined on the design plans and as listed below. All construction will be conducted in accordance with the 2002 CTDEEP Guidelines for Soil Erosion and Sediment Control (the Guidelinesö). The construction will generally proceed as follows:

- 1. Flag the limits of construction disturbance necessary to facilitate the preconstruction meeting.
- 2. Contact Call Before You Dig at 1-800-922-4455 to mark out existing utilities.
- 3. Hold the pre-construction meeting.

- 4. Install the anti-tracking construction entrance.
- 5. Cut trees within the defined clearing limits and remove cut wood. Chip brush, branches and small trees and stockpile chips for use on site for erosion and sedimentation control.
- 6. Install perimeter erosion and sedimentation controls.
- 7. Remove stumps and transport off site. No stumps shall be buried on site.
- 8. Remove topsoil and grade construction staging and laydown area. Install crushed stone or rolled gravel surface and grade to provide positive drainage to perimeter of laydown area. Construct temporary sediment basin and install perimeter erosion controls in accordance with plans.
- 9. Strip and stockpile topsoil within the footprint of the construction phase area. Install perimeter erosion and sedimentation controls around stockpiles.
- 10. Make required cuts and fills and construct proposed retaining walls as fills are being placed adjacent to wetlands area and as cuts are made for the switchyard. Required rock blasting shall be conducted in accordance with Section 3.6 of this Plan and with applicable state and local regulations.
- 11. Establish the subgrade for topsoil areas, buildings, perimeter roadway and parking areas. Bench buildings to a subgrade and allow for sufficient area around building footprints for construction activities.
- 12. Begin building and equipment construction.
- 13. Install surface water controls such as temporary sedimentation basins, diversions, and stone or wood chip dikes and insure that discharge locations are stable. Engineer shall evaluate unstable conditions for recommended alternatives prior to installing surface controls.
- 14. Construct Stormwater basin, outlet and outlet protection and utilize basin as a temporary sedimentation basin during construction. Plug low level outlet until all areas on site have been stabilized and basin vegetation is established.
- 15. Install all utilities and drainage systems to within 5ø of the buildings and facilities or as modified by the site engineer for specific site conditions.
- 16. Prepare sub-base, slopes, parking areas, shoulder areas, access roads and any additional areas of disturbance for final grading.
- 17. Install topsoil on fill and cut slopes, seed disturbed areas and install erosion control fabric to protect against runoff erosion or raindrop impact.
- 18. Install and compact processed aggregate for pavement areas.
- 19. Install crushed stone surfaces where call for on the design plans.
- 20. Place remaining topsoil where required and complete perimeter landscaping. Fine grade, rake, seed and mulch to within 2¢of curbs or paved areas.
- 21. Upon substantial completion of the building(s) and plant equipment areas, complete the balance of the site work and stabilization of remaining disturbed areas. Install first course of paving.
- 22. When all other work has been completed, repair and sweep all paved areas for final course of paving. Inspect drainage system and stormwater basin and remove accumulated sediment.
- 23. Install final course of pavement and unplug low level outlet from stormwater basin.

- 24. After site is stabilized, remove all erosion and sedimentation controls such as geotextile silt fence. Stone or wood chip berms may be left in place upon the completion of construction.
- 25. With the exception of blasting, sequence is essentially repeated for both sides of Lake Road.

2.3 Control Stormwater Flowing onto and Through the Project

2.3.1 Slow the Flow


Detachment and transport of eroded soil must be kept to a minimum by absorbing and reducing the erosive energy of water. The erosive energy of water increases as the volume and velocity of runoff increases. The volume and velocity of runoff increases during development as a result of reduced infiltration rates caused by the removal of existing vegetation, removal of topsoil, compaction of soil and the construction of impervious surfaces.

- Use diversions, stone dikes, silt fences and similar measures to break flow lines and dissipate storm water energy.
- Avoid diverting one drainage system into another without evaluating the potential for downstream flooding or erosion.

2.3.2 Keep Clean Runoff Separated

Clean runoff should be kept separated from sediment laden water and should not be directed over disturbed areas without additional controls. Additionally, prevent the mixing of clean off-site generated runoff with sediment laden runoff generated on-site until after adequate filtration of on-site waters has occurred.

- Segregate construction waters from clean water.
- Divert site runoff to keep it isolated from wetlands, watercourses and drainage ways that flow through or near the development until the sediment in that runoff is trapped or detained.



2.4 Preserve & Stabilize Soils

The preserved areas of existing vegetation, as identified on the site plans, will be flagged in the field prior to clearing. Vehicles and equipment will be kept away from these areas. Topsoil stripped from the immediate construction area will be stockpiled as identified on the site plans. The stockpiles will be in areas that will not interfere with construction phases and at least 15 feet away from areas of concentrated flows or pavement. The slopes of the stockpiles will not exceed 2:1 to prevent erosion. A silt fence or wood chip berm will be installed around the perimeter of each stockpile immediately upon formation. Stockpiles that will stand for more than 30 days will be stabilized with temporary seeding PER Figure TS-2.


- <u>Topsoiling</u> including the stripping and reapplication of topsoil to promote the growth of vegetation following establishment of final grades. Distribute topsoil evenly to a minimum depth of 4ö.
- <u>Land Grading Restrictions</u> such as minimizing slope lengths, reverse benches for slopes exceeding 15ø in height, and compacting cuts and fills to reduce erosion for establishment of a stable slope.
- Provide <u>Surface Roughening</u> with tracked machinery up and down slopes to create horizontal depressions in the soil.

	Seeding Rates		Optimum		Optimum Seeding Dates ¹					tes	Plant Characteristics	
Species ⁴	(pounds)		Seed Depth ²	3/15 4/15 5/15 6/15 7/15 8/15 9/15 10/15						1		
	/Acre	/1000 sq.ft.		3/1	4/1	5/1	6/1	7/1	8/1	9/1	10/1	
Annual ryegrass Lolium multiflorum	40	1.0	0.5									May be added in mixes. Will mow out of most stands
Perennial ryegrass Lolium perenne	40	1.0	0.5									Use for winter cover. Tolerates cold and low moisture.
Winter Rye Secale cereale	120	3.0	1.0									Quick germination and heavy spring growth. Dies back in June with little regrowth.
Oats Avena sativa	86	2,0	1.0									In northern CT, will winter kill with the first killing frost and may through- out the state in severe winters.
Winter Wheat Triticum aestivum	120	3.0	1.0			Acres 1						Quick germination with moderate growth. Dies back in June with no regrowth.
Millet Echinochloa crusgalli	20	0.5	1.0							Π		Warm season small grain. Dies with frost in September.
Sudangrass Sorghum sudanense	30	0,7	1.0									Tolerates warm temperatures and droughty conditions.
Buckwheat Fagopyrum esculentum	15	0.4	1.0									Hardy plant that will reseed itself and is good as a green manure crop.
Weeping lovegrass Eragostis curbula	5	0.2	0.25									Warm-season perennial. May bunch. Tolerates hot, dry slopes, acid infertile soils, Excellent nurse crop. Usually winter kills.
DOT All Purpose Mix ³	150	3.4	0.5				-					Suitable for all conditions.

2.5 Protect Slopes

Provide erosion control blanketing/turf reinforcement Mats on slopes greater than 3:1.

Geotextile erosion control blankets or jute netting will be used to provide stabilization for slopes. The blanket will cover the entire area of the graded slopes which will be seeded and mulched before the blanket is applied. The blanket will be installed by digging a small trench on the upside of the slope, 12 inches wide by 6 inches deep, and stapling the leading edge of the blanket in the trench. The blanket will be rolled down the slope slowly to maintain soil contact and stapled in 12-inch intervals. If the blanket cannot cover the entire slope, the blankets will be overlapped (minimum of 2 inches) and stapled at the overlapped edge. The erosion control blanket will always be installed according to the manufacturerøs instructions and specifications.



- 1. PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED. NOTE: WHEN USING CELL-O-SEED DO NOT SEED PREPARED AREA. CELL-O-SEED MUST BE INSTALLED WITH PAPER SIDE DOWN.
- 2. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" (15cm) DEEP X 6" (15cm) WIDE TRENCH WITH APPROXIMATELY 12" (30cm) OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" (30cm) APART IN THE BOTTOM OF THE TRENCH. ANCHOR THE BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" (30cm) PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" (30cm) APART ACROSS THE WIDTH OF THE BLANKET.
- 3. ROLL THE BLANKETS (A.) DOWN OR (B.) HORIZONTALLY ACROSS THE SLOPE. BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOLI SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED TO SOLI SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING OPTIONAL DOT SYSTEM, STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
- 4. THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2"-5" (5cm-12.5cm) OVERLAP DEPENDING ON BLANKET TYPE. TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET (BLANKET BEING INSTALLED ON TOP) EVEN WITH THE COLORED SEAM STITCH" ON THE PREVIOUSLY INSTALLED BLANKET.
- CONSECUTIVE BLANKETS SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" (7.5cm) OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" (30cm) APART ACROSS ENTIRE BLANKET WIDTH.


NOTES:

- 1. IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" (15cm) MAY BE NECESSARY TO PROPERLY SECURE THE BLANKETS.
- 2. TURF REINFORCEMENT MAT SHALL BE NORTH AMERICAN GREEN P-3008 OR APPROVED EQUIVALENT.



2.6 Protect Storm Drain Inlets


Storm drains may be protected from sediment by installation of staked haybales prior to paving. After the first course of pavement has been installed, silt socks or sacks, crushed stone berms or stone filled geotextile may be used.



2.7 Establish Perimeter Controls & Sediment Barriers


While it may seem less complicated to collect all waters to one point of discharge for treatment and just install a perimeter control, it can be more effective to apply internal controls to many small sub-drainage basins within the site. By reducing sediment loading from within the site, the chance of perimeter control failure and the potential off-site damage that it can cause is reduced. It is generally more costly to correct off-site damage than it is to install proper internal controls.


- Control erosion and sedimentation in the smallest drainage area possible. It is easier to control erosion than to contend with sediment after it has been carried downstream and deposited in unwanted areas.
- Direct runoff from small disturbed areas to adjoining undisturbed vegetated areas to reduce the potential for concentrated flows and increase settlement and filtering of sediments.
- Concentrated runoff from development should be safely conveyed to stable outlets using rip rapped channels, waterways, diversions, storm drains or similar measures.
- Determine the need for sediment basins. Sediment basins are required on larger developments where major grading is planned and where it is impossible or impractical to control erosion at the source. Sediment basins are needed on large and small sites when sensitive areas such as wetlands, watercourses, and streets would be impacted by off-site sediment deposition. Do not locate sediment basins in wetlands or permanent or intermittent watercourses. Sediment basins should be located to intercept runoff prior to its entry into the wetland or watercourse.




The silt fence barrier will be installed by excavating a 6-inch-deep trench. Wooden posts supporting the silt fence will be spaced 2 to 3 feet apart and driven securely into the ground; a minimum of 18 to 20 inches deep. The bottom edge of the silt fence will extend across the bottom of the trench and the trench will be backfilled and compacted to prevent stormwater and sediment from discharging underneath the silt fence.

Hay bales may be utilized in lieu of silt fencing or as backing for silt fence in areas of excessive or problematic erosion. Bales may also be utilized as check dams in temporary swales or as protection around catch basins prior to paving.










NTE Connecticut, Lake Road, Killingly

2.8 Construct Temporary Sediment Basins & Diversion Channels


Temporary Sediment Basins are designed and installed to intercept and retain sediment during construction. They prevent erosion and sediment near the source and reduce and/or abate water body impacts, prevent deposition of sediment into undeveloped or undisturbed areas. Basins should be constructed with controlled outlets and designed to have wet and dry storage capacities. Basins may be created by constructing a dam to trap and impound surface water (an embankment basin) or by excavation (an excavated sediment basin), or a combination of both. Method of construction shall be as shown in the detail below and in the locations shown on the design plans.

Diversion channels are constructed with a berm of tamped or compacted soil placed in a manner to divert runoff flows. They are typically constructed to divert sediment laden soils from disturbed areas to temporary sediment basins or to divert clean runoff away from disturbed areas of 25 acres or less. Refer to Figure TD-1 from the 2002 Guidelines. For diversions with slopes of greater than 2%, the necessity for stabilization of the channel should be evaluated (e.g. temporary seeding, riprap, erosion control blankets). For these channels, stone or wood chip check dams should be installed at every 2ø of grade change to slow and filter sediment laden stormwater.




The erosion and sedimentation control design calls for temporary diversion channels during construction per figure TD-1 above to convey overland runoff from and around disturbed areas to temporary sediment basins. Temporary diversions are typically constructed with a berm of tamped or compacted soil placed in a manner to divert flows. Their purpose is to:

- Divert sediment-laden runoff from a disturbed area to a sediment-trapping facility such as a temporary sediment trap, sediment basin r vegetative filter.
- Divert water originating from undisturbed areas away from where construction activities are taking place.
- Fragment disturbed areas which thereby reduce the velocity and concentration of runoff.




Stone check dams placed at 50ø intervals within the temporary diversions will assist in reducing velocities and providing a filtering mechanism for removal of sediment.



2.9 Establish Stabilized Construction Entrances

Install stabilized construction entrances/anti tracking pads at any and all access/egress points to the site to prevent tire tracked soils and sediment onto paved surfaces.



20

Construction shall be in accordance with 5-12-2 of the 2002 guidelines. These pads shall be maintained by the addition of stone or lengthening of the entrances as necessary to alleviate sediment transport.

2.10 Additional BMP's

2.10.1 Dust Control

Dust control measures should be taken when it has been determined that other measures for stabilization cannot be practically applied.

- <u>Mechanical Sweeping</u> shall be used on paved areas where dust and fine materials accumulate as a result of truck traffic or wind and water deposits from adjacent areas. Sweep daily in heavily trafficked areas.
- <u>Apply water</u> to exposed soil surfaces and unpaved travel ways.
- <u>Non-asphaltic soil tackifiers</u> may be use consisting of an emulsified liquid soil stabilizer of organic, inorganic or mineral origin. The solutions shall be non-toxic to human, animal or plant life, non-corrosive and nonflammable. Materials shall meet local, state nd federal guidelines for intended use and shall be applied per the manufacturerøs recommendations.

2.10.2 Wood Chips

Clearing of brush and woody vegetation for the purposes of construction will generate wood chips when unmarketable wood is chipped and slashed on site. These chips may be utilized as berms around the perimeter of site disturbances, check dams in swales where slopes are 3% or less, reinforcement behind silt fencing in areas of persistent problematic erosion. They may also be utilized as mulch and spread over exposed surfaces to prevent erosion from rain drop impact; an approved per EPA National Pollutant Discharge Elimination System (NPDES). http://cfpub.epa.gov/npdes/stormwater/menuofbmps/index.cfm?action=factsheet_results&view=specific&bmp=41

Chips may also be combined with compost to create filter berms to prevent sediment transport. In a combined effort, the Connecticut Department of Transportation and the CTDEEP collaborated on a 2-year research project to demonstrate the effectiveness of this application.

http://www.ct.gov/deep/cwp/view.asp?A=2718&Q=325354

3 Good Housekeeping BMP's

3.1 Material Handling & Housekeeping

This section sets forth the requirements for handling, storage, and disposal of material. It specifically addresses the requirements for storing material in open areas; stacking bagged material; storing material in bulk; storing lumber; storing bricks and masonry blocks; handling and storing cement and lime; handling and storing reinforcing sheet and structural steel; handling and storing pipe, conduit, and cylindrical material; storing sand, gravel, and crushed stone; handling and storing flammable and combustible liquids; handling asphalt and tar products; handling liquefied petroleum gas & diesel; and housekeeping.

Materials shall be stored in a manner that does not endanger worker safety. Hazardous materials shall be stored in accordance with the individual requirements. Store all materials on pallets and immediately clean up spills and leaks that could create environmental issues.

- Stack lumber on level and solidly supported sills so that the stacks are stable. Do not pile lumber more than 16 feet high.
- Bagged concrete, mortar or lime shall be stacked on pallets and kept covered at all times. Broken or torn bags shall be removed and disposed of offsite.
- Make sure cylindrical materials are stable when storing or handling. Stacking. Place pipe, conduit bar stock, and other cylindrical materials in racks or stack and block them on a firm, level surface to prevent spreading, rolling, or falling. Use either a pyramided or battened stack. Step back battened stacks at least one unit per tier and securely chock them on both sides of the stack.
- Locate stockpiles to provide safe access for withdrawing material. Material or vertical faces must not overhang. Stockpiles shall be surrounded with silt fence, staked haybales or wood chip berms to prevent erosion from the stockpiles or flow of water into them. Topsoil stockpiles left for more than 30 days shall be over seeded in accordance with Table TS-2, Section 2.4.
- Most flammable and combustible liquids are highly toxic. Use them only after determining their toxic characteristics. In handling toxic liquids, follow the appropriate safety and health requirements in the õOccupational Healthö section.
- Closed tanks and containers for combustibles shall not exceed the requirements as outlined in the following table:

	FI	ammable llqu	Liquids		
Container type	Class IA	Class IB	Class IB	Class II	Class III
Glass	1 pint	1 quart	1 gallon	1 gallon	5 gallons
Metal . r	1 gallon	5 gallons	5 gallons	5 gallons	5 gallons
Safety cans	2 gallon	5 gallons	5 galtons	5 gallons	5 gallons
Metal drums	60 galions	60 gallons	60 gallons	60 gallons	60 gallons
Approved portable tanks	660 gallons	660 gallons	660 gallons	660 gallons	660 gallons
Polyethylene I	1 gallon	5 gallons	5 gallons	60 gallons	60 gallons

-Maximum allowable size of containers and portable tanks, combustible

- <u>Outdoor Housekeeping</u> Keep the areas adjacent to facilities free from rubbish, waste, and tall, dry vegetation. Place combustible waste materials stored outdoors to await subsequent disposal at least 20 feet away from facilities.
- <u>**Tools and Equipment</u>** To prevent tripping or injury, keep areas clear of tools and portable equipment. Adequately secure tools, materials, and equipment where a tripping hazard exists.</u>
- <u>Wind</u> Store loose or light materials on roofs or unenclosed height only if they are safely tied down or secured.
- <u>Sacks and Bags</u> Remove empty bags that contained cement, lime, or other dustproducing material from the work area at least daily.
- <u>Excavated Materials</u> Keep drives and walkways clear of excavated materials wherever possible. Where this is not possible, adequately post or barricade these areas and provide alternative access.

3.2 Construction Staging Areas

Construction staging areas shall be located as shown on the plans or within locations approved by the site inspector or engineer. Designate where vehicles or construction trailers will turn around or park, where excavated soil or building materials will be stockpiled, where excavation equipment will be unloaded and loaded, where job-site waste will be stored for recycling, etc. Setting up and ensuring use of staging areas requires installation of a packed pervious surface, free of organics or erodible soils. In areas of soft soils, installation of a geogrid prior to placement of a packed pervious surface may be necessary to stabilize surfaces for support of construction equipment and materials. Staging areas will be evaluated prior to the start of construction to assess surface treatment needs.

3.3 Designate Vehicle Fueling and Maintenance Areas

Designated fueling areas shall be designed to prevent stormwater runoff and spills. It is recommended that fuel-dispensing areas be paved with cement, concrete, or an equivalent impervious surface, with a two to four percent slope to prevent ponding, and separated from the rest of the site by a grade break or berm that prevents run-on of stormwater.

Where practical, fuel dispensing areas should be covered, and the cover's minimum dimensions must be equal to or greater than the area within the grade break or the fuel dispensing area. The cover should not drain onto the fuel dispensing area. Use a perimeter drain or slope the surface inward so that runoff drains to a blind sump. It might be necessary to install and maintain an oil control device in catch basins that might receive runoff from the fueling area.

For fueling with a mobile fuel truck, consider establishing a designated fueling area. Place temporary "caps" over nearby catch basins or manhole covers so that if a spill occurs it is prevented from entering the storm drain). A form of secondary containment should be used when transferring fuel from the tank truck to the fuel tank. Storm drains in the vicinity should also be covered. Install vapor recovery nozzles to help control drips as well as reduce air pollution. Fueling areas should have a spill prevention plan and necessary spill kits located nearby.

General Fueling Requirements:

- When fueling must occur onsite, the contractor shall select and designate an area to be used, subject to approval of the Project Engineer or designee of the Town.
- Absorbent spill clean-up materials and spill kits shall be available in fueling areas and on fueling trucks and shall be disposed of properly after use.
- Drip pans or absorbent pads shall be used during vehicle and equipment fueling, unless the fueling is performed over an impermeable surface in a dedicated fueling area.
- Dedicated fueling areas shall be protected from storm water run-on and runoff, and shall be located at least 100 feet from downstream drainage facilities and watercourses. Fueling must be performed on level-grade areas.
- Nozzles used in vehicle and equipment fueling shall be equipped with an automatic shut-off to control drips. Fueling operations shall not be left unattended.
- Protect fueling areas with berms and/or dikes to prevent run-on, runoff, and to contain spills.
- Fuel tanks shall not be "topped-off."

- Vehicles and equipment shall be inspected on each day of use for leaks. Leaks shall be repaired immediately or problem vehicles or equipment shall be removed from the project site.
- Absorbent spill clean-up materials shall be available in fueling and maintenance areas and used on small spills instead of hosing down or burying techniques. The spent absorbent material shall be removed promptly and disposed of properly.
- Federal, state, and local requirements shall be observed for any stationary above ground storage tanks.
- Mobile fueling of construction equipment throughout the site shall be minimized. Whenever practical, equipment shall be transported to the designated fueling area.
- Fueling areas and storage tanks shall be inspected regularly.
- Keep an ample supply of spill cleanup material on the site.
- Immediately cleanup spills and properly dispose of contaminated soil and cleanup materials.

3.4 Vehicle Washing & Maintenance

The plans as presented do not consider on-site vehicle washing. Ideally, vehicle maintenance and washing occurs in garages and wash facilities, not on active construction sites. However, if these activities must occur onsite, operators should follow appropriate BMPs to prevent untreated nutrient-enriched wastewater or hazardous wastes from being discharged to surface or ground waters. Appropriate BMPs include the following:

- Provide a covered, paved area dedicated to vehicle maintenance and washing;
- Ensure that the areas are properly connected to a liquids collection system;
- Develop a spill prevention and cleanup plan;
- Prevent hazardous chemical leaks by properly maintaining vehicles and equipment;
- Properly cover and provide secondary containment for fuel drums and toxic materials;
- Properly handle and dispose of vehicle wastes and wash water;

Inspect construction vehicles daily, and repair any leaks immediately. Dispose of all used oil, antifreeze, solvents and other automotive-related chemicals according to manufacturer instructions. These wastes require special handling and disposal. Used oil, antifreeze, and some solvents can be recycled at designated facilities, but other chemicals must be disposed of at a hazardous waste disposal site.

Designate areas for vehicle repair. If cleaning is necessary, use blowers or vacuums instead of water to remove dry materials from vehicles if possible. Water alone can remove most dirt adequately, use high-pressure water spray without detergents at vehicle washing areas. If detergents must be used avoid phosphate- or organic-based cleansers to reduce nutrient enrichment and biological oxygen demand in wastewater. Use only

biodegradable products that are free of halogenated solvents. Clearly mark all washing areas.

3.5 Spill Prevention & Control

Small spills (5 gallons or less) of fuels, oils, chemicals or solvents at the site can be cleaned up in accordance with the following procedure:

- 1. Have proper protective equipment available for personnel cleaning up the spill.
- 2. Contain the spill Oil Absorbent Socks are a containment option for smaller spills. Often used for quick containment around vehicles, valves, small leaks and machines, these absorbents are flexible enough to be quickly molded and curved to fit around a spill area
- 3. If the spill is from an equipment leak, stop the leak while using the proper protective equipment and ventilation.
- 4. Clean up small spills and leaks immediately using mops, rags, cloth, sawdust or compatible chemical binders such as bentonite, vermiculite or sawdust. If leak occur on a soil surface, remove the contaminated soil completely as soon as practical.
- 5. Place solvent-laden materials and/or binders in a covered, solvent-resistant metal container.
- 6. Arrange for proper waste disposal

For larger spills, contact local and state authorities:

Dayville Fire Department: 911 or 860-774-5525

CTDEEP Emergency Response & Spill Prevention: 866-377-7745

3.6 Rock Blasting

A. Best Management Practices for Blasting.

All activities related to blasting shall follow Best Management Practices (BMPøs) to prevent contamination of ground and surface water including:

- Preparing, reviewing and following an approved blasting plan;
- Proper drilling, explosive handling and loading procedures;
- Evaluating blasting performance;
- Handling and storage of blasted rock.
- Groundwater well monitoring

(1) Loading practices

The following blast hole loading practices to minimize environmental effects shall be followed

(a) Drilling logs shall be maintained by the driller and communicated directly to

the blaster. The logs shall indicate depths and lengths of voids, cavities, and fault zones or other weak zones encountered as well as groundwater conditions.

(b) Explosive products shall be managed on-site so that they are either used in the bore hole, returned to the the delivery vehicle, or placed in secure containers for off-site disposal.

(c) Spillage around the borehole shall either be placed in the borehole or cleaned up and returned to an appropriate vehicle for handling or placement in secured containers for off-site disposal.

(d) Loaded explosives shall be detonated as soon as possible and shall not be left

in the blastholes overnight, unless weather or other safety concerns reasonably dictate that detonation should be postponed.

(e) Loading equipment shall be cleaned in an area where wastewater can be properly contained and handled in a manner that prevents release of contaminants to the environment.

(f) Explosives shall be loaded to maintain good continuity in the column load to promote complete detonation. Industry accepted loading practices for priming, stemming, decking and column rise shall be attended to.

(2) Explosive Selection.

The following BMPs shall be followed to reduce the potential for ground or surface water contamination when explosives are used:

(a) Explosive products shall be selected that are appropriate for site conditions and safe blast execution.

(b) Explosive products shall be selected that have the appropriate water resistance for the site conditions present to minimize the potential for effect of the product upon ground or surface water.

(3) Prevention of Misfires.

Appropriate practices shall be developed and implemented to prevent misfires.

(4) Muck Pile Management.

Muck piles (the blasted pieces of rock) and rock piles shall be managed in a manner to reduce the potential for contamination by implementing the following measures:

- (a) Remove the muck pile from the blast area as soon as reasonably possible.(b) Manage the interaction of blasted rock piles and stormwater to prevent contamination of surface water.
- (5) Groundwater Well Monitoring

A pre-blast survey of existing conditions shall be performed to evaluate structures of concern and all structures located within 250ø of blasting locations, including groundwater wells. Well levels will be monitored throughout the entirety of the blasting process.

4. <u>Post Construction BMP's</u>

For the purposes of this report, post construction BMPøs for impervious surfaces are separated into 3 categories:

- 1. <u>Overland Flow Erosion Control</u> ó Minimizing the release and suspension of pollutants, particularly erosion of roadway or paved surfaces shoulders by drainage. Erosion control BMPs typically are installed in the form of pervious cover (vegetation, etc.) or energy dissipation devices.
- 2. <u>Roadway Drainage Conveyance</u> ó Effectively and safely removing water from the roadway or other critical areas of the infrastructure (i.e. steep roadway shoulders or banks). Conveyance BMPs operate as either open (spillway, channel, etc.) or closed (culvert, conduit pipe, etc.) systems.
- 3. <u>Water Quality and Treatment</u> ó Water quality and treatment BMPs focus on the treatment (pollutant displacement/removal) of stormwater before discharging to and/or beyond the storm drain. Treatment BMPs operate by means of sedimentation, infiltration, filtration, and biological degradation.

The plans, drainage computations and stormwater management methods will need to be reviewed and approved by the CTDEEP in conjunction with a 401 Water Quality Certification <u>and</u> for the General Permit for Discharge of Stormwater Associated with Construction Activities. All proposed discharges and pre-treatment prior to this discharge points were designed to be in accordance with the 2004 Water Quality Guidelines. Where ever possible, non-structural methods of stormwater treatment have been implemented.

- Post construction control measures include promotion of groundwater recharge through pervious surfaces, as well as the construction of stormwater depressions for roof drainage, overland flow and sheet flow from pavement. A large portion of the stormwater from paved surfaces will be collected and treated by a large stormwater basin and discharged to a riprap level spreader constructed on level ground.
- Suspended solid and floatable removal is provided with sumped catch basins with hoods or elbow inserts. The goal of 80% of the annual anticipated sediment load can be achieved with these mechanisms.

- Velocity dissipation is achieved by the design and installation of riprap outlet protection. Flows from these devices discharge to gently sloped vegetated surfaces prior to final discharge to resource areas.
- Runoff reduction is accomplished by encouraging infiltration where practical and extended overland flows.

At the completion of construction, all stormwater collection and treatment devices should be inspected and cleaned in accordance with the plans, including but not limited to the removal of sediment from catch basin sumps & treatment devices, removal of silt fencing adjacent to stabilized areas, inspection of outlets for evidence of erosion or accumulation of sediment, inspection of detention & retention basins and removal of debris and sediment, removal of construction entrances. In addition, paved areas should be thoroughly swept and vegetated surfaces should be inspected to determine whether replacement plantings are necessary.

5. <u>Drainage Summary</u>

The drainage calculations separate drainage analysis for peak overall peak discharges from approximately 45 acres including the developed portion of the site and as well as more than half that will remain in its existing wooded condition.

The calculations utilized HydroCAD® Stormwater Modeling System, a computer model, to analyze pre and post development drainage conditions, and to aid in the design of the stormwater detention/infiltration system. The model used the Soil Conservation Service TR-20 method with a Type III 24-hour rainfall to calculate the runoff. The 2, 10 and 100-year frequency storms were analyzed to evaluate peak runoff flow to the wetlands and perimeter for pre and post construction conditions. All HydroCAD summaries and drainage area maps are included for reference herein as Attachment 3.

5.1 Drainage to Central Wetland

Table 1 summarizes the proposed peak runoff flows to the centrally located wetland (Drainage Area 1S). This drainage area is defined on the enclosed drainage area mapping and has been rounded to the nearest 0.1 CFS

Design Storm	Depth (in)	Existing Peak	Proposed Peak
2-Year	3.2	4.7 CFS	4.8 CFS
10-Year	4.8	24.8 CFS	19.6 CFS
100-Year	6.9	66.0 CFS	48.8 CFS

Table 1: Summary of Existing and Proposed Peak Flows from Central Wetlands At Eastern Property Line*

*All flows are in CFS (cubic feet per second)

As shown in Table 1, the post-construction peak runoff rates are equal to or less than post construction for all design storms. This has been accomplished by re-routing drainage areas to a proposed detention/water quality basin which includes a sediment forebay, a stormwater wetland/bioretention cell and a dry basin for groundwater recharge. Replacement of forested terrain with grassed, gravel and paved areas due to the construction of the proposed facility require this basin.

A small portion of the northern site (the Generating Facility site) discharges east via sheet flow; flow in this direction will continue in the same manner. Table 2 summarizes existing and proposed peak discharge rates at the eastern property boundary (Drainage Area 2S).

Design Storm	Depth (in)	Existing Peak	Proposed Peak
2-Year	3.2	0.3 CFS	0.4 CFS
10-Year	4.8	1.8 CFS	2.6 CFS
100-Year	6.9	5.0 CFS	6.7 CFS

Table 2: Summary of Existing and Proposed Peak Flows East

As the calculations demonstrate, there will be slight increases in peak runoff rates east but these peaks will be metered by construction of small depressions in the landscape to act as retention areas. The increases will be negligible as they are not direct (point) discharges from the property. Portions of the drainage flowing to the east will be intercepted by depressions in the terrain that will infiltrate

The switchyard on the southern side of Lake Road will be comprised substantially of a crushed stone surface that will sheet flow to wetlands located predominantly off site and within the CL&P right of way. The site drains in the same manner presently. Table 3 summarizes existing and proposed peak flows to this wetland area.

Table 3: Summary of Existing and Proposed	l Peak Flows from Switchyard
---	------------------------------

Design Storm	Depth (in)	Existing Peak	Proposed Peak
2-Year	3.2	1.8 CFS	2.6 CFS
10-Year	4.8	7.0 CFS	8.8 CFS
100-Year	6.9	16.1 CFS	19.1 CFS

Slight increases in peak runoff rates from the Switchyard will sheet flow overland through the proposed crushed stone surface and ultimately discharge to the wetlands system associated with the existing CL&P right of way.

5.2 Discharge Volume

Although the discharge rate to the central wetlands is significantly reduced for most design storms, it is important to preserve the hydrology of this area. Increased volumes will not adversely affect the wetland or cause erosion of stream banks, on and off the subject site as discharge rates are controlled.

The following table lists pre and post construction discharge volumes to the wetlands for each design storm:

Design Storm	Depth (in)	Existing Volume	Proposed Volume
2-Year	3.2	1.19	1.73
10-Year	4.8	3.72	4.59
100-Year	6.9	8.25	9.37

Table 4: Summary of Existing and Proposed Discharge VolumeTo Central Wetlands in acre-feet

The central portion wetland on site will continue to discharge off site to the northeast as it does presently. As shown in the computations, this wetland acts as a natural attenuator for existing and proposed flow discharges.

The calculations demonstrate that with construction of the tiered stormwater basin, overland flow and the creation of shallow depressions within the terrain, peak discharge rates to the wetlands will be reduced while the total volume of water to the wetlands will not be. Drainage from impervious areas will be collected, treated and discharged to the basin which ultimately will continue to recharge the wetland.

Drainage from building rooftops will be discharged to the ground or to shallow points in the terrain where ever possible to encourage sheet flow and infiltration. Roof coverings will be comprised of painted standing seam surfaces which are not prone to corrosion or the release of contaminants with rain events.

5.3 Infiltration/Groundwater Recharge

Groundwater recharge volume (GRV) is calculated using the hydrologic soil group approach per the State of CT 2004 Stormwater Quality Manual. For hydrologic soil group õBö, average annual recharge is 12ö per year and the recharge depth (D) is 0.25ö. The net increase in impervious surface for the runoff to the proposed stormwater basin is 39.3%. Utilizing this information, the required GRV is (D)(A)(I)/12 = (0.25)(16.3)(.39)/12 = 0.132 acre-feet (5,770 cubic feet).

For the Canton and Charlton soils in the area of the proposed basin, the average saturated hydraulic conductivity is 39.6 micrometers per second which converts to 5.6 inches per

hour; the calculations conservatively assume 50% of the average (2.8 inches per hour). The following table summarizes the GRV for each design storm:

Design Storm	Depth (in)	Volume (ac-ft)
2-Year	3.2	0.29
10-Year	4.8	0.42
100-Year	6.9	0.75

Table 5: Summary of Groundwater Recharge Volume

The basin alone as designed exceeds the required GRV. Additional groundwater recharge is accomplished by the construction of small depressions in the terrain throughout the site.

6. <u>Inspections & Reporting</u>

6.1 Inspection Procedure

Within the first 30 days following the commencement of construction activity, the permittee shall contact the Town of Killingly or the project inspecting engineer to review site conditions. The site shall be inspected at least monthly during the first 90 days to insure proper installation of erosion control measures.

The site shall be routinely inspected for compliance with the General Permit and the Plan for the site until a Notice of Termination has been submitted. At least once a week and within 24 hours of a storm that generates a discharge, the qualified inspector shall inspect (at a minimum) the following:

- > Disturbed areas of construction activity that have not been stabilized;
- All erosion and sedimentation control measures;
- > All structural control measures; soil stockpile areas;
- Washout areas and site entrances;

These areas shall be inspected for evidence of or the potential for off-site impacts and sediment tracking. For storms that fall on a weekend, holiday or after a point where regular working hours will not commence for greater than 24-hours, inspections are required only for storms that equal or exceed 0.5ö.

The qualified inspector shall evaluate the effectiveness of E&S controls, structural controls, stabilization practices, and any other controls implemented to prevent pollution and determine if it is necessary to install, maintain or repair such controls and/or practices to improve the quality of stormwater discharges.

6.2 Reporting

Reports shall be prepared and retained as part of the SWPPP and shall contain the following information:

- Scope of the inspection;
- Name & qualifications of the qualified inspector generating the report;
- > Date & weather conditions at the time of the inspection;
- Major observations regarding E&S controls;
- Descriptions of Stormwater Discharges;
- > Any stormwater monitoring conducted during the inspection.

A sample report form is enclosed herein as Attachment 7; completed reports may be added to this section as record of inspections. The report should state whether the site is in compliance or out of compliance with the terms of the plans and permit. If the site is out of compliance, the report shall state the remedial actions required to bring the site back into compliance. Non-engineered corrective actions (i.e. silt fence repair, sediment removal, addition of E&S measures) shall be corrected within 24 hours of reporting. Engineered corrective actions (re-design of engineered controls) shall be implemented within 7 days of reporting and shall be incorporated into revised plans within 10 days of reporting.

Inspectors from the DEEP and Town may inspect the site ate any time for compliance with the anticipated General Permit or in terms of approval conditions from state and local authorities. These inspections may take place at any time while construction activities are being conducted or to review post-construction stormwater management measures.

6.3 Keeping Plans Current

The Permittee is responsible for keeping their Plan in compliance with the General Permit at all times, including the following:

- A. The Plan shall be amended by the Permittee if the actions required by the plan fail to prevent pollution or fail to otherwise comply with any provisions of the General Permit. The plan shall be immediately amended upon a change in contractor, change in design or construction, operation or maintenance at the site which has the potential for discharge of pollutants to the waters of the state which has not been otherwise addressed in the Plan.
- B. The Commissioner of the CTDEEP (the õDepartmentö) may notify the Permittee at any time that the Plan and/or the site do not meet one or more of the one or more of the minimum requirements of the General Permit. The Permittee shall make any required changes within 7 days upon receipt of such notification and then shall submit certification to the Commissioner within 15 days that the requested changes have been made and implemented.

7. <u>Turbidity Monitoring Requirements</u>

Turbidity monitoring shall be conducted monthly at least monthly with sampling procedure consistent with 40 CFR Part 136.

7.1 Monitoring Frequency

- a. Sampling shall be conducted when there is a discharge from the site while construction activity is ongoing, until final stabilization of the drainage areas associated with each outfall is achieved.
- b. The Permittee is only required to take samples during regular work hours. If sampling is discontinued at the end of regular working hours, sampling shall resume the next working day as long as the discharge continues.
- c. Sampling may be suspended if at any time conditions exist that may reasonably pose a threat to the safety of the person sampling. Such conditions may include high winds, lighting, intense rainfall or other hazardous condition. When the unsafe condition is no longer present, sampling may resume.

7.2 Sample Collection

- a. All samples shall be collected from discharges resulting from a storm event that occurs at least 24 hours after any previous storm event that generates a stormwater discharge. Sampling of snow or ice melt without a storm event is not a valid sample.
- b. Samples shall be grab samples taken at least three (3) separate times during a storm event and shall be representative of the flow and characteristics of the discharge. Samples may be taken manually or with an in-situ turbidity probe or other automatic sampling device equipped to take turbidity readings. The first sample shall be taken within the first hour of stormwater discharge from the site. If samples are collected manually and the discharge begins outside of normal working hours, the first sample shall be taken at the start of normal working hours and shall be noted.

7.3 Sampling Locations

Sampling is required from point discharges of stormwater from disturbed areas. Sampling points shall be at proposed stormwater outfalls as they are installed throughout the project.

7.4 Monitoring Reports

A. Within thirty (30) days following the end of each month, permittees shall enter the stormwater sampling result(s) on the Stormwater Monitoring Report (SMR) form (available at www.ct.gov/deep/stormwater) and submit it in accordance with the

NetDMR provisions as described below, or, if the permittee has opted out of NetDMR, to the following address:

Bureau of Materials Management and Compliance Assurance Water Permitting and Enforcement Division (Attn: DMR Processing) Connecticut Department of Energy and Environmental Protection 79 Elm Street Hartford, CT 06106-5127

If there was no discharge during any given monitoring period, the permittee shall submit the form as required with the words õno dischargeö entered in place of the monitoring results.

If the permittee monitors any discharge more frequently than required by this general permit, the results of this monitoring shall be included in additional SMRs for the month in which the samples were collected.

If sampling protocols are modified due to the limitations of normal working hours or unsafe conditions in accordance with Section 5(c)(1)(A)(ii) or (iii) above, a description of and reason for the modifications shall be included with the SMR.

If the permittee samples a discharge that is representative of two or more substantially identical discharge points, the permittee shall include the names or locations of the other discharge points.

NetDMR Reporting Requirements

Prior to one-hundred and eighty (180) days after the issuance of a permit, the

Permittee may either submit monitoring data and other reports to the Department in hard copy form or electronically using NetDMR, a web-based tool that allows Permittees to electronically submit stormwater monitoring reports through a secure internet connection. Unless otherwise approved in writing by the commissioner, no later than one-hundred and eighty (180) days after the issuance of the permit the Permittee shall begin reporting electronically using NetDMR. Specific requirements regarding subscription to NetDMR and submittal of data and reports in hard copy form and for submittal using NetDMR are described below:

Submittal of NetDMR Subscriber Agreement

On or before fifteen (15) days after the issuance of a permit, the Permittee and/or the person authorized to sign the Permittee s discharge monitoring reports (õSignatory Authorityö) as described in RCSA Section 22a-430-3(b)(2) shall contact the Department at deep.netdmr@ct.gov and initiate the NetDMR subscription process for electronic submission of Stormwater Monitoring Report information. Information on NetDMR is available on the Department s website at <u>www.ct.gov/deep/netdmr</u> on or before ninety (90) days after issuance of this permit the Permittee shall submit a signed and notarized copy of the Connecticut DEEP NetDMR Subscriber Agreement to the Department

Submittal of Reports Using NetDMR

Unless otherwise approved by the commissioner, on or before one-hundred and eighty (180) days after issuance of this permit, the Permittee and/or the Signatory Authority shall electronically submit SMRs required under the permit to the Department using NetDMR in satisfaction of the SMR submission requirements of Sections 5(c)(2)(A) of this permit.

SMRs shall be submitted electronically to the Department no later than the 30th day of the month following the completed reporting period. Any additional monitoring conducted in accordance with 40 CFR 136 shall be submitted to the Department as an electronic attachment to the SMR in NetDMR. Once a Permittee begins submitting reports using NetDMR, it will no longer be required to submit hard copies of SMRs to the Department. NetDMR is accessed from: http://www.epa.gov/netdmr

Submittal of NetDMR Opt-Out Requests

If the Permittee is able to demonstrate a reasonable basis, such as technical or administrative infeasibility, that precludes the use of NetDMR for electronically submitting SMRs, the commissioner may approve the submission of SMRs in hard copyform (õopt-out requestö). Opt-out requests must be submitted in writing to the Department for written approval on or before fifteen (15) days prior to the date a Permittee would be required under this permit to begin filing SMRs using NetDMR. This demonstration shall be valid for twelve (12) months from the date of the Departmentøs approval and shall thereupon expire. At such time, SMRs shall be submitted electronically to the Department using NetDMR unless the Permittee submits a renewed opt-out request and such request is approved by the Department.

All opt-out requests and requests for the NetDMR subscriber form should be sent to the following address or by email at deep.netdmr@ct.gov:

Attn: NetDMR Coordinator Connecticut Department of Energy and Environmental Protection 79 Elm Street Hartford, CT 06106-5127


7.5 Reporting and Record Keeping Requirements

A. For a period of at least five years from the date that construction is complete, the permittee shall retain copies of the Plan and all reports required by the General Permit, and records of all data used to complete the registration for the General Permit, unless the commissioner specifies another time period in writing. Inspection records must be retained as part of the Plan for a period of five (5) years after the date of inspection.

B. The permittee shall retain an updated copy of the Plan required by this general permit at the construction site from the date construction is initiated at the site until the date construction at the site is completed.

ATTACHMENT 1

USDA-NRCS WEB SOIL SURVEY MAPPING




Conservation Service

Soil Map—State of Connecticut (NTE Connecticut - Lake Road)

MAP INFORMATION	The soli surveys that comprise your AOI were mapped at 1:12,000. Please rely on the bar scale on each map sheet for map measurements. Source of Map: Natural Resources Conservation Service Web Soil Survey URL: http://websoilsurvey.nrcs.usda.gov Coordinate System: Web Mercator (EPSG:3857) Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required. This product is generated from the USDA-NRCS certified data as of the version date(s) listed below. Soil map units are labeled (as space allows) for map scales 1:50,000 or larger. Date: Marcial Connecticut Soil map units are labeled (as space allows) for map scales 1:50,000 or larger. Date: Wersion date(s) fisted below.	
MAP LEGEND	 Spoil Area Stony Spot Stony Spot Very Stony Spot Wet Spot Wet Spot Wet Spot Streams and Canals Streams and Canals Interstate Highways US Routes Major Roads Local Roads Background 	
MAP	Area of Interest (AOI) Soil Area of Interest (AOI) Soil Map Unit Polygons Soil Map Unit Polygons Soil Map Unit Lines Soil Map Unit Lines Soil Map Unit Lines Soil Map Unit Lines Special Soil Map Unit Lines Special Soil Map Unit Polygons Special Soil Map Unit Lines Special Soil Map Unit Polygons Special Borrow Pit Special Clay Spot Soil Map Unit Polygons Landfill Soil Map Unit Polygons Landfill Area Flow Marsh or swarmp Mine or Quarry Mine or Quarry Mine or Quarry Mine or Quarry Mine or Quarry Saline Spot Sodic Spot Sidic Spot <th></th>	
	Area of Int Solis Special (Special (Sp	

Map Unit Legend

	State of Connec	cticut (CT600)	
Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
3	Ridgebury, Leicester, and Whitman soils, 0 to 8 percent slopes, extremely stony	2.0	2.6%
13	Walpole sandy loam, 0 to 3 percent slopes	5.3	7.0%
21A	Ninigret and Tisbury soils, 0 to 5 percent slopes	6.0	7.9%
38C	Hinckley loamy sand, 3 to 15 percent slopes	3.5	4.6%
52C	Sutton fine sandy loam, 2 to 15 percent slopes, extremely stony	3.5	4.6%
58C	Gloucester gravelly sandy loam, 8 to 15 percent slopes, very stony	2.3	3.1%
61B	Canton and Charlton soils, 3 to 8 percent slopes, very stony	7.2	9.5%
62C	Canton and Charlton soils, 3 to 15 percent slopes, extremely stony	26.6	35.1%
73C	Charlton-Chatfield complex, 3 to 15 percent slopes, very rocky	9.2	12.1%
73E	Charlton-Chatfield complex, 15 to 45 percent slopes, very rocky	0.1	0.1%
75C	Hollis-Chatfield-Rock outcrop complex, 3 to 15 percent slopes	7.2	9.5%
75E	Hollis-Chatfield-Rock outcrop complex, 15 to 45 percent slopes	2.5	3.2%
103	Rippowam fine sandy loam	0.6	0.8%
Totals for Area of Interest		75.8	100.0%




National Cooperative Soil Survey

Conservation Service

Page 1 of 4

Hydrologic Soil Group—State of Connecticut (NTE Connecticut - Lake Road)





Hydrologic Soil Group

ŀ	lydrologic Soil Group— Si	ummary by Map Unit —	State of Connecticut (CT600)
Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
3	Ridgebury, Leicester, and Whitman soils, 0 to 8 percent slopes, extremely stony	D	2.0	2.6%
13	Walpole sandy loam, 0 to 3 percent slopes	B/D	5.3	7.0%
21A	Ninigret and Tisbury soils, 0 to 5 percent slopes	с	6.0	7.9%
38C	Hinckley loamy sand, 3 to 15 percent slopes	A	3.5	4.6%
52C	Sutton fine sandy loam, 2 to 15 percent slopes, extremely stony	В	3.5	4.6%
58C	Gloucester gravelly sandy loam, 8 to 15 percent slopes, very stony	A	2.3	3.1%
61B	Canton and Charlton soils, 3 to 8 percent slopes, very stony	В	7.2	9.5%
62C	Canton and Charlton soils, 3 to 15 percent slopes, extremely stony	В	26.6	35.1%
73C	Charlton-Chatfield complex, 3 to 15 percent slopes, very rocky	В	9.2	12.1%
73E	Charlton-Chatfield complex, 15 to 45 percent slopes, very rocky	В	0.1	0.1%
75C	Hollis-Chatfield-Rock outcrop complex, 3 to 15 percent slopes	D	7.2	9.5%
75E	Hollis-Chatfield-Rock outcrop complex, 15 to 45 percent slopes	D	2.5	3.2%
103	Rippowam fine sandy loam	B/D	0.6	0.8%
Totals for Area of Inter	rest		75.8	100.0%

Description

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.


Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

Rating Options

Aggregation Method: Dominant Condition Component Percent Cutoff: None Specified Tie-break Rule: Higher



USDA

Conservation Service

Web Soil Survey National Cooperative Soil Survey

Saturated Hydraulic Conductivity (Ksat)—State of Connecticut (NTE Connecticut, Killingly)

.

Area or Interest (AUI)		H	The coll currents that commission with the second of 112,000
	rest (AOI)	Transportation	I he soil surveys that comprise your AOI were mapped at 1:12,000.
		Interestate Hichwave	Warning: Soil Map may not be valid at this scale.
Soil Rating Polygons	olvaons		Enlargement of maps beyond the scale of mapping can cause
• " □	<= 10.0139		misunderstanding of the detail of mapping and accuracy of soil line
	> 10.0139 and <= 24.9231	Major Koads	soils that could have been shown at a more detailed scale.
	> 24.9231 and <= 34.7253		Please rely on the bar scale on each map sheet for map
~ ~	> 34.7253 and <= 44.6703	Action Action Photography	measurements.
> 4 10(> 44.6703 and <= 100.0000		Source of Map: Natural Resources Conservation Service Web Soil Survey LIBL: http://webscoileurovey.nrcs.usda.gov
2	Not rated or not available		Coordinate System: Web Mercator (EPSG:3857)
Soil Rating Lines	-ines		Maps from the Web Soil Survev are based on the Web Mercator
, ∜ ₹	<= 10.0139		projection, which preserves direction and shape but distorts
5	> 10.0139 and <= 24.9231		olstance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate
2	> 24 9231 and <= 34 7253		calculations of distance or area are required.
€9 ∧	> 34.7253 and <= 44.6703		This product is generated from the USDA-NRCS certified data as of the vorcion data (as below.
}	> 44.6703 and <= 100 0000		Soil Survey Area: State of Connecticut
No	Not rated or not available		
Soil Rating Points	oints		Soil map units are labeled (as space allows) for map scales 1:50,000
₩	<= 10.0139		or larger.
•	> 10.0139 and <= 24.9231		Date(s) aerial images were photographed: Mar 30, 2011—May 1, 2011
~ 2	> 24.9231 and <= 34.7253		ZUII The sufference of a street need on the data and line of
۲۵ ۸	> 34.7253 and <= 44.6703		rine ormopriorio or other base map on which the soil lines were compiled and digitized probably differs from the background
100	> 44.6703 and <= 100.0000		imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.
N N	Not rated or not available		
Water Features	ß		
Str	Streams and Canals		

٦

Saturated Hydraulic Conductivity (Ksat)

Saturated	Hydraulic Conductivity (K	(sat)— Summary by Map U	nit — State of Connectice	ut (CT600)
Map unit symbol	Map unit name	Rating (micrometers per second)	Acres in AOI	Percent of AOI
3	Ridgebury, Leicester, and Whitman soils, 0 to 8 percent slopes, extremely stony	5.1044	3.9	4.2%
13	Walpole sandy loam, 0 to 3 percent slopes	40.6593	5.7	6.1%
21A	Ninigret and Tisbury soils, 0 to 5 percent slopes	34.7253	7.0	7.6%
38C	Hinckley loamy sand, 3 to 15 percent slopes	100.0000	1.1	1.2%
52C	Sutton fine sandy loam, 2 to 15 percent slopes, extremely stony	24.9231	5.2	5.5%
58C	Gloucester gravelly sandy loam, 8 to 15 percent slopes, very stony	93.0769	0.7	0.8%
61B	Canton and Charlton soils, 3 to 8 percent slopes, very stony	39.6703	16.1	17.3%
62C	Canton and Charlton soils, 3 to 15 percent slopes, extremely stony	39.6703	33.2	35.7%
73C	Charlton-Chatfield complex, 3 to 15 percent slopes, very rocky	21.5714	15.2	16.3%
73E	Charlton-Chatfield complex, 15 to 45 percent slopes, very rocky	21.5714	0.1	0.1%
75C	Hollis-Chatfield-Rock outcrop complex, 3 to 15 percent slopes	10.0139	3.0	3.2%
75E	Hollis-Chatfield-Rock outcrop complex, 15 to 45 percent slopes	10.0139	0.3	0.3%
103	Rippowam fine sandy Ioam	44.6703	1.5	1.6%
Totals for Area of Inter	rest		92.9	100.0%



Description

Saturated hydraulic conductivity (Ksat) refers to the ease with which pores in a saturated soil transmit water. The estimates are expressed in terms of micrometers per second. They are based on soil characteristics observed in the field, particularly structure, porosity, and texture. Saturated hydraulic conductivity is considered in the design of soil drainage systems and septic tank absorption fields.

For each soil layer, this attribute is actually recorded as three separate values in the database. A low value and a high value indicate the range of this attribute for the soil component. A "representative" value indicates the expected value of this attribute for the component. For this soil property, only the representative value is used.

The numeric Ksat values have been grouped according to standard Ksat class limits.

Rating Options

Units of Measure: micrometers per second Aggregation Method: Dominant Component Component Percent Cutoff: None Specified Tie-break Rule: Fastest Interpret Nulls as Zero: No Layer Options (Horizon Aggregation Method): Depth Range (Weighted Average) Top Depth: 0 Bottom Depth: 36 Units of Measure: Inches

ATTACHMENT 2

JUNE 2016

NATURAL DIVERSITY DATABASE MAP

																									Z	
			Contraction of the second seco	Rotti RA		5	PZ ULION PS ULION		And the second						Gen	A CONTRACTOR OF	State		torn Rd				Margare	calv	Sterling &	
	EXIT 96 Heritage Ed	Putnam					Exited	Exit.94		A Monute P	Exit 93	P	Killingly	port Hd		Exit 92				E Arthouse Ra				plearos H		
Line Charles				A CALL	STALL AND								H Spo		A THE AND A THE	IS C	Church	X.R. & Browh Rd Berner AN	Contraction of the second of t	Lageletter of the state of the	Brooklyn				Bogota rive	
Woodstock	AN EH FAMILHARD		asset		Presidence and the second seco	omfrat St a comfrat St a company a	Gom	US HW 44		d Botham Ru	2		(169)		nfret Rd		2		A CONTRACT		Harrford Fred C	Mason	atinic Hill Rd	H ment	Sunset Ln	0 0.5
Natural Diversity Data Base	Areas	KILLINGLY, CT	June 2016	State and Federal Listed Species & Significant Natural Communities	Town Boundary	NOTE: This map shows general locations of State and Federal Listed Species and Significant Natural Communities. Information	on listed species is collected and compiled by the Natural Diversity Data Base (NDDB)	from a number of data sources. Exact locations of species have been buffered to	produce the general locations. Exact locations of species and communities occur somewhere in the shaded areas, not necessarily in the	center. A new mapping format is being employed that more accurately models important riparian	and aquatic areas and eliminates the need for the upstream/downstream searches required in previous versions.	This map is intended for use as a	preliminary screening tool for conducting a Natural Diversity Data Base Review Request.	To use the map, locate the project boundaries	and any additional affected areas. If the project is within a shaded area there may be	a potential connict with a listed species. For more information, complete a Request for Method Piscocia: Dete Octo State Listed	Natural Diversity Data base State Listed Species Review form (DEP-APP-007), and	subrint it to the NDDB atolig with the required maps and information. More	detailed instructions are provided with the request form on our website.	www.ct.gov/deep/nddbrequest	Use the CTECO Interactive Map Viewers at www.cteco.uconn.edu to more precisely	search for and locate a site and to view aerial imagery with NDDB Areas.	QUESTIONS: Department of Energy and Environmental Protection (DEEP)	79 Elm St., Hartford CT 06106 Phone (860) 424-3011	connecticut Department of	Energy & Environmental Protection Bureau of Natural Resources Wildlife Division


l


ATTACHMENT 3

HydroCAD DRAINAGE CALCULATION SUMMARIES


(With drainage area maps)

NTE Connecticut, Lake Road, Killingly






EXISTING CONDITIONS DRAINAGE COMPUTATIONS 2, 10 & 100-YEAR STORMS




Existing Drainage Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Soluti Summary for Subcatchment 1S: Dra	<u> </u>
Runoff = 7.67 cfs @ 12.46 hrs, Volume=	1.191 af, Depth> 0.32"
Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00- Type III 24-hr 2-Year Rainfall=3.20"	20.00 hrs, dt= 0.05 hrs

	Area	(ac)	CN	Desc	cription			
	0.	750	68	1 acı	re lots, 20%	% imp, HSC	ЭB	
*	8.	600	77	′ Woo	ds, Good,	HSG D (W	etlands)	
	35.	300	55	Woo	ds, Good,	HSG B	-	
	44.	650	59	Weig	phted Aver	age		
	44.500 99.66% Pervious Area					us Area		
	0.150 0.34% Impervious Area					ous Area		
	Тс	Lengt	h	Slope	Velocity	Capacity	Description	
_	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)		
	20.7	1,00	5	0.0750	0.81		Lag/CN Method, Tc-1	

Subcatchment 1S: Drainage Area 1 - to Wetlands





0-

Ż

Time (hours)


Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff = 1.80 cfs @ 12.35 hrs, Volume= 0.241 af, Depth> 0.39"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 2-Year Rainfall=3.20"

	Area	(ac)	CN	Desc	ription			
*	0.	900	98	Roof	& Pavem	ent		
	1.	000	58	Mead	dow, non-g	grazed, HS	G B	
	5.	600	55	Woo	ds, Good,	HSG B		
	7.	500	61	Weig	phted Aver	age		
	6.600 88.00% Pervious Area							
	0.900 12.00% Impervious Area							
	_							
	Tc	Lengt		Slope	Velocity	Capacity	Description	
	(min)	(feet	t)	(ft/ft)	(ft/sec)	(cfs)		
	17.0	85	0 (0.0770	0.83		Lag/CN Method, Tc-3	

Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands



Printed 8/12/2016

Page 5

0.34% Impervious, Inflow Depth > 0.32" for 2-Year event Inflow Area = 44.650 ac. Inflow 7.67 cfs @ 12.46 hrs, Volume= 1.191 af = Outflow 4.74 cfs @ 13.28 hrs, Volume= 1.110 af, Atten= 38%, Lag= 49.1 min =


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 0.74 fps, Min. Travel Time= 29.3 min Avg. Velocity = 0.52 fps, Avg. Travel Time= 42.0 min

Peak Storage= 8,349 cf @ 12.79 hrs Average Depth at Peak Storage= 0.13' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs

200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'

r

Reach 1R: Wetlands




Summary for Subcatchment 1S: Drainage Area 1 - to Wetlands


Runoff	=	33.41 cfs @	12.34 hrs,	Volume=	3.724 af, Depth> 1.00"
--------	---	-------------	------------	---------	------------------------

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 10-Year Rainfall=4.80"

	Area ((ac)	CN	Desc	ription			_
	0.	750	68	1 acr	e lots, 20%	6 imp, HSC	GB	
*	8.	600	77	Woo	ds, Good,	HSG D (W	/etlands)	
	35.	300	55	Woo	ds, Good,	HSG B		_
	44.	650	59	Weig	hted Aver	age		
	44.500 99.66% Pervious Area							
	0.150 0.34% Impervious Area							
	_					- ·		
	Tc	Lengtl		Slope	Velocity	Capacity	Description	
	(min)	(feet	:)	(ft/ft)	(ft/sec)	(cfs)		_
	20.7	1,00	50	.0750	0.81		Lag/CN Method, Tc-1	

Subcatchment 1S: Drainage Area 1 - to Wetlands





ģ

Time (hours)

CN=55


Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff = 7.01 cfs @ 12.27 hrs, Volume= 0.702 af, Depth> 1.12"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 10-Year Rainfall=4.80"

	Area	(ac)	CN	Desc	ription			
*	0.	900	98	Roof	Roof & Pavement			
	1.	000	58	Mead	dow, non-g	grazed, HS	G B	
	5.	600	55 Woods, Good, HSG B					
7.500 61 Weighted Average								
	6.600 88.00% Pervious Area					us Area		
	0.900 12.00% Impervious Area					vious Area		
	т.	1				0	Description	
	Tc	Lengt		Slope	Velocity	Capacity	Description	
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)		
	17.0	85	0 (0.0770	0.83		Lag/CN Method, Tc-3	

Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands



Summary for Reach 1R: Wetlands

 Inflow Area =
 44.650 ac,
 0.34% Impervious, Inflow Depth > 1.00" for 10-Year event

 Inflow =
 33.41 cfs @
 12.34 hrs, Volume=
 3.724 af

 Outflow =
 24.82 cfs @
 12.87 hrs, Volume=
 3.594 af, Atten= 26%, Lag= 31.8 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 1.23 fps, Min. Travel Time= 17.6 min Avg. Velocity = 0.69 fps, Avg. Travel Time= 31.5 min

Peak Storage= 26,286 cf @ 12.57 hrs Average Depth at Peak Storage= 0.28' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs

200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'

r

Reach 1R: Wetlands




Summary for Subcatchment 1S: Drainage Area 1 - to Wetlands


Runoff = 80.93 cfs @ 12.31 hrs, Volume= 8.247 af, Depth> 2.22"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 100-Year Rainfall=6.90"

	Area ((ac)	CN	Desc	ription			_
	0.	750	68	1 acr	e lots, 20%	6 imp, HSC	GB	
*	8.	600	77	Woo	Woods, Good, HSG D (Wetlands)			
_	35.	300	55	Woo	ds, Good,	HSG B		_
44.650 59 Weighted Average								
	44.500 99.66% Perv					us Area		
	0.150 0.34% Impervious Area			% Impervi	ous Area			
	Тс	Lengt		Slope	Velocity	Capacity	Description	
_	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)		_
	20.7	1,00	5 0).0750	0.81		Lag/CN Method, Tc-1	

Subcatchment 1S: Drainage Area 1 - to Wetlands





ģ

Time (hours)


Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff = 16.06 cfs @ 12.25 hrs, Volume= 1.503 af, Depth> 2.40"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 100-Year Rainfall=6.90"

	Area	(ac)	CN	Desc	cription			
*	0.	900	98	Roof	Roof & Pavement			
	1.	000	58	Mead	dow, non-g	grazed, HS	GB	
	5.	600 55 Woods, Good, HSG B						
	7.500 61 Weighted Average					age		
	6.600 88.00% Pervious Area					us Area		
	0.900 12.00% Impervious Area					vious Area		
	-					o ''		
	Tc	Lengt		Slope	Velocity	Capacity	Description	
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)		
	17.0	85	0 (0.0770	0.83		Lag/CN Method, Tc-3	

Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands



Summary for Reach 1R: Wetlands

 Inflow Area =
 44.650 ac,
 0.34% Impervious, Inflow Depth >
 2.22"
 for 100-Year event


 Inflow =
 80.93 cfs @
 12.31 hrs, Volume=
 8.247 af

 Outflow =
 65.99 cfs @
 12.69 hrs, Volume=
 8.057 af, Atten= 18%, Lag= 23.0 min


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 1.66 fps, Min. Travel Time= 13.0 min Avg. Velocity = 0.80 fps, Avg. Travel Time= 27.0 min

Peak Storage= 51,844 cf @ 12.47 hrs Average Depth at Peak Storage= 0.45' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs


200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'



Reach 1R: Wetlands



PROPOSED CONDITIONS DRAINAGE COMPUTATIONS 2, 10 & 100-YEAR STORMS




Proposed Drainage Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solution	NTE Connecticut, Killingly <i>Type III 24-hr 2-Year Rainfall=3.20"</i> Printed 8/12/2016 ons LLC Page 2								
Summary for Subcatchment 1S: Drainage Direct to Wetlands									
Runoff = 9.77 cfs @ 12.16 hrs, Volume= 0.960 af, Depth> 0.46"									
Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 2-Year Rainfall=3.20"									
Area (ac) CN Description									
14.900 55 Woods, Good, HSG B 8.600 77 Woods, Good, HSG D									
1.350 61 >75% Grass cover, Good, HSG B									
<u>* 0.350 72 Crushed Stone Surface, HSG B</u> 25.200 63 Weighted Average									
25.200 100.00% Pervious Area									
Tc Length Slope Velocity Capacity Description (min) (feet) (ft/ft) (ft/sec) (cfs)									
8.8 550 0.1300 1.05 Lag/CN Me	thod, Tc-1								
Subcatchment 1S: Drainage	Direct to Wetlands								
Hydrograph									
10 9.77 cfs	- Runoff								
	Type III 24-hr								
9	2-Year Rainfall=3.20"								
8									
	unoff Area=25.200 ac								
Q.	noff Volume=0.960 af								
b c c c c c c c c c c	Runoff Depth>0.46"								
	Flow Length=550'								
4	Slope=0.1300 '/'								
3	Tc=8.8 min								
2	CN=63								
0	4 15 16 17 18 19 20								
Time (nours)									

Pre	posed D	Micros	oft	Type III 24-h	ITE Connecticut, Killingly r 2-Year Rainfall=3.20" Printed 8/12/2016			
nyui		.00 5/11	107240 @2	011 HydroCAD Software S		Page 3		
	Summary for Subcatchment 1S': Drainage Area to Basin							
Run	off =	6	.44 cfs @	12.37 hrs, Volume=	0.772 af, Depth> 0.57	711		
Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 2-Year Rainfall=3.20"								
А	rea (ac)	CN	Descripti	on				
*	6.400	65	Impervio	us roof & pavement				
*	4.500	72		Stone surface, HSG B				

	Area	(ac) (CN	Desc	ription			
	* 6.	400	65	Impe	rvious roo	f & paveme	ent	
	* 4.	500	72	Crus	hed Stone	surface, H	SG B	
	5.	400	61	>75%	6 Grass co	over, Good,	HSG B	
	16.	300	66	Weig	hted Aver	age		
	16.	300		100.0	00% Pervi	ous Area		
	Tc (min)	Length (feet)		Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description	
-	22.0	1,300		0700	0.99		Lag/CN Method, Tc-1	

Subcatchment 1S': Drainage Area to Basin



Proposed Drainage Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC	NTE Connecticut, Killingly <i>Type III 24-hr 2-Year Rainfall=3.20"</i> Printed 8/12/2016 Page 4
Summary for Subcatchment 2S: Drainage A	Area 2 - Off site East
Runoff = 0.43 cfs @ 12.32 hrs, Volume= 0.066 a	af, Depth> 0.26"
Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hr Type III 24-hr 2-Year Rainfall=3.20"	s, dt= 0.05 hrs
Area (ac) CN Description	
1.760 55 Woods, Good, HSG B	
1.23061>75% Grass cover, Good, HSG B2.99057Weighted Average	
2.990 100.00% Pervious Area	
Tc Length Slope Velocity Capacity Description	
(min) (feet) (ft/ft) (ft/sec) (cfs)	
8.5 250 0.0530 0.49 Lag/CN Method, To	c-2
Subcatchment 2S: Drainage Area 2 - Hydrograph	Off site East
0.46 0.43 cfs	- Runoff
	Type III 24-hr
	ar Rainfall=3.20"
	off Area=2.990 ac
	Volume=0.066 af
	noff Depth>0.26"
8 0.24 0.22 0.2	low Length=250'
0.18	Slope=0.0530 '/'
0.14 0.12	Tc=8.5 min
0.1	CN=57
0.08	
0.04	
0	16 17 18 19 20
Time (hours)	


Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff = 2.55 cfs @ 12.30 hrs, Volume= 0.306 af, Depth> 0.46"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 2-Year Rainfall=3.20"

	Area (ac)	CN	Desc	cription			
*	0.0	310	98	Roof	& Pavem	ent		
	1.(000	58	Mea	dow, non-g	grazed, HS	G B	
	4.6	650	55	Woo	ds, Good,	HSG B		
*	1.6	600	72	Crus	hed stone	surface		
	8.0	060	63	Weig	ghted Aver	age		
	7.2	250		89.9	5% Pervio	us Area		
	0.8	810		10.0	5% Imperv	vious Area		
	Тс	Lengt	h	Slope	Velocity	Capacity	Description	
	<u>(min)</u>	(feet	t)	(ft/ft)	(ft/sec)	(cfs)		
	16.1	85	0	0.0770	0.88		Lag/CN Method, Tc-3	

Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands





Proposed Drainage Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC	NTE Connecticut, Killingly <i>Type III 24-hr 2-Year Rainfall=3.20"</i> Printed 8/12/2016 Page 6						
Summary for Subcatchment DB1: Drainage to B1							
Runoff = 0.69 cfs @ 12.17 hrs, Volume= 0.057 a	af, Depth> 0.89"						
Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hr Type III 24-hr 2-Year Rainfall=3.20"	s, dt= 0.05 hrs						
Area (sf) CN Description							
22,400 61 >75% Grass cover, Good, HSG B 11,000 98 Roofs, HSG B							
33,40073Weighted Average22,40067.07% Pervious Area11,00032.93% Impervious Area							
Tc Length Slope Velocity Capacity Description (min) (feet) (ft/ft) (ft/sec) (cfs)							

(min) (feet) (ft/ft) (ft/sec) (cfs) 11.0 200 0.1550 0.30

Sheet Flow, Tc-DB-1 Grass: Dense n= 0.240 P2= 3.20"

Subcatchment DB1: Drainage to B1





Summary for Reach 1R: Wetlands

0.00% Impervious, Inflow Depth > 0.28" for 2-Year event Inflow Area = 41.500 ac. Inflow 9.77 cfs @ 12.16 hrs, Volume= 0.960 af = Outflow 4.75 cfs @ 13.01 hrs, Volume= 0.900 af, Atten= 51%, Lag= 51.0 min =


Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 0.74 fps, Min. Travel Time= 29.3 min Avg. Velocity = 0.47 fps, Avg. Travel Time= 45.7 min

Peak Storage= 8,370 cf @ 12.52 hrs Average Depth at Peak Storage= 0.13' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs

200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'

r


Reach 1R: Wetlands



Summary for Reach 2R: Peak off site East

Inflow Are	a =	4.601 ac,	5.49% Impervious, Inflo	ow Depth > 0.17"	for 2-Year event
Inflow	=	0.43 cfs @	12.32 hrs, Volume=	0.066 af	
Outflow	=	0.43 cfs @	12.32 hrs, Volume=	0.066 af, Atte	n= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs



Reach 2R: Peak off site East

Summary for Pond 1P: Sediment Forebay

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow D	Pepth > 0.57" for 2-Year event
Inflow =	6.44 cfs @	12.37 hrs, Volume=	0.772 af
Outflow =	4.80 cfs @	12.62 hrs, Volume=	0.621 af, Atten= 25%, Lag= 15.1 min
Primary =	4.80 cfs @	12.62 hrs, Volume=	0.621 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 278.47' @ 12.62 hrs Surf.Area= 4,103 sf Storage= 8,076 cf


Plug-Flow detention time= 85.4 min calculated for 0.621 af (80% of inflow) Center-of-Mass det. time= 32.6 min (883.8 - 851.2)

Volume	Invert	Avail.Stor	age Storage D	escription	
#1	275.00'	15,80	1 cf Custom S	itage Data (Pri	ismatic) Listed below (Recalc)
Elevatio (fee		ırf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	
275.0)0	925	0	0	
276.0	00	1,532	1,229	1,229	
278.0	0	3,530	5,062	6,291	
280.0	00	5,980	9,510	15,801	
Device	Routing	Invert	Outlet Devices		
#1	Secondary	279.50'	24.0' long x 7.	5' breadth Bro	ad-Crested Rectangular Weir
			Head (feet) 0.2	20 0.40 0.60	0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00 3.50	4.00 4.50 5	.00 5.50
			Coef. (English)	2.42 2.53 2	70 2.69 2.68 2.67 2.66 2.65 2.65 2.65
			2.66 2.65 2.66		-
#2	Primary	278.00'	84.0" W x 18.0"	' H Vert. Orific	ce/Grate C= 0.400

Primary OutFlow Max=4.74 cfs @ 12.62 hrs HW=278.46' (Free Discharge) ←2=Orifice/Grate (Orifice Controls 4.74 cfs @ 1.46 fps)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=275.00' (Free Discharge)

Proposed Drainage Prepared by Microsoft



Pond 1P: Sediment Forebay

Summary for Pond 2P: Stormwater Wetland

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow D	epth > 0.46" for 2-Year event
Inflow =	4.80 cfs @	12.62 hrs, Volume=	0.621 af
Outflow =	4.21 cfs @	12.75 hrs, Volume=	0.587 af, Atten= 12%, Lag= 7.4 min
Primary =	4.21 cfs @	12.75 hrs, Volume=	0.587 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 276.93' @ 12.75 hrs Surf.Area= 2,906 sf Storage= 2,448 cf

Plug-Flow detention time= 27.3 min calculated for 0.587 af (95% of inflow) Center-of-Mass det. time= 11.0 min (894.8 - 883.8)

Volume	Invert	Avail.Stora	age Storage	e Description
#1	276.00'	15,82	5 cf Custom	n Stage Data (Prismatic) Listed below (Recalc)
Elevatio (fee	t)		Inc.Store cubic-feet)	Cum.Store (cubic-feet)
276.0	0	2,365	0	0
278.0	0	3,530	5,895	5,895
280.0	0	6,400	9,930	15,825
Device	Routing	Invert	Outlet Device	es
#1	Secondary	279.50'	24.0' long x	7.5' breadth Broad-Crested Rectangular Weir
			Head (feet) 0	0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00 3.	50 4.00 4.50 5.00 5.50
			Coef. (Englisl	h) 2.42 2.53 2.70 2.69 2.68 2.67 2.66 2.65 2.65 2.65
				66 2.67 2.69 2.71 2.76
#2	Primary	276.50'	84.0" W x 36.	.0" H Vert. Orifice/Grate C= 0.400
	• • • • • • •			

Primary OutFlow Max=4.20 cfs @ 12.75 hrs HW=276.93' (Free Discharge) —2=Orifice/Grate (Orifice Controls 4.20 cfs @ 1.40 fps)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=276.00' (Free Discharge) 1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)



Pond 2P: Stormwater Wetland

HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC

Summary for Pond 3P: Dry Basin

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow	Depth > 0.43" for 2-Year event
Inflow =	4.21 cfs @	12.75 hrs, Volume=	0.587 af
Outflow =	0.50 cfs @	17.69 hrs, Volume=	0.289 af, Atten= 88%, Lag= 296.7 min
Discarded =	0.50 cfs @	17.69 hrs, Volume=	0.289 af
Primary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 276.80' @ 17.69 hrs Surf.Area= 7,675 sf Storage= 13,748 cf

Plug-Flow detention time= 192.8 min calculated for 0.288 af (49% of inflow) Center-of-Mass det. time= 92.8 min (987.6 - 894.8)


Volume	Invert	Avail.Stor	rage Storage	Description		
#1	274.50'	44,58	36 cf Custom	Stage Data (Pri	ismatic) Listed below (Recalc)	
Elevatio	on Su	ırf.Area	Inc.Store	Cum.Store		
(fee	et)	(sq-ft)	(cubic-feet)	(cubic-feet)		
274.5	50	4,205	0	0		
275.0	0	4,780	2,246	2,246		
276.0	0	6,750	5,765	8,011		
278.0	0	9,075	15,825	23,836		
280.0	00	11,675	20,750	44,586		
Device	Routing	Invert	Outlet Device	S		
#1	Secondary	279.00'	16.0' long x	16.0' breadth Br	oad-Crested Rectangular Weir	
	,		•		0.80 1.00 1.20 1.40 1.60	
			Coef. (Englisl	h) 2.68 2.70 2.	70 2.64 2.63 2.64 2.64 2.63	
#2	Primary	277.00'	6.0" Round (Únivert L= 28.0)' CPP, projecting, no headwall, Ke= 0.900	
	-		Inlet / Outlet I	nvert= 277.00' /	275.00' S= 0.0714 '/' Cc= 0.900	
			n= 0.012, Flo	w Area= 0.20 s	f	
#3	Discarded	274.50'	2.800 in/hr Ex	diltration over	Surface area	
D iscounded O utFlows March 0.50 (c. @ 47.00 has 1004 0.70 0.01 (Exc. Discharge)						

Discarded OutFlow Max=0.50 cfs @ 17.69 hrs HW=276.80' (Free Discharge) **-3=Exfiltration** (Exfiltration Controls 0.50 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=274.50' (Free Discharge) ←2=Culvert (Controls 0.00 cfs)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=274.50' (Free Discharge) —1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC



Pond 3P: Dry Basin

Summary for Pond B1: Retention

Inflow Area =	0.767 ac, 32.93% Impervious, Inflow De	epth > 0.89" for 2-Year event
Inflow =	0.69 cfs @ 12.17 hrs, Volume=	0.057 af
Outflow =	0.29 cfs @ 12.53 hrs, Volume=	0.057 af, Atten= 59%, Lag= 21.7 min
Discarded =	0.29 cfs @ 12.53 hrs, Volume=	0.057 af
Primary =	0.00 cfs @ 5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 315.12' @ 12.53 hrs Surf.Area= 4,410 sf Storage= 464 cf

Plug-Flow detention time= 12.1 min calculated for 0.057 af (99% of inflow) Center-of-Mass det. time= 11.1 min (835.7 - 824.6)

Volume	Invert	Avail.Stor	rage Storage	e Description	
#1	315.00'	19,55	55 cf Custom	n Stage Data (Prismatic) Listed below (Recalc)	
Elevatio (fee 315.0 316.0 317.0	t) 0 0	urf.Area (sq-ft) 3,590 10,660 14,200	Inc.Store (cubic-feet) 0 7,125 12,430	Cum.Store (cubic-feet) 0 7,125 19,555	
Device	Routing	Invert	Outlet Device	es	
#1	Primary	316.50'	•	20.0' breadth Broad-Crested Rectangular Weir	
			· · ·	0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 sh) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.63	
#2	Discarded	315.00'		Exfiltration over Surface area	
			_		

Discarded OutFlow Max=0.29 cfs @ 12.53 hrs HW=315.12' (Free Discharge) **2=Exfiltration** (Exfiltration Controls 0.29 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=315.00' (Free Discharge) ☐—1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

0-

5

6

7

8

ģ

10

11

12

Time (hours)

13

14

15

16

17

18

19

20

Hydrograph 0.75 Inflow
Outflow 0.69 cfs 0.7 - Discarded Inflow Area=0.767 ac 0.65 - Primary 0.6 Peak Elev=315.12' 0.55 Storage=464 cf 0.5 0.45 (s) 0.45 0.4 0.35 0.29 cfs 0.3 0.25 0.2 0.15-0.1 0.05⁻¹ 0.00 cfs

Pond B1: Retention

Page 17

Summary for Pond B2: Retention

Inflow Area =	0.844 ac,	0.00% Impervious, Inflow D	Depth > 0.38" for 2-Year event
Inflow =	0.20 cfs @	12.38 hrs, Volume=	0.027 af
Outflow =	0.19 cfs @	12.49 hrs, Volume=	0.027 af, Atten= 6%, Lag= 6.7 min
Discarded =	0.19 cfs @	12.49 hrs, Volume=	0.027 af
Primary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 312.02' @ 12.49 hrs Surf.Area= 2,992 sf Storage= 57 cf

Plug-Flow detention time= 5.1 min calculated for 0.027 af (100% of inflow) Center-of-Mass det. time= 3.9 min (869.8 - 865.9)


Volume	Inver	t Avail.Stor	rage Storage	e Description		
#1	312.00	6,15	50 cf Custon	m Stage Data (Prismatic) Listed below (Recalc)		
Elevatic (fee 312.0 314.0	et) 00	urf.Area (sq-ft) 2,990 3,160	Inc.Store (cubic-feet) 0 6,150	Cum.Store (cubic-feet) 0 6,150		
Device	Routing	Invert	Outlet Devic	ces		
#1	Primary	313.50'	-	c 20.0' breadth Broad-Crested Rectangular Weir	_	
			· · ·	0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60		
	D' I			sh) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.63		
#2	Discarded	312.00'	2.800 In/nr E	Exfiltration over Surface area		
Discard	Discarded OutFlow Max-0.10 cfs @ 12.40 hrs $HW_{-312.02}$ (Free Discharge)					

Discarded OutFlow Max=0.19 cfs @ 12.49 hrs HW=312.02' (Free Discharge) **2=Exfiltration** (Exfiltration Controls 0.19 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=312.00' (Free Discharge) ←1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)



Pond B2: Retention




Summary for Subcatchment 1S': Drainage Area to Basin


Runoff	=	18.59 cfs @	12.33 hrs, V	olume=	1.961 af,	Depth>	1.44"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 10-Year Rainfall=4.80"

	Area (ac	;) C	N Des	cription			
*	6.40	06	5 Imp	ervious roc	of & paveme	ent	
*	4.50	07	2 Crus	shed Stone	surface, H	SG B	
	5.40	06	51 >75	% Grass co	over, Good,	HSG B	
	16.30	06	6 Wei	ghted Aver	age		
	16.30	0	100.	00% Pervi	ous Area		
		ength (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description	
	22.0 [·]	1,300	0.0700	0.99		Lag/CN Method, Tc-1	

Subcatchment 1S': Drainage Area to Basin






Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff = 8.75 cfs @ 12.25 hrs, Volume= 0.839 af, Depth> 1.25"

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 10-Year Rainfall=4.80"


	Area ((ac)	CΝ	Deso	cription			
*	0.	810	98	B Roof	& Pavem	ent		
	1.	000	58	3 Mea	dow, non-g	grazed, HS	G B	
	4.	650	55	5 Woo	ds, Good,	HSG B		
*	1.	600	72	2 Crus	hed stone	surface		
	8.	060	63	3 Weig	ghted Aver	age		
	7.	250		89.9	5% Pervio	us Area		
	0.	810		10.0	5% Imperv	vious Area		
	Тс	Lengt	h	Slope	Velocity	Capacity	Description	
	(min)	(fee	t)	(ft/ft)	(ft/sec)	(cfs)		
	16.1	85	0	0.0770	0.88		Lag/CN Method, Tc-3	


Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands



Proposed Drainage Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 20 Summ	NTE Connecticut, Killingly <i>Type III 24-hr 10-Year Rainfall=4.80"</i> Printed 8/12/2016 Page 24 Prainage to B1	
	•	af, Depth> 1.96"
Runoff by SCS TR-20 method, U Type III 24-hr 10-Year Rainfall=4	· · ·	rs, dt= 0.05 hrs
Area (sf) CN Descrip	on	
	ass cover, Good, HSG B	
11,000 98 Roofs, I		
	dAverage	
,	Pervious Area	
11,000 32.93%	mpervious Area	
Tc Length Slope Veloc (min) (feet) (ft/ft) (ft/s		
	Sheet Flow, Tc-D	B-1
	Grass: Dense n=	0.240 P2= 3.20"

Subcatchment DB1: Drainage to B1





Summary for Reach 1R: Wetlands

0.00% Impervious, Inflow Depth > 0.98" for 10-Year event Inflow Area = 41.500 ac. Inflow 33.53 cfs @ 12.14 hrs, Volume= 3.395 af = Outflow 19.55 cfs @ 12.67 hrs, Volume= 3.251 af, Atten= 42%, Lag= 31.6 min =

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 1.14 fps, Min. Travel Time= 19.0 min Avg. Velocity = 0.66 fps, Avg. Travel Time= 32.9 min

Peak Storage= 22,300 cf @ 12.35 hrs Average Depth at Peak Storage= 0.25' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs

200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'

r


Hydrograph 36 33.53 cfs Inflow 34 - Outflow 32-Inflow Area=41.500 ac 30 Avg. Flow Depth=0.25' 28 26 Max Vel=1.14 fps 24 22 19.55 cfs n=0.035 (cls) 20 Flow L=1,300.0' 18 16 S=0.0077 '/' 14 12 Capacity=378.88 cfs 10-8 6 4 2 0-7 ġ 10 11 14 15 16 17 18 5 6 8 12 13 19 20 Time (hours)

Reach 1R: Wetlands

Summary for Reach 2R: Peak off site East

Inflow Area =	4.601 ac,	5.49% Impervious, Inflow	Depth > 0.58"	for 10-Year event
Inflow =	2.59 cfs @	12.15 hrs, Volume=	0.222 af	
Outflow =	2.59 cfs @	12.15 hrs, Volume=	0.222 af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs



Reach 2R: Peak off site East

Summary for Pond 1P: Sediment Forebay

Printed 8/12/2016

Page 28

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow E	Depth > 1.44" for 10-Year event
Inflow =	18.59 cfs @	12.33 hrs, Volume=	1.961 af
Outflow =	17.86 cfs @	12.40 hrs, Volume=	1.806 af, Atten= 4%, Lag= 4.2 min
Primary =	17.86 cfs @	12.40 hrs, Volume=	1.806 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 279.12' @ 12.40 hrs Surf.Area= 4,907 sf Storage= 11,034 cf


Plug-Flow detention time= 38.9 min calculated for 1.800 af (92% of inflow) Center-of-Mass det. time= 13.9 min (843.3 - 829.4)


Volume	Invert	Avail.Stor	rage Storage D	escription	
#1	275.00'	15,80	01 cf Custom S	itage Data (Prisn	natic) Listed below (Recalc)
Elevatic (fee		urf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	
275.0	00	925	0	0	
276.0	00	1,532	1,229	1,229	
278.0	00	3,530	5,062	6,291	
280.0	00	5,980	9,510	15,801	
Device	Routing	Invert	Outlet Devices		
#1	Secondary	279.50'	24.0' long x 7.	5' breadth Broad	-Crested Rectangular Weir
	,				30 1.00 1.20 1.40 1.60 1.80 2.00
			· · ·	4.00 4.50 5.00	
			Coef. (English)	2.42 2.53 2.70	2.69 2.68 2.67 2.66 2.65 2.65 2.65
			ι υ ,	6 2.67 2.69 2.71	
#2	Primary	278.00'	84.0" W x 18.0"	H Vert. Orifice/	Grate C= 0.400

Primary OutFlow Max=17.85 cfs @ 12.40 hrs HW=279.12' (Free Discharge) **1**-2=Orifice/Grate (Orifice Controls 17.85 cfs @ 2.27 fps)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=275.00' (Free Discharge)

Proposed Drainage Prepared by Microsoft





Summary for Pond 2P: Stormwater Wetland

NTE Connecticut, Killingly

Printed 8/12/2016

Page 30

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow D	Depth > 1.33" for 10-Year event
Inflow =	17.86 cfs @	12.40 hrs, Volume=	1.806 af
Outflow =	17.54 cfs @	12.45 hrs, Volume=	1.769 af, Atten= 2%, Lag= 2.9 min
Primary =	17.54 cfs @	12.45 hrs, Volume=	1.769 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 277.61' @ 12.45 hrs Surf.Area= 3,303 sf Storage= 4,566 cf

Plug-Flow detention time= 12.2 min calculated for 1.769 af (98% of inflow) Center-of-Mass det. time= 5.1 min (848.4 - 843.3)

Volume	Invert	Avail.Stor	age Storage	Description	
#1	276.00'	15,82	5 cf Custom	n Stage Data (Prismatic) Listed below (Recalc)	
Elevatio (feet 276.0 278.0 280.0	t <u>)</u> 0 0	rf.Area (sq-ft) 2,365 3,530 6,400	Inc.Store (cubic-feet) 0 5,895 9,930	Cum.Store (cubic-feet) 0 5,895 15,825	
Device #1	Routing Secondary	Invert 279.50'	Outlet Device 24.0' long x	es 7.5' breadth Broad-Crested Rectangular Weir	
#2	Primary	276.50'	2.50 3.00 3.9 Coef. (English 2.66 2.65 2.6	0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.0 50 4.00 4.50 5.00 5.50 h) 2.42 2.53 2.70 2.69 2.68 2.67 2.66 2.65 2.65 66 2.67 2.69 2.71 2.76 .0" H Vert. Orifice/Grate C= 0.400	
Primary OutFlow Max=17.53 cfs @ 12.45 hrs HW=277.61' (Free Discharge)					

1-2=Orifice/Grate (Orifice Controls 17.53 cfs @ 2.26 fps)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=276.00' (Free Discharge)

Proposed Drainage Prepared by Microsoft

Hydrograph 20-19 Inflow
 Outflow 17.54 cfs 18 Primary 17 Inflow Area=16.300 ac Secondary 16 Peak Elev=277.61' 15-14 Storage=4,566 cf 13 12 Flow (cfs) 11 10 9-8 7 6 5-4-3-2 0.00 cfs 6 7 8 ģ 10 11 15 16 12 13 14 17 18 19 20 Time (hours)

Pond 2P: Stormwater Wetland

Summary for Pond 3P: Dry Basin

Inflow Area =	16.300 ac,	0.00% Impervious, Ir	nflow Depth > 1.30" for 10-Year event
Inflow =	17.54 cfs @	12.45 hrs, Volume=	1.769 af
Outflow =	3.67 cfs @	13.41 hrs, Volume=	1.178 af, Atten= 79%, Lag= 58.0 min
Discarded =	0.68 cfs @	13.41 hrs, Volume=	0.416 af
Primary =	1.02 cfs @	13.41 hrs, Volume=	0.569 af
Secondary =	1.96 cfs @	13.41 hrs, Volume=	0.193 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 279.13' @ 13.41 hrs Surf.Area= 10,540 sf Storage= 34,892 cf


Plug-Flow detention time= 174.1 min calculated for 1.174 af (66% of inflow) Center-of-Mass det. time= 101.0 min (949.4 - 848.4)

Volume	Invert	Avail.Stor	rage Storage	e Description		
#1	274.50'	44,58	36 cf Custon	n Stage Data (Pr	ismatic) Listed below (Recalc)	
Elevatio (fee 274.5 275.0 276.0 278.0	50 00 00 00	rf.Area (sq-ft) 4,205 4,780 6,750 9,075	Inc.Store (cubic-feet) 0 2,246 5,765 15,825	Cum.Store (cubic-feet) 0 2,246 8,011 23,836		
280.0	0	11,675	20,750	44,586		
Device	Routing	Invert	Outlet Device	es		
#1	Secondary	279.00'	•		road-Crested Rectangular Weir	
#2	Primary	277.00'	Coef. (Englis 6.0" Round Inlet / Outlet	ead (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 bef. (English) 2.68 2.70 2.70 2.64 2.63 2.64 2.63)" Round Culvert L= 28.0' CPP, projecting, no headwall, Ke= 0.900 et / Outlet Invert= 277.00' / 275.00' S= 0.0714 '/' Cc= 0.900 ± 0.012, Flow Area= 0.20 sf		
#3	Discarded	274.50'	2.800 in/hr E	xfiltration over	Surface area	

Discarded OutFlow Max=0.68 cfs @ 13.41 hrs HW=279.13' (Free Discharge) **3=Exfiltration** (Exfiltration Controls 0.68 cfs)

Primary OutFlow Max=1.02 cfs @ 13.41 hrs HW=279.13' (Free Discharge) **1**-2=Culvert (Inlet Controls 1.02 cfs @ 5.21 fps)

Secondary OutFlow Max=1.94 cfs @ 13.41 hrs HW=279.13' (Free Discharge) **1=Broad-Crested Rectangular Weir** (Weir Controls 1.94 cfs @ 0.95 fps)



Pond 3P: Dry Basin

Summary for Pond B1: Retention

Inflow Area =	0.767 ac, 32.93% Impervious, Inflow E	Depth > 1.96" for 10-Year event
Inflow =	1.59 cfs @ 12.16 hrs, Volume=	0.125 af
Outflow =	0.39 cfs @ 12.64 hrs, Volume=	0.125 af, Atten= 75%, Lag= 28.7 min
Discarded =	0.39 cfs @ 12.64 hrs, Volume=	0.125 af
Primary =	0.00 cfs @ 5.00 hrs, Volume=	0.000 af


Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 315.35' @ 12.64 hrs Surf.Area= 6,030 sf Storage= 1,660 cf

Plug-Flow detention time= 35.6 min calculated for 0.125 af (100% of inflow) Center-of-Mass det. time= 34.8 min (841.8 - 807.0)

Volume	Invert	Avail.Stor	rage Storage	Description	
#1	315.00'	19,55	55 cf Custom	Stage Data (Pris	smatic) Listed below (Recalc)
Elevatic (fee 315.0 316.0 317.0	00 00	urf.Area (sq-ft) 3,590 10,660 14,200	Inc.Store (cubic-feet) 0 7,125 12,430	Cum.Store (cubic-feet) 0 7,125 19,555	
Device	Routing	Invert	Outlet Device	es	
#1	Primary	316.50'	•		oad-Crested Rectangular Weir
#2	Discarded	315.00'	Coef. (Englis		0.80 1.00 1.20 1.40 1.60 70 2.64 2.63 2.64 2.64 2.63 urface area

Discarded OutFlow Max=0.39 cfs @ 12.64 hrs HW=315.35' (Free Discharge) **2=Exfiltration** (Exfiltration Controls 0.39 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=315.00' (Free Discharge) ←1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)



Pond B1: Retention


Summary for Pond B2: Retention

Inflow Area = Inflow = Outflow = Discarded = Primary =	0.76 cfs @ 12 0.20 cfs @ 13 0.20 cfs @ 13	00% Impervious, 2.30 hrs, Volume 3.00 hrs, Volume 3.00 hrs, Volume 5.00 hrs, Volume	e= 0. e= 0. e= 0.	.079 af	for 10-Year event n= 74%, Lag= 41.9 min		
Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 312.33' @ 13.00 hrs Surf.Area= 3,018 sf Storage= 977 cf							
Plug-Flow detention time= 41.6 min calculated for 0.078 af (99% of inflow) Center-of-Mass det. time= 40.4 min (878.1 - 837.7)							
Volume Inv		rage Storage D					
#1 312.00' 6,150 cf Custom Stage Data (Prismatic) Listed below (Recalc)							
Elevation Surf.Area Inc.Store Cum.Store (feet) (sq-ft) (cubic-feet) (cubic-feet)							
312.00	2,990	0	0	-			
314.00	3,160	6,150	6,150	-			
Device Routing	Invert	Outlet Devices					
#1 Primary	313.50'	10.0' long x 20.0' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 Coef. (English) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.63					
#2 Discard	#2 Discarded 312.00' 2.800 in/hr Exfiltration over Surface area						
Discarded OutFlow Max=0.20 cfs @ 13.00 hrs HW=312.33' (Free Discharge)							


1-2=Exfiltration (Exfiltration Controls 0.20 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=312.00' (Free Discharge) ←1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC




Pond B2: Retention




Summary for Subcatchment 1S': Drainage Area to Basin

Runoff	=	38.21 cf	s@ 12.3	2 hrs, Volu	ume= 3.904 af, Depth> 2.87"	
	Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 100-Year Rainfall=6.90"					
Area	(ac)	CN Des	cription			
* 6.	.400	65 Imp	ervious roc	of & pavem	nent	
* 4	.500			surface, H		
5	.400	61 >75	% Grass co	over, Good	d, HSG B	
16	.300	66 Wei	ghted Avei	age		
16	.300	100.	00% Pervi	ous Area		
_		-		- ·		
Tc	Lengtl		Velocity	Capacity		
<u>(min)</u>	(feet) (ft/ft)	(ft/sec)	(cfs)		
22.0	1,300	0.0700	0.99		Lag/CN Method, Tc-1	

Subcatchment 1S': Drainage Area to Basin






Summary for Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands

Runoff 19.10 cfs @ 12.23 hrs, Volume= 1.741 af, Depth> 2.59" =

Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 100-Year Rainfall=6.90"

_	Area ((ac)	CN	V Des	cription		
*	0.	810	98	8 Roo	f & Pavem	ent	
	1.	000	58	8 Mea	dow, non-g	grazed, HS	SG B
	4.	650	55	5 Woo	ods, Good,	HSG B	
*	1.	600	72	2 Cru	shed stone	surface	
	8.	060	63	3 Wei	ghted Aver	age	
	7.	250		89.9	5% Pervio	us Area	
	0.	810		10.0	5% Imperv	vious Area	
	Тс	Leng		Slope	Velocity	Capacity	Description
_	(min)	(fee	et)	(ft/ft)	(ft/sec)	(cfs)	
	16.1	85	50	0.0770	0.88		Lag/CN Method, Tc-3

Subcatchment 3S: Drainage Area 3 - Switchyard to Wetlands





Hydrograph

Proposed Drainage Prepared by Microsof HydroCAD® 10.00 s/n 0	t 7240 © 2011 HydroCAD Software Solu					
	Summary for Subcatchment	DB1: Drainage to B1				
Runoff = 2.9	1 cfs @ 12.16 hrs, Volume=	0.229 af, Depth> 3.58"				
	Runoff by SCS TR-20 method, UH=SCS, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Type III 24-hr 100-Year Rainfall=6.90"					
Area (sf) CN	Description					
22,400 61	>75% Grass cover, Good, HSG B					
11,000 98	Roofs, HSG B					
33,400 73	5 5					
22,400	67.07% Pervious Area					
11,000	32.93% Impervious Area					
9	pe Velocity Capacity Descriptio /ft) (ft/sec) (cfs)	n				
11.0 200 0.15	50 0.30 Sheet Flo	w, Tc-DB-1				

Grass: Dense n= 0.240 P2= 3.20"

Subcatchment DB1: Drainage to B1





Summary for Reach 1R: Wetlands

0.00% Impervious, Inflow Depth > 2.31" for 100-Year event Inflow Area = 41.500 ac. Inflow 72.93 cfs @ 12.13 hrs, Volume= 7.989 af = Outflow 48.78 cfs @ 12.51 hrs, Volume= 7.805 af, Atten= 33%, Lag= 22.8 min =

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Max. Velocity= 1.51 fps, Min. Travel Time= 14.3 min Avg. Velocity = 0.77 fps, Avg. Travel Time= 28.0 min

Peak Storage= 42,055 cf @ 12.27 hrs Average Depth at Peak Storage= 0.39' Bank-Full Depth= 1.00' Flow Area= 133.3 sf, Capacity= 378.88 cfs

200.00' x 1.00' deep Parabolic Channel, n= 0.035 Length= 1,300.0' Slope= 0.0077 '/' Inlet Invert= 274.00', Outlet Invert= 264.00'

r


Reach 1R: Wetlands

Hydrograph 80 72.93 cfs Inflow 75 - Outflow 70 Inflow Area=41.500 ac 65 Avg. Flow Depth=0.39' 60 55 Max Vel=1.51 fps 48.78 cfs 50 n=0.035 (**sj**) 45 Flow 40 L=1,300.0' 35 S=0.0077 '/' 30 25 Capacity=378.88 cfs 20 15-10 5 0-15 7 ġ 10 14 16 17 18 5 6 8 11 12 13 19 20 Time (hours)

Summary for Reach 2R: Peak off site East

Inflow Area =	4.601 ac,	5.49% Impervious, Inflo	w Depth > 1.33"	for 100-Year event
Inflow =	6.69 cfs @	12.13 hrs, Volume=	0.510 af	
Outflow =	6.69 cfs @	12.13 hrs, Volume=	0.510 af, Atte	en= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs



Reach 2R: Peak off site East

Summary for Pond 1P: Sediment Forebay

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow D	Depth > 2.87" for 100-Year event
Inflow =	38.21 cfs @	12.32 hrs, Volume=	3.904 af
Outflow =	37.87 cfs @	12.35 hrs, Volume=	3.744 af, Atten= 1%, Lag= 2.0 min
Primary =	32.11 cfs @	12.35 hrs, Volume=	3.647 af
Secondary =	5.76 cfs @	12.35 hrs, Volume=	0.096 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 279.71' @ 12.35 hrs Surf.Area= 5,629 sf Storage= 14,135 cf

Plug-Flow detention time= 24.3 min calculated for 3.744 af (96% of inflow) Center-of-Mass det. time= 10.0 min (824.3 - 814.3)

Volume	Invert	Avail.Stor	age Storage E	Description	
#1	275.00'	15,80	1 cf Custom S	Stage Data (Pri	ismatic) Listed below (Recalc)
Elevatio (fee		urf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	
275.0)0	925	0	0	
276.0	00	1,532	1,229	1,229	
278.0	00	3,530	5,062	6,291	
280.0	00	5,980	9,510	15,801	
Device	Routing	Invert	Outlet Devices		
#1	Secondary	279.50'	24.0' long x 7.	5' breadth Bro	ad-Crested Rectangular Weir
			Head (feet) 0.1	20 0.40 0.60	0.80 1.00 1.20 1.40 1.60 1.80 2.00
			2.50 3.00 3.50	0 4.00 4.50 5	.00 5.50
			Coef. (English)	2.42 2.53 2.	70 2.69 2.68 2.67 2.66 2.65 2.65 2.65
			2.66 2.65 2.66	6 2.67 2.69 2	.71 2.76
#2	Primary	278.00'	84.0" W x 18.0	" H Vert. Orific	ce/Grate C= 0.400

Primary OutFlow Max=32.10 cfs @ 12.35 hrs HW=279.71' (Free Discharge) **2=Orifice/Grate** (Orifice Controls 32.10 cfs @ 3.06 fps)

Secondary OutFlow Max=5.70 cfs @ 12.35 hrs HW=279.71' (Free Discharge) —1=Broad-Crested Rectangular Weir (Weir Controls 5.70 cfs @ 1.12 fps)

Proposed Drainage Prepared by Microsoft

0-

5

6

7

8

ģ

10

11

12

Time (hours)

13

14

Hydrograph 42 - Inflow 40 37.87 cfs - Outflow 38- Primary 32.11 cfs Inflow Area=16.300 ac 36 Secondary 34 Peak Elev=279.71' 32 30 Storage=14,135 cf 28 26 (cfs) 24 22-22· 20· 18· 18-16-14 12 10 8-5.76 cfs 6 4 2-

15

16

17

18

19

20

Pond 1P: Sediment Forebay

Summary for Pond 2P: Stormwater Wetland

Inflow Area =	16.300 ac,	0.00% Impervious, Inflow D	Depth > 2.76" for 100-Year event
Inflow =	37.87 cfs @	12.35 hrs, Volume=	3.744 af
Outflow =	37.17 cfs @	12.39 hrs, Volume=	3.703 af, Atten= 2%, Lag= 2.5 min
Primary =	37.17 cfs @	12.39 hrs, Volume=	3.703 af
Secondary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 278.33' @ 12.39 hrs Surf.Area= 4,008 sf Storage= 7,149 cf

Plug-Flow detention time= 7.7 min calculated for 3.703 af (99% of inflow) Center-of-Mass det. time= 3.8 min (828.1 - 824.3)

Volume	Invert	Avail.Stor	rage Storage	Description		
#1	276.00'	15,82	25 cf Custom	Stage Data (Pri	smatic) Listed below (Recalc)	
Elevatio	t)		Inc.Store (cubic-feet)	Cum.Store (cubic-feet)		
276.0		2,365	0	0		
278.0		3,530	5,895	5,895		
280.0	0	6,400	9,930	15,825		
Device	Routing	Invert	Outlet Device	S		
#1	Secondary	279.50'	24.0' long x 7	7.5' breadth Bro	ad-Crested Rectangular Weir	
			Head (feet) 0	.20 0.40 0.60	0.80 1.00 1.20 1.40 1.60 1.80 2.00	
			· · ·	50 4.00 4.50 5		
					70 2.69 2.68 2.67 2.66 2.65 2.65 2.65	
				6 2.67 2.69 2		
#2	Primary	276.50'			e/Grate C= 0.400	
Primary	Primary OutFlow Max=37.01 cfs @ 12.39 hrs HW=278.33' (Free Discharge)					

2=Orifice/Grate (Orifice Controls 37.01 cfs @ 2.89 fps)

Secondary OutFlow Max=0.00 cfs @ 5.00 hrs HW=276.00' (Free Discharge) 1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Proposed Drainage Prepared by Microsoft

Hydrograph 42 Inflow
 Outflow 40 37.17 cfs 38 Primary Inflow Area=16.300 ac 36 Secondary 34 Peak Elev=278.33' 32 30 Storage=7,149 cf 28 26 **(s)** 24 22 8 20-18-18 16 14 12-10-8-6 4 0.00 cfs 0-|-, 5 6 7 8 ģ 10 11 15 16 12 13 14 17 18 19 20 Time (hours)

Pond 2P: Stormwater Wetland

Summary for Pond 3P: Dry Basin

Inflow Area =	16.300 ac,	0.00% Impervious, In	flow Depth > 2.73" for 100-Year event
Inflow =	37.17 cfs @	12.39 hrs, Volume=	3.703 af
Outflow =	30.41 cfs @	12.57 hrs, Volume=	2.979 af, Atten= 18%, Lag= 10.7 min
Discarded =	0.74 cfs @	12.57 hrs, Volume=	0.451 af
Primary =	1.18 cfs @	12.57 hrs, Volume=	0.648 af
Secondary =	28.49 cfs @	12.57 hrs, Volume=	1.880 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 279.77' @ 12.57 hrs Surf.Area= 11,372 sf Storage= 41,903 cf

Plug-Flow detention time= 85.0 min calculated for 2.979 af (80% of inflow) Center-of-Mass det. time= 34.4 min (862.5 - 828.1)

Volume	Invert	Avail.Stor	rage Storage	Description	
#1	274.50'	44,58	36 cf Custom	n Stage Data (Pr	ismatic) Listed below (Recalc)
Elevatio (fee		rf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	
274.5	50	4,205	0	0	
275.0	00	4,780	2,246	2,246	
276.0	00	6,750	5,765	8,011	
278.0	00	9,075	15,825	23,836	
280.0	00	11,675	20,750	44,586	
Device	Routing	Invert	Outlet Device	es	
#1	Secondary	279.00'	16.0' long x	16.0' breadth B	road-Crested Rectangular Weir
#2	Primary	277.00'	Head (feet) (Coef. (Englis	0.20 0.40 0.60 h) 2.68 2.70 2	0.80 1.00 1.20 1.40 1.60 .70 2.64 2.63 2.64 2.64 2.63 D' CPP, projecting, no headwall, Ke= 0.900
#3	Discarded	274.50'	Inlet / Outlet n= 0.012, Flo		275.00' S= 0.0714 '/' Cc= 0.900 f
			_		


Discarded OutFlow Max=0.74 cfs @ 12.57 hrs HW=279.76' (Free Discharge) **3=Exfiltration** (Exfiltration Controls 0.74 cfs)

Primary OutFlow Max=1.18 cfs @ 12.57 hrs HW=279.76' (Free Discharge) **1**–2=Culvert (Inlet Controls 1.18 cfs @ 6.02 fps)

Secondary OutFlow Max=28.13 cfs @ 12.57 hrs HW=279.76' (Free Discharge) **1=Broad-Crested Rectangular Weir** (Weir Controls 28.13 cfs @ 2.31 fps)

Proposed Drainage

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC



Pond 3P: Dry Basin

Summary for Pond B1: Retention

Inflow Area =	0.767 ac, 32.93% Impervious, Inflow E	Depth > 3.58" for 100-Year event
Inflow =	2.91 cfs @ 12.16 hrs, Volume=	0.229 af
Outflow =	0.52 cfs @ 12.72 hrs, Volume=	0.229 af, Atten= 82%, Lag= 34.1 min
Discarded =	0.52 cfs @ 12.72 hrs, Volume=	0.229 af
Primary =	0.00 cfs @ 5.00 hrs, Volume=	0.000 af

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs Peak Elev= 315.63' @ 12.72 hrs Surf.Area= 8,065 sf Storage= 3,688 cf

Plug-Flow detention time= 67.8 min calculated for 0.228 af (99% of inflow) Center-of-Mass det. time= 66.9 min (860.3 - 793.4)


Volume	Invert	t Avail.Stor	rage Storage	e Description	
#1	315.00	' 19,55	55 cf Custon	n Stage Data (Prismatic) Listed below (Recalc)
Elevation (feet 315.0 316.0 317.0	t) 0 0	urf.Area (sq-ft) 3,590 10,660 14,200	Inc.Store (cubic-feet) 0 7,125 12,430	Cum.Store (cubic-feet) 0 7,125 19,555	
Device	Routing	Invert	Outlet Device	es	
#1	Primary	316.50'	•	20.0' breadth Broad-Crested Rectangular We	eir 🛛
			()	0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 sh) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.64	3
#2	Discarded	315.00'		Exfiltration over Surface area	

Discarded OutFlow Max=0.52 cfs @ 12.72 hrs HW=315.63' (Free Discharge) **2=Exfiltration** (Exfiltration Controls 0.52 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=315.00' (Free Discharge) ☐—1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Proposed Drainage

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC



Pond B1: Retention

Summary for Pond B2: Retention

Inflow Area =	0.844 ac,	0.00% Impervious, Inflow	Depth > 2.40" for 100-Year event
Inflow =	1.73 cfs @	12.28 hrs, Volume=	0.169 af
Outflow =	0.20 cfs @	14.12 hrs, Volume=	0.140 af, Atten= 88%, Lag= 110.5 min
Discarded =	0.20 cfs @	14.12 hrs, Volume=	0.140 af
Primary =	0.00 cfs @	5.00 hrs, Volume=	0.000 af
Routing by Stor-In	d method, Ti	me Span= 5.00-20.00 hrs,	dt= 0.05 hrs

Peak Elev= 313.09' @ 14.12 hrs Surf.Area= 3,083 sf Storage= 3,319 cf

Plug-Flow detention time= 170.8 min calculated for 0.140 af (83% of inflow) Center-of-Mass det. time= 123.5 min (944.1 - 820.6)


Volume	Invert	Avail.Stora	age Storage	Description	
#1	312.00	6,150) cf Custom	Stage Data (Prisn	natic) Listed below (Recalc)
Elevatic (fee 312.0 314.0	et) 00	urf.Area <u>(sq-ft) (</u> 2,990 3,160	Inc.Store <u>cubic-feet)</u> 0 6,150	Cum.Store (cubic-feet) 0 6,150	
Device	Routing	Invert	Outlet Device	S	
#1	Primary	313.50'	10.0' long x 2	20.0' breadth Broa	d-Crested Rectangular Weir
			· · ·		30 1.00 1.20 1.40 1.60
	D'annula d				2.64 2.63 2.64 2.64 2.63
#2	Discarded	312.00'	2.800 in/hr Ex	filtration over Su	rtace area
Discard	ed OutFlow	Max=0.20 cfs	@ 1/ 12 hrs	H\\/_313.09' (Fre	e Discharge)

Discarded OutFlow Max=0.20 cfs @ 14.12 hrs HW=313.09' (Free Discharge) **2=Exfiltration** (Exfiltration Controls 0.20 cfs)

Primary OutFlow Max=0.00 cfs @ 5.00 hrs HW=312.00' (Free Discharge) ←1=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Proposed Drainage

Prepared by Microsoft HydroCAD® 10.00 s/n 07240 © 2011 HydroCAD Software Solutions LLC



Pond B2: Retention

ATTACHMENT 4

WATER QUALITY BASIN CALCULATION

Water Quality Volume Requirements

Drainage Area to Basin = 16.3 Acres

Impervious Area = 6.4 Acres

% Impervious = 39.3%

 $WQV = 1\ddot{o}(R)(A) / 12$

R = 0.05 + 0.009 (I) = 0.05 + 0.009 (39.3) = 0.404

WQV = $1\ddot{0}(0.404)(6.4)/12 = 0.215$ Acre feet = 9,365 Cubic Feet

Total Provided

Sediment Forebay = 3,460 C.F.

Stormwater Wetland = 3,150 C.F.

Dry Basin = <u>14,190 C.F.</u>

<u>Total = 20,800 C.F.</u>

Water Quality Flow (WQF)

Runoff Depth Q = WQV x 12 \ddot{o} per foot / DA = 0.215 x 12 / 16.3 = 0.16

Curve Number (CN) = 96 Ia = 0.083 (table 4-1) Ia/P = Ia/1 = 0.083 $q_u = 580 \text{ csm/in}$ WQF = $(q_u)(A)^*(Q) = (580)(.0255)(.16) = 2.36 \text{ CFS}$

*Square miles

ATTACHMENT 5


TEMPORARY SEDIMENTATION BASIN REQUIREMENTS

Temporary Sediment Trap Requirements

Area	DA (acres)	A (ton/acre/yr)	Tons per year	Density	Required Storage Volume (cubic
North	16.3	134	2184.2	85	51,392.9
South	5.2	134	696.8	85	16,395.3

Per 5-11-5 / 5-11-25 of the 2002 CT guidelines for Soil & Erosion Control

Note: Individual sediment traps shall be field located after land clearing and prior to grading activities



ATTACHMENT 6

SAMPLE CONSTRUCTION STORMWATER INSPECTION REPORT

SEMI- ANNUAL STORMWATER COMPREHENSIVE SITE INSPECTION

Inspector:	
Date of Inspection:	
Weather Conditions:	
1. Review the Stormwater Pol Inventory/Potential Polluta Roster.	llution Prevention Plan including the Site Map, Material ants, Stormwater Control Measures, and Pollution Prevention Team
Are there any changes?	Yes No
If "Yes", note changes here and	l revise the Stormwater Pollution Prevention Plan as needed.
	I Stormwater Monitoring Reports since last inspection.
Are there any changes?	Yes No
If "Yes", note changes here and	revise the Stormwater Pollution Prevention Plan as needed.
	eports and maintenance records, spill reports, etc. since last inspectio
Are there any changes?	Yes No
f "Yes", note changes here and	revise the Stormwater Pollution Prevention Plan as needed.
Additional Comments:	
Controllar Comments,	

I have discussed the results of this inspection with the Stormwater Pollution Prevention Team members.

Signature of Inspector

Date

CSI Date: / / /	PageofExplanation of Unacceptable Conditions, Remedial Action(s)Taken, Date(s) of Remedial Action(s), and Other Comments									Date:	
	Conditions Acceptable? (Check One)										
COMPREHENSIVE SITE INSPECTION (CSI)	Inspection Points - Verify That Each of the Following Conditions is Acceptable.	 Adequate amount of absorbent booms, pads, Speedi-Dri@ present and easily accessible 	 Erosion control measures being used as necessary during site construction and repair work 	 In good physical condition 	 Clear of debris 	No visible sheen or floating scum	 No excessive sediment build-up 	IS:			
COMPREHEN	Location	In bins near transfer station tipping floor and in trailer load out area	Throughout site		T nonted theorem	site, see site plans		Any Additional Comments or Observations:	() and Organization(s)	or(s):	
	Stormwater Management Measures and Spill Response Equipment	υ	Erosion Control Measures	Drainage Structures -		4	Channels/Swales, Outfalls	Any Additional Com	Vame(s) of Inspector(s) and Organization(s):	signature(s) of Inspector(s):	



Connecticut Department of Energy & Environmental Protection Bureau of Materials Management & Compliance Assurance Water Permitting & Enforcement Division

General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities, issued 8/21/13, effective 10/1/13 **Stormwater Monitoring Report**

SITE INFORMATION

Permittee:			_
Mailing Address:			_
Business Phone:	ext.:	Fax:	
Contact Person:	Title:		
Site Name:			
Site Address:			
Receiving Water (name, basin):			
Stormwater Permit No. <u>GSN</u>			

SAMPLING INFORMATION (Submit a separate form for each outfall)

Outfall Designation:	Date/Time Collected:
Outfall Location(s) (lat/lon or map link):	
Person Collecting Sample:	
Storm Magnitude (inches):	Storm Duration (hours):
Size of Disturbed Area at any time:	

MONITORING RESULTS

Sample #	Parameter	Method	Results (units)	Laboratory (if applicable)
1	Turbidity			
2	Turbidity			
3	Turbidity			
4	Turbidity			
(provide an attachment if more than 4 samples were taken for this outfall)			Avg =	

ovide an attachment if more than 4 san

STATEMENT OF ACKNOWLEDGMENT

I certify that the data reported on this document were prepared under my direction or supervision in accordance with the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities. The information submitted is, to the best of my knowledge and belief, true, accurate and complete.

Authorized Official:		
Signature:	Date:	
Please send completed form to:	DEPARTMENT OF ENERGY & ENVIRONMENTAL PROTECTION BUREAU OF MATERIALS MANAGEMENT AND COMPLIANCE ASSURANCE 79 ELM STREET	

DEEP-WPED-SMR-015


HARTFORD, CT 06106-5127 ATTN: NEAL WILLIAMS

ATTACHMENT 7

GRADING PLANS, EROSION AND SEDIMENTATION CONTROL PLANS & DETAILS

SEPARATE ENCLOSURE

NTE Connecticut, Lake Road, Killingly




TURE	STRUCTURE	FRAME	PIPE INVERT ELEVATION					
5	TYPE	ELEV.	N	S	E		SUMP	
-14	TYPE D-L	317.75	- malifickers o	001: 313.35 (9/)	and the second	2020	309.25	
-1	THE C	319.80	IN: 311.71 (MW)	1.000	OUT: 211.61 (NE]		307,61	
-1	TYPE C	321.00	CONTRACTOR OF STREET	OUT: 316.80 (SA)	Constant day the		1/1.50	
-3	THE C	321.00			91: 315.22 (MI)	OUT: 315.12 (NW)	311.12	
	TYPE C	315.54			IN 310.58 (SI)	DUT: 310.48 (NW)	305.46	
-54	TYPE C-1	315.00			OUT: 311.4E (NE)		307.48	
-5	TYPE ¢	315.36		N: 310.00 (SW)		OUT: 309.90 (HW)	305 90	
-8	TYPE O	312.25	007: 307.30	A Stranger Market	IN: 307.40 (St)	10000	303.30	
-7	TYPE O	316.00	2001/1940/01-02	N: 305 50	0971 305.40 (NC)	and the second second	301.40	
-84	TYPE C-L	313.00		152355A15416	120 March 100 March 1	OUT: 308.00 (NW)	305.00	
-8	TYPE C	309.20		(%: 303.50 (SW)	H: 303.50 (9:)	OUT: 363.40 (NW)	299.40	
-1	TYPE C	318,00		(Ni 310.00 (SM & SE)		OUT: 310.59 (NW)	308.56	
-34	THPE C-L	319.00		18: 313.59 (51)		OUT: 313.49 (NW)	309.49	
-95	THE C	319.00				OUT: 314.78 (NW)	310.78	
-10	TYPE O	316.64	OU1: 308.63	N 308.73			-304.63	
-114	TYPE C-1	316.80			OUT: 312.80 (NE)		309.60	
-11	TYPE O	313.60	001: 307.00	1%: 307.10		N: 307.10	303.00	
-12	THE C-L	311.20	007: 305.59	INI 305.99			301.54	
-13	TYPE C	308.30	OUT: 363.50 [MW]	INI 303.40	111122-1022-000	her and the second second	299.50	
-14	TYPE C	309.20	(8))) = 1 (2/2 (F))	N: 301.00 (SW)	(N) 301-00 (NE)	DUT: 300.90 (NW)	295.90	

PIPE SCHEDULE

PIPE ID	OUTLET DIA. (IN.)	MATERIAL	LENGTH (FT.)	SLOPE (X)
H-F	12	HOME	154	1.0%
P-2	12	1091	82	1.0%
P-3	12	HOPE	120	1.0%
P-A	15	+OPT.	227	2.0%
P-8	15	HOPE	102	1.0%
P-6	8	D.I.P	50	1.0%
1-7	15	HOPE	165	1.529
P-8	15	HOPE.	153	1.178
P-9	18	HOPE	156	1,223
P-10	12	HOPE	211	2.6%
P-ti	12	HOPE	tat -	1.5%
P-114	15	HOPE	140	2.05
P-118	12	HOPE	1.30	1.08
P-12	15	HOPE	153	1.05
P-13	12	HOPE.	114	5.05
P-14	15	HOME	131	1.0%
81-19	15	HOME	152	1.38
p14	15	HOPE	100	2.5%
P-17	18	HOPT.	24	3.45
P-18	15	RCP	140	190

STRUCTURE	TYPE	INVERT ELEVATION
P128-1	FINED SND	300,00
W-1	OVERFLOW WOR	237,00
115-2	FLARED SND	313.50




PROPOSED GRADING & DRAINAGE PREPARED FOR


KILLINGLY ENERGY CENTER NTE ENERGY PROJECT

> LAKE ROAD KILLINGLY, CONNECTICUT


Killingly Engineering Associates Civil Engineering & Surveying 114 Wintcolt Road P.O. Box 421 RiBingfy, Connecticat 08241 (2001) 779-7299 Seven Killingfynnginnaring.com DATI 9CA SHE DWG

ATE: 06/30/2016	DRAMN: NET	
ALE: 1"=50"	DESIGN: NET	
EET: 1 OF 7	СНК ВУ:	
VG. No: CLIENT FILE	JOB No: 16042	
the state of the s		





	DEL	DESCRIPTION
	B	Establishment of permanent stand of grass and/or legumes by seeding and mulching exposed solits with a seed minture appropriate for long term stabilization. See Erosian Control Narrative for seed mix requirements.
	(WS)	Application of a mutch that will protect the soil surface on a temporary basis and promote the establishment at temporary or permanent seedings.
	æ	A store stabilized pad aometimes associated with a mud rack, automotive spray, or other measures located at points of vehicular ingress and egress on a construction site.
	F	A temporary sediment barrier consisting of a geotectile fabric pulled faut and attached to supporting pasts and entrenched.
am	(30)	A temporary or permanent stone dam placed across a drainageway.
	(HB)	A temporary sediment barrier consisting of a row of entrenched and anchored bales of hay or straw.
	-	A channel with a supporting berm on the down slope side constructed across a construction access road, driveway, log road or other access way.
ŧ	Œ	A channel designed to convey flows on a short term basis and lined with an erasion resistant covering.
	(157)	A temperary pansing area with a stone outliet formed by excavation and/or constructing an earthen embanisment.
	œ	An impoundment made by countructing a dam or an embandment (embankment detention basin) or by excavating a pix or dupput (excavated detention basin).
	(L)	An outlet for diversions and other worker conveyences consisting of an escovated depression with a broad stable point of discharge constructed at zero grade across a slope
Mat	TRM	A manufactured mat composed of non-biodegradable polymer or synthetic fibers mechanically, structurally, or chemically bound to form a continuous matrix.



EROSION AND SEDIMENT CONTROL PLAN:

REFERENCE IS WADE TO:

- 1. Connecticut Guidelines for Soli Erosion and Sediment Control 2002 (2007 Guidelines)
- 2. NRCS WSS (Web Soil Survey)

DEVELOPMENT CONTROL PLAN:

- Development of the site will be performed by the Contractor, who will be responsible for the installation and maintenance of erceion and sedment central measures required throughout construction.
- 2. The sedimentation control mechanisms shall remain in place from start of Putnamitliknys will be notified when sediment and amain control atructures are visibly in place. Any additional de evalen control measures requested by the form or it is append; shall be installed immediately. Once the purposed devalagment, seeding and plasting have been completed, the representative shall again be notified to impact the start. The caliform measures will not be removed will be impactive shall again the notified to impact the start. The caliform measures will not be removed will be impactive shall again the presentation.
- 3. All stripping is to be confined to the immediate construction one. Topsoil shall be shockpilled as that slopes do not encoded 2 to 1, A high bits sediment barrier is to serround each stockpile and a temporary oppirative cover shall be presided.
- 4. Sust control will be accomplianed by spraying with water. The opplication of calcium chieride is not permitted edjacent to webland resource areas or within 100' of these areas.
- 5. The proposed planting schedule is to be adhered to during the planting of disturbed ansas throughout the proposed construction site.
- Final shakitation of the site is to follow the procedures outlined in "termanent Vegetative Cover". If recessory a temporary vegetative cover is to be provided until a permanent cover can be applied.
- SILT FENCE INSTALLATION AND WAINTENANCE:
- 1. Dig a 6" deep trench on the uphil side of the barrier location
- 2. Position the posts on the downhill side of the borrier and drive the posts 1.5 feet into the ground
- 3. Lay the bottom $\mathbf{6}^{*}$ of the fabric in the trench to prevent undermining and backfill.
- 4. Inspect and repair borrier ofter heavy reinfall.
- Impedians will be made at least once per week and within 24 hours of the end of a storm with a rainfail cmount of 0.5 inch or greater to determine maintenance needs. 8. Sediment deposits are to be removed when they reach a neight of 1 loct behind the barrier or half the height of the barrier and are to be deposited in an area which is not regulated by the inland wetlands
- Replace or repoir the fence within 24 hours of observed failere. Fullure of the fence has occurred when administ fails to be retained by the fence because:

 the same host been vertraged, undersite or bypossed by runoff water,
 the fence has been moved ast of pastion (bincoke) awe), or
 the same hast been moved ast of pastion (bincoke).

HAY BALE INSTALLATION AND WAINTENANCE

- 1. Soles shall be ploced as shown on the plane with the ends of the bales tightly abutting each other.
- Each bele shall be securely prohored with at least 2 stokes and gaps between bales shall be wedged with afree to prevent water from possing between the bales.
- Inspect bales of least once per weak and within 24 hours of the end of a storm with a minifell amount of G.5 inches or greater to determine moletanace meets.
- 4. Remove sediment behind the balas when it reaches half the height of the bala and deposit in an error which is not regulated by the inland Wetlands Commission.
- 5. Rapisos or resolr the barrier within 24 hours of elserved failure. Failure of the barrier has occurred when mediment fails to the retained by the borrier beause: The barrier has been vertexpool, undercur, or byoassed by nunoff water. the barrier has been moved out of position, or the fails have detained and off position, or the fails have been indexide or been domoged.


SEQUENCE OF CONSTRUCTION

- 1. Flag the limits of construction disturbance necessary to facilitate the pre-construction
- eting. ntact Call Before You Dig at 1-800-922-4455 to mark out existing utilities.

- 2. Contact Call Bafore You Dig at 1-600-962-960 to 2010 the pre-construction meeting. 3. Hold: the pre-construction meeting. 4. Install the onti-tracking construction entrance. 5. Cut trees within the defined clearing limits and remove cut wood. Chip brush, branches and arnoli heres und stackagle chips for use on site for erosion and sedimentation control. 5. Advised perimeter erosion and sedimentation controls. 7. Remove sumps and transport of site. No strange shall be buried on site. 8. Remove topsoil and grade construction staging and laydown area. 8. Remove topsoil and grade construction staging and laydown area. 6. Install crushed atoms or relied gravel surface and grade to provide positive drainage to perimeter of laydown area. Construct temperary sediment basin and isstell perimeter erosion controls in accordance with plans.

- Bench buildings to a subgrade and claw for sufficient ones around building footprints for construction activities. 12.8egin building and equipment construction. 13.install sufface water controls such as temporary sedimentation basins, diversions, and stone or wood chip dives and insure that discharge locations are stable. Engineer shall evaluate unstable conditions for recommended alternatives prior to installing surface controls. 14. Construct Stomwater basin, outlet and built protection and utilize basin as devaluate unstable conditions for measurements were been stabilized and basin explanation. 15.install al utilities and decinage systems to which 5' of the buildings and facilities or as modified by the site engineer for specific site conditions. 16.Prepare sub-base, slopes, parking areas, shoulder anece, access roads and ray additional areas of disturbance for find grading. 17.install tapeal on fill and cut disprayed areas, and install erasion control fabric to protect opsimal rundiff erasion or reindrop impact. 19. Install areas denoted by the protestion of the buildings tond. 20.Prepare sub-base, stored areas and install erasion control fabric to protect opsimal rundiff erasion or reindrop impact. 20.Prepare sub-base, stored areas and stores. 21.Breas remaining topsal where registred and councilies parimater londscaping. Fine grade, roles, seed and much to within 2' of cutes or paved areas. 21.Upon subbehald loss the engineer of the building's and plant equipment areas, complete the building of the site work and stabilization of remaining disturbed areas. Install crass, complete the building of the site work and stabilization of remaining disturbed areas. Install fact curves of 22.Wood in the base work and stabilization of remaining disturbed areas. Install fact curves of 23. Wood in the site work and stabilization of remaining disturbed areas. Install fact curves of 24. Wood in the stabilization of the basin distance and plant equipment areas. Install fact curves of 24. Wood in

- beliance of the site work that executivities of remaining exceeded of poving. 22. When all other work has been completed, repair and exceeded of poving inspect drainage system and stammater basis and remaine accumulated sediment. 37 poving inspect drainage system and stammater basis and remaine accumulated sediment. 38 After site is stabilized, remaine and upply low level cubic from stammater basis. 38 After site is stabilized, remaine any be left in place upon the completion of construction. 25.Sequence is essentially repeated for both sides of Loke Rood.



EROSION AND SEDIMENT CONTROL NARRATIVE: PRINCIPLES OF EROSION AND SEDIMENT CONTROL

The primary function of evolution and sedement controls is to absorb environal energies and reduce number velocities that force the detachy and transport of soil and/or encourage the deposition of enaded sell particles before they reach any sensitive area.

KEEP LAND DISTURBANCE TO A MINIMUM

The more land that is in vegetative cover, the mere surface water will infittent into the soil, thus minimizing atomester number and patential entries. Newsing that distributions to a minimum not only molves minimizing the extent of exposers at any one time, but also the duration of exposure. Passing, sequencing and centre truther behaviors are intermediate. Phasing divides a large project who dataset sections when construction work over expecting and centre over whether pariods of time and assis phase is not dependent on the order in which construction activities to score advection are source well being have a contraction to score advection of an order in which construction activities to score advection of the order in which construction to developed on the premise of front things fast, and that things had with proper transition given is the industries division is a sequence while them is assigned to it and should advect the point overlap of activities in a sequence which may be is conflict with each offer.

- Unit areas of clearing and grading. Protect natural vegetation from construction equipment with ferroing, the amoring, and retaining wells or tree wells.
- Route traffic patterns within the site to avaid adating or newly planted vegetation.
- Phase construction so that areas which are actively being developed at any one time are minimized and only that area under construction is exposed. Clear only those areas essential for construction.
- Sequence the construction of atom drainage systems so that they are operational on even as presible during construction. Ensure at outlets are stable before outletting storm drainage files into them.
- Schedula construction so that find grading and stabilization is completed as soon as possible.

SLOW THE FLOW

Detectment and transport of ended soil must be kept to a minimum by obscripting and reducing the preview energy of woter. The analysis strange of woter increases es the volume and volume for which moreases. The reduce and volume for which detecting development as a must all reduced informations occurs by the removal of adding segastion, remeval all topsoil, compaction of soil and the construction of imperview surfaces.

- Use diversions, stone divers, sit fonces and similar measures to break flow lines and similarle storm water energy.
- Avoid diverting one drainage system into another without calculating the potential for downstream flooding or analor.
- KEEP CLEAN RUNOFF SEPARATED


Clean rundi should be kept separated from sectiment lader water and should not be directed over disturbed amos without edificient contraits. Additionedy, prevent the multing of dise and T-wise generated rundi with sectiment lader rundit generated on-wise until after obeguste fittraties a on-site workers has accurred.

- Secrecite construction voters from clean water.
- Divert site runoff to keep it isolated from waterda, wateroar and drainage ways that fice through or near the develop until the sediment in that runoff is trapped or detained.

REDUCE ON SITE POTENTIAL INTERNALLY AND INSTALL PERIMETER CONTROLS

While it may seem less complicated to collect oil waters to one point of discharge for treatment and just instal a parimeter seetrod, it can be more directive to couply island controls to many and auto-trackage beams within the stat. By reducing addiment loading from within the ells. The chores of the state of the generative more supervise to correct off-size contexpe than it can couple in to install proper internol controls.

- Control enterior and sedimentation in the smallest drainage area possible. It is easier to control erasion than to contend with pediment other 2 has been control downstream and deposited unventied areas.
- Direct runoff from small disturbed ones to objoining undisturbed vegetated areas to reduce the potential for concentrated flows and increase settlement and fibering of sediments.
- Concentrated runoff from development should be safely conveyed to stable outliets using rip ropped chasele, waterways, diversions, storm droins or similar measures.
- Determine the need for addinant basine. Sediment bosine are required on larger developments where major grading is pterned trid where it is impacible or impaction it bootted erodin of the mource. Sediment basis are needed on large and safety when samble onces such as eatlonds, wolf-content, and streats would be impacted by off-site sediment deposition. Do not locate enterexponents. So which are permitted or interactional enterexponents. So when the original of the interaction under prior to its entry into the website or electronics.
- Grode and landscope around buildings and septia systems to divert water away from them.





SILT FENCE @ TOE OF SLOPE APPLICATION

TEMPORARY VEGETATIVE COVER: SEED SELECTION

Grass species shall be appropriate for the secson and site conditions. Appropriate species are outlined in Figure TS-2 in the 2000 Guideliner. THING CONSIDERATIONS

Seed with a temporary seed mixture within 7 days ofter the suspension of gracing work in disturbed areas where the suspension of work is expected to be more than 30 days but less then 1 year. SITE PREPARATION

instal readed erasion control measures such as diversions, grade stabilization structures, andment basins and grassed extervious. Grade according to pions and allow for the use of oppropriate equipment for seecbed preparation, seeding mulch application, and mulch archoring.

SEEDRED PREPARATION

Losem the soil to a depth of 3-4 inches with a slightly roughward surface. If the area has been recently lectened or distarted, no further roughwards is required. Soil preparation can be accomplianced by tracking with a Schlötzer, denormal, ranking or ranging with a section of dhain finite free Anviet excession of the surface by explanant traveling back and Schlötzer, denormalise as excession of the surface by explanant traveling back and Schlötzer, denormalise as excession of the surface by explanant traveling back and Schlötzer, denormalise to excession of the surface by explanant traveling back and Schlötzer denormal traveling back and Schlötzer, denormalise the scheme to explanate the scheme by explanation.

If and basing is not practical or feesible on small or variable sites, or where timing is critical, fastilizar may be applied at the rate of 300 pounds per core or 7.5 pounds per 1,000 against fast of 10-10-10 or equivalent. Additionally, there may be agained using order given in figure 15-1 in the 2002 Guideman. SEEDING

Apply seed uniformly by hand cyclone seeder, drill, cultipacker type seeder or hydroseeder at a minimum rate for the selected species. Increase seeding roles by 10% when hydroseeding. MUCHING.

Temportry seecings made during optimum seeding dates shall be mulsiked occorrding to the recommendations in the 2002 Guidelines. Mere seeding cutside of the recommended dates, increase the application of mulch to provide 0087-10087 coverage. MANTENANCE

Import sended area of least size a west and within 24 hours of the end of a storm with a rainfall amount of 0.5 inch or greater for seed and makes movement and rill erasian.

Where seed has moved or where soil enalion has occurred, determine the cause of the feilure. Repair ended sneed and install additional controls if required to provent recocurrence of enalises.

Continue impections until the grosses are firmly established. Grosses shall not be considered established until a ground cover is achieved which is mature analysis to control soil erission and ito survive severs weather servicines (opportunities) Static vegetative cover).

functed. Classesticks Initian such from sum bleasouth no sia ny mponi Aritan' penama Votes Ret. Nacile consule generat accidition considerations expering sols. Drive bound in a device or its a family. NVNA KREAL fee talling the and this dreak do ing unit goin the out hire Morrego Televise matta imperative and desiglie conditions. Hirde plan dat sold ussed used and Expression coole issipietų firmų ave. Kragosiu australia ods. Exertion mane arep, Usailly

Ney he placed from feat assures if all initiate is adopted in our he brighted. Fill reeding our la citeratal Phase in

of a token the indicated shepth for mostly wells. Manualized heads as Nighted 1963 for mostly go

STOCKPUT

100

Arra In Sec. Section

ISOTIOW AREAS, JOADSIDES, OKES LINTES, POND BANKS AND OTHER

SLOOD AND BANKS A) Well or encounterly dramati scall

To Semawhat poorly stronged scale? C) Variable dratingse scale?

DRAINAGE DETCH AND CHANNEL BA

At Well or encountry dramed with This Somewhat poorly dramed with CD Variable duringer with³

AT Well or executively drained soil

ID Bonewhat poorly durined solu C) Variable drainings with?

alphisikoli, a WASTE, and OTHER S IANKS (Tristic actatances à physics properties nes larmings³

SHOILUNES (Planning 9 arr 149

MANY RECREATED AREAS (Part end ploygrounds or driving and echen, unges, notive mil-

SAND DENES (Mowing send

AND DOG VARDING AREAS.

Gachaling many 37 femals 241

GUILLIED AND ERODED AREAS

EPPLUENT DISPOSAL

CROPE FUEL

SET SUCCESS SOD WATERMAYS AND SPILLING

Fours PS-7 Selecting Seed Mix to Match Need

12345141

-81

1.4.3.10.4

2,3 (8.1)

1.1.4.6 2.003

1.10.23

11.17 or 23

10:27 or 25

The mother following in these infrants rate in word mirrary in Figure 75.5. More by shully stem on in hold shakes print

I fast county not survey for dramage days. Still serverys are studied to four the during full and Water Conservation Detect Offic The man 26 where not proming a 200 mech since in size than 19% of hard origin. Due rate 28 & 27 where out priming a 200 mech meet its interest (5 and 20% of non-weight). Use rate 28, 37 it 19 where out priming a 200 mech mercinations 20% of rated weight.

5 n. 1, 8, 9, 11, 1 12, 16, 22

S DOTE: U

9,11,13

36.27.26

5.8.31.3

15, 10, 17, 16, 26, 27, 28

Soré

9, 10, 16, 22, 26

Refor to Figure PS-2, Permanent Seading Measure in the 2002 Quidelines for specific applications and details related to the installation and maintenance of a permanent vectorial cover. In permanent, the following sequence of appendix whole and

1. Topsoil will be replaced once the excevation and grading has been completed. Topsoil will be spread at a minimum compacted depth of 4".

2. Once the topsoil has been spread, all stores 2^{*} or larger in any dimension will be removed as well as debris.

Apply opticultural ground limentone at a note of 2 tons per acre or 100 line, per 1000 a.f. Apply 10-10-10 fertilizer or equivalent at a note of 300 ba, per acre or 7.5 line, per 1000 a.f. Work lime and fertilizer into the soil to a depth of 4^a.

4. Impact emotion before meeting. If traffic has compacted the soil, retiil compacted areas.

PERMANENT VEGETATIVE COVER:

Faure PS-1 Soud Minu

(centre) (Region Casping Red Josep Dembinit, Venergeet Percent Reprint Parket distribution

Company Red Constant Development Redrig (Strandor, Cristians) Tal. Forma (Georges) II (an Neurath Thomay

of Session Demonstry, Bloor Namath Researchers

Reality Director, Commun Real-drug Todol (Frepse, Vibrigi with investme

White Clover Resymptot Apr Gross

Creeping and Jennie Britug Obertary Core Protonial Are Gains

Sensorii Haaraquess Geranga, Baselei Derenand Breprovitwides, Haskatene Bad - koo Behal (Bappin, Vieng) with (

Muchiposi Ukalmuli, Shalim Kire-in-neki Weiging Incensiv Dale Disensir Ukare, shikan, Gaugast

Comparing Test Resourt Chevelle Ista, Wittengoont

Geoping leaf Festile (Newtown, Wintergreet) Techny (Steeker, Gommon) Gown Web (Cleaning, Festight) with monitant for Flages (Lafros) with monitant')

Bad's-Bau Trofol (Tragan: Vikage with Inscalars)¹ Course Veed; (Chessong, Postagli) with Inscalars)¹ Charpleg Bail Inscale (Perelawe), Wanagasari) or 121 Festor

American Bourframose (Coper-

Elepso Elathovit Personal El Post Elatron 1

DOT All wontone real.

Considered to be a warm resid

Grown Verch (Cheming: Annight) 341 few net (Kentricky: 31)

Ordneslago es Chernhale, Satt, Pottenut,

Type server monitori he legane week, use Son they we

F Use Post Line Soud (P15) - % Generation X % Roll?

Worl Tope Tall Fescus C Rosanza, Manary, Robel R. Spin Pressnall Ope I' Fange 2009' rate Panea B. Roser B, res

Ed force (Kriteky 10) Robin Sinnker, Commit Ridiskor Defut Generi Mang)

Swindigense (Biostovick, Schelter, Griverin under Big Biosetern (Wingen, Kovic) Biele Biosetern (Biose, Austran, Camport Stend Invergense (Bio-22, Benal) Bied-aboot Inclusi (Empire: Viorigi)

Figure PS-1 Seed History

Clower Herris (Chemory, Fernych), with benchmit ber (Lapez Uchter) with benchmit) Tal Poisse (Antrich) Hit (Schneth Bennegens (Natalaga, Erwein) Ballog (Stocker, Connect)

Dreeping, Berl Teache (Penelasyn, Winn symiler) or Tab Liesinie channachs

5. Apply the chosen gross seed mix. The recommended seeding dates over April 1 to June 15 & August 15 - October 1.

Following seeding, firm seedbad with a roller. Workh invandicitely following seeding. If a permanent vegetative stand connot be established by September 30, apply a temporary cover as the topsoil such as setting, mat or organic mulch.

	A PLANT THE	Const.	Figure PS-3. Seed Mixtures for Permanent Soudh	1. (
Lis'Arre	1621.000 56 FL	No.	Seed Mathem (Array) I	LINATE	Lbs 1,00
a a <u>b</u> trait	10 -0 -10 1.00	112	Percentral Receptor Devilor, Hardwaren) Centre Total (Chamburg, Permight) etal (Generalia)	Fa 3 Bad-0	-0 10 -05 1.05
2) 21 21 0431 53	21 61 	19	Converting Weight (Charmerge, Boregold) with a warding of the Charges Collection and Installay (Charges College) Security (Security Style) Converting (Charges et al.) (Becaming Byrganiae (Konton, Backbarnen)	10 15m 40 	25 1,251
10 a 10	175 146 176 1001	Les	Orient Yarda Ochening, Pyrend Oyth annalasi ist (Dapas (Labor, ach annalasi) Prantsial Brygnas (Socky, Annanen)	15 (30) 16 7041251ar 40	35 135 20 1010-10
10 1 102 10 102 10 10 10 10 10 10 10 10 10 10 10 10 10	41 45 20 75	1.60	Security on Ullackmeth shvine Concernedat Bar Meccane (Morger Kann to Uak Morcane (Barat, Alesse Camper) Novement Security (Morger Moreas) Universities (Techel (Tanges Vallage with inscalan)	A A B B B B B B B B B B B B B B B B B B	10 -10 -10 -10 +3
111112 10	415 30 .10	30*	Tall Proces (Researchy Act Reput Tallford with Researcher)	Track W	.45
1 30 141 (4	05 ,50 1.05	17	Deer Trender (Engre with absorbar) find when Insket (trender, Skieligt with unsertane functual frequency (Works, Skielistics)	Trant 60	1.30 27 20 20 20 20
15 4 30 10 100	- 14 - 14 - 14 - 14 - 14 - 14 - 14 - 14	100	Boxt Torignet (Torigo) is 40 (non-third) Control With (Thestern), Perception of its (socialized) Prometical Reception (Booles), its primatel	194131 19 19 19 19 19 19 19 19	25 35 10 10
10 10 10 10 10 10	20 20 45 20	102	Channess Rosen Intel Josean Oriental Bergano Bildefort Tardet Herpero, Manga Percental Systems	35 91 11 23	40 74 48 20
15 530 15	.45 C76 .35	214	Dranig que la médiale startin	364d) 31	.20 -2,30
12 (07 12)		114	Completing Rest Process (Neurologies, & Intergraphic)	Toration	1.91
30 25 15 1300	45 45 33 620	124	Compting had reactive (Wynediwm, Wintergowen) Tell Towne (Kontrady, 31)	40 20 Weat 60	.00 .45 1.34
8 18 18	35 (mr) 25) .20 .73	33.	Cooping Buil Forciae (Perplaces Viewsgrout) Plagen Gathers with receiver)	13 <u>30</u> Total 45	.35 .23 .500
		247	Tal Record Generaly 3D	Tetal (30	5.00

	Institute	Lise 1,200 Sq. Tc.
	A6,500 coloria.tz	1.545 colars 100 sq. ft.
	4.0 4.0 2.0 1.3 2.0 76mil 15.9	00 00 00 00 00 01 00 01 00
	10 2 10 <u>2</u> 10 10 10 10 10 10	.30 .87 .20 .51 .51
	30 30 1 5 Total 12	.0 31 41 41
tite, Jegenerit or Charlier III	175 m 250	6.65.0

TAMPAN Common Research and with Title gerministen and 50% party

124 101 H 100 H

10 Barrishnere - 17.5 Technie of bagest and

Lock an university and containing their English Aster, Tarley Beerle, Back the twise, Garridge, Imari Colambi Googlinere, Lanz-Issael Lanzpain, Conditione, the ret Dirty, Three's Necker, Soviet Fax, Fragitises, Universe, Space Language, Campbelling, Spaced Engineering, Toddyney, Jacker State, Fax, Fragitises, de Aster engineering, Control and Campbelling, Spaced Engineering, Toddyney, Jacker State, Soviet Fax, Fragitises, de Aster engineering, Control and Campbelling, Spaced Engineering, Toddyney, Jacker Martines, and Analysis, de Aster engineering, Derecht, Polyclag objects (or the spaced Engineering, State).

13.4.10F	
DATE	DESCRIPTION

EROSION AND SEIMENTATION CONTROL NARRATIVE AND DETAILS PREPARED FOR

KILLINGLY ENERGY CENTER NTE ENERGY PROJECT

LAKE ROAD

KILLINGLY, CONNECTICUT



DESIGN: NET SHEET: 5 OF 7 OHK BY: ---DNG. No: CLENT FILE JD9 Nov 16042

