

Thomas J. Regan direct dial: 860.509.6522 tregan@brownrudnick.com 185 Asylum Street Hartford Connecticut 06103 tel 860.509.6500 fax 860.509.6501

January 20, 2015

Via Hand Delivery

Ms. Melanie Bachman
Executive Director
Connecticut Siting Council
Ten Franklin Square
New Britain, Connecticut 06051

RE: Docket No. 417 – Certificate of Environmental Compatibility and Public Need for a Telecommunications Facility at Moose Hill Road in Guilford, Connecticut Request for Extension of Time to Complete Construction

Dear Ms. Bachman:

On behalf of Bay Communications II LLC ("Bay Communications"), please find enclosed for filing in this Docket two (2) full size and thirteen (13) 11" x 17" copies of the Development & Management plan prepared by All-Points Technology Corporation.

The Connecticut Siting Council (the "Council") approved the above-captioned telecommunications facility on October 6, 2011. On October 17, 2013, the Council approved the transfer of the Certificate of Environmental Compatibility and Public Need (the "Certificate") from T-Mobile Northeast, LLC to Bay Communications and on December 31, 2013, the Council approved request for an extension of time to construct the facility in this docket until April 8, 2014. Over the past year Bay Communications developed an environmental assessment for a stream crossing for the facility and is now prepared to proceed with construction.

As a result, Bay respectfully requests an additional extension of time pursuant to Conn. Agencies Regs. § 16-50j-6 to complete the construction of, and to begin providing wireless services from, the above-referenced telecommunication facility.

Very truly yours,

BROWN RUDNICK LLP

cc: via Fed Ex - Joseph S. Mazza, First Selectman of Guilford (enclosing one 11"x17" copy of the D&M plan)

61846564 v1-WorkSiteUS-023509/0040


LOCATION MAP SITE Leetes Island [146] Pumple

COMMUNICATIONS

391 OAKLAND STREET SECOND FLOOR MANSFIELD, MA 02048

OFFICE: (774) 719-2146

USGS TOPOGRAPHIC MAP



DEVELOPMENT & MANAGEMENT PLAN DRAWING INDEX

T-1 TITLE SHEET & INDEX

R-1 ABUTTERS MAP

SP-1 SITE PLAN

SP-2 ENVIRONMENTAL NOTES & DETAILS

A-1 COMPOUND PLAN & TOWER ELEVATION

C-1 T-MOBILE EQUIPMENT PLAN & DETAILS

S-1 COMPOUND DETAILS

S-2 ACCESS DRIVEWAY PROFILE & DETAILS

N-1 NOTES & SPECIFICATIONS

*SITE INFORMATION:

-SITE NAME: -SITE ID NUMBER -SITE ADDRESS:

GUILFORD MOOSE HILL BOAD

-BLOCK

R-8 41° 16' 02.88' N -LONGITUDE 72° 42' 57.81" W -ELEVATION 52'± AMSL FEMA/FIRM DESIGNATION ZONE 'C' 163.0 Ac -ACREAGE



3 SADDLEBROOK DRIVE KILLINGWORTH, CT 06419 WWW.ALLPOINTSTECH.COM PHONE: (86O)-663-1697 FAX: (860)-663-0935

CONTACT PERSONNEL

BAY COMMUNICATIONS II, LLC 391 OAKLAND STREET SECOND FLOOR

LANDLORD

LEETE ASSOCIATES, INC. P.O. BOX 45 GUILFORD, CT 06437

BAY COMMUNICATIONS PROJECT MANAGER:

VINCENT GRANESE (781) 608-1002

BAY COMMUNICATIONS PROJECT ATTORNEY:

THOMAS J. REGAN, ESQ. BROWN RUDNICK LLP 185 ASYLUM STREET HARTFORD, CT 06103 (860) 509-6526

POWER PROVIDER:

CL&P (203) 245-5414 KEITH SURAVICH - CASE# 2293099

TELCO PROVIDER:

AT&T: (800)-727-8368

CALL BEFORE YOU DIG: (800) 922-4455

GOVERNING CODEs:

2005 CONNECTICUT BUILDING CODE (2003 IBC BASIS) NATIONAL ELECTRIC CODE

> U.S. ARMY CORPS OF ENGINEERS PERMIT NUMBER: NAE-2014-214

SITE INFORMATION

CT0007

GUILFORD MOOSE HILL ROAD GUILFORD, CT 06437

DEVELOPMENT & MANAGEMENT DOCUMENTS GUILFORD TITLE SHEET MOOSE HILL ROAD & INDEX GUILFORD, CT 06437 DESIGN TYPE: APT FILING NUMBER: CT-265-1 60 APT DRAWING NUMBER: CTQ-007 1 1 1 DWG **RAW LAND** REVISIONS


REV.0: 09/04/14: FOR REVIEW: SMC


REV.2: REV.3: REV.4:

REV.1: 01/13/15: TOWER REVISIONS: SMC

DRAWN BY: RCB SCALE: AS NOTED CHECKED BY: SMC

William Control





ENVIRONMENTAL NOTES

U.S. Army Corps of Engineers Category 1 Permit Authorization

The project has received authorization by the U.S. Army Corps of Engineers New England Disson ("Corps") Category 1 Permit Authorization (Permit Number: NAE-2014-214, dated April 1, 2014). The Contractor is required to review the Category 1 Permit Authorization and the Connecticul General Permit ("GP"), in particular the GP Conditions. The Contractor is required to ensure that work is performed in accordance with the terms and conditions of the all GP, specifically Conditions 18, 20 and 21. The Category 1 Permit Authorization Special Condition is in the following Rare Species Protection Program.

Rare Species Protection Program

Eastern Box Turtle, Wood Turtle and Saltmarsh Sharp-tailed Sparrow, all State Special Concern species, are afforded protection under the Connecticut Endangered Species Act and are known to occur on or within the vicinity of the site. The following protective measures satisfy requirements from the Connecticut Department of Energy & Environmental Protection ("CTDEEP") Wildlife Division and follow protocols developed from previous rare species consultations and state-approved protection plans. This protection plan is seitifies a Special Condition of the Corps Category 1 Permit Authorization. This protection plan is valid for one year from the date of CTDEEP's letter (March 3, 2014), at which point if construction has not been initiated, a new Natural Division Page 2 review procuret from CTDEEP's returned. Natural Diversity Data Base review request from CTDEEP is required.

It is of the utmost importance that the Contractor complies with the requirement for the installation of protective measures and the education of its employees and subcontractors performing work on the project site if work will occur during the Eastern Box Turtle's and Wood Turtle's active period (April 1 to November 15) or the Saltmarsh Sharp-tailed Sparrow active nesting period (May 15 to August 15). All-Points Technology Corporation, P.C. ("APT") will serve as the Environmental Monitor for this project to ensure that Eastern Box Turtle, Wood Turtle and Saltmarsh Saltmarsh Sharp-tailed Sparrow protection measures are implemented properly and will provide an education session on Eastern Box Turtle, Wood Turtle and Saltmarsh Sharp-tailed Sparrow prior to the start of construction activities. The Contractor shall contact Dean Gustafson, Senior Environmental Scientist at APT, at least 5 business days prior to the pre-construction meeting. Mr Gustafson can be reached by phone at (860) 663-1697 ext. 201 or via email at dgustafson@alipointstech.com. protective measures and the education of its employees and subcontractors performing work on the project

Eastern Box Turtle and Wood Turtle Protection Plan

The proposed Eastern Box Turtle and Wood Turtle species protection program consists of several components isolation of the project perimeter; periodic inspection and maintenance of isolation structures, education of all contractors and sub-contractors prior to initiation of work on the site; protective measures;

Isolation Measures & Emsion and Sedimentation Controls

Nation Measures & Erosion and Sedmentation Controls Plastic notting used in a variety of erosion control products (i.e., erosion control blankets, fiber rolls (wattles), reinforced sit fence) has been found to entangle widdlife, including reptiles, amphibians, birds and small mammals. No permanent erosion control products or reinforced sit fence will be and small mammals. No permanent erosion control products or reinforced sit fence will be project. Temporary Erosion control products will use either erosion control blankets and fiber rolls composed of processed fibers mechanically bound together to form a continuous matrix, five fless) or netting composed of planar woven natural brodegradable fiber to avoid/minimize wildlife entanglement.

- and creation of a barrier to possible migrating/dispersing turtles, shall be performed by the Contractor following clearing activities and prior to any earthwork. The Environmental Monitor will inspect the work zone area prior to and following erosion control barrier installation to ensure the area is free of to ensure the area. is free of eastern box turtles and wood turtles and satisfactorily installed. The intent of the barrier is to segregate the majority of the work zone from foraging/migrating/dispersing turtles. Oftentimes complete solation of a work zone is not feasible due to accessibility needs and locations of staging/material storage areas, etc. In those circumstances, the barriers will be positioned to deflect migrating/dispersal routes away from the work zone to minimize potential encounters with turtles.
- The fencing will consist of non-reinforced conventional erosion control woven fabric, installed approximately six inches below surface grade and staked at seven to ten-foot intervals using four-foot oak stakes or approved equivalent. In addition to required daily inspection by the Contractor, the fencing will be inspected for tears or breeches in the fabric following installation periodically by APT throughout the course of the
- d. The extent of the barrier fencing will be as shown on the site plans. The Contractor shall have additional barrier fencing should field conditions warrant extending the fencing as directed by AP
- e. No equipment, vehicles or construction materials shall be stored outside of barrier fencing.
- f. All silt fencing shall be removed within 30 days of completion of work and permanent stabilization of site soils so that reptile and amphibian movement between uplands and wetlands is not restricted. If fiber rolls, wattles, straw bales, or other natural material erosion control products are used, such devices will not be left in place to biodegrade and shall be promptly removed after soils are stable so as not to create a barrier to migrating wildlife. Seed from seeding of soils should not spread over fiber rolls/wattles as it makes

II. Contractor Education

- Prior to work on site, the Contractor shall attend an educational session at the pre-construction meeting with APT. This orientation and educational session will consist of an introductory meeting with APT providing photos of eastern box turtles and wood turtles and emphasizing the non-aggressive nature of these turtles, the absence of need to destroy animals that might be encountered and the need to follow Protective Measures as described in Section 4 below. Workers will also be provided information regarding the
- The education session will also focus on means to discriminate between the species of concern and other native species to avoid unnecessary "false alarms". Encounters with any species of turtles will be

- The Contractor will be provided with cell phone and email contacts for APT personnel to immediately report any encounters with eastern box turtle, wood turtle or other turtle species. Educational poster materials will be provided by APT and displayed on the job site to maintain worker awareness as the project progresses
- APT will also post Caution Signs throughout the project site for the duration of the construction project providing notice of the environmentally sensitive nature of the work area, the potential for encountering various amphibians and reptiles and precautions to be taken to avoid injury to or mortality of these animals.

III. Petroleum Materials Storage and Spill Prevention

- inadvertent fuel or petroleum (i.e., oil, hydraulic fluid, etc.) spill due to the projects location in proximity to sensitive
- A spill containment kit consisting of a sufficient supply of absorbent pads and absorbent material will be maintained by the Contractor at the construction site throughout the duration of the project. In addition, a waste drum will be kept on site to contain any used absorbent pads/material for proper and timely disposal off site in accordance with applicable local, state and federal laws.
- The following petroleum and hazardous materials storage and refueling restrictions and spill response procedures will be adhered to by the Contractor.
- Petroleum and Hazardous Materials Storage and Refueling
 - 1. Refueling of vehicles or machinery shall occur a minimum of 100 feet from wetlands or watercourses and shall take place on an impervious pad with secondary containment designed to contain fuels
 - 2. Any fuel or hazardous materials that must be kept on site shall be stored on an impervious surface utilizing secondary containment a minimum of 100 feet from wetlands or watercourses

Initial Spill Response Procedures

- 1. Stop operations and shut off equipment
- 2. Remove any sources of spark or flame.
- 3. Contain the source of the spill
- 4. Determine the approximate volume of the spill.
- 5. Identify the location of natural flow paths to prevent the release of the spill to sensitive nearby waterways or
- 6. Ensure that fellow workers are notified of the spill
- iii. Spill Clean Up & Containment

- Obtain spill response materials from the on-site spill response kit. Place absorbent materials directly on the release area.
- Limit the spread of the spill by placing absorbent materials around the perimeter of the spill.
- Isolate and eliminate the spill source
- Contact the appropriate local, state and/or federal agencies, as necessary.
- Contact a disposal company to properly dispose of contaminated meaterials

iv. Reporting

- Submit a completed incident report to the Connecticut Siting Council.

- Prior to the start of construction each day, the Contractor shall search the lentire work area
- If a turtle is found, it shall be immediately moved, unharmed, by carefully grasped in both hands, one on each side of the shell, between the turtle's forelimbs and the hind limbs, and placed just outside of the isolation barrier in the approximate direction it was walking.
- Special care shall be taken by the Contractor during early morning and evening hours so that possible basking or foraging turtles are not harmed by construction activities

and along the proposed access drive are strictly prohibited.

- APT will submit monthly inspection reports (brief narrative and applicable photos) to the included in the reports.
- Following completion of the construction project, APT will provide a summary report to the Corps and CTDEEP documenting the monitoring and maintenance of the barrier fence
- Any observations of eastern box turtle or wood turtle will be reported to CTDEEP by APT, with photo-documentation (if possible) and with specific information on the location and


Saltmarsh Sharp-tailed Sparrow Protection Plan

The proposed Saltmarsh Sharp-tailed Sparrow protection program will require a nest inspection if work is proposed to be conducted during the sparrow's nesting season (May 15 to August 15).


- 1. APT will perform an avian survey to determine if Saltmarsh Sharp-tailed Sparrow Plastic nesting occurs within 600 feet of proposed
- 2. If a nest is found within 600 feet of proposed development activities, work will need to be suspended during the nesting season to minimize potential impacts to this specie


- 1. Upon completion of construction, all disturbed wetland areas shall be stabilized with a wetland seed mix containing only plant species native to New England and shall not contain any species listed in the "Invasive and Other Unacceptable Plant Species" Appendix in the "New England District Compensatory Mitigation Guidance".
- 2. The introduction or spread of invasive plant species in disturbed areas shall be controlled. If swamp or timber mats are to be used, they shall be thoroughly cleaned before re-use
- 3 In areas of authorized temporary disturbance, if trees are cut they shall be cut at or above ground level and not uprooted in or prevent disruption to the wetland soil structure and to allow stump sprouts to revegetate the work area, unless otherwise authorized
- 4 Wetland areas where permanent disturbance is not authorized shall be restored to their original condition and elevation, which under no circumstances shall be higher than the preconstruction elevation. Original condition means careful protection and/or removal of existing soil and vegetation, and replacement back to the original location such that the original soil layering and vegetation schemes are approximately the same, unless otherwise authorized.


- 1. Unconfined in-stream construction work shall be conducted during the low flow period June 1 through September 30 in any year except in instances where a specific written exception has been issued by the Connecticut Department of Energy & Enviro
- 2. All temporary fill must be removed as soon as it is no longer needed and all disturbed areas must be returned to their pre-construction conditions.





SILT FENCE CHECK DAM SEDIMENTATION CONTROL BARRIER SCALE : NTS

















VERTICAL CURVE TABLE					
LINE # PVI STA.		GRADE IN GRADE OUT		LENGTH	K VALUE
VC1	0+28.54	0.14%	-8 78%	10.00	1.12
VC2	2+26.53	-8.78%	-0.07%	100.00	11.48
VC3	3+60.96	-0.07%	8.50%	30.00	3 50
VC4	3+93.23	8.50%	3.92%	25.00	5.46
VC5	4+65.71	3.92%	0 14%	50 00	13 22
VC6	5+18.16	0.14%	3 32%	20.00	6.30
VC7	5+74.81	3.32%	0.52%	20.00	7 15
VC8	6+00.10	0.52%	-1.4%	30.00	15.56
V09	6+48.95	-1.4%	3 52%	50.00	10.15

permitted and a second and a second and a second					
CURVE TABLE FOR ALIGNMENT					
CURVE #	RADIUS	LENGTH	CHORD	DIRECTION	
C1	356.00	49.71	579°	22' 50 13'E	-
C2	200 00	7.72	S82°	37' 23.51'E	
СЗ	195.00	102 22	N81°	15:11.63°E	*******
C4	125.00	100.03	N43°	18'32.05'E	
C5	35.00	33.58	N47°	51:53.61°E	-
C6	95.00	94 67	N46°	47' 54 84'F	-

LINE TABLE FOR ALIGNMENT LINE # LENGTH DIRECTION 25.0 \$83° 22′ 51.62°E L2 100.57 S81° 31' 03.10'E L3 75.36 S83° 43' 43.91°E L4 12 36 L5 4.03 N20° 22′ 56.93€ L6 24.42 N75° 20' 50.30°E L7 113.09 N18° 14'59.39°E

SEE GRAVEL ROAD X-SECTION

FILL (SEE BASE GRADATION SPECIFICATION)

BENCHING REQUIRED F NATURAL SLOPE IS GREATER THAN 1:4

EXISTING GRADE


GEOTEXTILE 150 MIL THICK

RADE /
CROSS SLOPE GRADE SHALL BE 2% FROM HIGH SIDE TO LOW SIDE BASED ON EXISTING TOPOGRAPHY AND GRADING SHOWN TYPICAL GRAVEL ROAD SECTION

GRADE

SCARIFY AND COMPACT TOP 6" OF EXISTING

PROPOSED ACCESS ROAD CENTERLINE PROFILE



- NOTES ...

 1 SUBBASE MAY CONSIST OF NATIVE MATERIALS IF FOUND ACCEPTABLE BY THE ENGINEER.

 SUBBASE TO BE COMPACTED TO 95% MAX DRY DENSITY.

 SUBBASE IS TO CLEAN GRANULAR MATERIAL.

 (SEE NOTES, SHEET N-1),

 FREE FROM DEBRIS AND UNSUITABLE MATERIALS.

3. RECYCLE D CONDETE MAY BE SUBSTITUTED FOR GRAVEL OR CRUSHED STONE BASE IN NON-WETLANDS AREAS

2. GRAVEL ROAD X-SECTION

S-2. SCALE: NTS

BAY COMMUNICATIONS SITE NUMBER: CT0007	DEVELOPMENT & MANAGEMENT DOCUMENTS	
APT FILING NUMBER: CT-265-160	GUILFORD MOOSE HILL ROAD GUILFORD, CT 06437	
BAY	DESIGN TYPE:	
COMMUNICATIONS 391 OAKLAND STREET MANSFIELD, MA 02048	RAW LAND	
(774) 719-2148	REVISIONS:	
*	REV.0: 09/04/14: FOR REVIEW: SMC	
	REV 1: 01/13/15: TOWER REVISIONS: SMC	

3 SADDLEBROOK DRIVE KILLINGWORTH, CT 06419 WWW ALLPOINTSTECH COM

REV.3:

PHONE: (860)-663-1697 FAX: (860)-663-0935 REV.4:

VELOPMENT & MANAGEMENT DOCUMENTS	4.00500 DDD (514/4)/		
GUILFORD MOOSE HILL ROAD GUILFORD, CT 06437	PROFILE & DETAILS		
DESIGN TYPE:	APT FILING NUMBER: CT-265-160		
DAW! AND	APT DRAWING NUMBER: CTOQQ7 1 1 1 1 1 1 1		
RAW LAND	DRAWN BY: RCB SCALE: AS NOTED		
	CHECKED DA CHC. 3		

CHECKED BY: SMC DATE: 09/04/14 REVISIONS: : 09/04/14: FOR REVIEW: SMC SHEET NUMBER: 1.1: 01/13/15: TOWER REVISIONS: SMC ALL-POINTS
TECHNOLOGY CORPORATION REV.2:

(IN FEET) 1 inch = 30t.

GENERAL NOTES:

- ALL WORK SHALL BE PERFORMED IN CONFORMANCE WITH THE TURTLE PROTECTION PLAN AS SHOWN ON DRAWING SP-2.
- MATERIALS AND METHODS OF CONSTRUCTION SHALL COMPLY WITH THE STANDARDS AND SPECIFICATIONS OF THE TOWN OF GUILFORD, AND OTHER GOVERNMENTAL AGENCIES, AS APPLICABLE.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR SECURING ALL NECESSARY PERMITS BEFORE COMMENCING WORK. THE CONTRACTOR SHALL FOLLOW CONDITIONS OF ALL APPLICABLE PERMITS AND WORK IN ACCORD WITH OSHA REGULATIONS.
- 3 UTILITY INFORMATION SHOWN ON THE PLAN IS BASED ON VISIBLE FIELD EVIDENCE AND AVAILABLE RECORDS. THE CONTRACTOR SHALL FIELD VERIFY THE LOCATION OF ALL UTILITIES PRIOR TO COMMENCING WORK. THE CONTRACTOR IS ADVISED THAT THESE DRAWINGS MAY NOT ACCURATELY DEPICT AS-BUILT LOCATIONS AND OTHER UNINVOWN STRUCTURES. THE CONTRACTOR SHALL THEREFORE DETERMINE THE EXACT LOCATION OF EXISTING UNDERGROUND ELEMENTS AND EXCAVATE WITH CARE AFTER CALLING MARKOUT SERVICE AT 1-800-922-4455 (72) HOURS BEFORE DIGGING, DRILLING OR BLASTING. CARE SHALL BE TAKEN NOT TO DISTURB EXISTING UTILITIES AND SERVICE CONNECTIONS (OR PORTIONS THERE OF) TO REMAIN. CONTRACTOR IS RESPONSIBLE FOR REPAIRING OR REPLACING STRUCTURES OR UTILITIES DAMAGED BY HIS OPERATIONS.
- THE CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION OF NEW SERVICE CONNECTIONS AND SHALL COORDINATE WORK WITH THE APPROPRIATE
- 5. ALL EXISTING ACTIVE SEWER, WATER, GAS, ELECTRIC, FIBER OPTIC, AND OTHER UTILITIES WHERE ENCOUNTERED IN THE WORK, SHALL BE PROTECTED AT ALL TIMES, AND WHERE REQUIRED FOR THE PROPER EXECUTION OF THE WORK, SHALL BE RELOCATED AS DIRECTED BY THE ENGINEER.
- 6. EXTREME CAUTION SHOULD BE USED BY THE CONTRACTOR WHEN EXCAVATING OR PIER DRILLING AROUND OR NEAR UTILITIES. CONTRACTOR SHALL PROVIDE SAFETY TRAINING FOR THE WORKING CREW. THIS WILL INCLUDE, BUT NOT BE LIMITED TO.
 A) FALL PROTECTION.
 B) CONFINED SPACE ENTRY.
 C) ELECTRICAL SAFETY, AND
 D) TRENCHING & EXCAVATION.
- ELECTRIC SERVICE SHALL BE COORDINATED WITH CONNECTICUT LIGHT & POWER (CL & P).
- 8. ALL ELEVATIONS SHOWN ARE IN N.G.V. DATUM 1929.
- 9. ALL RUBBISH, STUMPS, DEBRIS, STICKS, STONES, AND OTHER REFUSE SHALL BE REMOVED FROM THE SITE AND DISPOSED OF LEGALLY
- 10. CONTRACTOR SHALL PROTECT EXISTING PAVED AND GRAVEL SURFACES, CURBS, LANDSCAPE AND STRUCTURES AND RESTORE SITE TO PRECONSTRUCTION CONDITION WITH AS GOOD, OR BETTER, MATERIALS. NEW MATERIALS SHALL MATCH EXISTING THICKNESS AND TYPE.
- THE CONTRACTOR SHALL SHORE ALL TRENCH EXCAVATION GREATER THAN 5 FEET IN DEPTH OR LESS WHERE SOIL CONDITIONS ARE DEEMED UNSTABLE. ALL SHEETING AND/OR SHORING METHODS SHALL BE DESIGNED BY A PROFESSIONAL ENGINEER.
- 12. THE CONTRACTOR IS RESPONSIBLE FOR MANAGING GROUNDWATER LEVELS IN THE VICINITY OF EXCAVATIONS TO PROTECT ADJACENT PROPERTIES AND NEW WORK. GROUNDWATER SHALL BE DRAINED IN ACCORDANCE WITH LOCAL SEDIMENTATION & EROSION CONTROL QUIDELINES
- 13. THE CONTRACTOR IS REQUIRED TO REVIEW THE STATEMENT OF SPECIAL INSPECTION PRIOR TO THE START OF WORK. THE CONTRACTOR TO PROVIDE E-MAIL REQUEST TO THE PROJECT ENGINEER FOR INSPECTION 72 HOURS IN ADVANCE OF INSPECTION.

14. EXCAVATION
CONTRACTOR SHALL GRADE ONLY AREAS SHOWN TO BE MODIFIED HEREIN AND ONLY TO THE EXTENT REQUIRED TO SHED OVERLAND WATER FLOW AWAY
FROM SITE. ALL SLOPES SHALL NOT BE STEEPER THAN 3:1 (HORIZ VERT).

BEDROCK SUBGRADE SHOULD NOT BE STEEPER THAN 4H.1V. HIGH SPOTS IN BEDROCK SUBGRADES MAY NEED TO BE REMOVED AND LOW SPOTS MAY BE FILLED WITH LEAN CONCRETE OR MINUS 1/4" CRUSHED STONE TO PROVIDE A LEVEL SURFACE. BEDROCK SUBGRADES DO NOT REQUIRE PROOFROLLING.

SEDIMENTATION AND EROSION CONTROLS SHOWN AND SPECIFIED SHALL BE ESTABLISHED BEFORE STRIPPING EXISTING VEGETATION.

ORGANIC MATERIAL AND DEBRIS SHALL BE STRIPPED AND STOCKPILED BEFORE ADDING FILL MATERIAL

NO FILL OR EMBANKMENT MATERIAL SHALL BE PLACED ON FROZEN GROUND. FROZEN MATERIALS, SNOW OR ICE SHALL NOT BE PLACED IN ANY FILL OR

ALL FILL SHALL BE PLACED IN EIGHT INCH LIFTS AND COMPACTED IN PLACE. STRUCTURAL FILL SHALL BE COMPACTED TO 95% MAXIMUM MODIFIED PROCTOR DRY DENSITY TESTED IN ACCORDANCE WITH ASTM D1557, METHOD C.

EXCAVATIONS FOR FOOTINGS SHALL BE CUT LEVEL TO THE REQUIRED DEPTH AND TO UNDISTURBED SOIL REPORT UNSUITABLE SOIL CONDITIONS TO THE

STRUCTURAL FILL SHALL BE TESTED FOR MOISTURE CONTENT AND COMPACTION DURING PLACEMENT. SHOULD THE RESULTS OF THE IN-PLACE DENSITY TESTS INDICATE THE SPECIFIED MOISTURE OR COMPACTION LIMITS HAVE NOT BEEN MET, THE AREA REPRESENTED BY THE TEST SHOULD BE REWORKED AND RETESTED, AS REQUIRED, UNTIL THE SPECIFIED MOISTURE AND COMPACTION REQUIREMENTS ARE ACHIEVED.

EQUIPMENT CABINETS MAY BE SUPPORTED ON SLABS-ON-GRADE UNDERLAIN BY AT LEAST A 12-INCH THICKNESS OF COMPACTED STRUCTURAL FILL OR MINUS \$1-INCH CRUSHED STONE PLACED ON THE EXISTING FILL, THE SURFACE OF WHICH SHOULD BE THOROUGHLY COMPACTED AND CLEAR OF ORGANIC

THE AREA UNDERLYING THE SLABS SHOULD BE ROUGH GRADED AND THEN THOROUGHLY PROOFROLLED WITH A VIBRATORY ROLLER OR HEAVY PLATE COMPACTOR PRIOR TO FINAL GRADING AND PLACEMENT OF STRUCTURAL FILL OR MINUS

3"-INCH CRUSHED STONE

A SOIL UNIT WEIGHT OF 100 LBS PER CUBIC FOOT (PCF) SHOULD BE USED FOR ENGINEERED FILL OVERLYING THE FOOTINGS.

TRENCH EXCAVATIONS SHALL BE BACKFILLED AT THE END OF EACH DAY.

SURPLUS MATERIAL SHALL, BE REMOVED FROM THE SITE.

TOWER FOUNDATION EXCAVATION, BACKFILL AND COMPACTION SHALL BE IN ACCORD WITH TOWER MANUFACTURER'S DESIGNS AND SPECIFICATIONS

CONTRACTOR TO VERIFY THAT FOOTING ELEVATIONS AND PIER ELEVATION PROVIDED HEREIN ARE CONSISTENT WITH THE TOWER DESIGN REQUIREMENTS.

14. WALEHALS
NATIVE GRAVEL MATERIAL MAY BE USED FOR TRENCH BACKFILL WHERE SELECT MATERIAL IS NOT SPECIFIED. GRAVEL MATERIAL FOR CONDUIT TRENCH BACKFILL SHALL NOT CONTAIN ROCK GREATER THAN 2 INCHES IN DIAME

BANK OR CRUSHED GRAVEL SHALL CONSIST OF TOUGH, DURABLE PARTICLES OF CRUSHED OR UNCRUSHED GRAVEL FREE OF SOFT, THIN, ELONGATED OR LAMINATED PIECES AND MEET THE GRADATION.

FILL SHOULD MEET THE FOLLOWING MATERIAL PROPERTY REQUIREMENTS:

FILL TYPE (1)	USCS CLASSIFICATION	ACCEPTABLE LOCATION FOR PLACEMENT		
STRUCTURAL FILL	GW (2)	STRUCTURAL FILL MAY BE USED FOR FOUNDATION BEARING SUPPORT AND/OR PASSIVE BACKFILL MATERIAL. ALL STRUCTURAL FILL SHALL MEET THE GRADATION REQUIREMENTS IN NOTE 2, BELOW STRUCTURAL FILL THAT IS PLACED BENEATH THE FOUNDATION SHALL EXTEND LATERALLY TWO (2) FEET FROM THE EDGE OF THE FOOTING AND COUTWARD AND DOWNWARD AT A 11 HI V SPLAY ALL STRUCTURAL FILL IS TO BE PLACED IN SIX (6) INCH LIFTS COMPACTED TO 95% OF THE MAXIMUM DRY DENSITY, AS DETERMINED BY ASTM D-1556, METHOD C THE ADEQUACY OF FIELD COMPACTION SHALL BE VERIFIED BY FIELD DENSITY TESTING		
COMMON FILL	VARIES	COMMON FILL SHOULD CONSIST OF GRANULAR SOIL FREE OF ORGANIC MATERIAL, TOPSOIL, DEBRIS, FROZEN SOIL OR OTHER DELETERIOUS MATERIAL THAT CANNOT BE PROPERLY COMPACTED. COMMON FILL SHOULD CONTAIN STONES NO LARGER THAN 6 INCHES AND SHOULD HAVE NO MORE THAN 5 PERCENT OF MATERIAL, PASSING THE NO. 200 SEVE. COMMON FILL SHOULD BE PLACED IN LAYERS NOT TO EXCEED 12 INCHES, AS PLACED, AND COMPACTED WITH SUITABLE VIBRATORY COMPACTION COMPACTED WITH SUITABLE VIBRATORY COMPACTION.		

- COMPACTED FILL SHOULD CONSIST OF APPROVED MATERIALS THAT ARE FREE OF ORGANIC MATTER AND DEBRIS.
 FROZEN MATERIAL SHOULD NOT BE USED. FILL SHOULD NOT BE PLACED ON A FROZEN SUBGRADE.
- 2 IMPORTED STRUCTURAL FILL SHOULD MEET THE FOLLOWING GRADATION:

PERCENT PASSING BY WEIGHT STRUCTURAL FILL

70-100 20-80 NO 200 0-10

SEDIMENTATION/EROSION

- 1 THE CONTRACTOR SHALL MINIMIZE DISTURBANCE TO THE EXISTING SITE DURING CONSTRUCTION. EROSION CONTROL MESSURES SHALL BE IN CONFORMANCE WITH THE 2002 CONNECTICUT GUIDLINES FOR SOLE ROSION AND SEDIMENT CONTROL.
- 2 CONTRACTOR SHALL PERFORM CONSTRUCTION SEQUENCING SUCH THAT EARTH MATERIALS ARE EXPOSED FOR A MINIMUM OF TIME BEFORE THEY ARE COVERED, SEEDED, OR OTHERWISE STABLIZED TO PREVENT EROSION THE FOLLOWING GENERAL CONDITIONS SHALL BE OBSERVED.
- LIMITS OF CLEARING AND GRUBBING SHALL BE CLEARLY MARKED BEFORE
- B. EXISTING VEGETATION TO REMAIN SHALL BE PROTECTED AND REMAIN
- C. CLEARING AND GRADING SHALL BE SCHEDULED SO AS TO MINIMIZE THE SIZE OF EXPOSED AREAS AND THE LENGTH OF TIME THAT AREAS ARE EXPOSED.
- D. TOPSOIL SHALL BE SPREAD TO FINISH GRADES AND SEEDED AS SOON AS FINISHED GRADES ARE ESTABLISHED. STRAW MULCH, JUTE NETTING OR MATS SHALL BE USED WHERE THE NEW SEED IS PLACED
- E. THE LENGTH AND STEEPNESS OF CLEARED SLOPES SHALL BE MINIMIZED TO REDUCE RUNOFF VELOCITIES.
- F. RUNOFF SHALL BE DIVERTED AWAY FROM CLEARED SLOPES.
- G. ALL SEDIMENT SHALL BE TRAPPED ON THE SITE.
- 3. SEDIMENTATION AND EROSION CONTROL (SEC) MEASURES SHOWN SHALL BE INSTALLED PRIOR TO LAND CLEARING, EXCAVATION OR GRADING OPERATIONS REQUIREMENTS SPECIFIED SHALL BE MET PRIOR TO COMMENCING EARTHWORK
- 4. IT IS THE CONTRACTOR'S RESPONSIBILITY TO MAINTAIN SEC MEASURES THROUGHOUT DURATION OF PROJECT UNTIL DISTURBED LAND IS THOROUGHLY VEGETATED.
- 5. FAILURE OF THE SEC SYSTEMS SHALL BE CORRECTED IMMEDIATELY AND SUPPLEMENTED WITH ADDITIONAL MEASURES AS NEEDED.
- 6. VEGETATIVE SEEDING JUDN, AREA TO BE SEEDED SHALL BE LOOSE AND FRIABLE TO A DEPTH OF 3"..TOPSOIL SHALL BE LOOSENED BY RAKING OR DISKING BEFORE SEEDING, APPLY 50 Lbs. OF DOLOMITIC LIMESTONE AND 25 Lbs. OF 10-10-10 FERHILIZER PER 1000 SF HARROW LIME AND FERTILIZER INTO LOOSE SOIL. APPLY COMMON BERMUDA AND RYE GRASS AT 50 Lbs/ACRE. USE CYCLONE SEED DRILL CULTIPACKER SEEDER OR HYDROSEEDER (SEED & FERTILIZER SLURRY) FOR STEER SLOPES. IRRIGATE UNTIL VEGETATION IS COMPLETELY ESTABLISHED
- PRIOR TO STARTING ANY OTHER WORK ON THE SITE. THE CONTRACTOR SHALL NOTIFY APPROPRIATE AGENCIES AND SHALL INSTALL EROSION CONTROL MEASURES AS SHOWN ON THE PLANS AND AS IDENTIFIED IN FEDERAL, STATE, AND LOCAL APPROVAL DOCUMENTS PERTAINING TO THIS PROJECT.
- INSPECT AND MAINTAIN EROSION CONTROL MEASURES, AND REMOVE SEDIMENT THEREFROM ON A WEEKLY BASIS AND WITHIN TWELVE HOURS AFTER EACH STORM EVENT AND DISPOSE OF SEDIMENTS IN AN UPLAND AREA SUCH THAT THEY DO NOT ENCUMBER OTHER DRAINAGE STRUCTURES AND PROTECTED AREA
- 9. CONTRACTOR SHALL BE FULLY RESPONSIBLE TO CONTROL CONSTRUCTION SUCH THAT SEDIMENTATION SHALL NOT AFFECT REGULATORY PROTE WHETHER SUCH SEDIMENTATION IS CAUSED BY WATER, WIND, OR DIRECT DEPOS IT.
- 10. UPON COMPLETION OF CONSTRUCTION AND ESTABLISHMENT OF PERMANENT GROUND COVER, CONTRACTOR SHALL REMOVE AND DISPOSE OF EROSION CONTROL MEASURES AND CLEAN SEDIMENT AND DEBRIS FROM ENTIRE DRAINAGE SYSTEMS LOCATED ON SITE
- 11. APPROPRIATE MEANS SHALL BE USED TO CONTROL DUST DURING CONSTRUCTION
- 12 A STABILIZED CONSTRUCTION ENTRANCE SHALL BE MAINTAINED TO PREVENT SOIL AND LOOSE DEBRIS FORM BEING TRACKED ONTO LOOAL ROADS. THE CONSTRUCTION ENTRANCE SHALL BE MAINTAINED UNTIL THE SITE IS PERMANENTLY STABILIZED.
- 13. CONTRACTOR SHALL MINIMIZE DISTURBANCE TO EXISTING SITE DURING CONSTRUCTION. EROSION CONTROL MEASURES SHALL BE IN CONFORMACE WITH THE STATE OF CONNECTICUT GUIDELINES FOR EROSION AND SEDIMENT CONTROL. AS AMENDED
- 14. TEMPORARY SILT FENCE EROSION CONTROL BARRIER SHALL BE MAINTAINED THROUGHOUT SITE CONSTRUCTION, STOCKPILE ON SITE 100 FT OF SILT FENCE FOR EMERGENCY USE. TEMPORARY EROSION BARRIERS SHALL REMAIN IN PLACE UNTIL. MANENT VEGETATIVE GROUND COVER IS ESTABLISHED
- 15. ALL DISTURBED AREAS OUTSIDE THE LIMITS OF THE EQUIPMENT LEASE AREA SHALL BE PERMANENTLY ESTABLISHED WITH A VEGETATIVE GROUND COVER
- 16. STILLING BASIN SHALL BE UTILIZED FOR ANY DE-WATERING DISCHARGE WHICH MAY OCCUR DURING CONSTRUCTION OPERATIONS
- 17. PROPOSED CONSTRUCTION IMPACTS AND PERMANENT IMPROVEMENTS SHALL NOT SIGNIFICANTLY IMPACT STORM WATER RUNOFF PATTERNS, VOLUME OR PEAK FLOW RATES. THE FLAT GRADE OF THE EQUIPMENT COMPOUND AND STONE SURFACE WILL PROMOTE STORM WATER INFILTRATION
- 18. CONTRACTOR SHALL INSTALL ALL EROSION AND SEDIMENTATION CONTROL MEASURES PRIOR TO ANY GRADING ACTIVITIES IN LOCATIONS SHOWN ON THESE DRAWINGS.
- 19 SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE
- 20. IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INEFFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY.
- 21 SEDIMENT DEPOSITS SHOULD BE INSPECTED AFTER EVERY STORM EVENT. THE DEPOSITS SHOULD BE REMOVED WHEN THEY REACH APPROXIMATELY ONE-HALF THE HEIGHT OF THE
- 22 SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND VEGETATION.
- 23. NO GREATER THAN 80,000 SQUARE FEET OF LAND SHALL BE EXPOSED AT ANY ONE TIME DURING DEVELOPMENT: WHEN LAND IS EXPOSED DURING DEVELOPMENT, THE EXPOSURE SHOULD BE KEPT TO THE SHORTEST PRACTICAL PERIOD OF TIME AND SHALL NOT EXCEED 10 DAYS LAND SHOULD NOT BE LEFT EXPOSED DURING THE WINTER MONTHS.
- 24. ANY DISTURBED AREAS WHICH ARE TO BE LEFT TEMPORARILY, AND WHICH WILL BE REGRADED LATER DURING CONSTRUCTION SHALL BE MACHINE HAY MULCHED AND SEEDED WITH RYE GRASS TO PREVENT EROSION. HAY OR STRAW MULCH SHALL BE APPLIED TO ALL FRESHLY SEEDED AREAS AT A RATE OF 2 TONS PER AGRES BALES SHALL BE UNSPOILED, ARF-DRIED, AND FREE FROM WEED, SEEDS, AND ANY COARSE MATERIAL.
- 25 ALL WORK PERFORMED ON THIS SITE SHALL CONFORM TO THE US ARMY CORPS OF ENGINEERS PERMIT #NAE-2014-214 ISSUED ON APRIL 1, 2014

STRUCTURAL NOTES & SPECIFICATIONS SITE NOTES

- CONTRACTORS SHALL VERIFY ALL DIMENSIONS AND CONDITIONS IN THE FIELD PRIOR TO FABRICATION AND ERECTION OF ANY MATERIAL. THE ENGINEER SHALL BE NOTIFIED OF ANY CONDITIONS WHICH PRECLUDE COMPLETION OF THE WORK IN ACCORDANCE WITH THE CONTRACT DOCUMENTS
- DESIGN AND CONSTRUCTION OF STRUCTURAL STEEL SHALL CONFORM TO LATEST EDITION OF THE AMERICAN INSTITUTE OF STEEL CONSTRUCTION "SPECIFICATION FOR THE DESIGN FABRICATION AND ERECTION OF STRUCTURAL STEEL FOR BUILDINGS*
- STRUCTURAL AND MISCELLANEOUS STEEL SHALL CONFORM TO ASTM A992 (FY-50 KSI), UNLESS OTHERWISE NOTED
- PIPE DIAMETERS NOTED ON THE DRAWINGS ARE NOMINAL
- STRUCTURAL CONNECTION BOLTS SHALL CONFORM TO ASTM A325. ALL BOLTS SHALL BE 3/4" DIAMETER MINIMUM AND SHALL HAVE MINIMUM OF TWO BOLTS, UNLESS NOTED OTHERWISE ON THE DRAWINGS. LOCK WASHER ARE NOT PERMITTED FOR A325
- NON-STRUCTURAL CONNECTIONS FOR STEEL GRATING MAY USE 5/8" DIAMETER GALVANIZED ASTM A 307 BOLTS UNLESS OTHERWISE NOTED.
- ALL STEEL MATERIAL EXPOSED TO WEATHER SHALL BE GALVANIZED AFTER FABRICATION IN ACCORDANCE WITH ASTM A123 "ZINC (HOT-DIPPED GALVANIZED) COATINGS" ON IRON AND STEEL PRODUCTS
- ALL BOLTS ANCHORS AND MISCELLANEOUS HARDWARE EXPOSED TO WEATHER SHALL BE GALVANIZED IN ACCORDANCE WITH ASTM A153 "ZINC COATING (HOT-DIP) ON IRON AND STEEL HARDWARE."
- DAMAGED GALVANIZED SURFACES SHALL BE REPAIRED BY UP ALL DAMAGED GALVANIZED STEEL WITH COLD ZING, "GALVANOX", "DRY GALV", "ZINC IT", OR APPROVED EQUIVALENT, IN ACCORDANCE WITH MANUFACTURERS GUIDELINES TOUCH UP DAMAGED NON GALVANIZED STEEL WITH SAME PAINT APPLIED IN SHOP OR FIELD
- CONTRACTOR SHALL COMPLY WITH AWS CODE FOR PROCEDURES APPEARANCE AND QUALITY OF WELDS, AND WELDING PROCESSES SHALL BE QUALIFIED IN ACCORDANCE WITH AWS "STANDARD QUALIFICATION PROCEDURES." ALL WELDING SHALL BE DONE USING E70XX ELECTRODES AND WELDING SHALL CONFORM TO AISC AND D1.1. WHERE FILLET WELD SIZES ARE NOT SHOWN, PROVIDE THE MINIMUM SIZE PER TABLE J2.4 IN THE AISC "MANUAL OF STEEL CONSTRUCTION" 9TH EDITION, AT THE COMPLETION OF WELDING, ALL DAMAGE TO GALVANIZED COATING SHALL BE REPAIRED, SEE NOTE 9.
- THE ENGINEER SHALL BE NOTIFIED OF ANY INCORRECTLY FABRICATED, DAMAGED OR OTHERWISE MISFITTING OR NON CONFORMING MATERIALS OR CONDITIONS TO REMEDIAL OR CORRECTIVE ACTION, ANY SUCH ACTION SHALL REQUIRE ENGINEER REVIEW

SADDLEBROOK DRIVE KILLINGWORTH, CT 06419 WWW ALLPOINTSTECH COM

- LL DIMENSIONS, ELEVATIONS AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE VERIFIED BY THE 1. ALL DIMENSIONS, ELEVATIONS AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE VERIFIED BY THE CONTRACTOR AND THE TESTING AGENCY PRIOR TO BEGINNING ANY MATERIAL ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNERS ENGINEER THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR IS TO PROCEED WITH THE WORK THE CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OF CONSTRUCTION THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES AND PROCEDURES OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE CONSTRUCTION PROCEDURES
- 2 DAMAGE BY THE CONTRACTOR TO UTILITIES OR PROPERTY OF OTHERS, INCLUDING EXISTING PAVEMENT AND OTHER SURFACES DISTURBED BY THE CONTRACTOR DURING CONSTRUCTION SHALL BE REPAIRED TO PRE-CONSTRUCTION CONDITIONS BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE CLIENT, FOR GRASSED AREAS, SEED AND MULCH SHALL BE ACCEPTABLE.
- 3. THE CONTRACTOR SHALL REWORK (DRY, SCARIFY, ETC.) ALL MATERIAL NOT SUITABLE FOR SUBGRADE IN ITS PRESENT STATE. IF THE MATERIAL, AFFER REWORKING, REMAINS UNSUITABLE THEN THE CONTRACTOR SHALL UNDERCUIT THIS MATERIAL, AND REPLACED WITH APPROVED MATERIAL AT HIS EXPENSE ALL SUBGRADES SHALL BE PROOF ROLLED WITH A FULLY LOADED TANDEM AXLE DUMP TRUCK PRIOR TO PAVING. ANY SOFT MAT ERIAL SHALL BE REWORKED AND REPLACED.
- 4. THE CONTRIACTOR IS REQUIRED TO MAINTAIN ALL DITCHES, PIPES, AND OTHER DRAINAGE STRUCTURES FREE FROM OBSTRUCTION UNTIL WORK IS ACCEPTABLE BY THE OWNER. THE CONTRACTOR IS RESPONSIBLE FOR ANY DAMAGES CAUSED BY FAILURE TO MAINTAIN DRAINAGE STRUCTURES IN OPERABLE CONDITION.
- 5. ALL DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION NOTIFY THE OWNER IMMEDIATELY IF DISCREPANCIES ARE DISCOVERED. THE CONTRACTOR SHALL HAVE A SET OF APPROVED PLANS AVAILABLE AT THE SITE AT ALL TIMES WHEN WORK IS BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING AGENCY INSPECTORS.
- 6 CONTRACTOR SHALL SECURE ALL NECESSARY PERMITS FOR THIS PROJECT FROM ALL APPLICABLE GOVERNMENTAL AGENCIES (NOT SUPPLIED BY OWNER)
- 7 ANY PERMITS WHICH MUST BE OBTAINED SHALL BE THE CONTRACTORS RESPONSIBILTY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS INOT SUPPLIED BY OWNER!
- B. ALL WORK SHALL BE IN ACCORDANCE WITH LOCAL CODES AND THE LATEST APPLICABLE CODES AND STANDARDS.
- 9. THE CONTRACTOR SHALL NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY, OR CITY) ENGINEER 24 HOURS PRIOR TO BEGINNING OF CONSTRUCTION.
- 10. CONTRACTOR RESPONSIBLE FOR CLOSING AND FILING ALL PERMITS ASSOCIATED WITH THE SITE
- 11. THE SITE SHALL BE GRADED TO CAUSE SURFACE WATER TO FLOW AWAY FROM THE EQUIPMENT AND TOWER
- 12. ALL EXISTING AREAS DISTURBED BY CONSTRUCTION ACTIVITIES SHALL BE RESTORED TO MATCH
- 13. THE CONTRACTOR SHALL CONTACT 'CALL BEFORE YOU DIG' AT LEAST 48 HOURS PRIOR TO CONSTRUCTION ACTIVITIES COMMENCING.

CONCRETE NOTES

- ALL CONCRETE CONSTRUCTION SHALL BE DONE IN ACCORD WITH AMERICAN CONCRETE INSTITUTE (ACI) CODES 301 & 318 LATEST REVISION
- 2. TOWER FOUNDATION WORK SHALL BE IN ACCORDANCE WITH TOWER MANUFACTURERS DESIGNS AND
- 3. ALL CONCRETE USED SHALL BE 4000 PSI (28 DAY COMP STRENGTH). THE CONCRETE MIX SHALL BE: BASED ON USING THE FOLLOWING MATERIALS AND PARAMETERS:

PORTLAND CEMENT ASTM C150, T1 AGGREGATE: ASTM C33, 1 INCH MAX WATER: POTABLE ADMIXTURE NON-CHLORIDE SLUMP INCH

UNI ESS NOTED OTHERWIS ALL CONCRETE EXPOSED TO FREEZING WEATHER SHALL CONTAIN ENTRAINED AIR PER ACI 211 TABLE 4.2.1 OF ACI

- 4. ALL REINFORCING STEEL SHALL BE ASTM A615. GR 60 (DEFORMED) UNI ESS NOTED OTHERWISE. WAS DED WIRE ABRIC SHALL CONFORM TO ASTM A185 WELDED STEEL WIRE FABRIC UNLESS NOTED OTHERWIS BE CLASS B' AND ALL HOOKS SHALL BE ACI STANDARD UNO. REINFORCING BARS SHALL BE COLD BENT WHERE REQUIRED AND TIED (NOT WELDED).
- 5. THE FOLLOWING MINIMUM CONCRETE COVER SHALL BE PROVIDED FOR REINFORCING STEEL UNLESS SHOWN OTHERWISE ON DRAWING
- THERWISE ON DRAWINGS:
 CONCRETE CAST AGAINST EARTH = 3 IN
 CONCRETE EXPOSED TO EARTH OR WEATHER:
 #6 AND LARGER = 2 IN
 #5 AND SMALLER = 1 1/2 IN
 CONCRETE NOT EXPOSED TO EARTH OR WEATHER OR NOT CAST AGAINST THE GROUND

SLAB AND WALL = 3/4 IN

BEAMS AND COLUMNS = 1 1/2 IN

REV.4:

- 6. A 3/4 IN. CHAMFER SHALL BE PROVIDED AT ALL EXPOSED EDGES OR CONCRETE, UND, IN ACCORDANCE WITH ACI
- 7. CONCRETE SHALL BE PLACED IN A UNIFORM MANNER AND CONSOLIDATED IN PLACE.
- 8 CONCRETE FOOTINGS SHALL BE CAST AGAINST LEVEL, COMPACTED, NON-FROZEN BASE SOIL FREE OF STANDING
- 9 APPLY A QUALITY CONCRETE SEALER SUCH AS THEROSEAL TO EXPOSED CONCRETE IN ACCORDANCE WITH

	The second control to			
BAY COMMUNICATIONS SITE NUMBER: CT0007	DEVELOPMENT & MANAGEMENT DOCUMENTS	NOTES & SPECIFICATIONS		
APT FILING NUMBER: CT-265-160	GUILFORD MOOSE HILL ROAD GUILFORD, CT 06437			
BAY	DESIGN TYPE:	APT FILING NUMBER: CT-265-		
COMMUNICATIONS	RAW LAND	APT DRAWING NUMBER CTOOOT		
391 OAKLAND STREET		DRAWN BY: RCB	SCALE: AS NOTED	
MANSFIELD, MA 02048 (774) 719-2146		CHECKED BY: SMC /	DATE: 09/04/14	
	REVISIONS:			
	REV.0: 09/04/14: FOR REVIEW: SMC	SHEET NUMBER:		
ALL-POINTS	REV.1: 01/13/15: TOWER REVISIONS: SMC	300	K 2 1 1	
TECHNOLOGY CORPORATION	REV 2:		VF O	
,	REV.3:	1 N 21 0 %	VIA	